

# 45 ELSWORTHY ROAD LONDON

**CONSTRUCTION METHOD STATEMENT** 

(Planning Purposes Only)

June 2024

# **Project Ref: 20230188**

### **REVISION HISTORY**

Rev	Purpose	Date	Issued By	Approved
0	Initial Issue – For Planning Purposes Only	08/07/2024	MP	AA
01	Initial Issue – For Planning Purposes Only	15/07/2024	MP	AA

# CONTENTS

SION HISTORY	. 2
INTRODUCTION	. 4
DESIGN BRIEF	. 5
SITE INFORMATION	. 5
GEOTECHNICAL INFORMATION	. 6
PROPOSED SUBSTRUCTURE DEVELOPMENT	. 6
PROPOSED SUPERSTRUCTURE DEVELOPMENT	. 6
OVERALL CONSTRUCTION SEQUENCE	.7
INSPECTION OF TEMPORARY WORKS	10
	SION HISTORY INTRODUCTION DESIGN BRIEF SITE INFORMATION GEOTECHNICAL INFORMATION PROPOSED SUBSTRUCTURE DEVELOPMENT PROPOSED SUPERSTRUCTURE DEVELOPMENT OVERALL CONSTRUCTION SEQUENCE INSPECTION OF TEMPORARY WORKS

APPENDIX A – GSE TEMPORARY WORKS DRAWINGS (INTENT)

#### 1.0 INTRODUCTION

This Temporary Works Package details the overall sequence and procedures for the proposed basement construction under the main house and over property renovations at No. 45 Elsworthy Road. Some of the procedures involve needle and propping, pynford stooling, basement retaining wall propping and support of existing structure. The Temporary Works Package is to be read in conjunction with the drawings and information listed below:

#### WOLFF ARCHITECTS EXISTING, PROPOSED AND DEMOLITION DRAWINGS

2333 PL-001	0	Site Location Plan
2333 PL-002	0	Existing Site Plan
2333 PL-150	0	Existing Plans
2333 PL-151	0	Existing Plans
2333 PL-152	0	Existing Plans
2333 PL-160	0	Existing Elevations
2333 PL-170	0	Existing Sections
2333 PL-199	0	Proposed Site Plan
2333 PL-200	0	Proposed Plans
2333 PL-201	0	Proposed Plans
2333 PL-202	0	Proposed Plans
2333 PL-300	0	Proposed Elevations
2333 PL-310	0	Proposed Sections
GREEN STRUCTURAL ENGIN	NEERIN	G PERMANENT WORKS DRAWINGS (PROJECT REF 20230188)
PW-11	P2	Proposed Basement Plan
PW-12	P2	Proposed Ground Floor Plan
PW-13	P2	Proposed First Floor Plan
PW-14	Ρ2	Proposed Second Floor Plan
PW-15	P2	Proposed Roof Plan
PW-16	Ρ1	Proposed Sections
<b>GSE TEMPORARY WORKS</b>	Draw	VINGS (PROJECT REF 20230188)
TW_001 to TW_004	Ρ1	Temporary Works Intent
MS/01 to MS/04	Ρ1	Typical Construction Sequence
TD/01	Ρ1	Excavation Support Details
SC/01	P1	Neelde Prop With Plunge Column Intent

#### 2.0 DESIGN BRIEF

Green Structural Engineering Limited (GSE) have been appointed to advise on the temporary works required to allow for the redevelopment and extension works to the existing property and basement at No. 45 Elsworthy Road.

The proposed works involve the redevelopment and extension of the existing detached property to include rear extensions at ground floor, with modifications to the first and second-floor level as well as the existing basement layout.

The works will be carried with the aid of needle and props on plunge columns which will support the rear elevation walls during construction. The underpins to the existing retained walls are to be formed in a two-stage sequence based on hit and miss sequence.

Permanent works design has been performed by GSE, please refer to relevant drawings and documents listed as in Section 1 of this document.

#### SCOPE OF WORKS

For GSE to satisfy the brief and issue sufficient information for the Submission the following tasks are to be complete:

- Construction Sequence Document
- Sequence Drawings Identifying General Arrangement of procedures on site and proposed temporary works layout. (TW\_001-004)
- Sequence Drawings Sequence Drawings in section identifying procedures through construction at critical boundaries with adjacent structures, highways, or pedestrian areas.

#### 2.1 SITE INFORMATION

The current site is located at 45 Elsworthy Road, NW3 3BS, in the London Borough of Camden, in Inner London, and is within the Elsworthy Conservation Area. The site is roughly rectangular in plan, measuring approximately 52m x 28m. The property is a two-storey detached dwelling, including accommodation in the roof eaves and at the lower ground floor.

45 Elsworthy Road is bounded by:

- Elsworthy Road to the North (Front Elevation)
- Primrose Hill to the South (Rear Elevation)
- Dethatched of similar use and construction to the East & West (43 & 47) respectively.

#### 2.2 GEOTECHNICAL INFORMATION

Further to a review of the Preliminary Basement Impact Assessment Report by Chelmer Global Ltd, initial borehole locations investigated show that the existing house is founded on Made Ground up to a depth of 3.2m which is underlain by London Clay Formation to an 8m depth tested. Key:

Yellow – Made Ground

Orange – London Clay



Figure 1- Indicative visual Interpretation of variation of strata across site

### 2.3 PROPOSED SUBSTRUCTURE DEVELOPMENT

The proposed scope of works is to extend the existing basement footprint across and beyond the entire footprint of the main house. The proposed basement construction consists of the following;

- 2 Stage underpinning to form the basement retaining wall along the front and flank elevations.
- Formation of internal piles required to support temporary plunge columns.
- Formation of contiguous piles and liner wall along the proposed rear elevations.
- Formation of remaining internal piles and pile caps.
- New basement slab.

### 2.4 PROPOSED SUPERSTRUCTURE DEVELOPMENT

The proposed works involve the redevelopment and extension of the existing detached property to include rear extension at ground, mondifications at first and second-floor levels with extensions and modifications to the existing basement layout.

#### 3.0 OVERALL CONSTRUCTION SEQUENCE

The following sequence has been assumed in the temporary works design and corresponds to stages and sequencing shown on GSE drawings TW\_001–004, MS/01-04, TD/01 and SC/01

#### Notes:

- Existing structure and including existing joist span directions to be confirmed by contractor on site prior to construction.
- Debris needs to be regularly cleared form the site. Do not store debris on the existing floors as this may overload the existing structure. Temporary storage or demolition arising on the existing floor is to be limited to 1kPa.
- All existing openings in load bearing walls are to be packed with timber and plywood sheeting.
- All existing openings in load bearing walls are to be packed with timber and plywood sheeting.
- During Construction, ground water should not be encountered except for trapped pockets, see GSE dewatering method statement for details. However, if groundwater is encountered and requires the pumping of significant amounts of water, contractor must inform GSE. GSE to review quantities being removed to avoid adjacent loss of fines.

#### Stage 0.0

- Existing condition.
- Site set up + welfare to be installed.
- Timber pack the existing window openings on all load bearing elevations.
- Confirm CDM queries on GSE permanent works drawings.

#### Stage 1.0 – see drawing TW\_001

- Remove all internal non-load-bearing stud walls and existing timber floors at Ground Floor Level.
- Carefully dismantle and remove all single-storey non-load-bearing construction at the rear and front elevations.
- Excavate and cast stage 1 underpins to existing walls along the front and flank elevations in a hit-and-miss sequence. First stage depth of front retaining wall to be formed monolithically within a shored trench excavation.
- Use soil excavated from stage 1 underpins to backfill the existing basement in the temporary condition.

#### Stage 2.0 - see drawing TW\_002

- Bore and cast new piles with plunge columns at locations shown below. (piles to be cast in concrete up to cut off level, then in-filled with pea shingle up to existing ground level)
- Install Needle Beams and bridge beams between plunge columns as shown below.
- Install New Beam 1 along spine wall adopting a pynford beam technique.
- Install New Beams 2 & 3 along existing front elevation wall using pynford stooling method.
- Bore and cast 4 No internal piles (piles to be cast in concrete up to cut off level, then in-filled with pea shingle up to existing ground level) and commence with contiguous piled wall at the rear.

#### Stage 3.0 – see drawing TW\_003

- Prior to commencing with stage 2 underpinning install needle beams above first floor level off bridge beams already installed. Ensure plunge columns are laced and braced.
- Commence with the remainder of the Stage 2 underpins in a hit and miss sequence to the as built stage 1 pins. Propping back to the berm as construction progresses.

#### Stage 4.0 - see drawing TW\_004

- Cast remaining piles across site and remaining length of contiguous piled wall.
- Form capping beam at the head of the cantilevered contiguous wall.
- Commence with the remainder of the stage 2 underpins in a hit-and-miss sequence to the as-built stage 1 pins. Propping back to the berm to be provided as excavation progresses.
- Reduce general excavation across site to 1.0m below top of the retaining structures and install shoring across site at higher level, as shown. Hydraulic props to be installed along the piled wall.
- Further commence with reduction of berm to 1.0m above formation level, then install lower level shoring as shown below.
- Once all shoring has been installed, the remainder of the berm can be reduced to formation level and services to be laid.
- Cast basement raft across the entire basement.
- Once the basement raft has cured and reached sufficient strength, remove lower level of propping.
- Contractor to commence in a bottom-up fashion for the remainder of construction.

#### Underpin Construction Sequence (2 stage)

- The reinforced concrete underpins are to be constructed in the bays shown on GSE drawing series 20230188 - TW\_001 to TW\_004, with each underpin section no more than 1.0 m wide. No adjacent underpin to be constructed within a 48-hour period. The construction sequence of each section will be as follows below.
- 2. An underpin section will be locally excavated. The excavation faces will be shored with trench sheets and trench props. Edge protection consisting of 4" x 2" timber posts, double handrails and toe boards will be erected around the excavation.
- 3. The base of the Stage 1 underpin section will be poured on the same day. The length of the base to be constructed will be in accordance with the temporary works engineer's drawings.
- 4. On the following day, the stem of the Stage 1 underpin section will be poured up to 50 75 mm below the underside of the existing footing.
- 5. Once the concrete has achieved sufficient strength (min. 24 hours) then dry pack between the top of the wall and the underside of the existing foundation.
- 6. Once the dry pack has gained sufficient strength (min. 48 hours), any protruding existing footing will be carefully trimmed back flush with the face of the wall above using hand tools.
- 7. Backfill the excavation in layers and compact.
- 8. Repeat the above process to complete the construction of Stage 1 underpins.
- 9. Complete works outlined on sketches TW\_002 to TW\_004, to enable the formation of Stage 2 underpinning.
- 10. Commence stage 2 underpin construction.
- 11. An underpin section will be locally excavated. The excavation faces will be shored with trench sheets and trench props. Edge protection consisting of 4" x 2" timber posts, double handrails and toe boards will be erected around the excavation. (Stage 2 underpin to be staggered to stage 1 underpin).
- 12. The base of the stage 2 underpin section will be poured on the same day. The length of the base to be constructed will be in accordance with the structural engineer's drawings.
- 13. On the following day, the stem of the stage 2 underpin section will be poured up to 50 75 mm below the underside of the stage 1 underpin base.
- 14. Once the concrete has achieved sufficient strength (min. 24 hours) then dry pack between the top of the wall and the underside of the existing foundation.
- 15. Once the dry pack has gained sufficient strength (min. 48 hours), any protruding stage 1 footing will be carefully trimmed back flush with the face of the wall above using hand tools.
- 16. Repeat the process to complete the construction of stage 2 underpins.
- 17. Reduce general excavation across site to 1.0m below top of retaining structures and install high-level propping in all locations (as shown on TW\_004).
- 18. Proceed with further excavation across site, down to 1.0m above formation level and install lower-level shoring (as shown on TW\_005).
- 19. Once all temporary shoring is installed, reduce the berm to formation level, lay services and then cast basement raft across entire basement.
- 20. Once basement raft has cured and reached sufficient strength, lower-level propping can be removed.

#### 4.0 INSPECTION OF TEMPORARY WORKS

Once the temporary works have been installed, they will be inspected by the Temporary Works Supervisor to verify that they have been correctly installed according to the drawings and they are providing support and stability to the works, as intended.

Prepared by	Checked by
Maukler	the
Matt Paulden	Arash Aini
Green Structural Engineering Ltd	Green Structural Engineering Ltd
June 2024	APRIL 2024

#### APPENDICES

The following appendices are included with this report:

• GSE Temporary Works Drawings.

info@gseltd.co.uk

tel: 020 3405 3120

# **APPENDIX A**

GSE TEMPORARY WORKS DRAWINGS (INTENT)

## NOTES:

1) Provide supports to all faces of excavations at all times. 2) Contractor is to provide piling mats for all piling rig routes and pile locations.

### Outline Sequence-Stage 1:

- floors at Ground Floor Level.
- berm.
- basement in temporary condition.







**Basement Floor Demolition** and Temporary Works Plan

В

1) Remove all internal non load-bearing stud walls and existing timber

2) Carefully dismantle and remove all single-storey non load-bearing construction at the rear and front elevations.

3) Excavate and cast Stage 1 underpins to existing walls along front and flank elevations in a hit-and-miss sequence. First stage depth of front

retaining wall to be formed monolithically within a shored trench

excavation. All stage underpin sections to be shored back to the central

4) Use soil excavated from stage 1 underpins to backfill the existing

ry Works	Intent - Stage	e 1	PRELIMI	NARY
DATE	PAPER SIZE	SCALE	DRAWING NO.	REV.
2/04/24	A3	NTS	TW_001	P02

### NOTES:

- 1) Contractor is to provide piling mats for all piling rig routes and pile locations.
- 2) Contractor is to remove locally individual joists to allow for piling at location of proposed lift core.
- 3) Floor joists to be propped and supported where required

- shown below.









**Basement Floor Demolition** 

and Temporary Works Plan

B

# NOTES:

- 1) Contractor is to provide piling mats for all piling rig routes and pile locations.
- 2) Contractor is to remove locally individual joists to allow for piling at location of proposed lift core.
- 3) Floor joists to be propped and supported where required

0

- Outline Sequence-Stage 3:
- columns are laced and braced.
- construction progresses.





First Floor Temporary B Works Plan

THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL OTHER GSE DRAWINGS & RELEVANT PROJECT DOCUMENTS. DO NOT SCALE FROM THIS DRAWING. THIS DRAWING IS SUBJECT TO COPYRIGHT.	251	45	Elsworthy Road, NW3 3E	S		DATE		0230188	TEOU		G	GRFFN STRUCTURAL	Unit 21 Bergham Mews Blythe Road		Tempo	orary
THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS	REV.	DATE	REVISION NOTES	TECH.	CHECKED REV.	DATE	REVISION NO	-5	TECH.	CHECKED		ENGINEERING	Hammersmith	TEOLINIOLAN		
BEFORE COMMENCING ANY WORK.	P01	12/04/2024	ISSUED FOR INFORMATION ONLY.	AK	AA								W14 0HN	TECHNICIAN	ENGINEER	
ALL DIMENSIONS IN mm UNLESS OTHERWISE NOTED. ALL DIMENSIONS & LEVELS	P02	05/07/2024	ISSUED FOR INFORMATION ONLY.	MP	AA						14/14/14	aseltd coluk	020 3405 3120		MP	12
TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.											** **	gsella.co.uk	020 0400 0120		IVII	12

1) Prior to commencing with stage 2 underpinning install needle beams above first floor level off bridge beams already installed. Ensure plunge

2) Commence with the remainder of the Stage 2 underpins in a hit and miss sequence to the as built stage 1 pins. Propping back to the berm as

### **Outline Sequence-4**:

1) Cast remaining piles across site and remaining length of contiguous piled wall. Form Capping Beam at the head of the cantilevered contiguous wall.

2) Reduce general excavation across site to 1.0m below top of the retaining structures and install shoring across site at higher level, as shown below. Hydraulic props to be installed along the piled wall.

3) Further commence with reduction of berm to 1.0m above formation level and install lower level shoring as shown below. 4) Once all shoring has been installed, the remainder of the berm can be reduced to formation level and services to be laid. 5) Cast basement raft across the entire basement. Once the basement raft slab has cured and reached sufficient strength lower

level propping can be struck.

6) Contractor to commence in a bottom up fashion for the remainder of construction.



В

y Works	Intent t - Sta	ge 4	PRELIMI	NARY
DATE	PAPER SIZE	SCALE	DRAWING NO.	REV.
2/04/24	A3	NTS	TW_004	P02
2/04/24	AJ	NIS	100_004	P02







DO TH BE AL SE

Stage 4 Erect shutter concrete stem of stage 1 underpin. Ensure starter bars for stage 2 underpin wall connection are installed.









Stage 5 Strike shutter when concrete has gained sufficient strength, drypack, Trim- off projecting footing, re-prop until basement slab is cast.

Excavate to form stage 2 underpin.



Stage 2 Excavate to form stage 1 underpin.



Stage 6 Concrete base of stage 2 underpin.

NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. E CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS EDFC COMMENCING ANY WORK	45 ELSWORTHY ROAD			TYPIC	AL CONST	- 1	PRELIMINARY			
L DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. TTING OUT TO BE CONFIRMED ON SITE.	P1 14.04.2024 INITIAL ISSUE - FOR PLANNING ONLY		\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	drawn MP	CHECKED AA	DATE 12.04.2024	PAPER SIZE	scale NTS	drawing no.	<sup>REV.</sup>



Concrete base of stage 1 underpin.



Stage 7 Erect shutter concrete stem of stage 2 underpin.



SEQUENCE BASED ON HIT AND MISS CONSTRUCTION, FOR 1.0M MAX WIDTH OF UNDERPIN.



#### Stage 8

Strike shutter when concrete has gained sufficient strength, drypack, Trim- off projecting footing, re-prop until basement slab is cast.



Stage 12 Cast basement slab and cure.



Stage 9 Reduce ground. Install high level prop where applicable.



#### Stage 13 Remove bottom level props. Construct basement walls/ structure and ground floor structure. Remove top level prop, wherever applicable. Basement construction complete.



# Stage 10

Commence excavation of central berm. Once excavation is 500mm above formation level, install bottom level props across the site at low level.



Stage 14 Basement construction complete.

DRAWN     CHECKED     DATE     PAPER SIZE     SCALE     DRAWING NO.     RE       MP     AA     12.04.2024     A3     NTS     MS/02     P	-	TYPICA	L CONST	RUCTION SEC	ET- 2	PRELIMINARY		
MP AA 12.04.2024 A3 NTS MS/02 P		DRAWN	CHECKED	DATE	PAPER SIZE	SCALE	DRAWING NO.	REV.
110/02		MP	AA	12.04.2024	A3	NTS	MS/02	P1

#### DO NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS BEFORE COMMENCING ANY WORK. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.

ынт.	45	ELSWC		T		אך
ŀ	<u>P1</u>	12.04.2024	INITIAL ISSUE - FOR PLANNING ONLY		\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	DR
						M



Stage 11 Complete excavation to formation level. Construct remaining new foundation. Install under basement services.



DO NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS BEFORE COMMENCING ANY WORK. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED DY ARCHITECT. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.	45 ELSWC	ORTHY ROAD	1	1	\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	TYPICAL CONSTRUCTION SEQUENCE SHEET- 5 PRELIMINARY							
	P1 12.04.2024	I INTTAL ISSUE - FOR PLANNING ONLY				drawn MP	CHECKED AA	DATE 12.04.2024	PAPER SIZE	scale NTS	DRAWING NO.	rev. <b>P1</b>	















Stage8 install raking props to liner wall & remove high level props Construct composite decking to ground floor level.

DO NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS BEFORE COMMENCING ANY WORK. ALL DIMENSIONS IN mm UNLESS OTHERWISE NOTED. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.	45 ELSWORTHY ROAD		\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	TYPICAL CONSTRUCTION SEQUENCE SHEET- 4     PRELIMINARY								
	P1 12.04.2024 INITIAL ISSUE - FOR PLANNING ONLY			drawn MP	CHECKED AA	DATE 12.04.2024	PAPER SIZE	SCALE NTS	drawing no. MS/04	<sup>REV.</sup>		



DO NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS BEFORE COMMENCING ANY WORK. ALL DIMENSIONS IN IM UNLESS OTHERWISE NOTED. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.	45 ELSWORTHY ROAD				EXCAVA	TION SUP	PRELIMINARY			
	P1 12.04.2024 INITIAL ISSUE - FOR PLANNING			\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	drawn MP	CHECKED AA	DATE 12.04.2024	PAPER SIZE	scale NTS	drawing no.





SECTION

# ELEVATION

DO NOT SCALE FROM THIS DRAWING THIS DRAWING IS SUBJECT TO COPYRIGHT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL SITE DIMENSIONS BEFORE COMMENCING ANY WORK	45 ELSWORTHY ROAD	\\\Matt.Paulden\Pictures\GSE Logo Drawing Block.png	NEEDLE	PROP WIT	PRELIMINARY	PRELIMINARY		
ALL DIMENSIONS IN mm UNLESS OTHERWISE NOTED. ALL DIMENSIONS AND LEVELS TO BE CONFIRMED BY ARCHITECT. SETTING OUT TO BE CONFIRMED ON SITE.	P1 U3:U7:2024 INITIAL ISSUE - FOR PLANNING		drawn MP	CHECKED AA	DATE 12.04.2024	PAPER SIZE	SCALE NTS	DRAWING NO.