

264-270 Finchley Road Programme

Start **23-Nov-2015** - Finish **14-Oct-2016**

Status	0%	Duration	220
Total Tasks	83	Total Cost	\$ 0

No milestone for this project

Tasks

ID	Task Name	Start date	Finish date	Duration	% Complete	Resources
0	264 -270 Finchley	23-11-2015	14-10-2016	220	0	
1	Site set up	23-11-2015	04-12-2015	10	0	
2	Demolition	07-12-2015	15-01-2016	20	0	
3	Strip out buildings	07-12-2015	17-12-2015	9	0	
4	Asbesto removal	07-12-2015	10-12-2015	4	0	
5	Demolish	04-01-2016	15-01-2016	10	0	
6	Groundworks /	18-01-2016	18-03-2016	45	0	
7	Piling	18-01-2016	04-03-2016	35	0	
8	Groundworks/	25-01-2016	04-02-2016	9	0	
9	Basement	25-01-2016	18-03-2016	40	0	
10	Crane Base	29-02-2016	02-03-2016	3	0	
11	CLT Structure	14-03-2016	01-06-2016	54	0	
12	Tower Crane instal	14-03-2016	18-03-2016	5	0	
13	CLT instal	21-03-2016	01-06-2016	49	0	
14	External finshes	11-04-2016	24-06-2016	53	0	
15	External Brickwork	11-04-2016	23-05-2016	30	0	
16	Roof construction	06-06-2016	24-06-2016	15	0	
17	Fenestration	27-04-2016	27-05-2016	22	0	
18	Ground Floor	16-05-2016	19-05-2016	4	0	
19	First Floor	19-05-2016	24-05-2016	4	0	
20	Second Floor	24-05-2016	27-05-2016	4	0	
21	Third Floor	27-04-2016	03-05-2016	4	0	

22	M & E first fix	11-04-2016	14-06-2016	45	0	
23	Basement	11-04-2016	19-04-2016	7	0	
24	Ground floor	22-04-2016	03-05-2016	7	0	
25	First floor	09-05-2016	17-05-2016	7	0	
26	Second floor	16-05-2016	24-05-2016	7	0	
27	Third floor	06-06-2016	14-06-2016	7	0	
28	Internal walls	05-04-2016	13-06-2016	48	0	
29	Basement	05-04-2016	13-04-2016	7	0	
30	Ground floor	21-04-2016	29-04-2016	7	0	
31	First floor	03-05-2016	11-05-2016	7	0	
32	Second floor	16-05-2016	24-05-2016	7	0	
33	Third floor	03-06-2016	13-06-2016	7	0	
34	Joinery 1st fix	18-04-2016	24-05-2016	26	0	
35	Basement	18-04-2016	21-04-2016	4	0	
36	Ground floor	03-05-2016	06-05-2016	4	0	
37	First floor	09-05-2016	12-05-2016	4	0	
38	Second floor	13-05-2016	18-05-2016	4	0	
39	Third floor	19-05-2016	24-05-2016	4	0	
40	Ceilings	23-05-2016	21-06-2016	21	0	
41	Basement	23-05-2016	01-06-2016	7	0	
42	Ground floor	25-05-2016	03-06-2016	7	0	
43	First floor	31-05-2016	08-06-2016	7	0	
44	Second floor	06-06-2016	14-06-2016	7	0	
45	Third floor	13-06-2016	21-06-2016	7	0	
46	M & E second fix	15-06-2016	02-08-2016	35	0	
47	Basement	15-06-2016	23-06-2016	7	0	

48	Ground floor	24-06-2016	04-07-2016	7	0	
49	First floor	05-07-2016	13-07-2016	7	0	
50	Second floor	14-07-2016	22-07-2016	7	0	
51	Third floor	25-07-2016	02-08-2016	7	0	
52	Internal plastering	20-05-2016	28-07-2016	49	0	
53	Basement	20-05-2016	27-05-2016	6	0	
54	Ground floor	20-06-2016	27-06-2016	6	0	
55	First floor	04-07-2016	11-07-2016	6	0	
56	Second floor	13-07-2016	20-07-2016	6	0	
57	Third floor	21-07-2016	28-07-2016	6	0	
58	Internal	13-06-2016	03-10-2016	80	0	
59	Basement	13-06-2016	04-07-2016	16	0	
60	Ground floor	05-07-2016	26-07-2016	16	0	
61	First floor	27-07-2016	17-08-2016	16	0	
62	Second floor	18-08-2016	09-09-2016	16	0	
63	Third floor	12-09-2016	03-10-2016	16	0	
64	Tiling and flooring	20-07-2016	05-09-2016	33	0	
65	Basement	20-07-2016	29-07-2016	8	0	
66	Ground floor	01-08-2016	10-08-2016	8	0	
67	First floor	11-08-2016	22-08-2016	8	0	
68	Second floor	12-08-2016	23-08-2016	8	0	
69	Third floor	24-08-2016	05-09-2016	8	0	
70	Joinery second	04-07-2016	26-08-2016	40	0	
71	Basement	04-07-2016	13-07-2016	8	0	
72	Ground floor	14-07-2016	25-07-2016	8	0	
73	First floor	26-07-2016	04-08-2016	8	0	

74	Second floor	05-08-2016	16-08-2016	8	0	
75	Third floor	17-08-2016	26-08-2016	8	0	
76	Hard landscaping	12-09-2016	30-09-2016	15	0	
77	Commissioning &	12-09-2016	14-10-2016	25	0	
78	Basement	12-09-2016	16-09-2016	5	0	
79	Ground floor	19-09-2016	23-09-2016	5	0	
80	First floor	26-09-2016	30-09-2016	5	0	
81	Second floor	03-10-2016	07-10-2016	5	0	
82	Third floor	10-10-2016	14-10-2016	5	0	