## Copy of 3GG PROGRAMME INC. GSHP WORKS

				15 May 22 May 29 Jun 5 Jun 12 Jun 19	Jun 26 Jul 3 Jul 10 Jul 17 Jul 24 J	Jul 31 Aug 7 Aug 14 Aug 21 Aug 28 Sep 4	Sep 11 Sep 18 Sep 25 Oct	t 2 Oct 9 Oct 16 Oct 23 Oct 30 No	v 6 Nov 13 Nov 20 No	vv 27 Dec 4 Dec 11 Dec 18 Dec 25	Jan 1 Jan 8 Jan	15 Jan 22 Jan 29	Feb 5 Feb 12 F	95 19 Feb 26 Mar 5 Mar 12 Mar 19	Mar 26 Apr 2 Apr 9 Apr 16 Apr 23 Apr 30	0 May 7 May 14 May 21	May 28 Jun 4 Jun 11	Jun 18 Jun 25	5 Jul 2 Jul 9 Jul 16 Jul 23	Jul 30 Aug 6 Aug 13 Aug 20 Aug 27 Se	p 3 Sep 10 Sep 17 Sep 24 Oct 1 Oc
Y GARDENS - SHELL AND CORE PROGRAMME		25/05/16		♦ START																	
N WORKS		25/05/16 25/05/16		DEMOLITION WORKS																	
ION WORKS		25/05/16		DEMOLITION WORKS																	
LITION WORKS		25/05/16		DEMOLITION WORKS																	
JRE	334d	08/06/16	18/09/17																		SUBSTRUCTURE
RKS	67d	08/06/16				PI	PILING WORKS														
NT WORKS	7d	08/06/16		PILE MAT		G WORKS															
G BEAM	30d 30d	29/07/16					APPING BEAM														
NING WORKS	52d	08/06/16				UNDERPINNING WORKS															
RPINNING TO EXISTING BUILDING	40d	08/06/16	02/08/16			UNDERPINNING TO EXISTING BUILDING															
PINNING WORKS TO BOUNDARY WALL	40d	24/06/16	18/08/16			UNDERPINNING WORKS TO BOUNDA	ARY WALL														
BEAM		08/06/16				PYNFORD BEAM															
	40d	08/06/16				PYNFORD BEAM WORKS															
Y SUPPORT TO PILED AND UNDERPINNING WALLS ATION OF TEMPORARY STEEL BEFORE BASEMENT EXCAVATION	20d	09/09/16						TEMPORARY SUPPORT TO PILED AND UNDERPINNING													
EXCAVATION		07/10/16							BASEMENT EXCAV												
NT BULK EXCAVATION		07/10/16							BASEMENT BULK												
NC. LIFT PITS AND SUMP	30d	18/11/16	29/12/16							J PILE €	CAPS INC. LIFT PITS AND	SUMP									
'E TO PILE CAPS	10d	18/11/16								EXCAVATE TO PILE CAPS											
INFORCEMENT AND CONCRETING PILE CAPS		02/12/16									EL REINFORCEMENT AND	CONCRETING PILE CAPS									
UND DRAINAGE ROUND DRAINAGE WORKS	20d	18/11/16								UNDERGROUND DRAINAGE	WORKS										
SLAB IN DIFFERENT LEVELS		30/12/16								ONDERGROUND DRAINAGE					ENT SLAB IN DIFFERENT LEVELS						
IT LOWER SLABS		30/12/16										BASE	MENT LOWER SLABS								
CRETE BLINDING	2d	30/12/16									CONCRETE BLINDING										
CLAYMASTER VOID	5d	03/01/17	09/01/17								225 CLAYMA	STER VOID									
EL REINFORCEMENT AND CONCRETING LOWER SLABS	15d	10/01/17									*	STEE	L REINFORCEMENT AND CO								
AT CHANGE OF LEVELS INC. PITS AND SUMP	20d	31/01/17												WALLS AT CHANGE OF LEVELS INC. PITS A							
EL, SHUTTERING AND CONCRETING TO WALLS AND BEAMS IN CHANGE ELS	E OF 20d	31/01/17	27/02/17											STEEL, SHUTTERING AND CONCRETING TO	O WALLS AND BEAMS IN CHANGE OF LEVELS						
MENT UPPER SLABS	15d	28/02/17	20/03/17											BASEME	ENT UPPER SLABS						
EEL REINFORCEMENT AND CONCRETING UPPER SLABS	15d	28/02/17	20/03/17											STEEL	EINFORCEMENT AND CONCRETING UPPER SLABS						
NT WALLS AND COLUMNS	30d	28/02/17	10/04/17												BASEMENT WALLS AND COLUMNS						
FORCEMENT SHUTTERING AND CONCRETING BASEMENT WALLS AND IMNS	30d	28/02/17	10/04/17											•	REINFORCEMENT SHUTTERING AND C	CONCRETING BASEMENT WALLS AND	D COLUMNS				
ENT TANKING	20d	06/06/17	03/07/17																BASEMENT TANKING		
EMENT TANKING WORKS	20d	06/06/17															•		BASEMENT TANKING WORKS		
T LINING WALLS	45d	04/07/17	04/09/17																	↓ E	ASEMENT LINING WALLS
MENT PERIMETER BLOCK WALL	30d	04/07/17																		BASEMENT PERIMETER BLOCK WA	
BASEMENT PERIMETER WALLS	20d	08/08/17																			UB BASEMENT PERIMETER WALLS
X INC. PLUNGE POOL	25d	04/07/17																	POOL BASE	POOL BOX INC. PLUNGE POOL	
BASE WALLS	108	18/07/17																		POOL WALLS	
D BLOCK FLOOR	10d	05/09/17																			BEAM AND BLOCK FLOOR
Y AND INSTALL BEAM AND BLOCK FLOOR	10d	05/09/17	18/09/17																		SUPPLY AND INSTALL BEAM AND BL
ORS	115d	28/03/17	04/09/17																	1	IPPER FLOORS
FLOOR		28/03/17																			
TERING REINFORCEMENT AND CONCRETING GROUND FLOOR SLAB	20d	28/03/17													SHUTTERING RI	EINFORCEMENT AND CONCRETING					
	10d	25/04/17														GROUND FLOOR CONCRETE STRUCTURAL STEEL COLUM					
TURAL STEEL COLUMNS TO GROUND FLOOR	10d	25/04/17														STRUCTURAL STEEL COLUM	INS TO GROUND FLOOR	151	FLOOR		
TURAL STEEL BEAMS	15d	09/05/17															STRUCTURAL STEEL BEAMS				
DECK INC CONCRETING	10d	30/05/17																AL DECK INC CONCRET	TING		
TURAL STEEL COLUMNS TO 1ST FLOOR	10d	13/06/17	26/06/17															STR	UCTURAL STEEL COLUMNS TO 1ST FLOOR		
R	30d	27/06/17	07/08/17																	2ND FLOOR	
URAL STEEL BEAMS	10d	27/06/17																	STRUCTURAL STEEL BEAMS		
		11/07/17																		CK INC CONCRETING STRUCTURAL STEEL COLUMNS TO 2ND FLOOF	
RAL STEEL COLUMNS TO 2ND FLOOR		25/07/17 08/08/17	erroer n																		ROOF
RAL STEEL AND TIMBER TO ROOF		08/08/17																			TRUCTURAL STEEL AND TIMBER TO ROOF
S		05/09/17	04/00/11																		· · · · · · · · · · · · · · · · · · ·
SHES INC. GUTTERS, DOWN PIPES ETC.		05/09/17																			
HTS		10/10/17																			
NALLS		04/07/17																			
IAL CAVITY WALLS		04/07/17																		EXTERNAL	AVITY WALLS
		10/00/117	25/09/17																		WINDOWS AND EXTERN
ND EXTERNAL DOORS	10d	12/09/17																			SUPPLY AND INSTALL W

