



59 CROFTDOWN ROAD - PERLIMINARY PROGRAMME

NO	DESCRIPTION	Week Number	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
		Month																						
		Week Commencing																						
1	SITE SET UP		■	■																				
	GENEREAL																							
2	SCAFFOLDING - REAR ELEVATION			■	→																		■	
3	STRIP OUT			■	■																			
	LOWER FLOOR																							
4	UNDERPINNING AND BASEMENT EXCAVATION				■	■	■	■	■	■														
5	TEMPORARY SUPPORT									■	■													
6	DRAINAGE AND SUMP CHAMBARES										■	■												
7	BASEMENT SLAB											■	■											
8	WATERPROOFING												■	■										
9	INTERNAL PARTITIONS													■	■									
10	SERVICE FIRST FIX														■									
11	INTERNAL DOOR LINING															■								
12	TACKING AND PLASTERING																■	■						
13	SANITARYWARE																	■						
14	JOINERY AND DOORS																		■	■				
15	TILING																				■	■		
16	SERVICES SECOND FIX																					■	■	
17	INTERNAL DECORATIONS																					■	■	
18	SUNDRIES AND FINAL FIX																						■	
19	FLOOR COVERINGS																						■	
21	EXTERNAL WORKS																							
22	EXTERNAL DECORATIONS																						■	
23	EXTERNAL WORKS																						■	
24	COMPLETION																							
25	SNAGGINGS AND HANDOVER																						■	