

Construction Management Plan

pro forma v2.0

Regents Park Estate

By; Lovell Partnership Limited

**8th Draft issued on 17 March 2017 – updated to
incorporate the Phase 2 sites**

Contents

Internal review sheet	3
Introduction	4
Timeframe	5
Contact	6
Site	8
Community liaison	11
Transport	14
Environment	24
Agreement	28

Appendices:

A – Programmes

B – Existing Site Utility Survey Plans

C – Utility Trackers – setting out current progress of discussions with the utility companies

D – Not Used

E – Considerate Constructions Poster (typical for one site)

F – CLOCS Standard for construction logistics – managing work related road risk

G – Not Used

H – Site Logistics Plans & Site Descriptions

I – Demolition Method Statement (Dick Collins Hall site)

J – Dust Mitigation Measures

K – Template Site Waste Management Plan

L – Swept Path Analysis

M – SD11 – Noise & Vibration Baseline Report

Review

For Internal use only

Please initial and date in the relevant section of the table.

The **highlighted areas** of the Draft table will be deleted by their respective teams during pre app review if these sections are no longer applicable.

Pre app

Community liaison	
CLOCS	
Transport	
Highways	
Parking	
Environmental health	
Sustainability	<i>(attach appendix if necessary)</i>
Sign off	

Draft

Community liaison	
CLOCS	
Transport	
Highways	
Parking	
Environmental health	
Sustainability	
Sign off	

● INDICATES INPUT REQUIREMENT FROM MULTIPLE TEAMS THROUGHOUT DOCUMENT

Introduction

The purpose of the **Construction Management Plan (CMP)** is to help developers to minimise construction impacts, and relates to both on site activity and the transport arrangements for vehicles servicing the site.

It is intended to be a live document whereby different stages will be completed and submitted for application as the development progresses.

The completed and signed CMP must address the way in which any impacts associated with the proposed works, and any **cumulative impacts of other nearby construction sites**, will be mitigated and managed. The level of detail required in a CMP will depend on the scale and kind of development. Further policy guidance is set out in Camden Planning Guidance ([CPG](#) [6: Amenity](#) and [CPG](#) [8: Planning Obligations](#)).

This CMP follows the best practice guidelines as described in [Transport for London's](#) (TfL's Standard for [Construction Logistics and Cyclist Safety \(CLOCS\)](#) scheme) and [Camden's Minimum Requirements for Building Construction \(CMRBC\)](#).

The approved contents of this CMP must be complied with unless otherwise agreed with the Council in writing. The project manager shall work with the Council to review this CMP if problems arise in relation to the construction of the development. Any future revised plan must also be approved by the Council and complied with thereafter.

It should be noted that any agreed CMP does not prejudice or override the need to obtain any separate consents or approvals such as for road closures or hoarding licences.

If your scheme involves any demolition, you need to make an application to the Council's Building Control Service. Please complete the "[Demolition Notice](#)"

Please complete the questions below with additional sheets, drawings and plans as required. The boxes will expand to accommodate the information provided, so please provide as much information as is necessary. It is preferable if this document is completed electronically and submitted as a Word file to allow comments to be easily documented.


(Note the term 'vehicles' used in this document refers to all vehicles associated with the implementation of the development, e.g. demolition, site clearance, delivery of plant & materials, construction, etc.)

Revisions to this document may take place periodically.

Timeframe

COUNCIL ACTIONS

DEVELOPER ACTIONS



Contact

1. Please provide the full postal address of the site and the planning reference relating to the construction works.

Address: Regents Park Estate

Planning ref: 2015/3076/P

Type of CMP - Section 106 planning obligation

2. Please provide contact details for the person responsible for submitting the CMP.

Name: Martin Boyce

Address: Tasman House, The Waterfront, Elstree Road, Elstree, Herts. WD6 3 BS

Email: martin.boyce@lovell.co.uk

Phone: 020 8731 3800

3. Please provide full contact details of the site project manager responsible for day-to-day management of the works and dealing with any complaints from local residents and businesses.

Name: Mark Tipping

Address: : Tasman House, The Waterfront, Elstree Road, Elstree, Herts. WD6 3 BS

Email: mark.tipping@lovell.co.uk

Phone: 020 8731 3800

4. Please provide full contact details of the person responsible for community liaison and dealing with any complaints from local residents and businesses if different from question 3.

Name: Ian Jerrett

Address: : 78 Albany Street, London NW1 4EE

Email: ian.jerrett@lovell.co.uk

Phone: 020 8731 3800

5. Please provide full contact details of the person responsible for community liaison/dealing with any complaints from local residents and businesses if different from question 3. In the case of [Community Investment Programme \(CIP\)](#), please provide contact details of the responsible Camden officer.

Name: Lucy Gick

Address: 11th floor 5 Pancras Square London N1C 4AG

email: lucy.gick@camden.gov.uk

Phone: 020 7974 3705

6. Please provide full contact details including the address where the main contractor accepts receipt of legal documents for the person responsible for the implementation of the CMP.

Name: Andy Males

Address: : Tasman House, The Waterfront, Elstree Road, Elstree, Herts. WD6 3 BS

Email: andy.males@lovell.co.uk

Phone: 020 8731 3800

Site

1. Please provide a site location plan and a brief description of the site, surrounding area and development proposals for which the CMP applies.

The sites are located within the Regent's Park Estate which is located to the north of the A501 (Euston Road), the west of Euston Station and the east of Regent's Park.



2. Please provide a very brief description of the construction works including the size and nature of the development and details of the main issues and challenges (e.g. narrow streets, close proximity to residential dwellings).

Each of the eight sites within the Regent's Park Estate is unique suffice to say that they are all bounded by existing occupied residential properties and live public highways. The eight sites are as follows:

- Former One Stop Shop – current open land
- Robert Street Car Park – current car parking
- Newlands Open Space- current open land
- Varndell Street – currently gardens

- St Bedes Mews – current car parking
- Cape of Good Hope – currently the site of a former pub
- Dick Collins Hall Site – current site of the community hall
- Victory Site – currently the site of an operational pub

Of the above sites; Rydal Water, Robert Street, Newlands, Varndell Street and St Bedes Mews are currently either open space or car parking and with limited enabling works will be ready for new build construction. Cape of Good Hope, Dick Collins Hall and the Victory Site all have existing buildings and will need to be treated as demolition sites in the first instance to prepare them for construction.

Have inspected the site(s) on numerous occasions Lovell are fully aware of the proximity of the existing occupied buildings and the live highways that run though the estate and bound the estate.

For the 8 sites for which there will be a consistent approach to the construction of each site with site enabling works and/or demolition, groundworks and foundations, reinforced concrete frames, cladding and fit out – the summary of each site is:

- Former One Stop Shop - 24 units over 7 storeys
- Robert Street Car Park - 13 units and community centre over 5 storeys
- Newlands Open Space- 32 units over 11 storeys
- Varndell Street - 8 units over 6 storeys
- St Bedes Mews - 3 units over 3 storeys
- Cape of Good Hope - 15 units over 6 storeys with a basement
- Dick Collins Hall Site - 11 units over 5 storeys
- Victory Site - 10 units over 5 storeys

1 : Hampstead Road Sites
2 : Estate Interior Sites
3 : Albany Road Sites

PLOT 5: DICK COLLINS HALL SITE
 Phase 2
 11 new homes including 6 private, 2 intermediate affordable and 3 social rented units.
 Proposal includes improvements to the communal courtyard and the public open space on Redhill Street and Albany Street, in front of the Rothay residential block.

PLOT 4: NEWLANDS
 Phase 1
 32 replacement homes including 20 social rented and 3 leaseholder units.
 Proposal includes improvements to the open space around this building, which is currently inaccessible, and the provision of an A1 or A5 commercial unit of 95m².

PLOT 8: THE VICTORY PUB
 Phase 2
 10 new homes including 4 private, 3 intermediate affordable and 3 social rented units.
 Proposal includes the re-provision of a public house on the ground floor.

PLOT 2: FORMER ONE STOP SHOP
 Phase 1
 24 replacement homes including 16 social rented and 8 leaseholder units.
 Proposal includes improvements to the open space around this building and the provision of an A1 or commercial unit of 162m².

PLOT 3: VARDELLE STREET CORNER
 Phase 1
 8 replacement homes, including a 1 leaseholder and 7 social rented units.
 Proposal includes improvements to the communal garden around this building and also the public realm on the street edge.

PLOT 6: CAPE OF GOOD HOPE
 Phase 1
 15 replacement homes, including 3 social rented and 12 leaseholder units.

PLOT 9: ST BEDE'S MEWS
 Phase 1
 3 replacement homes, including a 1 bedroom wheelchair unit.

AREA 2: ROBERT STREET CAR PARK
 Phase 1
 13 replacement homes, including 8 social rented and 5 leaseholder units.
 Proposal includes improvements to the public open space around this building and the provision of a 334m² community hall to replace the existing Dick Collins Hall.

General overview sequence of build for all sites

Substructure

Each building will be supported by piled foundations grouped below the cores, walls and columns with associated RC pile caps and ground beams. The reinforced concrete slab will be suspended between supporting ground beams and pile caps.

Superstructure

The superstructure will be constructed as a reinforced concrete frame with flat slabs and vertical elements consisting of concrete walls and columns. Structural stability to the structure will be provided by the lift cores and stair enclosure walls. The cross walls and columns will also provide lateral stability. The envelope will be made up of the various material demonstrated in the planning approval details.

Fit out

The fit out will consist of metal stud and partition walls to form the sub-division of all apartments and communal areas

Mechanical and Electrical

The domestic and commercial unit heating has been determined as CHP, hot water for heating and domestic uses will be distributed from the proposed Plant Room through the scheme via pipework. A detailed Fire and Smoke Control Strategy is to be evolved including the use of ventilation and extraction. Lifts will be provided as indicated on the planning drawings.

External and Other Works

Each of the sites will include Communal Areas, associated cycle stores, storage areas, footpaths, drainage, external lighting, and general external works and landscaping and communal gardens.

Sequence of Works for each site

The development will be constructed in the following parts;

- Enabling Works; Site Set up, Finalise Party Wall Awards, Hoardings, Soft Strip & Demolition
- Groundworks & Superstructure
- Fit Out & Landscaping

Sequence of Works:

ENABLING WORKS

MOBILISE & SITE INVESTIGATIONS

FINALISE PARTY WALL AWARDS

SETUP SITE OFFICES AND WELFARE

ERECT HOARDING

CONSTRUCTION ACTIVITIES – GROUNDWORKS &
SUPERSTRUCTURE

PROTECTION AND PROPPING TO SECTION OF RETAINED BUILDING

REDUCE LEVELS AND PREPARE PILING MAT

INSTALL PILE WALL FOR LOCAL BASEMENT (Cape of Good Hope Only)

INSTALL CAPPING BEAM (Cape of Good Hope Only)

INSTALL TEMPORARY PROP BEAMS (Cape of Good Hope Only)

EXCAVATE BASEMENT TO FORMATION LEVEL (Cape of Good Hope
Only)

INSTALL BASEMENT; SLAB, DRAINAGE AND RE COLUMNS (Cape of
Good Hope Only)

CONSTRUCTION ACTIVITIES – FIT OUT & LANDSCAPING


INTERNAL CORES/WALLS

INTERNAL FIT OUT

3. Please identify the nearest potential receptors (dwellings, business, etc.) likely to be affected by the activities on site (i.e. noise, vibration, dust, fumes, lighting, etc.).


As noted in section 2 above the eight sites are all within the existing and occupied Regents Park Estate and the occupied residential dwellings adjacent to each site will be aware of the construction activities – the measures site out in this CMP will seek to mitigate; noise, vibration, dust, fumes, lighting, etc

The plan below locates land users adjacent to the Regents Park Estate



4. Please provide a scaled plan detailing the local highway network layout in the vicinity of the site. This should include details of on-street parking bay locations, cycle lanes, footway extents and proposed site access locations.

Due to the location of the site all construction traffic will access the site via Albany Street and Hampstead Road which are both part of the TFL Road Network. Construction traffic will follow the routes shown on the plan below. Construction traffic will be instructed to not approach from the east so as to avoid the construction works at University College London Hospital.



Within the Regents Park Estate the construction traffic will following the routes noted on the plan below



Block Location Plan

1 : 2000

5. Please provide the proposed start and end dates for each phase of construction as well as an overall programme timescale. (A Gantt chart with key tasks, durations and milestones would be ideal).

The project start date is: Late January 2016

The overall planned completion date is: Summer 2018

The Construction programme on the next page sets out the planned construction durations for each of the eight sites. More detailed GANTT charts are attached at Appendix A.

Site	Planned Start	Planned Completion
Rydal Water	01/2/16 (piling)	July 17
Robert Street	25/1/16 (piling)	March 17
Newlands	25/1/16 (piling)	June 17
Varndell Street	25/1/16 (piling)	Jan 18
St Bedes Mews	25/1/16 (piling)	Nov 16
Cape of Good Hope	22/2/16 (piling)	Sept 17
Dick Collins Hall	May 17 (piling)	May 18
Victory Pub Site	May 17 (piling)	July 18

6. Please confirm the standard working hours for this site, noting that the standard working hours for construction sites in Camden are as follows:

The site hours will be:

- 8.00am to 6pm on Monday to Friday
- 8.00am to 1.00pm on Saturdays
- No working on Sundays or Public Holidays

7. Please indicate if any changes to services are proposed to be carried out that would be linked to the site during the works (i.e. connections to public utilities and/or statutory undertakers' plant). Larger developments may require new utility services. If so, a strategy and programme for coordinating the connection of services will be required. If new utility services are required, please confirm which utility companies have been contacted (e.g. Thames Water, National Grid, EDF Energy, BT. etc.) You must explore options for the utility companies to share the same excavations and traffic management proposals. Please supply details of your discussions.

Each of the sites forming part of the Regents Park Estate have existing utility services that need to be altered, disconnected or diverted. Lovell are aware of these works and have commissioned existing utility services surveys by TDS via the use of ground radar survey – these surveys are annexed to the CMP at appendix B.

A detailed programme and plan of works will be developed with the respective utility companies to disconnect and or divert their services as necessary.

Attached at appendix C are trackers for each site setting out the progress of the discussions with each of the utility companies.

Community Liaison

Significant time savings can be made by running an effective neighbourhood consultation process. This should be undertaken in the spirit of cooperation rather than one that is dictatorial and unsympathetic to the wellbeing of local residents and businesses.

These are most effective when initiated as early as possible and conducted in a manner that involves the local community. Involving locals in the discussion and decision making process helps with their understanding of what is being proposed in terms of the development process. Ideally this consultation and discussion process should have already started with the results incorporated into the CMP first draft submitted to the Council for discussion and sign off. This communication should then be ongoing during the build, with neighbours and any community liaison groups being regularly updated with programmed works and any changes that may occur due to unforeseen circumstances through newsletters, emails and meetings.

Please note that for larger sites, details of a construction working group may be required as a separate S106 obligation. If this is necessary, it will be set out in the S106 Agreement as a separate requirement on the developer.

Cumulative impact

Sites located within high concentrations of construction activity that will attract large numbers of vehicle movements should consider establishing contact with other sites in the vicinity in order to manage traffic routing and volumes. Developers in the Tottenham Court Road area have done this to great effect.

Lovell statement on Cumulative impact and effect:

We are aware of Camden's requirement for us to consider the cumulative effect of our construction site on the local neighbourhood and environment should there be concurrent construction sites in the immediate location of the site. We have defined what we understand to be the "Local Area" at section 3 (the Site) of this document and currently there are a number of significant construction projects underway – this is King's Cross and therefore a major regeneration area for London.

We envisage that will need to coordinate our major plant deliveries (piling rigs, tower cranes and large excavators) so that they are not happening on the same day as another site's major delivery. We will achieve this by sharing our details with the site management teams on other sites in the area. We would seek to have regular meetings with the site manager(s) of other large sites and look for them to be part of our Construction Working Group as noted in the consultation part of this document.

It is intended that development of the eight sites that make up the Regents Park Replacement Housing project will be delivered in two phases which should minimise impact on the estate and the surround area.

In addition, the delivery of Phase 1 & 2 sites will be managed and coordinated in such a manner as to lessen construction impact. For example sites will be managed in pairs, with all deliveries scheduled by 1 logistics manager. At the same time each site will have its own traffic marshall as well as welfare facilities.

1. Consultation

The Council expects meaningful consultation. For large sites, this may mean two or more meetings with local residents prior to submission of the first draft CMP.

Details should include who was consulted, how the consultation was conducted and a summary of the comments received in response to the consultation. In response to the comments received, the CMP should then be amended where appropriate and, where not appropriate, a reason should be given. The revised CMP should also include a list of all the comments received. Developers are advised to check proposed approaches to consultation with the Council before carrying them out. If your site is on the boundary between boroughs then we would recommend contacting the relevant neighbouring planning authority.

Please provide details of consultation of draft CMP with local residents, businesses, local groups (e.g. residents/tenants and business associations) and Ward Councillors.

Consultation: Historical, Current and Future

Table below outlines consultation, including site selection of the Replacement Housing scheme from 2013.

Event	Timing	Topic
Housing Need Survey	Spring 2013	Survey of all residents within the HS2 affected areas
Replacement housing Sites	Summer/ autumn 2013	Potential sites for new housing & initial architectural feasibility
Addition replacement housing sites	Spring 2014	Introducing new sites in replacement housing programme
Architectural design competition	Autumn 2014	Selection of architects firms
Design and Community Vision Workshop	20 November 2014	Meeting the Architect and emerging concept designs. Plus Community Vision workshop
Camden Town District Management Committee	November 2014	Presentation of consultation feedback and programme for HS2 replacement housing programme.
RIBA Stage 2 Designs	Spring 2015	Design development on 9 sites pre – planning application

Planning Application Exhibition	June 2015	Presentation of the full application submitted as a drop in session for local residents from the area
Meet the Contractor Event	10 Dec 2015	
Donated Christmas gifts to The Dick Collins Hall	16 Dec 2015	
Donated glasses and pub goods to The Dick Collins Hal	8 April 2016	
Made & donated a sign to the Surma Centre	May 2016	
CCS Ivor Goodsite Hoarding Competition for the Netley School	25 May 2016	
Met Police & Lovell Cycl Safety Event	3 July 2016	
Netley School Assembly	13 July 2016	
Summer Hoarding Event	24 August 2016	
Macmillan Coffee Morning	28 September 2016	
Replacement Homes Accommodation Meetings	22 nd and 23 rd November 2016	Lovell attend the meetings as requested by from Camden Council. We helped residents have a look at the floorplans for the new units we are building across the scheme.
Resident Hamper	December 2016	A Christmas hamper went to a resident before we broke up. The resident was chosen at random, we included all 2,005 properties on the estate.

- Working Group Meeting (every month residents, Lovell and Camden Council have a meeting)
- Resident Notice Boards (Information boards about the works to inform the residents this is updated every Friday)

Boards went up on all 6 sites in April 2016. We have Victory Pub and Dick Collins boards ready for when we take over the sites.

Consultation has also be sought via a Construction Working Group where we can report on our progress and key construction activities but at the same time seek feedback and comment from the group with a view to constant improvement of the Construction Management Plan. This Group is concerned with overall construction of the Replacement Housing scheme. The Construction Working Group includes, but not be limited to the following:

- The immediate residents who are neighbours to the site
- Governor representative of Netley School
- Estate Managers
- The Local Ward member for which the site falls within

Meetings of the Construction Working Group have taken place on;

12th January, 9th February, 8th March, 12th April, 10th May, 14th June, 13th July, 14th September, 12th October and 9th November 2016

The meetings in 2017 are now moving to every other month. We have attended January's which was on the 9th, the next one will be in March.

One of the key elements to managing the site efficiently will be to keep the adjoining neighbours and adjacent building users informed of our forthcoming operations, this will be carried out as follows:

- Letter drop to all neighbours informing them of our start date and program durations and operations working
- Posting on the hoardings of up-to-date newsletters and progress photographs
- Providing banks men while vehicles are leaving the site.
- Ensuring workforce is polite and courteous to all pedestrians and adjacent building users at all times.
- Processing arising materials so as to ensure all wagons collecting materials are loaded fully so as to reduce as far as possible the logistics to the site.
- Accepting all complaints received investigating and recording any remedial reactive measures taken.
- Keeping the site area clean tidy and manageable.
- Ensuring working hours are adhered to rigorously.
- Ensure that all dust noise and vibration measures are implemented and if found to be substandard uplifted to ensure standards are met.

Lovell will implement these in consultation with the Council's Engagement and Consultation Officer for the Replacement Housing Scheme.

Our Site Manager will maintain a log of all visits to the site by the public and neighbours where they wish to make any complaints – any such complaints will be acted upon and report at the Construction Working Group. We propose that the Construction Working Group will be held bi-monthly but the Site Manager(s) will be available to address any concerns or questions from residents every day.

2. Construction Working Group

Please provide details of community liaison proposals including any Construction Working Group that will be set up, addressing the concerns of the community affected by the works, the way in which the contact details of the person responsible for community liaison will be advertised to the local community, and how the community will be updated on the upcoming works i.e. in the form of a newsletter/letter drop, or weekly drop in sessions for residents.

Since Lovell's involvement with the project the following consultation has taken place:

- On 6 October 2015 a Working Group meeting was held to keep residents informed of progress of the project
- The second Working Group meeting was held on 18 November 2015 including presentation of draft CMP
- "Meet the Contractor" event on 10 December 2015

Records of the above are attached at appendix G along with the Code of Conduct and the Terms of Reference for the Working Group.

3. Schemes

Please provide details of any schemes such as the 'Considerate Constructors Scheme', such details should form part of the consultation and be notified to the Council. Contractors will also be required to follow the "[Guide for Contractors Working in Camden](#)" also referred to as "[Camden's Considerate Contractors Manual](#)".

Each of the sites have been individually registered with the following registration numbers:

Nr 92255 – Robert Street

Nr 92256 – Rydal Water

Nr 92257 – Varndell Street

Nr 92258 - Newlands

Nr 92259 – Cape Of Good Hope

Nr 922260 – St Bedes Mews

Nr 102221 – Victory Pub Site

Nr 102222 – Dick Collins Hal site

A sample site poster setting out the project is attached at Appendix E.

Lovell will reinforce its determination to contribute positively to the local environment by registering the project with the Considerate Constructor scheme. Particular initiatives within this plan will include:

- Control of the works so that dust and waste from the construction activities cannot blow into surrounding areas;
- Noise minimisation consistent with good construction practice;
- Clean and neat front of house site presentation;
- Wheel washing of construction vehicles prior to leaving site;
- Road cleaning vehicle as necessary;
- Courteous approach to the public by site personnel and security guards;
- Carefully scheduled deliveries so that lorries do not back up; and
- Local employment wherever possible.
- A newsletter describing current works will be made available to local residence.
- Regular communication with the Head at the Netley School and the Christ Church Primary School located to the north of the Dick Collins Hall site

Lovell will set itself a target of achieving a minimum score for each CCS inspection criteria of “very good”.

~~Each of the sites have been individually registered with the following registration numbers:~~

~~Nr 92255 – Robert Street~~

~~Nr 92256 – Rydal Water~~

~~Nr 92257 – Varndell Street~~

~~Nr 92258 – Newlands~~

~~Nr 92259 – Cape Of Good Hope~~

~~Nr 922260 – St Bedes Mews~~

A sample site poster setting out the project is attached at Appendix E.


4. Neighbouring sites

Please provide a plan of existing or anticipated construction sites in the local area and please state how your CMP takes into consideration and mitigates the cumulative impacts of construction in the vicinity of the site. The council can advise on this if necessary.

There are currently not any live construction sites in the immediate vicinity of the proposed works at Regents Park Estate. We understand that there are proposed works for UCHL, the establishment of a project office for the HS2 works and the “West End Project”.

Information is available from the HS2 (HS2’s Environment Statement) shows that the scheme is programmed to achieve Royal Assent in December 2016.

If and when these project come on stream Lovell will communicate with the managers of these sites and work with them to coordinate construction traffic and routes so as to



Transport

This section must be completed in conjunction with your principal contractor. If one is not yet assigned, please leave the relevant sections blank until such time when one has been appointed.

Camden is a CLOCS Champion, and is committed to maximising road safety for Vulnerable Road Users (VRUs) as well as minimising negative environmental impacts created by motorised road traffic. As such, all vehicles and their drivers servicing construction sites within the borough are bound by the conditions laid out in the [CLOCS Standard](#).

This section requires details of the way in which you intend to manage traffic servicing your site, including your road safety obligations with regard to VRU safety. It is your responsibility to ensure that your principal contractor is fully compliant with the terms laid out in the CLOCS Standard. It is your principal contractor's responsibility to ensure that all contractors and sub-contractors attending site are compliant with the terms laid out in the CLOCS Standard.

Checks of the proposed measures will be carried out by the council to ensure compliance. Please refer to the CLOCS Standard when completing this section. Guidance material which details CLOCS requirements can be accessed [here](#), details of the monitoring process are available [here](#).

Please contact CLOCS@camden.gov.uk for further advice or guidance on any aspect of this section.

Please refer to the CLOCS Overview and Monitoring Overview documents which give a breakdown of requirements.

CLOCS Considerations

1. Name of Principal contractor:

Lovell Partnerships Limited

2. Please submit the proposed method for checking operational, vehicle and driver compliance with the CLOCS Standard throughout the duration of the contract (please refer to our CLOCS Overview document in the appendix and CLOCS Standard point 3.4.7).

Having reviewed the CLOCS documentation we will at Lovell be including within our sub contract orders the requirements for compliance, including:

- All contractors vehicles will be certified by the Fleet Operators Recognition Scheme (FORS)
- All lorries servicing the site(s) will have engines that are to a EURO VI standard or better
- Any collisions or incidents involving vehicles serving our sites will be thoroughly investigated
- Traffic routing will be strictly policed (see routes defined earlier in the CMP)
- Vehicles will be fitted with all necessary warning signage, side protection, blind spot mirrors & vehicle manoeuvre warnings
- Drivers will receive awareness training and be FORS registered

Consultation has also taken place with Jessica Wiles (Camden's Cycle Safety Project & Contracts Officer) who has provide the information attached at Appendix F to inform our supply chain.

3.4.7 Supply chain compliance

Requirement

Clients shall ensure contractor and sub-contractor compliance with requirements 3.1.1 to 3.3.2.

Purpose

To ensure that requirements are being adhered to across the supply chain.

Demonstration

The client should ensure that it is a contractual requirement for the contractor to check vehicles entering site and to take the appropriate action under the contract.

The client should request from the contractor a plan and / or process for complying with the contract.

The client should also undertake regular audits of the contractor's process and compliance checks. This audit should include random vehicle compliance checks undertaken by the client.

The client may request that every reporting period the contractor should submit to the client a summary of those checks and details the corrective action taken in the case of non-compliance.

3. Please confirm that you as the client/developer and your principal contractor have read and understood the [CLOCS Standard](#) and included it in your contracts. Please sign-up to join the [CLOCS Community](#) to receive up to date information on the standard by expressing an interest online.

I confirm that I have included the requirement to abide by the CLOCS Standard in my contracts to my contractors and suppliers:

I, Martin Boyce (Contracts Manager) at Lovell Partnerships and my team have read, are aware and will abide by the CLOCS Standards.

I can also confirm that my team have met with Jessica Wiles at Camden

Please contact CLOCS@camden.gov.uk for further advice or guidance on any aspect of this section.

Site Traffic

Sections below shown in blue directly reference the CLOCS Standard requirements. The CLOCS Standard should be read in conjunction with this section.

4. Traffic routing: *“Clients shall ensure that a suitable, risk assessed vehicle route to the site is specified and that the route is communicated to all contractors and drivers. Clients shall make contractors and any other service suppliers aware that they are to use these routes at all times unless unavoidable diversions occur.” (P19, 3.4.5)*

Routes should be carefully considered and risk assessed, taking into account the need to avoid where possible any major cycle routes and trip generators such as schools, offices, public buildings, museums etc. Where appropriate, on routes that use high risk junctions (ie. those that attract high volumes of cycling traffic) installing Trixi mirrors to aid driver visibility should be considered.

Consideration should also be given to weight restrictions, low bridges and cumulative impacts of construction (including neighbouring construction sites) on the public highway network. The route(s) to and from the site should be suitable for the size of vehicles that are to be used.

a. Please indicate routes on a drawing or diagram showing the public highway network in the vicinity of the site including details of links to the [Transport for London Road Network \(TLRN\)](#).



Due to the location of the site all construction traffic will access the site via Albany Street and Hampstead Road which are both part of the TFL Road Network. Construction traffic will follow the routes shown on the above plan.

b. Please confirm how contractors, delivery companies and visitors will be made aware of the route (to and from the site) and of any on-site restrictions, prior to undertaking journeys.

We will ensure that all sub contractors and suppliers that are part of our supply chain who have to make deliveries to site will be members of Transport for London's Fleet Operator Recognition Scheme (FORS) or similar at the Bronze level. We will use our contractor selection process and procurement process to only select contractors who are members of FORS (or similar), by doing this we will be using drivers who are aware of the demands of driving large vehicles in central London in particular the awareness of cyclists.

By using suppliers and subcontractors who are FORS (or similar) members then all delivery vehicles will have:

i. Have Side Guards fitted, unless it can be demonstrated to the reasonable satisfaction of the Employer, that the Lorry will not perform the function, for which it was built, if Side Guards are fitted.

ii. Have a close proximity warning system fitted comprising of a front mounted, rear facing CCTV camera (or Fresnel Lens where this provides reliable alternative), a Close Proximity Sensor, an in-cab warning device (visual or audible) and an external warning device to make the road user in close proximity aware of the driver's planned manoeuvre.

iii. Have a Class VI Mirror

iv. Bear prominent signage on the rear of the vehicle to warn cyclists of the dangers of passing the vehicle on the inside.

All contractors, sub contractors and suppliers will be made aware of the location of the Netley School in Stanhope Street. We will place restrictions on any vehicle movements in Stanhope Street when the school children are arriving and leaving school, i.e. no construction traffic in Stanhope Street between 8.30am and 9.15am and 3.00pm and 3.45pm.

5. Control of site traffic, particularly at peak hours: “Clients shall consider other options to plan and control vehicles and reduce peak hour deliveries” (P20, 3.4.6)

Construction vehicle movements are generally acceptable between 9.30am to 4.30pm on weekdays and between 8.00am and 1.00pm on Saturdays). If there is a school in the vicinity of the site or on the proposed access and/or egress routes, then deliveries must be restricted to between 9.30am and 3pm on weekdays during term time. (Refer to the [Guide for Contractors Working in Camden](#)).

A delivery plan should ensure that deliveries arrive at the correct part of site at the correct time. Instructions explaining such a plan should be sent to all suppliers and contractors. Consideration should be given to the location of any necessary holding areas for large sites with high volumes of traffic. Vehicles must not wait or circulate on the public highway. Whilst deliveries should be given set times to arrive, dwell and depart, no undue time pressures should be placed upon the driver at any time.

a. Please provide details of the typical sizes of all vehicles and the approximate frequency and times of day when they will need access to the site, for each phase of construction. You should estimate the average daily number of vehicles during each major phase of the work, including their dwell time at the site. High numbers of vehicles per day and/or long dwell times may require vehicle holding procedures.

Set out in the table below is the expected deliveries and vehicle movements per site. In planning the works there has to be a balance of the impact of site traffic on the area and the need to deliver replacement homes by Summer 2017, ahead of the HS2 project and the demolition of the red blocks.

Clear directives will be given to all contractors and suppliers that if lorries are waiting to deliver to a site then engines must be turned off – there is to be no idling of engines.

The programme for the project demands that there will be a variety of vehicles coming and going from the sites – the approximate vehicle movements and types will be as follows.

These trips will apply to each site and will follow the programme set out at Appendix A.

Activity	Vehicle Frequency	Type of Vehicle
Demolition at Dick Collins Hall and The Victory Pub sites only Approx 8 weeks	Max of 6 movements per site over a 6 week period which is the bringing and taking away of machinery	Rigid tipper lorries. Plus articulated lorries for the one off delivery and removal of the large 360 degree machine
Groundworks and bulk excavation Approx 8 weeks	Average of 15 per day but peaking to 20 per day for the bulk excavation	Rigid tipper lorries and concrete lorries. Plus articulated lorries for the one off delivery and removal of the large 360 degree machine
Concrete Works Approx 24 weeks	Average of 10 per day	Rigid concrete lorries and deliveries of steelwork. There will be one off deliveries of the concrete formwork that will be via articulated lorries
Cladding works Approx 16 weeks	2 per day	Rigid lorries used to deliver; bricks, insulation, roofing materials and windows
Fit out works Approx 18 weeks	2 per day	Rigid lorries used to deliver materials for the fit out

b. Please provide details of other developments in the local area or on the route.

We have assessed the local area and the main route to the site(s) and believe that there are not any current projects of significance that will impact on our works or our works on theirs. Should other projects come on-line when we will liaise with these projects and expect them to contract us so that our planning and traffic management is coordinated.

c. Please outline the system that is to be used to ensure that the correct vehicle attends the correct part of site at the correct time.

All deliveries will be pre booked and all delivery times will be known for each site. This will be controlled and managed by our on-site Logistics Manager. This will be achieved via the use of our sub-contractor coordination meetings where we will have short term look-a-head programmes that will include the booking of deliveries.

d. Please identify the locations of any off-site holding areas (an appropriate location outside the borough may need to be identified, particularly if a large number of delivery vehicles are expected) and any measures that will be taken to ensure the prompt admission of vehicles to site in light of time required for necessary compliance checks. Please refer to question 5 if any parking bay suspensions will be required for the holding area.

Due to the nature of the works at Regents Park Estate Lovell do not anticipate the need for any off site holding areas, this being due to the fact that each project within the Regents Park Estate is a "small project" and are "infill sites" that can be contained within each sites hoardings. However we will work with Camden and our supply chain to review the frequency of deliveries and if needed we will approach Camden to agree a suitable location for an off-site holding area either within the Borough or further afield.

e. Please provide details of any other measures designed to reduce the impact of associated traffic (such as the use of construction material consolidation centres).

Due to the nature of the works at Regents Park Estate Lovell do not anticipate the need for any construction material consolidation centres. We will be working with our supply chain to ensure that materials are delivered "just in time" for use on each site.

However, as noted at question 5d above we will review this and if need be work with Nigel.Symonds@camden.gov.uk at Camden to use the Camden consolidation centre

6. Site access and egress: *“Clients shall ensure that access to and egress from the site is appropriately managed, clearly marked, understood and clear of obstacles.” (P18, 3.4.3)*

Vehicles entering and leaving the site should be carefully managed, using gates that are clearly marked and free from obstacles. Traffic Marshalls must ensure the safe passage of pedestrians, cyclists and other traffic when vehicles are entering and leaving site, particularly if reversing.

a. Please detail the proposed access and egress routes to and from the site

Detailed at Appendix H are our site logistics plans setting out the detail for each site in connection with access and egress to each site.

b. Please describe how the access and egress arrangements for construction vehicles will be managed.

All deliveries are to be supervised by a traffic marshal and reported to the Site Manager. All deliveries will be pre booked so that the traffic marshal know when the delivery is coming and will take measures to ensure that the public are not affected by the delivery. The traffic marshal must be obeyed and no phones or hands-free kits are to be used whilst driving, either on site roads or on public roads. A walkie-talkie system will be used so that the traffic marshalls in Albany Street and Hampstead Road can communicate with the local marshalls at each site.

Lovell will plan works including; vehicle movement, deliveries, temporary routes and facilities to ensure that the safety of the public is maintained at all times.

All deliveries will be co-ordinated and programmed to alleviate pressure on the road network. Deliveries will have to be pre-booked with site so that there is not any delivery vehicles waiting in the street. This will be achieved via the use of our weekly sub contractor meetings where deliveries will be planned and booked. Deliveries will only take place between 08.30 and 17.00 Mon–Fri and 8.00 to 1.00 on Saturdays.

During school opening and closing times all construction traffic will be prevented from using Stanhope Street.

All suppliers and sub contractors who are supplying materials to the site will be issued with a transport plan which will include a prescribed route into the site to deliver materials from the Transport for London Road Network; refer to plans earlier in this CMP.

As part of our plans to mitigate the impact of the project and its deliveries on the road network we will in the first instance look to our supply chain to store materials off site and only deliver the materials when they are needed.

c. Please provide swept path drawings for any tight manoeuvres on vehicle routes to and from the site including proposed access and egress arrangements at the site boundary (if necessary).

Detailed swept path analysis has been carried and the results are attached at Appendix L all sites are accessible and can be safely served. It is our intention that only rigid vehicles will be used to serve the sites.

A consultation meeting was held with Robert Slaney of Camden Network Management where each site was discussed in detail. Vehicle movements which conflicted with parking bays and any pedestrians have resulted in requests having been made to suspend bays or make Temporary Traffic Orders (TTO) – at the time of preparing v.5 of this CMP TTO's have been made where necessary.

d. Provision of wheel washing facilities should be considered if necessary. If so, please provide details of how this will be managed and any run-off controlled.

In order to keep roads and footpaths free from deposits of soil, mud and the like we will ensure that the wheels of any vehicles leaving this site are thoroughly cleaned and hosed down prior to going on the public roads. If any mud or construction debris does get onto the street within the vicinity of the site then these areas will be kept clean via the use of water hoses and manually swept. In addition a mechanical road sweeper will be used to clear any debris.

7. Vehicle loading and unloading: *“Clients shall ensure that vehicles are loaded and unloaded on-site as far as is practicable.” (P19, 3.4.4)*

If this is not possible, Traffic Marshalls must ensure the safe passage of pedestrians, cyclists and motor traffic in the street when vehicles are being loaded or unloaded.

Please provide details of the parking and loading arrangements for construction vehicles with regard to servicing and deliveries associated with the site (e.g. delivery of materials and plant, removal of excavated material). This is required as a scaled site plan, showing all points of access and where materials, skips and plant will be stored, and how vehicles will access and egress the site. If loading is to take place off site, please identify where this is due to take place and outline the measures you will take to ensure that loading/unloading is carried out safely. Please outline in question 8 if any parking bay suspensions will be required.

Detailed at Appendix H are our site logistics plans setting out the detail for each site in connection with the unloading areas for each site.

All unloading will be controlled by our banksmen and traffic marshalls with the public protected at all times.

Highway interventions

8. Parking bay suspensions and temporary traffic management orders

Please note that a parking bay suspension should only be requested where absolutely necessary. Parking bay suspensions are permitted for a maximum of 6 months, suspensions whose duration exceeds 6 months must apply for a Temporary Traffic Order (TTO). For parking bay suspensions of one year or longer, a Traffic Management Order (TMO) must be applied for.

Please provide details of any proposed parking bay suspensions and temporary traffic management orders which would be required to facilitate construction.

Information regarding parking suspensions can be found [here](#).

Parking bay suspension and temporary cross overs and access points are required to certain sites – these applications will be applied for in advance of the works commencing and for durations to meet the programme. The attached site logistics plans (at Appendix H) make reference to the necessary parking bay suspensions. The site specific suspensions and highway closures are:

- Cape of Good Hope – area of footpath on Albany Street to be closed temporarily
- Dick Collins Hall – Section of pavement closure and parking bay suspension on Redhill Street
- Newlands – car parking bay suspension on Varndell Street
- Robert Street Car Park Site – there is a section of “off street” footpath to close to the east of the site to facilitate the build
- Rydal Water Site – Car parking bays to be suspended in Robert Street
- St Bedes Mews – there are car parking bays to suspend and sections of footpath to close to enable the works
- Victory Pub Site – there is a section of footpath to close to the north and west of the site
- Varndell Street site – there is a section of footpath and car parking bays to suspend in Varndell Street

As noted in our answer to Question 6c we have consulted with Robert Slaney of Camden Network Management and TTO’s have been submitted and approved.

9. Scaled drawings of highway works

Please note that use of the public highway for storage, site accommodation or welfare facilities is at the discretion of the Council and is generally not permitted. If you propose such use you must supply full justification, setting out why it is impossible to allocate space on-site. You must submit a detailed (to-scale) plan showing the impact on the public highway that includes the extent of any hoarding, pedestrian routes, parking bay suspensions and remaining road width for vehicle movements. We prefer not to close footways but if this is unavoidable, you should submit a scaled plan of the proposed diversion route showing key dimensions.

- a. Please provide accurate scaled drawings of any highway works necessary to enable construction to take place (e.g. construction of temporary vehicular accesses).

For each site there will be requirement for Section 278 & 26 Agreements for permanent and temporary crossovers – these will be progressed with Camden.

Our site logistics plans attached at Appendix H set out what needs to be suspended in the highway to enable the works. TTO's have been applied for and are in place.

- b. Please provide details of all safety signage, barriers and accessibility measures such as ramps and lighting etc.

Lovell will deploy and use all necessary and appropriate safety signage and barriers to ensure that the public are protected and our operatives and work safely at all times.

See image below of typical hoardings and signage on our sites:



10. Diversions

Where applicable, please supply details of any diversion, disruption or other anticipated use of the public highway during the construction period (alternatively a plan may be submitted).

Please refer to the site logistics plans at Appendix H for impacts of the works on the public highway.

We do anticipate that there will be connections made on each of the site to the passing utility mains (gas, water, electric & sewers). This will mean that each of these utility companies will need to apply to Camden for the necessary licenses for each operation. Lovell will be coordinating this process and will seek to minimise the opening up of the highway for these connections by getting the utility companies to work under one closure notice per site.

11. VRU and pedestrian diversions, scaffolding and hoarding

Pedestrians and/or cyclist safety must be maintained if diversions are put in place. Vulnerable footway users should also be considered, these include wheelchair users, the elderly, those with walking difficulties, young children, those with prams, the blind and partially sighted. Appropriate ramping must be used if cables, hoses, etc. are run across the footway.

Any work above ground floor level may require a covered walkway adjacent to the site. A licence must be obtained for scaffolding and gantries. The adjoining public highway must be kept clean and free from obstructions. Lighting and signage should be used on temporary structures/skips/ hoardings, etc.

A secure hoarding will generally be required to the site boundary with a lockable access

a. Please provide details describing how pedestrian and cyclist safety will be maintained, including any proposed alternative routes (if necessary), and any Traffic Marshall arrangements.

When vehicles are entering or leaving the site, these will be supervised by our traffic marshals, not only at each site gate but also in Albany Street and Hampstead Road. Where possible vehicles will be unloaded from within the sites but where this is not possible off loading areas will be defined and marshalled – these are noted on the site logistics plans attached.

The general public/pedestrians will have the right of way along the pathways that surround the. We do not envisage the need for any pavement closures.

The construction site gates will be kept closed and monitored by site security, only when deliveries are made to the site will they be opened to allow vehicles onto the site, at which time barriers will be used to prevent access by pedestrians and warn any passing cyclists. These barriers will be manned by our site security. All delivery vehicles will be supervised/controlled by a traffic marshall.

The Site Manager will also ensure that the external perimeter of the site is regularly patrolled (twice a day) to ensure that any debris is kept clear of the pavements.

Should there be any complaints arising from the works, local residents will be able to call personally to the site offices. Any residents visiting site to raise a complaint will be requested to sign-in and our security guard will escort the visitor to the site offices.

We will as part of our sub contractor procurement process ensure that all sub contractors and suppliers delivering materials to the site follow the conditions outlined in the Standard for Construction Logistics and Cyclist Safety (CLOCS).

Our Regional Director will deal personally with comments or complaints from the public or neighbours and will ensure that they are resolved swiftly. A record will be kept of all comments and complaints.

b. Please provide details of any temporary structures which would overhang the public highway (e.g. scaffolding, gantries, cranes etc.) and details of hoarding requirements or any other occupation of the public highway.

The location of hoardings and scaffold is detailed on the site logistics plans attached at Appendix H.

Where necessary all hoarding licenses will be applied for at Camden

12. Non-Road Mobile Machinery

As part of the consultation process with Camden comments were received on 7 April 2016 from Adam Webber (Senior Sustainability Officer – Air Quality) in connection with the new GLA policy for Non-road mobile machinery with a request that Lovell consider this policy.

Lovell are aware of this policy and confirm that all NRMM that will be used will be listed on the NRMM Register and will comply with the policy.

The following questions have been put to Lovell – they are answered below:

If you will be using non-road mobile machinery (NRMM) on site with net power between 37kW and 560kW it will be required to meet the standards set out below. The standards are applicable to both variable and constant speed engines and apply for both PM and NOx emissions.

From 1st September 2015

(i) Major Development Sites – NRMM used on the site of any major development will be required to meet Stage IIIA of EU Directive 97/68/EC

(ii) Any development site within the Central Activity Zone - NRMM used on any site within the Central Activity Zone will be required to meet Stage IIIB of EU Directive 97/68/EC

From 1st September 2020

(iii) Any development site - NRMM used on any site within Greater London will be required to meet Stage IIIB of EU Directive 97/68/EC

(iv) Any development site within the Central Activity Zone - NRMM used on any site within the Central Activity Zone will be required to meet Stage IV of EU Directive 97/68/EC

Please provide evidence demonstrating the above requirements will be met by answering the following questions

- a) Construction time period; *January 2016 to May 2018*
- b) Is the development within the CAZ? *Yes*
- c) Will the NRMM with net power between 37kW and 560kW meet the standards outlined above? *Yes*

d) Please provide evidence to demonstrate that all relevant machinery will be registered on the NRMM Register, including the site name under which it has been registered: *The Regents Park project will be registered by Lovell – evidence will be provided to Camden*

e) Please confirm that an inventory of all NRMM will be kept on site and that all machinery will be regularly serviced and service logs kept on site for inspection: *An inventory will be kept on site including service log records – all in accordance with the NRMM Register*

f) Please confirm that records will be kept on site which details proof of emission limits, including legible photographs of individual engine plates for all equipment, and that this documentation will be made available to local authority officers as required: *This requirement will be actioned on site*

Environment

To answer these sections please refer to the relevant sections of **Camden's Minimum Requirements for Building Construction (CMRBC)**.

1. Please list all [noisy operations](#) and the construction method used, and provide details of the times that each of these are to be carried out.

By its nature demolition and construction works can cause noise, noise being created by; mechanical plant, cutting, drilling, hammering and sawing. All noisy work will be restricted to occur only after 8.30am and before 5.00pm Monday to Friday (excluding Bank Holidays). We will always seek to not carry out noisy work on a Saturday when we are permitted to work between 8am and 1pm.

Lovell will commission its acoustic consultant, Sol Acoustics Ltd, to undertake a full BS5228 site noise and ground borne vibration assessment for each of the various sites, as taking full account of all proposed site plant, processes, machinery and vehicular movements et al, per construction programme stage (e.g. Demolition, Ground Clearance, Foundations etc.), per noise-sensitive premises (NSPs).

This will, by definition, identify and list all noisy operations and basic construction methods, together utilisation rates and any specific noise mitigation measures, such as temporary acoustic enclosure or screening of specific processes such as auger piling.

Detailed earlier in this CMP under the "Site" section there is a description of the sequence of the works setting out the operations that will take place.

The activities that will create "noisy" operation are:

- The running of engines for; piling rigs, concrete lorries, screed pumps, etc
- Drilling & the use of nail guns during the fit out

2. Please confirm when the most recent noise survey was carried out (before any works were carried out) and provide a copy. If a noise survey has not taken place please indicate the date (before any works are being carried out) that the noise survey will be taking place, and agree to provide a copy.

A noise survey was carried out by Campbell Reith Consulting Engineers for Camden in May 2015 as was used to support the planning. This report will be used for baseline data baseline (i.e. pre-existing) ambient noise. A full copy of the report SD11 is attached at Appendix M

A copy can be provided.

8.0 CONCLUSION

- 8.1. In order to support a planning application for the proposed re-development of Regents Park Estate in Camden, a detailed noise and vibration assessment has been carried out.
- 8.2. The assessment has identified the level of façade sound insulation that will be required for each proposed block, and has taken into account the future noise levels once High Speed 2 (HS2) is operational. The noise levels on the proposed balconies have also been assessed and, where necessary, noise mitigation has been specified. The level of sound insulation identified would achieve compliance with the guidelines of LBC, BS8233 and the WHO guidelines for the daytime and night-time periods.
- 8.3. It has been identified that the levels of vibration from existing sources at the proposed blocks are below the “*low probability of adverse comment*” set out in BS 6472 and LBCs vibration criteria during the daytime period. The derived night-time vibration levels exceed the criteria set by LBC and BS 6472, however, this is highly unlikely to occur as the number of heavy goods vehicles will be greatly reduced during the night-time period. Therefore the derived vibration levels are significantly higher than that which would actually be experienced. This indicates that it is extremely unlikely that any adverse comment will be generated with respect to vibration and therefore no mitigation for vibration is considered necessary.
- 8.4. Achievement of the target noise criteria ensures compliance with the overall aims of paragraph 123 of the NPPF in that noise will not result in any significant adverse effects on health or quality of life for future occupants of the proposed developments.
- 8.5. The noise and vibration effects of the construction phase of HS2 have also been assessed within Chapter 7 and it has been identified that the construction noise levels are not likely to have a significant effect during the day, or at night.

3. Please provide predictions for [noise](#) and vibration levels throughout the proposed works.

Lovell will commission its acoustic consultant, Sol Acoustics Ltd, to undertake a full BS5228 site noise and ground borne vibration assessment for each of the various sites, as taking full account of all proposed site plant, processes, machinery and vehicular movements et al, per construction programme stage (e.g. Demolition, Ground Clearance, Foundations etc.), per noise-sensitive premises (NSPs).

This will, by definition, provide detailed predictions for noise at NSPs, and also estimates for ground borne vibration occurring. identify and list all noisy operations and basic construction methods, together utilisation rates and any specific noise mitigation measures, such as temporary acoustic enclosure or screening of specific processes such as auger piling.

During demolition & construction works noise will be continuously monitored, this will be compared against the baseline survey that was carried out at the Town Planning stage of the project and prior to any works taking place.

The baseline survey data was carried out at the town planning stage of the project and is contained in SD11 "Regents Park Noise & Vibration" on page 5, table 3.1 "HS2 Baseline and Operational Noise Levels...", column 3 "Baseline Noise Level", "Day" LAeq (12 hour)

The following trigger levels are proposed:

Green if 3dB or less above baseline ambient noise level, $L_{Aeq(07:00-19:00)}$ for any 1 hour period – No action.

Amber if between 3dB and 8dB above baseline ambient noise level, $L_{Aeq(07:00-19:00)}$ for any 1 hour period – continue works but carry out site personnel level works assessment and propose mitigation measures if required.

Red if above baseline ambient noise level, $L_{Aeq(07:00-19:00)}$ by 8dB or more for any 1 hour period – Immediate in depth review of works at site personnel and acoustic consultant level, and enforce changes to methodology, equipment in order to mitigate noise to acceptable levels.

The trigger levels described above will continue to be used during duration of the Project, subject to finalisation of detailed BS5228 acoustic assessment, however the monitoring regime will be then reduce to twice weekly measurements at strategic locations.

Further controls will be detailed within activity method statements and compliance monitored as necessary throughout the work process.

Records of controls and exposures of persons/environments will be kept in accordance with statutory requirements and Company Procedures.

The following Table lists the baseline ambient noise levels adopted for each of the various sites (including future predicted HS2 environmental noise impact), in LAeq(07:00-19:00) terms (all as reproduced from Table 5.2 Campbell Reith Hill LLP noise and vibration assessment report). These shall form the basis of the 'Green', 'Amber' and 'Red' trigger levels, per site:

<i>Block</i>	<i>Baseline Ambient Noise Level, incl. HS2 operational noise</i> <i>L_{Aeq}(07:00-19:00 hours)</i>
<i>1</i>	<i>61dB</i>
<i>2</i>	<i>71dB</i>
<i>3</i>	<i>61dB</i>
<i>4</i>	<i>72dB</i>
<i>5</i>	<i>62dB</i>
<i>6</i>	<i>72dB</i>
<i>8</i>	<i>66dB</i>
<i>9</i>	<i>72dB</i>

4. *Please provide details describing mitigation measures to be incorporated during the construction/[demolition](#) works to prevent noise and vibration disturbances from the activities on the site, including the actions to be taken in cases where these exceed the predicted levels.*

The required mitigation measures (e.g. acoustic screening, specific attenuation and environmental noise specification of plant noise sources such as generators etc,) shall be as determined by the Sol Acoustics Ltd BS5228 acoustic assessment.

In broad terms, however, Lovell shall ensure that disruptive sound levels will be kept to a minimum. A variety of measures will be used to effect the reduction of noise transmitted from site, as using best practicable means; this will include:

- Coordinated delivery times and efficient traffic management to prevent queuing traffic accessing the site.
- Ensuring all plant has sound reduction measures (mufflers, baffles or silencers).
- Utilising construction techniques that minimise the production of noise.
- Utilisation of baffle system during the demolition process
- Strict adherence to the site working hours.
- Using acoustic hoarding where deemed required by BS5228 acoustic assessment.
- Carry out daily noise surveys and continuous noise and vibration monitoring also, where deemed required (e.g. for key programme stages) at perimeter of site and record findings.
- Implement action plan where noise levels exceed acceptable levels.
- Positioning plant away from properties
- Machines in use will be throttled down a to a minimum
- Cutting operations will be kept off site as much as possible by prefabrication
- Localised shrouding of plant in accordance with BS5228 assessment

All works will be carried out to ensure that the ground vibrations are contained within limits set out below, subject to forthcoming BS5228 acoustic assessment:

- A peak particle velocity of 1mm/s at any occupied residential property
Peak particle velocity of 3mm/s at any other property in any orthogonal direction.

5. Please provide evidence that staff have been trained on BS 5228:2009

At Lovell all Managers have attended the Site Managers Safety Training Scheme as run by the CITB. All sub contractors supervisors will have attended the Site Supervisors Safety Training Scheme as run by the CITB.

Noise awareness will be cascaded via toolbox talks.

6. Please provide details on how dust nuisance arising from dusty activities, on site, will be prevented.

There are two sites with demolition with the RPE project and hence these site will have a greater risk of dust arising.

Lovell will adhere to the key legislation on noise and vibration as detailed in the:

- Control of Pollution Act 1974
- Environmental Protection Act 1990 (ss79-82)
- BS 5228:1997, Code of Practice on Construction and Open Site.

At the time of writing we have appointed our demolition contractor who is currently preparing their detailed Risk and Method Statement – this method statement will confirm the controls, checks and monitoring that will be put in place in connection with the control of dust and noise on site during the demolition.

Site operations will be controlled so that all plant and machinery noise emissions (including the provision of ventilation, heating and cooling) shall be designed, installed and operated at noise levels that do not cause noise nuisance to the nearest adjoining residential properties.

We will, with our demolition [and construction](#) -contractors we will implement a Dust Management Plan (DMP) that we will seek input and approval of from Camden. The DMP will include but not be limited to:

- Monitoring of dust levels – in agreement with Camden
- Reacting to results from dust monitoring
- Establish site recording of levels of dust
- Plan our site management and logistics so that receptors for demolition arisings are not located where they might cause a nuisance to our neighbours
- Avoid site run off from vehicles
- Regular boundary inspections
- Use scaffold protection screeds
- Clean down hoardings using wet cleaning methods
- Establish hard standing areas for clean down vehicles before they leave site – including wheel washing facilities
- Keep the public highway clear of any debris using wet cleaning methods
- Damp down any stock piled excavated materials on site
- Water suppression will be used during demolition

We are aware of the Dust & Air Emissions Mitigation Measures as prepared by the Institute of Air Quality Management and will use their mitigation and control measure to ensure that dust is controlled on site both during demolition and construction. The Risk Assessment template that

At the planning stage of the project there was an Air Quality Assessment carried out by Campbell Reith (a copy can be provided). This document includes baseline data that will be used to monitor dust from the works. The conclusion from this report is set out below:

6.0 CONCLUSIONS

6.1. Dust impacts

6.1.1. Dust emissions arising from construction are not significant. However, even with a rigorous dust management plan in place, it is not possible to guarantee that the dust mitigation measures will be effective all of the time, for instance under adverse weather conditions. The local community may therefore experience occasional, short-term dust annoyance. The scale of this would not normally be considered sufficient to change the conclusion that the effects will not be significant.

6.2. Road traffic impacts

6.2.1. The impacts of local traffic on the air quality for residents living in the proposed development have been shown to be acceptable with respect to the PM_{10} , $PM_{2.5}$ and 1-hour mean nitrogen dioxide objectives. Due to high background levels in the study area, annual mean nitrogen dioxide concentrations are predicted to exceed the annual mean objective across the nine plots.

6.3. Operational Impacts

6.3.1. The overall operational air quality impacts of the development are judged to be moderate based on the concentrations being well above the objectives at a number of new residential properties. Measures to mitigate against poor air quality should be built into the design for each block to improve air quality for new residents of the eight blocks included in the planning application.

6.3.2. The building emissions associated with the proposed development of eight sites covered by the planning application are below the relevant benchmarks; the transport emissions for the proposed development are however slightly above the benchmark. Appropriate mitigation measures may need to be determined in order to ensure that the development meets the requirements of 'Air Quality Neutral' as defined in the GLA's (SPG) on Sustainable Design and Construction.

6.4. HS2

6.4.1. It is considered unlikely there will be any significant cumulative impacts associated with the proposed development of the nine sites and the HS2 project.

7. Please provide details describing how any significant amounts of dirt or dust that may be spread onto the public highway will be prevented and/or cleaned.

Lovell will deploy the use of a mechanical road sweeper to clear the road of excessive dust and dirt as a result of site operations – however any vehicle leaving site will be cleaned first.

8. Please provide details describing arrangements for monitoring of [noise](#), vibration and dust levels.

See statements at parts 4 & 6 above

9. Please confirm that a [Risk Assessment](#) has been undertaken at planning application stage in line with the [GLA's Control of Dust](#) and Emissions Supplementary Planning Guidance (SPG), and the risk level that has been identified, with evidence. Please attach the risk assessment as an appendix if not completed at the planning application stage.

Lovell were not appointed on the scheme at the planning application stage.

10. Please confirm that all of the GLA's 'highly recommended' measures from the [SPG](#) document relative to the level of risk identified in question 9 have been addressed by completing the [GLA mitigation measures checklist](#). Please attach this as an appendix.

The dust mitigation measures checklist as prepared by the GLA has been reviewed and checked. It is Annexed to this CMP at appendix J

- 11. If the site is a High Risk Site, 4 real time dust monitors will be required, as detailed in the [SPG](#). Please confirm the location, number and specification of the monitors in line with the SPG and confirm that these will be installed 3 months prior to the commencement of works,

and that real time data and quarterly reports will be provided to the Council detailing any exceedances of the threshold and measures that were implemented to address these.

The sites at Regents Park Estate are as individual stand alone sites. However the Dust Mitigation measures will be implemented following the completion of the Dust Mitigation Risk Assessment attached at Appendix J

12. Please provide details about how rodents, including [rats](#), will be prevented from spreading out from the site. You are required to provide information about site inspections carried out and present copies of receipts (if work undertaken).

28 days prior to the demolition of the existing buildings Lovell will instruct an qualified pest control firm to survey the existing buildings to establish the existence of any pests – in particular rodents. If there is evidence of rodents following the survey then the qualified pest control firm will follow the procedures set out by the HSE in Information Sheet MISC515 for the laying of baits. The baits being approved under the Control of Pesticides Regulations 1986 (as amended 1997)/Biocidal Products Products Regulations 2001 (as amended 2003). As part of the work by a qualified pest control firm Lovell will require detailed method statements which can be issued to the Council.

There is evidence that rodents live in the sewer system. Lovell will ensure that existing drains and sewers that are serving the existing building are either sealed up and/or grubbed out.

During the demolition works the monitoring for the evidence of rodents will continue.

Evidence of the pest control that has to be carried out will be provided to the Council in the form of payment survey reports, method statements and payment receipts for the work carried out by the pest control firm.

13. Please confirm when an asbestos survey was carried out at the site and include the key findings.

Demolition is required on; Dick Collins site, Victory Pub site and Cape of Good Hope site.

Prior to any demolition pre demolition hazardous surveys will be carried out and any notifiable asbestos or hazardous materials removed by our approved specialists to approved and licenced tips.

For reference the site specific Demolition and Method Statement for the Cape of Good Hope site is attached at appendix I.

14. Complaints often arise from the conduct of builders in an area. Please confirm steps being taken to minimise this e.g. provision of suitable smoking area, tackling bad language and unnecessary shouting.

At Lovell we do not tolerate any bad language or unnecessary shouting on our sites. We operate a "red card" system whereby any operative found to be acting in an anti social way or smoking outside of designated smoking area will be given a "red card" and asked to leave the site immediately.

Lovell police a policy of not allowing radio's on site.

● SYMBOL IS FOR INTERNAL USE

Agreement

The agreed contents of this Construction Management Plan must be complied with unless otherwise agreed in writing by the Council. This may require the CMP to be revised by the Developer and reapproved by the Council. The project manager shall work with the Council to review this Construction Management Plan if problems arise in relation to the construction of the development. Any future revised plan must be approved by the Council in writing and complied with thereafter.

It should be noted that any agreed Construction Management Plan does not prejudice further agreements that may be required such as road closures or hoarding licences.



Signed:

Date: 17 March 2017

Print Name: Mark Tipping

Position: Contracts Manager

Please submit to: planningobligations@camden.gov.uk

End of form.

Appendix A - Programmes

Appendix B – Existing Site Utility Survey Plans

Appendix C – Utilities Trackers

Appendix D – NOT USED

Appendix E – Considerate Constructors Poster

Appendix F – CLOCS Standards for Construction Logistics – managing work related road risk

Appendix G – Consultation Records, Code of Conduct & Terms of Reference

Appendix H – Site Logistics Plans

Appendix I – Demolition Method Statement (Dick Collins Hall site)

Appendix K – Template Site Waste Management Plan

Appendix L – Swept Path Analysis

Appendix M – SD11 – Noise & Vibration **Baseline Report**