## **Demolition/ Enabling Programme**

	Plan		Dates	<mark>17 Ju</mark>	ly 201	7 24	4 July 2	017		31/07	7/2017	7	07/0	8/201	17	14/	08/20	17		21/0	8/20	17		28/08/	201	7	04/	09/2	:017
		1	Planned	17 #	19 #	# # 24	4 # 26	#	#	31	02	03	60	80	10	17	15	17	18	29	22	24	25	<b>26</b> 29	30	31	20	05	90
Line	Activity Description (incl.) Smart Description (Quantity / Location / Scope / Specifics)	Start	ui usini days)	M	w T	T F M	1 T W	/ T	F	MT	· w	T F	M 7	W	T	= M	T W	/ <b>T</b>			ΓW	T F		M T	W	T F	M		<b>w</b> T
1	Service disconnections	17/07/17	21/07/17																										
2	Install Hoarding lines	24/07/17	28/07/17	_																									
3	Asbestos Removal	24/07/17	04/08/17	_																									
4	Soft Strip	31/07/17	18/08/17																										
5	Demolition of Gym building	07/08/17	11/08/17																										
6	Clear area to gain accss to mobile units	11/08/17	11/08/17																										
7	Demoliton of Mobile units	14/08/17	17/08/17																										
8	Demolition of Courtyard building	17/08/17	23/08/17																										
9	Removal of material from site	14/08/17	18/08/17																										
50 2004	Curshing of Cementous material	23/08/17	25/08/17																										
	Grade gym and mobile unit areas to leave safe	21/08/17	25/08/17																										
	Grade crushed material and leave safe	28/08/17	29/08/17																										
	Relocate Fence to final position for handover	29/08/17	30/08/17																										
	Remove remaining fencing	31/08/17	31/08/17																										
15	PC for enabling works	01/09/17	01/09/17														-												