

**Barrett Mahony Consulting Engineers**

Civil . Structural . Project Management

London: 95A Westminster Bridge Road, London, SE1 7HR

Tel: +44 (0) 20 7922 1402 Fax: +44 (0) 20 7202 2680

Email: bmce@bmceuk.com Web: www.bmceuk.com

**DOCUMENT  
LEAD  
SHEET**

**PAGE  
1  
OF  
35**

**PROJECT: No. 35 TEMPLEWOOD AVENUE, LONDON NW3 7UY**

**PROJECT NO. 16.848**

**DOCUMENT TITLE: STRUCTURAL METHODOLOGY STATEMENT FOR  
BASEMENT DEVELOPMENT**

**DOCUMENT NO: 16.848 – RP – 02**

Issue	Date	Description	Orig.	PE	PD	Issue Check
P1	08/09/2017	Issued for Comment	SL	SL	VB	
P2	11/09/2017	Issued for Comment	SL	SL	VB	

**STRUCTURAL METHODOLOGY STATEMENT  
FOR BASEMENT DEVELOPMENT  
AT  
No. 35 TEMPLEWOOD AVENUE,  
LONDON NW3 7UY**

barrett mahony

## **CONTENTS**

### **1.0 INTRODUCTION**

- 1.1 General
- 1.2 Brief
- 1.3 Scope

### **2.0 DESK STUDY & SITE INVESTIGATIONS**

- 2.1 Site Location
- 2.2 Site Description
- 2.3 Site History
- 2.4 Underground Features
- 2.5 Geology
- 2.6 Hydrogeology

### **3.0 STRUCTURAL DESIGN & METHOD STATEMENT**

- 3.1 Existing Structure
- 3.2 Proposed Structure
- 3.3 Proposed Drainage Strategy
- 3.4 Proposed Sequence of Works
- 3.5 Assessment of Effect on Ground Conditions
- 3.6 Assessment of Effect on Neighbouring Properties

### **4.0 RECOMMENDATIONS**

#### **APPENDIX I**

Geotechnical Desk Study Information

#### **APPENDIX II**

Preliminary Underpin Wall Calculations

#### **APPENDIX III**

Construction Sequence Drawings

#### **Prepared by:**

Shane Linehan BE(Hons), MSc, DIC, MIEI

#### **Approved by:**

Vincent Barrett BSc(Eng), MSc, DIC, Dip Struct Eng, CEng, MIEI, MIStructE, RConsEI

## 1.0 INTRODUCTION

### 1.1 **General**

This report refers to the existing property at 35 Templewood Avenue, London NW3 7UY. The property is located to the west of Hampstead Heath, at the junction of Templewood Avenue and West Heath Road. The property is situated in the London Borough of Camden.

The site is occupied by an existing detached dwelling set within a garden. The existing building is L-shaped on plan and consists of part four storey, part three storey and part two storey segments. The existing building is of modern construction and is understood to have been built in the early 1990s. There is an existing glass domed building within the garden, which houses a sunken swimming pool. The swimming pool structure was constructed in 1968 following the construction of the adjacent Schreiber House. The swimming pool was originally linked to the Schreiber House, but is presently linked to the existing structure at the subject site, following a change in ownership. The Schreiber House and the swimming pool are Grade II listed.

It is proposed to apply for planning permission for the extension and alteration of the existing building at 35 Templewood Avenue. The alterations are associated with proposals to divide the property into three residential units, comprising two flats on the existing east wing and a house on the existing south wing. The principal structural alteration is the proposal to form a new basement under the full extent of the existing building. The basement will be used for parking and a gymnasium, associated with the residential usage.

### 1.2 **Brief**

Barrett Mahony Consulting Engineers UK Ltd. (BMCEUK) have been requested to prepare a structural method statement for the basement construction on behalf of Mr. B. Coyne and Ms. K. Mitchell.

### 1.3 **Scope**

This report is prepared to provide structural information to the Local Authority, Client and Design Team at planning stage.

The report addresses the outline design strategy for the proposed basement as well as the proposed outline construction methodology.

The report is limited to the above items and is prepared for the benefit of the above named parties only, in respect of planning application matters. The report shall not be used for any other purpose without prior written consent from BMCEUK.

The report is primarily based on a non-intrusive site walkover by BMCEUK, existing swimming pool drawings, and review of site investigation reports. The report is based on the following sources of information:

- Existing and Proposed Architectural Drawings (Prepared by Design West, July 2017)
- Topographic Site Survey (Ref. 16067/T01-01, prepared by EDI Surveys Ltd., November 2016)
- NHBC Standards 2016
- BS EN 1992-3:1996 Eurocode 2 - Design of concrete structures - Liquid retaining and containing structures
- Camden CPG 4 Basements & Lightwells (2015)
- Camden Geological, Hydrogeological and Hydrological Study: Guidance for Subterranean Development” – Arup (2010)
- Site inspection by Shane Linehan of BMCEUK on 05/09/2017, accompanied by Design Team.
- Desk study, Ground investigation & Basement Impact Assessment Report by Jomas Ltd
- 35 Templewood Avenue – Ground Movement Assessment (GMA) by Jomas Ltd

## 2.0 STRUCTURAL DESIGN & METHOD STATEMENT

### 2.1 Existing Structure

The existing structure is formed with precast concrete suspended floors supported by the external cavity and internal solid masonry walls. There are also a number of RC beams and columns that support the floors over larger openings. The roof of each section is formed with curved profile timber trusses.

Trail pits adjacent to the existing foundations have been formed on site. The foundations appear to be formed with 900x400mm deep RC ground beams spanning between deeper trench fill foundation pads. The ground floor structure appears to be a suspended RC slab which also spans between the supporting ground beams.

The building supports the internal dead (self-weight) and imposed live loads by transfer of these loads via the suspended floors to the load-bearing walls, which in turn transfer the loads to the ground beam/trench fill pad foundations below.

Lateral loads applied to the building, such as notional horizontal loads and wind loads, are currently supported by the diaphragm action of the internal precast floors which restrain the perimeter walls. The building form then acts as a rigid “box” in turn transferring the lateral loads to the foundations of the perimeter walls.

There are no obvious structural defects visible upon initial inspection. The property is in a good general condition as would be expected given its age and construction.

### 2.2 Proposed Structure

The principal proposed structural alteration to the property is the formation of a new basement structure under the footprint existing building. There will also be an extension of the basement beyond the existing building footprint at the front garage entrance and at the rear section adjacent to the swimming pool. Further internal structural alterations are proposed at the upper levels.

The existing suspended ground floor will be excavated and removed during the works and reinstated on completion. The new basement floor will be approximately 3.2 m lower than the existing ground floor level.

It is proposed to underpin the external and some internal walls of the existing building. The proposed underpinning will be designed to resist lateral soil and water pressures, as well as vertical loads from the existing building. A traditional underpinning sequence has been proposed to minimise the effect on existing structures. The underpins will be cast to the soffit level of the existing ground beams. The condition of the trench fill pads will need to be assessed following the

initial excavations however it is envisaged that these will be removed and replaced with the new underpin wall sections.

The underpins will be designed to distribute the vertical loads to the subsoils under the basement to limit ground pressures to safe limits obtained from in-situ soil testing. The underpin walls will be designed to resist water pressures for a conservative design water level of 1 m below ground level to allow for an extreme flooding event (e.g. a burst water main). As recommended in the Jomas Basement Impact Assessment report, all bearing foundations will be designed with a maximum ABP of 150kN/m<sup>2</sup>. Sample preliminary calculations are contained in Appendix II.

The basement slab will be designed as a suspended slab spanning between the underpin bays and internal strip footings. Heave board will be provided under the basement slab to allow for clay heave as recommended in the Jomas Basement Impact Assessment report.

Lateral loads due to soil and water pressure are resisted in the permanent case by the reinforced underpin walls. The basement and ground floor slabs act as props to the underpin retaining walls. The ground floor slab will be constructed with steel beams and a concrete slab formed on Comflor 80 metal decking.

Tanking will be provided internally to the basement slab and walls using a proprietary membrane system with drained cavity. The design, detailing and installation of waterproofing will be carried out by a specialist.

## 2.2 **Proposed Temporary Works**

It is envisaged that the ground floor slab will first be removed to allow the underpin bays be installed in the required sequence. The underpin bays will each be backfilled and compacted upon completion to limit any soil movements during this stage.

After completion of the under pin bays, a significant portion of the external and internal structural walls will need to be temporarily supported as the basement excavation extends beyond the existing building footprint on two sides of the structure. It is proposed that the walls and floor slabs are temporarily supported at first floor soffit level by a series of the steel beams and plunge columns to basement level as shown on indicative drawings contained in Appendix III. The plunge columns will either be supported on the previously constructed underpin bays or by temporary piles bored from ground floor level.

It is envisaged that two levels of temporary propping will be required to provide stability to the underpin walls during the excavation. The propping arrangement is to provide diaphragm action at ground and basement level and limit any potential ground movements. The remaining first floor structure will provide a ridged diaphragm to transfer lateral loads to the remaining stabilising walls. The precise

arrangement of all temporary propping will be designed by the contractor. However, an indicative temporary works scheme is appended in Appendix III of this report.

#### 2.4 **Proposed Sequence of Works for Basement Construction**

It is proposed to carry out the works in the following sequence, to enable the safe excavation of the proposed basement and the protection of adjoining structures during the works. This is to be read in conjunction with drawings contained in Appendix III:

1. Erect hoarding to secure the site.
2. Submit detailed temporary works design proposals for engineer's review and approval prior to installation of temporary works elements.
3. Carry out 'soft-strip' of existing property to remove existing furnishings, fittings, ceilings, floor finishes etc.
4. Remove RC ground floor concrete slab and reduce level by 0.6m.
5. Carry out underpinning to existing walls noted on plan as per traditional sequence outlined in Steps 6-14 below, in maximum 1 m wide bays.
6. Working at existing ground floor level, excavate bays "1" to basement formation level using trench sheeting / propped trench boxes to retain the side faces of the excavation. Fix reinforcement as per engineer's drawings.
7. Cast the concrete for the underpins from basement formation level to 75mm below the underside of the existing ground beams at ground floor level. Leave new concrete for a minimum of 12 hours before proceeding with the next stage. Ensure any temporary plunge columns required to support the first floor structure are also installed at this stage.
8. In bays "1" place dry pack at top of wall to fill the gap with the existing foundation overhead. Back-fill bays "1" to maintain safe working platform at ground floor level and to ensure lateral support to the base of the existing wall.
9. Repeat steps 6-8 for bays "2".
10. Repeat steps 6-8 for bays "3".
11. Repeat steps 6-8 for bays "4".
12. Repeat steps 6-8 for bays "5".
13. Repeat steps 6-8 for bays "6".
14. Repeat steps 6-8 for bays "7".
15. Install the remaining steel plunge columns in 450mm diameter piles from ground floor level.
16. Install the contiguous pile wall at the proposed car park entrance area.
17. Install the high level steel beams at first floor soffit level to support all walls and floor above. The temporary steel beams are to be supported by the steel plunge columns or onto bearing pads installed in the existing masonry walls.
18. Cast the RC capping beam at the car park entrance area.
19. Demolish all structural walls and columns between ground floor and first floor soffit that have not been underpinned to basement level. The existing lift shaft and stair flights are to be completely removed on all levels.
20. Install high level temporary to the underpins at ground floor level.

21. Excavate and reduce level to 2.7m below ground. In the event that ground water is encountered during the course of excavation a localised excavated sump of size 1m x 1m x 1m is to be formed at a level lower than the progressive base of excavation being carried out.
22. Install low level temporary props.
23. Excavate to formation level.
24. Place and blinding for proposed basement slab.
25. Install below-ground drainage elements and heave board.
26. Fix steel reinforcement for proposed reinforced concrete basement slab and pour slab.
27. When slab has attained sufficient strength, remove low level temporary propping.
28. Fix steel reinforcement for proposed reinforced concrete internal rising elements. Pour walls between basement and ground floor soffit.
29. Install steel beams, metal decking and reinforcement for the proposed ground floor slab and pour slab. Temporary 'box out' opening to be included around the first floor temporary columns.
30. Remove upper level temporary propping to underpin walls when ground floor slab has attained sufficient strength.
31. Construct load bearing masonry walls and columns between ground and first floor level.
32. Installed new first floor level steel beams.
33. Remove steel beam props between first floor and basement.
34. Infill 'box out' openings in ground floor slab.
35. Primary structural basement works are now complete – proceed with the upper level works and internal fit-out.

### 3.5 **Assessment of Effect on Ground Conditions**

The proposed basement is a single-storey basement of modest proportions. The basement will be designed and constructed to minimise the effects on the ground conditions of the surrounding area.

The Basement Impact Assessment carried out on site indicates that the subsoil at basement formation level comprises a medium dense Sand Bagshot Formation with an allowable bearing capacity of 150kN/m<sup>2</sup> which will be sufficient to support the building loads. Preliminary calculations for the underpin walls and foundation pads are contained in Appendix II of this report.

As discussed in section 2.2, it is envisaged that two levels of temporary propping will be installed to provide stability to the underpin walls during the excavation. This propping arrangement will provide diaphragm action at ground and basement level and limit any potential ground movements.

A ground movement analysis has been carried out on this basis by Jomas Associated Ltd



### 3.6 **Assessment of Effect on Neighbouring Properties**

The ground movement analysis carried out by Jomas Associated Ltd indicates negligible damage on the majority of the facades. A very limited number of structures/facades have been classified as Category 1, representative of Very Slight damage with crack width less than 1 mm that can be treated during normal decoration.

No damage category higher than this has been assessed.

## **APPENDIX II**

### **Preliminary Underpin Wall Calculations**

<b>Project Title</b>	Templewood Avenue				
<b>Client</b>	-				
<b>Part of Structure</b>	Line loads				
Made by	Date	Page No	Checked	Revision	Job No
<a href="#">QA</a>	<a href="#">31.08.2017</a>		<a href="#">SL</a>		<a href="#">16.848</a>

## Line Load 1

<b>ROOF</b>	Roof Dead Load	1.50 kN/m <sup>2</sup>
	Roof Live Load	0.75 kN/m <sup>2</sup>
	Influence Length	2.65 m
	<b>Roof line Load - Dead</b>	<b>3.98 kN/m</b>
	<b>Roof line Load - Live</b>	<b>1.99 kN/m</b>
<hr/>		
<b>LEVEL 3</b>	<b>Stud Partition</b>	
	Stud - Dead	0.50 kN/m <sup>2</sup>
	Stud - Height	2.50 m
	Stud - Line Load	<b>1.25 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	
	<b>LEVEL 2</b>	
	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.10 m
	Cavity Wall - Line Load	<b>12.40 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	
	<b>LEVEL 1</b>	
	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	<b>12.42 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	

<b>GROUND</b>	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	2.90 m
	Cavity Wall - Line Load	11.60 kN/m

<b>200 mm overall deep Comflor 80 Slab</b>	
Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m <sup>2</sup>
Live	2.50 kN/m <sup>2</sup>
Influence Length	3.50 m
Dead Line Load	20.65 kN/m
Live Line Load	8.75 kN/m


<b>BASEMENT</b>	<b>300 mm RC Underpin</b>	
	300 mm RC Underpin (0.30x25)	7.50 kN/m <sup>2</sup>
	Underpin - Height	3.00 m
	Underpin - Line Load	22.50 kN/m

<b>250 mm Basement Slab</b>	
Self Weight (0.25x25)	6.25 kN/m <sup>2</sup>
Super imposed Dead	1.50 kN/m <sup>2</sup>
Live	2.50 kN/m <sup>2</sup>
Influence Length	3.50 m
Dead Line Load	27.13 kN/m
Live Line Load	8.75 kN/m

<b>TOTAL LINE LOAD 1 - DEAD</b>	165.47 kN/m
<b>TOTAL LINE LOAD 1 - LIVE</b>	45.74 kN/m

*DL top underpin = Total Line Load1 (Dead) – RC Underpin self weight*

<b>Dead Load on top of the Underpin</b>	143 kN/m
---	----------



<b>Project Title</b>	Templewood Avenue				
<b>Client</b>	-				
<b>Part of Structure</b>	Line loads				
Made by	Date	Page No	Checked	Revision	Job No
<a href="#">OA</a>	31.08.2017		<a href="#">SL</a>		<a href="#">16.848</a>

## Line Load 2

<b>ROOF</b>	Roof Dead Load	1.50 kN/m <sup>2</sup>
	Roof Live Load	0.75 kN/m <sup>2</sup>
	Influence Length	3.00 m
	<b>Roof line Load - Dead</b>	<b>4.50 kN/m</b>
	<b>Roof line Load - Live</b>	<b>2.25 kN/m</b>
<b>LEVEL 1</b>	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	<b>12.42 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.00 m
	Dead Line Load	<b>15.3 kN/m</b>
	Live Line Load	<b>7.5 kN/m</b>
<b>GROUND</b>	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	2.90 m
	Cavity Wall - Line Load	<b>11.60 kN/m</b>
	<b>200 mm overall deep Comflor 80 Slab</b>	
	Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.00 m
	Dead Line Load	<b>17.7 kN/m</b>
	Live Line Load	<b>7.5 kN/m</b>
<b>BASEMENT</b>	<b>300 mm RC Underpin</b>	
	300 mm RC Underpin (0.30x25)	7.50 kN/m <sup>2</sup>
	Underpin - Height	3.00 m
	Underpin - Line Load	<b>22.50 kN/m</b>
	<b>250 mm Basement Slab</b>	
	Self Weight (0.25x25)	6.25 kN/m <sup>2</sup>
	Super imposed Dead	1.50 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.00 m
	Dead Line Load	<b>23.25 kN/m</b>
	Live Line Load	<b>7.5 kN/m</b>
<b>TOTAL LINE LOAD 2 - DEAD</b>		<b>107.27 kN/m</b>
<b>TOTAL LINE LOAD 2 - LIVE</b>		<b>24.75 kN/m</b>
<i>DL top underpin = Total Line Load2 (Dead) – RC Underpin self weight</i>		
<b>Dead Load on top of the Underpin</b>		<b>85 kN/m</b>

<b>Project Title</b>	Templewood Avenue				
<b>Client</b>	-				
<b>Part of Structure</b>	Point load				
Made by	Date	Page No	Checked	Revision	Job No
<a href="#">OA</a>	31.08.2017		<a href="#">SL</a>		<a href="#">16.848</a>

## Point Load 3

### Line Load 1

<b>ROOF</b>	Roof Dead Load	1.50 kN/m <sup>2</sup>
	Roof Live Load	0.75 kN/m <sup>2</sup>
	Influence Length	2.65 m
	<b>Roof line Load - Dead</b>	<b>3.98 kN/m</b>
	<b>Roof line Load - Live</b>	<b>1.99 kN/m</b>
<hr/>		
<b>LEVEL 3</b>	<b>Stud Partition</b>	
	Stud - Dead	0.50 kN/m <sup>2</sup>
	Stud - Height	2.50 m
	Stud - Line Load	<b>1.25 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	
<b>LEVEL 2</b>	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.10 m
	Cavity Wall - Line Load	<b>12.40 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	
<b>LEVEL 1</b>	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	<b>12.42 kN/m</b>
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	<b>17.85 kN/m</b>
	Live Line Load	<b>8.75 kN/m</b>
	<hr/>	

GROUND	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	2.90 m
	Cavity Wall - Line Load	11.60 kN/m
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m
<hr/>		
TOTAL LINE LOAD 1 - DEAD		113.05 kN/m
TOTAL LINE LOAD 1 - LIVE		36.99 kN/m
<hr/>		
Beam SB1 Span		4.40 m
<b>Point Load from Line load 1</b>		
Dead		248.70 kN
Live		81.37 kN
 <b><u>Line Load 2</u></b>		
ROOF	Roof Dead Load	1.50 kN/m <sup>2</sup>
	Roof Live Load	0.75 kN/m <sup>2</sup>
	Influence Length	3.00 m
	Roof line Load - Dead	4.50 kN/m
	Roof line Load - Live	2.25 kN/m
<hr/>		
LEVEL 1	<b>Cavity Wall</b>	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	12.42 kN/m
	<b>Precast Unit 150mm</b>	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m <sup>2</sup>
	Live	2.50 kN/m <sup>2</sup>
	Influence Length	3.00 m
	Dead Line Load	15.30 kN/m
	Live Line Load	7.50 kN/m
<hr/>		

**GROUND****Cavity Wall**

100 mm Inner Block Leaf (0.10x20)	2.00 kN/m <sup>2</sup>
100 mm Outer Block leaf (0.10x20)	2.00 kN/m <sup>2</sup>
Cavity Wall - Height	2.90 m
Cavity Wall - Line Load	11.60 kN/m

**200 mm overall deep Comflor 80 Slab**

Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m <sup>2</sup>
Live	2.50 kN/m <sup>2</sup>
Influence Length	3.00 m
Dead Line Load	17.70 kN/m
Live Line Load	7.50 kN/m

---

<b>TOTAL LINE LOAD 2 - DEAD</b>	<b>61.52 kN/m</b>
---------------------------------	-------------------

<b>TOTAL LINE LOAD 2 - LIVE</b>	<b>17.25 kN/m</b>
---------------------------------	-------------------

Beam SB2 Span	4.00 m
---------------	--------

**Point Load from Line load 2**

<b>Dead</b>	<b>123.0 kN</b>
-------------	-----------------

<b>Live</b>	<b>34.5 kN</b>
-------------	----------------

**BASEMENT****250 mm Basement Slab**

Self Weight (0.25x25)	6.25 kN/m <sup>2</sup>
Super imposed Dead	1.50 kN/m <sup>2</sup>
Live	2.50 kN/m <sup>2</sup>
Influence Length(A)	6.80 m
Influence Length(B)	5.50 m
Dead Point Load	289.9 kN
Live Point Load	93.5 kN

---

<b>Point Load 3 - Dead</b>	<b>661.6 kN</b>
----------------------------	-----------------

<b>Point Load 3 - Live</b>	<b>209.4 kN</b>
----------------------------	-----------------

**Load on Columns SC1**

$$Load\ Column\ SC1 = \frac{Point\ Load\ 3}{N\ columns\ on\ Pad\ Footing}$$

<b>Load on Columns SC1 - Dead</b>	<b>331 kN</b>
-----------------------------------	---------------

<b>Load on Columns SC1 - Live</b>	<b>105 kN</b>
-----------------------------------	---------------

<b>N Columns on Pad footing</b>	<b>2</b>
---------------------------------	----------



Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 1	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

## **RETAINING WALL ANALYSIS**

**In accordance with EN1997-1:2004 incorporating Corrigendum dated February 2009 and the UK National Annex incorporating Corrigendum No.1**

Tedds calculation version 2.6.05

### **Retaining wall details**

Stem type	Propped cantilever
Stem height	$h_{\text{stem}} = 3500 \text{ mm}$
Prop height	$h_{\text{prop}} = 3400 \text{ mm}$
Stem thickness	$t_{\text{stem}} = 300 \text{ mm}$
Angle to rear face of stem	$\alpha = 90 \text{ deg}$
Stem density	$\gamma_{\text{stem}} = 25 \text{ kN/m}^3$
Toe length	$l_{\text{toe}} = 1500 \text{ mm}$
Base thickness	$t_{\text{base}} = 300 \text{ mm}$
Base density	$\gamma_{\text{base}} = 25 \text{ kN/m}^3$
Height of retained soil	$h_{\text{ret}} = 3200 \text{ mm}$
Angle of soil surface	$\beta = 0 \text{ deg}$
Depth of cover	$d_{\text{cover}} = 300 \text{ mm}$
Height of water	$h_{\text{water}} = 2300 \text{ mm}$
Water density	$\gamma_w = 9.8 \text{ kN/m}^3$

### **Retained soil properties**

Soil type	Firm clay
Moist density	$\gamma_{\text{mr}} = 18 \text{ kN/m}^3$
Saturated density	$\gamma_{\text{sr}} = 18 \text{ kN/m}^3$
Characteristic effective shear resistance angle	$\phi'_{r,k} = 35 \text{ deg}$
Characteristic wall friction angle	$\delta_{r,k} = 9 \text{ deg}$


### **Base soil properties**

Soil type	Firm clay
Soil density	$\gamma_b = 18 \text{ kN/m}^3$
Characteristic effective shear resistance angle	$\phi'_{b,k} = 35 \text{ deg}$
Characteristic wall friction angle	$\delta_{b,k} = 9 \text{ deg}$
Characteristic base friction angle	$\delta_{bb,k} = 12 \text{ deg}$
Presumed bearing capacity	$P_{\text{bearing}} = 150 \text{ kN/m}^2$

### **Loading details**

Variable surcharge load	Surcharge <sub>Q</sub> = 5 kN/m <sup>2</sup>
Vertical line load at 1650 mm	$P_{G1} = 143 \text{ kN/m}$
	$P_{Q1} = 45.7 \text{ kN/m}$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 2	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date



### Calculate retaining wall geometry

Base length

$$l_{base} = l_{toe} + t_{stem} = 1800 \text{ mm}$$

Saturated soil height

$$h_{sat} = h_{water} + d_{cover} = 2600 \text{ mm}$$

Moist soil height

$$h_{moist} = h_{ret} - h_{water} = 900 \text{ mm}$$

Length of surcharge load

$$l_{sur} = l_{heel} = 0 \text{ mm}$$

- Distance to vertical component

$$x_{sur_v} = l_{base} - l_{heel} / 2 = 1800 \text{ mm}$$

Effective height of wall

$$h_{eff} = h_{base} + d_{cover} + h_{ret} = 3800 \text{ mm}$$

- Distance to horizontal component

$$x_{sur_h} = h_{eff} / 2 = 1900 \text{ mm}$$

Area of wall stem

$$A_{stem} = h_{stem} \times t_{stem} = 1.05 \text{ m}^2$$

- Distance to vertical component

$$x_{stem} = l_{toe} + t_{stem} / 2 = 1650 \text{ mm}$$

Area of wall base

$$A_{base} = l_{base} \times t_{base} = 0.54 \text{ m}^2$$

- Distance to vertical component

$$x_{base} = l_{base} / 2 = 900 \text{ mm}$$

Area of base soil

$$A_{pass} = d_{cover} \times l_{toe} = 0.45 \text{ m}^2$$

- Distance to vertical component

$$x_{pass_v} = l_{base} - (d_{cover} \times l_{toe} \times (l_{base} - l_{toe} / 2)) / A_{pass} = 750 \text{ mm}$$

- Distance to horizontal component

$$x_{pass_h} = (d_{cover} + h_{base}) / 3 = 200 \text{ mm}$$

Area of excavated base soil

$$A_{exc} = h_{pass} \times l_{toe} = 0.45 \text{ m}^2$$

- Distance to vertical component

$$x_{exc_v} = l_{base} - (h_{pass} \times l_{toe} \times (l_{base} - l_{toe} / 2)) / A_{exc} = 750 \text{ mm}$$

- Distance to horizontal component

$$x_{exc_h} = (h_{pass} + h_{base}) / 3 = 200 \text{ mm}$$

### Using Coulomb theory

At rest pressure coefficient

$$K_0 = 1 - \sin(\phi'_{r,k}) = 0.426$$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 3	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

Passive pressure coefficient

$$K_P = \sin(90 - \phi'_{b,k})^2 / (\sin(90 + \delta_{b,k}) \times [1 - \sqrt{[\sin(\phi'_{b,k} + \delta_{b,k}) \times \sin(\phi'_{b,k}) / (\sin(90 + \delta_{b,k}))]}]^2) = \mathbf{5.103}$$

### Bearing pressure check

#### Vertical forces on wall

Wall stem

$$F_{stem} = A_{stem} \times \gamma_{stem} = \mathbf{26.3 \text{ kN/m}}$$

Wall base

$$F_{base} = A_{base} \times \gamma_{base} = \mathbf{13.5 \text{ kN/m}}$$

Line loads

$$F_{P\_v} = P_{G1} + P_{Q1} = \mathbf{188.7 \text{ kN/m}}$$

Base soil

$$F_{pass\_v} = A_{pass} \times \gamma'_b = \mathbf{8.1 \text{ kN/m}}$$

Total

$$F_{total\_v} = F_{stem} + F_{base} + F_{pass\_v} + F_{water\_v} + F_{P\_v} = \mathbf{236.6 \text{ kN/m}}$$

#### Horizontal forces on wall

Surcharge load

$$F_{sur\_h} = K_0 \times \cos(\delta_{r,d}) \times \text{Surcharge}_Q \times h_{eff} = \mathbf{8 \text{ kN/m}}$$

Saturated retained soil

$$F_{sat\_h} = K_0 \times \cos(\delta_{r,d}) \times (\gamma_{sr}' - \gamma_w') \times (h_{sat} + h_{base})^2 / 2 = \mathbf{14.5 \text{ kN/m}}$$

Water

$$F_{water\_h} = \gamma_w' \times (h_{water} + d_{cover} + h_{base})^2 / 2 = \mathbf{41.3 \text{ kN/m}}$$

Moist retained soil

$$F_{moist\_h} = K_0 \times \cos(\delta_{r,d}) \times \gamma_{mr}' \times ((h_{eff} - h_{sat} - h_{base})^2 / 2 + (h_{eff} - h_{sat} - h_{base}) \times (h_{sat} + h_{base})) = \mathbf{22.9 \text{ kN/m}}$$

Base soil

$$F_{pass\_h} = -K_P \times \cos(\delta_{b,d}) \times \gamma'_b \times (d_{cover} + h_{base})^2 / 2 = \mathbf{-16.3 \text{ kN/m}}$$

Total

$$F_{total\_h} = F_{sat\_h} + F_{moist\_h} + F_{pass\_h} + F_{water\_h} + F_{sur\_h} = \mathbf{70.3 \text{ kN/m}}$$

#### Moments on wall

Wall stem

$$M_{stem} = F_{stem} \times X_{stem} = \mathbf{43.3 \text{ kNm/m}}$$

Wall base

$$M_{base} = F_{base} \times X_{base} = \mathbf{12.2 \text{ kNm/m}}$$

Surcharge load

$$M_{sur} = -F_{sur\_h} \times X_{sur\_h} = \mathbf{-15.2 \text{ kNm/m}}$$

Line loads

$$M_P = (P_{G1} + P_{Q1}) \times p_1 = \mathbf{311.4 \text{ kNm/m}}$$

Saturated retained soil

$$M_{sat} = -F_{sat\_h} \times X_{sat\_h} = \mathbf{-14 \text{ kNm/m}}$$

Water

$$M_{water} = -F_{water\_h} \times X_{water\_h} = \mathbf{-39.9 \text{ kNm/m}}$$

Moist retained soil

$$M_{moist} = -F_{moist\_h} \times X_{moist\_h} = \mathbf{-38.5 \text{ kNm/m}}$$

Base soil

$$M_{pass} = F_{pass\_v} \times X_{pass\_v} = \mathbf{6.1 \text{ kNm/m}}$$

Total

$$M_{total} = M_{stem} + M_{base} + M_{sat} + M_{moist} + M_{pass} + M_{water} + M_{sur} + M_P = \mathbf{265.3 \text{ kNm/m}}$$

### Check bearing pressure

Propping force to stem

$$F_{prop\_stem} = \min((F_{total\_v} \times l_{base} / 2 - M_{total}) / (h_{prop} + t_{base}), F_{total\_h}) = \mathbf{-14.2 \text{ kN/m}}$$

Propping force to base

$$F_{prop\_base} = F_{total\_h} - F_{prop\_stem} = \mathbf{84.4 \text{ kN/m}}$$

Moment from propping force

$$M_{prop} = F_{prop\_stem} \times (h_{prop} + t_{base}) = \mathbf{-52.4 \text{ kNm/m}}$$

Distance to reaction

$$\bar{x} = l_{base} / 2 = \mathbf{900 \text{ mm}}$$

Eccentricity of reaction

$$e = \bar{x} - l_{base} / 2 = \mathbf{0 \text{ mm}}$$

Loaded length of base

$$l_{load} = l_{base} = \mathbf{1800 \text{ mm}}$$

Bearing pressure at toe

$$q_{toe} = F_{total\_v} / l_{base} = \mathbf{131.4 \text{ kN/m}^2}$$

Bearing pressure at heel

$$q_{heel} = F_{total\_v} / l_{base} = \mathbf{131.4 \text{ kN/m}^2}$$

Factor of safety

$$FoS_{bp} = P_{bearing} / \max(q_{toe}, q_{heel}) = \mathbf{1.141}$$

**PASS - Allowable bearing pressure exceeds maximum applied bearing pressure**

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 1	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

## **RETAINING WALL ANALYSIS**

**In accordance with EN1997-1:2004 incorporating Corrigendum dated February 2009 and the UK National Annex incorporating Corrigendum No.1**

Tedds calculation version 2.6.05

### **Retaining wall details**

Stem type	Propped cantilever
Stem height	$h_{\text{stem}} = 3500 \text{ mm}$
Prop height	$h_{\text{prop}} = 3400 \text{ mm}$
Stem thickness	$t_{\text{stem}} = 300 \text{ mm}$
Angle to rear face of stem	$\alpha = 90 \text{ deg}$
Stem density	$\gamma_{\text{stem}} = 25 \text{ kN/m}^3$
Toe length	$l_{\text{toe}} = 1300 \text{ mm}$
Base thickness	$t_{\text{base}} = 300 \text{ mm}$
Base density	$\gamma_{\text{base}} = 25 \text{ kN/m}^3$
Height of retained soil	$h_{\text{ret}} = 3200 \text{ mm}$
Angle of soil surface	$\beta = 0 \text{ deg}$
Depth of cover	$d_{\text{cover}} = 300 \text{ mm}$
Height of water	$h_{\text{water}} = 2300 \text{ mm}$
Water density	$\gamma_w = 9.8 \text{ kN/m}^3$

### **Retained soil properties**

Soil type	Firm clay
Moist density	$\gamma_{\text{mr}} = 18 \text{ kN/m}^3$
Saturated density	$\gamma_{\text{sr}} = 18 \text{ kN/m}^3$
Characteristic effective shear resistance angle	$\phi'_{r,k} = 35 \text{ deg}$
Characteristic wall friction angle	$\delta_{r,k} = 9 \text{ deg}$


### **Base soil properties**

Soil type	Firm clay
Soil density	$\gamma_b = 18 \text{ kN/m}^3$
Characteristic effective shear resistance angle	$\phi'_{b,k} = 35 \text{ deg}$
Characteristic wall friction angle	$\delta_{b,k} = 9 \text{ deg}$
Characteristic base friction angle	$\delta_{bb,k} = 12 \text{ deg}$
Presumed bearing capacity	$P_{\text{bearing}} = 150 \text{ kN/m}^2$

### **Loading details**

Variable surcharge load	Surcharge <sub>Q</sub> = 5 kN/m <sup>2</sup>
Vertical line load at 1450 mm	$P_{G1} = 85 \text{ kN/m}$
	$P_{Q1} = 25 \text{ kN/m}$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 2	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date



### Calculate retaining wall geometry

Base length

$$l_{base} = l_{toe} + t_{stem} = \mathbf{1600 \text{ mm}}$$

Saturated soil height

$$h_{sat} = h_{water} + d_{cover} = \mathbf{2600 \text{ mm}}$$

Moist soil height

$$h_{moist} = h_{ret} - h_{water} = \mathbf{900 \text{ mm}}$$

Length of surcharge load

$$l_{sur} = l_{heel} = \mathbf{0 \text{ mm}}$$

- Distance to vertical component

$$x_{sur_v} = l_{base} - l_{heel} / 2 = \mathbf{1600 \text{ mm}}$$

Effective height of wall

$$h_{eff} = h_{base} + d_{cover} + h_{ret} = \mathbf{3800 \text{ mm}}$$

- Distance to horizontal component

$$x_{sur_h} = h_{eff} / 2 = \mathbf{1900 \text{ mm}}$$

Area of wall stem

$$A_{stem} = h_{stem} \times t_{stem} = \mathbf{1.05 \text{ m}^2}$$

- Distance to vertical component

$$x_{stem} = l_{toe} + t_{stem} / 2 = \mathbf{1450 \text{ mm}}$$

Area of wall base

$$A_{base} = l_{base} \times t_{base} = \mathbf{0.48 \text{ m}^2}$$

- Distance to vertical component

$$x_{base} = l_{base} / 2 = \mathbf{800 \text{ mm}}$$

Area of base soil

$$A_{pass} = d_{cover} \times l_{toe} = \mathbf{0.39 \text{ m}^2}$$

- Distance to vertical component

$$x_{pass_v} = l_{base} - (d_{cover} \times l_{toe} \times (l_{base} - l_{toe} / 2)) / A_{pass} = \mathbf{650 \text{ mm}}$$

- Distance to horizontal component

$$x_{pass_h} = (d_{cover} + h_{base}) / 3 = \mathbf{200 \text{ mm}}$$

Area of excavated base soil

$$A_{exc} = h_{pass} \times l_{toe} = \mathbf{0.39 \text{ m}^2}$$

- Distance to vertical component

$$x_{exc_v} = l_{base} - (h_{pass} \times l_{toe} \times (l_{base} - l_{toe} / 2)) / A_{exc} = \mathbf{650 \text{ mm}}$$

- Distance to horizontal component

$$x_{exc_h} = (h_{pass} + h_{base}) / 3 = \mathbf{200 \text{ mm}}$$

### Using Coulomb theory

At rest pressure coefficient

$$K_0 = 1 - \sin(\phi'_{r,k}) = \mathbf{0.426}$$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 3	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

Passive pressure coefficient

$$K_P = \sin(90 - \phi'_{b,k})^2 / (\sin(90 + \delta_{b,k}) \times [1 - \sqrt{[\sin(\phi'_{b,k} + \delta_{b,k}) \times \sin(\phi'_{b,k}) / (\sin(90 + \delta_{b,k}))]}]^2) = \mathbf{5.103}$$

### Bearing pressure check

#### Vertical forces on wall

Wall stem

$$F_{\text{stem}} = A_{\text{stem}} \times \gamma_{\text{stem}} = \mathbf{26.3 \text{ kN/m}}$$

Wall base

$$F_{\text{base}} = A_{\text{base}} \times \gamma_{\text{base}} = \mathbf{12 \text{ kN/m}}$$

Line loads

$$F_{P\_v} = P_{G1} + P_{Q1} = \mathbf{110 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_v} = A_{\text{pass}} \times \gamma_b' = \mathbf{7 \text{ kN/m}}$$

Total

$$F_{\text{total}_v} = F_{\text{stem}} + F_{\text{base}} + F_{\text{pass}_v} + F_{\text{water}_v} + F_{P\_v} = \mathbf{155.3 \text{ kN/m}}$$

#### Horizontal forces on wall

Surcharge load

$$F_{\text{sur}_h} = K_0 \times \cos(\delta_{r,d}) \times \text{Surcharge}_Q \times h_{\text{eff}} = \mathbf{8 \text{ kN/m}}$$

Saturated retained soil

$$F_{\text{sat}_h} = K_0 \times \cos(\delta_{r,d}) \times (\gamma_{sr}' - \gamma_w') \times (h_{\text{sat}} + h_{\text{base}})^2 / 2 = \mathbf{14.5 \text{ kN/m}}$$

Water

$$F_{\text{water}_h} = \gamma_w' \times (h_{\text{water}} + d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{41.3 \text{ kN/m}}$$

Moist retained soil

$$F_{\text{moist}_h} = K_0 \times \cos(\delta_{r,d}) \times \gamma_{mr}' \times ((h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}})^2 / 2 + (h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}}) \times (h_{\text{sat}} + h_{\text{base}})) = \mathbf{22.9 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_h} = -K_P \times \cos(\delta_{b,d}) \times \gamma_b' \times (d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{-16.3 \text{ kN/m}}$$

Total

$$F_{\text{total}_h} = F_{\text{sat}_h} + F_{\text{moist}_h} + F_{\text{pass}_h} + F_{\text{water}_h} + F_{\text{sur}_h} = \mathbf{70.3 \text{ kN/m}}$$

#### Moments on wall

Wall stem

$$M_{\text{stem}} = F_{\text{stem}} \times X_{\text{stem}} = \mathbf{38.1 \text{ kNm/m}}$$

Wall base

$$M_{\text{base}} = F_{\text{base}} \times X_{\text{base}} = \mathbf{9.6 \text{ kNm/m}}$$

Surcharge load

$$M_{\text{sur}} = -F_{\text{sur}_h} \times X_{\text{sur}_h} = \mathbf{-15.2 \text{ kNm/m}}$$

Line loads

$$M_P = (P_{G1} + P_{Q1}) \times p_1 = \mathbf{159.5 \text{ kNm/m}}$$

Saturated retained soil

$$M_{\text{sat}} = -F_{\text{sat}_h} \times X_{\text{sat}_h} = \mathbf{-14 \text{ kNm/m}}$$

Water

$$M_{\text{water}} = -F_{\text{water}_h} \times X_{\text{water}_h} = \mathbf{-39.9 \text{ kNm/m}}$$

Moist retained soil

$$M_{\text{moist}} = -F_{\text{moist}_h} \times X_{\text{moist}_h} = \mathbf{-38.5 \text{ kNm/m}}$$

Base soil

$$M_{\text{pass}} = F_{\text{pass}_v} \times X_{\text{pass}_v} = \mathbf{4.6 \text{ kNm/m}}$$

Total

$$M_{\text{total}} = M_{\text{stem}} + M_{\text{base}} + M_{\text{sat}} + M_{\text{moist}} + M_{\text{pass}} + M_{\text{water}} + M_{\text{sur}} + M_P = \mathbf{104.1 \text{ kNm/m}}$$

### Check bearing pressure

Propping force to stem

$$F_{\text{prop}_\text{stem}} = \min((F_{\text{total}_v} \times l_{\text{base}} / 2 - M_{\text{total}}) / (h_{\text{prop}} + t_{\text{base}}), F_{\text{total}_h}) = \mathbf{5.4 \text{ kN/m}}$$

Propping force to base

$$F_{\text{prop}_\text{base}} = F_{\text{total}_h} - F_{\text{prop}_\text{stem}} = \mathbf{64.8 \text{ kN/m}}$$

Moment from propping force

$$M_{\text{prop}} = F_{\text{prop}_\text{stem}} \times (h_{\text{prop}} + t_{\text{base}}) = \mathbf{20.1 \text{ kNm/m}}$$

Distance to reaction

$$\bar{x} = l_{\text{base}} / 2 = \mathbf{800 \text{ mm}}$$

Eccentricity of reaction

$$e = \bar{x} - l_{\text{base}} / 2 = \mathbf{0 \text{ mm}}$$

Loaded length of base

$$l_{\text{load}} = l_{\text{base}} = \mathbf{1600 \text{ mm}}$$

Bearing pressure at toe

$$q_{\text{toe}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{97 \text{ kN/m}^2}$$



Bearing pressure at heel

$$q_{\text{heel}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{97 \text{ kN/m}^2}$$

Factor of safety

$$\text{FoS}_{\text{bp}} = P_{\text{bearing}} / \max(q_{\text{toe}}, q_{\text{heel}}) = \mathbf{1.546}$$

**PASS - Allowable bearing pressure exceeds maximum applied bearing pressure**

<b>Project</b>	Templewood Avenue			<b>NG NEER &amp; Partners</b>		
<b>Client</b>	Brian Coyne and kirsty Mitchell			Made by	Date	Page
<b>Location</b>	Foundation PAD		OA	07-Sep-17	1	
	PAD FOUNDATION DESIGN to EN 1992-1 : 2004 (without UK NA)		<b>Combined base</b>			
	Originated from RCCen81.xls v4.1 on CD		© 2003 - 2017 TCC			
			Checked	Revision	Job No	
			SL	-	16848	

**MATERIALS**

fck	35	MPa	dg	20	mm	Yc	1.5	concrete
fyk	500	MPa	cover	50	mm	Ys	1.15	steel
Densities - Concrete	25	kN/m³	Soil	18	kN/m³	teel class	A	
Bearing pressure	150	kN/m² (net allowable)						

*Usage: Office*

**COLUMN REACTIONS** kN, kNm *characteristic*


	DEAD	IMPOSED	WIND
Axial	331.0	105.0	
Mx			
My			
Hx			
Hy			

	DEAD	IMPOSED	WIND
Axial	331.0	105.0	
Mx			
My			
Hx			
Hy			

**DIMENSIONS** mm

BASE	COLUMN 1 (rhs)	COLUMN 2 (lhs)
L = 3600	h1 = 150	h2 = 150
B = 2300	b1 = 150	b2 = 150
depth H = 300		
Σex = 2562	ex1 = 1281	ex2 = 1281
Σey = 0	ey1 = 0	ey2 = 0



**PLOT** (to scale)

**STATUS** VALID DESIGN

**BEARING PRESSURES** kN/m² *characteristic*

CORNER	1	2	3	4
no wind	107.4	107.4	107.4	107.4
with wind	107.4	107.4	107.4	107.4

FR/GEO max bearing pressure = 147.2 kN/m²


**REINFORCEMENT**

<b>Btm</b> Mxx -	31.3	kNm	Myy -	286.8
b =	2300	mm	b =	3600
d =	246	mm	d =	236
As =	308	mm²	As =	2942

**PROVIDE 10H8 @ 250 B1 & 27H12 @ 75 & 200 B2**

As prov = 503 mm²      As prov = 3054

Detail to clause 3.11.3.2      Detail to clause 3.11.3.



**Efficiency**


**Top** Mxx +

513.8	kNm	Myy +	0.0	
d =	240	mm	d =	226
As =	5531	mm²	As =	0

**PROVIDE 80H20 @ 0 & 25 T1 & 122H8 @ 0 & 25 T2**

As,prov = 25133 mm²      As,prov = 6132

As +349.8% for shear



**Mx Diagram (1.35G+1.05Q)**


**BEAM SHEAR**

Vxx = 304.4	kN at d	Vyy = 416.5
vEd = 0.552	N/mm²	vEd = 0.490
or Vxx = 226.4	kN at 2d	or Vyy = 299.3
vEd = 0.410	N/mm²	vEd = 0.352
vRdc = 0.946	N/mm²	vRdc = 0.686

**PUNCHING SHEAR**

d ave = 241	mm	u crit = 3002	mm
As prov = 1.853	%	vmax = 4.590	N/mm² at col face
vEd = 0.919	N/mm²	vRdc = 0.921	N/mm²




**My Diagram (1.35G+1.05Q)**

### **APPENDIX III**

#### **Construction Sequence Drawings**





PROPOSED BASEMENT PLAN

SCALE @ A1: 1:50  
SCALE @ A3: 1:100

LEGEND	
	NEW REINFORCED CONCRETE WALL
	NEW LOADBEARING BLOCKWORK WALL
	NEW NON-LOADBEARING WALL
	EXISTING MASONRY WALL
	EXISTING LOADBEARING WALLS BELOW
	EXISTING WALLS TO BE DEMOLISHED
	STEEL BEAM
	STEEL COLUMN
	CONCRETE BEAM
	CONCRETE COLUMN
	COLUMN UNDER
	DENOTES EXISTING JOISTS SPAN DIRECTION
	DENOTES PROPOSED JOISTS SPAN DIRECTION
	CONCRETE BEARING PAD

## PRELIMINARY

### NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED, WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

### SCHEDULE OF CONCRETE MEMBERS

CONCRETE WALLS		
REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	-
CONCRETE PAD FOOTINGS		
REF.	SIZE	COMMENT
PD1	1500 x 1500 x 300mm Dp. PAD FOOTING	-
PD2	1800 x 1800 x 300mm Dp. PAD FOOTING	-
PD3	3600 x 2300 x 300mm Dp. PAD FOOTING	-
CONCRETE STRIP FOOTINGS		
REF.	SIZE	COMMENT
SF1	900 x 300mm Dp. STRIP FOOTING	-
SF2	700 x 300mm Dp. STRIP FOOTING	-

### SCHEDULE OF STEEL MEMBERS

STEEL COLUMNS		
REF.	SIZE	COMMENT
SC1	152 UC 37kg.	-
SC2	203 UC 46kg.	-
STEEL BEAMS		
REF.	SIZE	COMMENT
SB1	203 UC 46kg.	-
SB2	203 UC 86kg.	-
SB3	152 UC 30kg.	-
SB4	406 x 178 UB 54kg.	-
SB5	150 x 90 UEA 10.0	-

- DENOTES 250mm THK. R.C. SLAB ON 160mm Dp. CELLCORE HX/S Gd. 7/10 ON 50mm BLINDING
- DENOTES 200mm O/A Dp. R.C. SLAB FORMED ON COMFLOOR 80 METAL DECK

### NOTE:

- ALL UNDERPIN BASES 300mm THK. U.N.O.
- EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
- INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

P1	08.09.17	ISSUED FOR COMMENT	MA	SL	SL	V.B.
ISSUE	DATE	DESCRIPTION	DRN	ORIG	P.E.	P.D.
ISSUE STATUS			MAINTENANCE			
			CONSTRUCTION			

Barrett Mahony Consulting Engineers, Civil - Structural - Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony


CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7UY**

DRAWING TITLE  
**PROPOSED BASEMENT PLAN**

SCALE @ A1 AS SHOWN	JOB NO. <b>16848</b>	DRAWING NO. <b>S-1000</b>	ISSUE <b>P1</b>
------------------------	-------------------------	------------------------------	--------------------





LEGEND	
	NEW REINFORCED CONCRETE WALL
	NEW LOADBEARING BLOCKWORK WALL
	NEW NON-LOADBEARING WALL
	EXISTING MASONRY WALL
	EXISTING LOADBEARING WALLS BELOW
	EXISTING WALLS TO BE DEMOLISHED
	STEEL BEAM
	STEEL COLUMN
	CONCRETE BEAM
	CONCRETE COLUMN
	COLUMN UNDER
	DENOTES EXISTING JOISTS SPAN DIRECTION
	DENOTES PROPOSED JOISTS SPAN DIRECTION
	CONCRETE BEARING PAD

## PRELIMINARY

### NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED, WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

### SCHEDULE OF CONCRETE MEMBERS

CONCRETE WALLS		
REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	-
CONCRETE PAD FOOTINGS		
REF.	SIZE	COMMENT
PD1	1500 x 1500 x 300mm Dp. PAD FOOTING	-
PD2	1800 x 1800 x 300mm Dp. PAD FOOTING	-
PD3	3600 x 2300 x 300mm Dp. PAD FOOTING	-
CONCRETE STRIP FOOTINGS		
REF.	SIZE	COMMENT
SF1	900 x 300mm Dp. STRIP FOOTING	-
SF2	700 x 300mm Dp. STRIP FOOTING	-

### SCHEDULE OF STEEL MEMBERS

STEEL COLUMNS		
REF.	SIZE	COMMENT
SC1	152 UC 37kg.	-
SC2	203 UC 46kg.	-
STEEL BEAMS		
REF.	SIZE	COMMENT
SB1	203 UC 46kg.	-
SB2	203 UC 86kg.	-
SB3	152 UC 30kg.	-
SB4	406 x 178 UB 54kg.	-
SB5	150 x 90 UEA 10.0	-

- DENOTES 250mm THK. R.C. SLAB ON 160mm Dp. CELLCORE HX/S Gd. 7/10 ON 50mm BLINDING
- DENOTES 200mm O/A Dp. R.C. SLAB FORMED ON COMFLOOR 80 METAL DECK

- NOTE:**
- ALL UNDERPIN BASES 300mm THK. U.N.O.
  - EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
  - INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

P1	08.09.17	ISSUED FOR COMMENT	MA	SL	SL	VB
ISSUE	DATE	DESCRIPTION	DRN	ORIG	P.E	P.D.
ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.) <input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)					
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.) <input type="checkbox"/> CONSTRUCTION (O, 1, 2 etc.)					

Barrett Mahony Consulting Engineers, Civil . Structural . Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164



CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**PROPOSED GROUND FLOOR PLAN**


SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>S-1001</b>	<b>P1</b>



## PRELIMINARY

## NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED, WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.



P1	08.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (C1, C2 etc.)

Barrett Mahony Consulting Engineers, Civil - Structural - Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**PARTY WALL SECTIONS**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>S-1050</b>	<b>P1</b>



## PRELIMINARY

## NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

## SCHEDULE OF CONCRETE MEMBERS

CONCRETE WALLS		
REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	-
CONCRETE PAD FOOTINGS		
REF.	SIZE	COMMENT
PD1	1500 x 1500 x 300mm Dp. PAD FOOTING	-
PD2	1800 x 1800 x 300mm Dp. PAD FOOTING	-
PD3	3600 x 2300 x 300mm Dp. PAD FOOTING	-
CONCRETE STRIP FOOTINGS		
REF.	SIZE	COMMENT
SF1	900 x 300mm Dp. STRIP FOOTING	-
SF2	700 x 300mm Dp. STRIP FOOTING	-


## SCHEDULE OF STEEL MEMBERS

STEEL COLUMNS		
REF.	SIZE	COMMENT
SC1	152 UC 37kg.	-
SC2	203 UC 46kg.	-
STEEL BEAMS		
REF.	SIZE	COMMENT
SB1	203 UC 46kg.	-
SB2	203 UC 86kg.	-
SB3	152 UC 30kg.	-
SB4	406 x 178 UB 54kg.	-
SB5	150 x 90 UEA 10.0	-


	DENOTES 250mm THK. R.C. SLAB ON 160mm Dp. CELLCORE HX/S Gd. 7/10 ON 50mm BLINDING
	DENOTES 200mm O/A R.C. SLAB FORMED ON COMFLOOR 80 METAL DECK

## NOTE:

- ALL UNDERPIN BASES 300mm THK. U.N.O.
- EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
- INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)



**A SECTION**  
S-1000  
SCALE @ A1: 1:50  
SCALE @ A3: 1:100



**B SECTION**  
S-1000  
SCALE @ A1: 1:50  
SCALE @ A3: 1:100

P1	08.09.17	ISSUED FOR COMMENT	MA	SL	SL	VB
ISSUE	DATE	DESCRIPTION	DRN	ORIG	P.E.	P.D.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (O, 1, 2 etc.)

Barrett Mahony Consulting Engineers, Civil / Structural / Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com  
London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel: +44 (0) 20 3750 3530  
Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**FULL HEIGHT SECTIONS AND B**

SCALE @ A1 AS SHOWN	JOB NO. <b>16848</b>	DRAWING NO. <b>S-1100</b>	ISSUE <b>P1</b>
------------------------	-------------------------	------------------------------	--------------------



# PRELIMINARY

## NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

## SCHEDULE OF CONCRETE MEMBERS

### CONCRETE WALLS

REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	-

### CONCRETE PAD FOOTINGS

REF.	SIZE	COMMENT
PD1	1500 x 1500 x 300mm Dp. PAD FOOTING	-
PD2	1800 x 1800 x 300mm Dp. PAD FOOTING	-
PD3	3600 x 2300 x 300mm Dp. PAD FOOTING	-

### CONCRETE STRIP FOOTINGS

REF.	SIZE	COMMENT
SF1	900 x 300mm Dp. STRIP FOOTING	-
SF2	700 x 300mm Dp. STRIP FOOTING	-

## SCHEDULE OF STEEL MEMBERS

### STEEL COLUMNS

REF.	SIZE	COMMENT
SC1	152 UC 37kg.	-
SC2	203 UC 46kg.	-

### STEEL BEAMS

REF.	SIZE	COMMENT
SB1	203 UC 46kg.	-
SB2	203 UC 86kg.	-
SB3	152 UC 30kg.	-
SB4	406 x 178 UB 54kg.	-
SB5	150 x 90 UEA 10.0	-

- S** DENOTES 250mm THK. R.C. SLAB ON 160mm Dp. CELLCORE HX/S Gd. 7/10 ON 50mm BLINDING
- CF** DENOTES 200mm O/A R.C. SLAB FORMED ON COMFLOOR 80 METAL DECK

## NOTE:

- ALL UNDERPIN BASES 300mm THK. U.N.O.
- EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
- INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

P1	08.09.17	ISSUED FOR COMMENT	MA	SL	SL	VB
ISSUE	DATE	DESCRIPTION	DRN	ORIG	P.E.	P.D.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (O, 1, 2 etc.)

Barrett Mahony Consulting Engineers, Civil / Structural / Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164


**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**


PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**SECTIONS SHEET 1**


SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>S-1101</b>	<b>P1</b>




**1 SECTION**  
S-1000 SCALE @ A1: 1:25  
SCALE @ A3: 1:50



**2 SECTION**  
S-1000 SCALE @ A1: 1:25  
SCALE @ A3: 1:50



**3 SECTION**  
S-1000 SCALE @ A1: 1:25  
SCALE @ A3: 1:50



**4 SECTION**  
S-1000 SCALE @ A1: 1:25  
SCALE @ A3: 1:50




PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

MONITORING LEGEND

- 1) PROVIDE MONITORING POINTS TO EXISTING WALL AT SPECIFIED LOCATIONS. MONITORING POINTS ARE TO RECORD BOTH VERTICAL AND HORIZONTAL MOVEMENTS OF THE FACADE DURING THE CONSTRUCTION PERIOD. AT THE OUTSET OF THE PROJECT, PRIOR TO EXCAVATION WORKS COMMENCING THE CONTRACTOR IS TO TAKE BASE-LINE READINGS AT EACH MONITORING POINT. EACH MONITORING POINT IS INDICATED THUS:
- 
- 2) THE PERIMETER WALLS SHALL BE MONITORED REGULARLY FOR SIGNS OF MOVEMENT BY FOLLOWING METHODS
- A - VISUAL INSPECTION
- B - ACCURATE SURVEY TECHNIQUES
- LOCATION OF TARGETS FOR MONITORING SHALL BE AGREED PRIOR TO COMMENCING WORKS AND SHALL BE RECORDED ON SURVEY DRAWINGS AND RESULTS TABULATED AND PRESENTED GRAPHICALLY AND SUBMITTED TO THE CA ON A WEEKLY BASIS.
- 3) MONITORING OF MOVEMENT SHALL HAVE A MINIMUM ACCURACY OF +/-0.2mm.
- 4) MONITORING IS TO BE UNDERTAKEN FOR A SUITABLE PERIOD PRIOR TO MAIN EXCAVATION WORKS COMMENCING TO ENABLE BASE MOVEMENT DUE TO DAILY THERMAL EFFECTS TO BE ESTABLISHED.
- 5) READINGS ARE TO BE TAKEN AT THE SAME TIME EACH DAY TO MINIMIZE THE EFFECTS OF TEMPERATURE FLUCTUATIONS.
- 6) OVER THE COURSE OF THE BASEMENT WORKS THE CONTRACTOR IS TO RECORD MONITOR READINGS ON A WEEKLY BASIS.
- 7) IF THE MONITOR READINGS INDICATE EVIDENCE OF MOVEMENTS, THE CONTRACTOR IS TO REFER TO TRIGGER VALUES BELOW. IT IS ALSO ESSENTIAL THAT THE CONTRACTOR RECORDS ACCUMULATIVE MOVEMENTS AT EACH MONITOR.
- 8) THE FOLLOWING TRIGGER VALUES OUTLINE THE ACTIONS TO BE TAKEN.

TRIGGER VALUE	TOTAL VERTICAL MOVEMENTS	TOTAL HORIZONTAL MOVEMENTS
GREEN	MOVEMENT LESS THAN 3mm ACTION - OK TO PROCEED	MOVEMENT LESS THAN 3mm ACTION - OK TO PROCEED
AMBER	EXCEEDS 5mm ACTION - CONTRACTOR TO MONITOR MORE FREQUENTLY, REVIEW CONSTRUCTION METHODS AND START IMPLEMENTING CONTINGENCY MEASURES IF TRENDS INDICATE THE RED TRIGGER MAY SHORTLY BE REACHED	EXCEEDS 5mm ACTION - CONTRACTOR TO MONITOR MORE FREQUENTLY, REVIEW CONSTRUCTION METHODS AND START IMPLEMENTING CONTINGENCY MEASURES IF TRENDS INDICATE THE RED TRIGGER MAY SHORTLY BE REACHED
RED	EXCEEDS 5mm ACTION - CONTRACTOR TO IMPLEMENT MEASURES TO CEASE MOVEMENTS AND STOP WORKS.	EXCEEDS 5mm ACTION - CONTRACTOR TO IMPLEMENT MEASURES TO CEASE MOVEMENTS AND STOP WORKS.
9) FOLLOWING COMPLETION OF THE STRUCTURAL WORKS MOVEMENT MONITORING SHOULD CONTINUE ON A MONTHLY BASIS FOR A PERIOD OF 6 MONTHS.		

P1	08.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.
ISSUE STATUS <input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.,) <input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.,) <input type="checkbox"/> TENDER (T1, T2, T3 etc.,) <input type="checkbox"/> CONSTRUCTION (C1, C2 etc.,)			SL	V.B.
			DRN	P.E.

Barrett Mahony Consulting Engineers, Civil . Structural . Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**TEMPORARY WORKS  
MONITORING LOCATION PLAN**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>T-4000</b>	<b>P1</b>






**MONITORING POINTS LOCATION PLAN**  
SCALE @ A1: N.T.S.  
SCALE @ A3: N.T.S.

PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.


LEGEND

<b>W</b>	DENOTES TEMPORARY WALLER
<b>SB</b>	DENOTES TEMPORARY BEAMS
<b>P</b>	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

TEMPORARY COLUMNS

REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-



BASEMENT TEMPORARY PROPPING LOWER AND HIGHER LEVELS PLAN

SCALE @ A1: 1:50  
SCALE @ A3: 1:100

P1	11.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (C1, C2 etc.)

Barrett Mahony Consulting Engineers, Civil - Structural - Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**TEMPORARY WORKS  
BASMENT TEMPORARY PROPPING  
LOWER AND HIGHER LEVELS PLAN**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>T-4001</b>	<b>P1</b>






PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.


LEGEND

<b>W</b>	DENOTES TEMPORARY WALLER
<b>SB</b>	DENOTES TEMPORARY BEAMS
<b>P</b>	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

TEMPORARY COLUMNS

REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-



EXISTING GROUND FLOOR DEMOLITION PLAN

SCALE @ A1: 1:50  
SCALE @ A3: 1:100

P1	11.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc...)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc...)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc...)	<input type="checkbox"/> CONSTRUCTION (O, 1, 2 etc...)

Barrett Mahony Consulting Engineers, Civil / Structural / Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com  
London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530  
Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**TEMPORARY WORKS  
EXISTING GROUND FLOOR DEMOLITION  
PLAN**

SCALE @ A1 AS SHOWN	JOB NO. <b>16848</b>	DRAWING NO. <b>T-4002</b>	ISSUE <b>P1</b>
------------------------	-------------------------	------------------------------	--------------------






PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.


LEGEND

<b>W</b>	DENOTES TEMPORARY WALLER
<b>SB</b>	DENOTES TEMPORARY BEAMS
<b>P</b>	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

TEMPORARY COLUMNS

REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-



EXISTING FIRST FLOOR DEMOLITION PLAN

SCALE @ A1: 1:50  
SCALE @ A3: 1:100

P1	11.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.
			ORIG	P.D.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (C1, C2 etc.)

Barrett Mahony Consulting Engineers, Civil - Structural - Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony

CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**TEMPORARY WORKS  
EXISTING FIRST FLOOR DEMOLITION  
PLAN**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>T-4003</b>	<b>P1</b>






PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

LEGEND

W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

TEMPORARY COLUMNS		
REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-

OUTLINE METHOD STATEMENT:

- STAGE 1: I) FIRST FLOOR STRUCTURE IS PROPPED TO GROUND FLOOR  
II) EXISTING GROUND FLOOR IS REMOVED
- STAGE 2: I) EXISTING PROJECTING GROUND BEAMS TO BE CAREFULLY REMOVED BY FOLLOWING COMPLETION OF ALL UNDERPINNING
- STAGE 3: I) PLUNGE COLUMNS INSTALLED  
II) STEEL BEAMS AT FIRST FLOOR LEVEL INSTALLED
- STAGE 4: I) EXISTING INTERNAL WALLS DEMOLISHED  
II) REDUCED LEVEL TO 600mm BELOW GROUND
- STAGE 5: HIGHER LEVEL OF BRACED FRAME INSTALLED
- STAGE 6: I) LEVEL REDUCED BY 2000mm  
II) LOWER LEVEL OF BRACED FRAME INSTALLED
- STAGE 7: I) LEVEL REDUCED TO FORMATION LEVEL  
II) BASEMENT, SLAB, STRIP FOOTING AND PAD FOOTING CAST  
III) LOWER LEVEL BRACED FRAME REMOVED
- STAGE 8: I) HIGHER LEVEL BRACED FRAME REMOVED  
II) PERMANENT STEEL COLUMNS INSTALLED AND RC WALLS CAST  
III) GROUND FLOOR INSTALLED

P1	11.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.
ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.) <input type="checkbox"/> TENDER (T1, T2, T3 etc.)		<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.) <input type="checkbox"/> CONSTRUCTION (C1, C2 etc.)	

Barrett Mahony Consulting Engineers, Civil, Structural, Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164

**BM**  
barrett mahony


CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**

PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**


DRAWING TITLE  
**TEMPORARY WORKS  
SEQUENCE PLAN  
SHEET 1**

SCALE @ A1 AS SHOWN	JOB NO. <b>16848</b>	DRAWING NO. <b>T-4005</b>	ISSUE <b>P1</b>
------------------------	-------------------------	------------------------------	--------------------


STAGE 1




STAGE 2




STAGE 3




STAGE 4



STAGE 5



STAGE 6








PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALINGS) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

LEGEND

W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

TEMPORARY COLUMNS		
REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-

OUTLINE METHOD STATEMENT:

- STAGE 1: I) FIRST FLOOR STRUCTURE IS PROPPED TO GROUND FLOOR  
II) EXISTING GROUND FLOOR IS REMOVED
- STAGE 2: I) EXISTING PROJECTING GROUND BEAMS TO BE CAREFULLY REMOVED BY FOLLOWING COMPLETION OF ALL UNDERPINNING
- STAGE 3: I) PLUNGE COLUMNS INSTALLED  
II) STEEL BEAMS AT FIRST FLOOR LEVEL INSTALLED
- STAGE 4: I) EXISTING INTERNAL WALLS DEMOLISHED  
II) REDUCED LEVEL TO 600mm BELOW GROUND
- STAGE 5: HIGHER LEVEL OF BRACED FRAME INSTALLED
- STAGE 6: I) LEVEL REDUCED BY 2000mm  
II) LOWER LEVEL OF BRACED FRAME INSTALLED
- STAGE 7: I) LEVEL REDUCED TO FORMATION LEVEL  
II) BASEMENT, SLAB, STRIP FOOTING AND PAD FOOTING CAST  
III) LOWER LEVEL BRACED FRAME REMOVED
- STAGE 8: I) HIGHER LEVEL BRACED FRAME REMOVED  
II) PERMANENT STEEL COLUMNS INSTALLED AND RC WALLS CAST  
III) GROUND FLOOR INSTALLED

P1	11.09.17	ISSUED FOR COMMENT	MA	SL
ISSUE	DATE	DESCRIPTION	DRN	P.E.
			ORIG	P.D.

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.,) <input type="checkbox"/> TENDER (T1, T2, T3 etc.,)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.,) <input type="checkbox"/> CONSTRUCTION (O, 1, 2 etc.,)
--------------	--	--

Barrett Mahony Consulting Engineers, Civil / Structural / Project Management.  
E-mail: info@bmceuk.com Web: www.bmceuk.com

London Office: 12 Mill Street, London SE1 2AY, United Kingdom  
Tel.: +44 (0) 20 3750 3530

Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.  
Tel.: (01) 677 3200 Fax: (01) 677 3164




CLIENT  
**BRIAN COYNE AND KIRSTY MITCHELL**


PROJECT TITLE  
**No. 35 TEMPLEWOOD AVENUE,  
LONDON, NW3 7 UY**

DRAWING TITLE  
**TEMPORARY WORKS  
SEQUENCE PLAN  
SHEET 2**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	<b>16848</b>	<b>T-4006</b>	<b>P1</b>



STAGE 7



STAGE 8