



Copyright Burd Haward Architects Ltd.
Unless otherwise stated, this drawing is for
information only.
Do not scale from this drawing except for planning
purposes.
All dimensions to be checked on site

NOTES:
- Refer to Construction Management Plan for further
details of traffic and site management.

KEY:
Site Hoarding/Boundary
Temporary Use of Footway
Site Traffic Routing

Revision	Date	By	Checked
----------	------	----	---------

For
Information

**Proposed Highway
Management Stages**
Wolsey Mews Garages,
NW5 2DX

1590_HW04

Scale: 1:150 at A1
1:300 at A3
Date: 29.03.17
Drawn: .

BHA

BURD HAWARD ARCHITECTS LTD
United House, North Road
London N7 9DP
T +44 20 7267 9815
E studio@burdhaward.com

Stage 1

Duration: Weeks 1 - 12
- All construction vehicles access the on-site area to carry outloading/unloading activities. All site welfare facilities and materials stored within site.
- Temporary use of the footway adjacent to the site will be required to facilitate construction.

Stage 2

Duration: Weeks 13 - 41
- All construction vehicles load/unload from carriageway adjacent to the site, as the on-site area will be required for construction.
- Temporary use of the footway adjacent to the site will be required to facilitate construction.
- Temporary road closure will be required to Wolsey Mews between 9.30am - 4.30pm, weekdays only. Access for commercial deliveries and refuse collection will be maintained and coordinated by Contractor.
- Temporary suspension of single yellow line adjacent to the site required.

Stage 3

Duration: Weeks 42 - 53
- Smaller construction vehicles load/un-load from the carriageway adjacent to the site (eg Nissan Cabstar or similar), which allows sufficient room for other vehicles to pass.
- Temporary use of the footway adjacent to the site will be required to facilitate construction.
- Temporary suspension of single yellow line adjacent to the site required.