

8	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	May	Jun	Qtr 3, 2018 Jul	Διια	Sep		4, 2018 Oct	Nov	Dec	Qtr 1, 2019 Jan	Feb	Mar	Qtr 2, 2019 Apr	May
1	*	Possible Project start (subject to planning and statutory approvals)	0 wks	Mon 02/07/18	Mon 02/07/18			iviay	Jun	• 02/07	Aug	у Зер			INOV	Dec	7411	TCD	IVIUI	T Api	Iviay
2	*	Mobilisation and site set up	7 days	Mon 02/07/18	Tue 10/07/18																
3	*	Strip out and prepare for excavations	1 wk	Wed 11/07/18	Tue 17/07/18	2															
4	*	Underpin West elevation (boundary)	4 wks	Wed 18/07/18	Tue 14/08/18	3															
5	*	Underpin front and rear elevations	4 wks	Wed 15/08/18	Tue 11/09/18	4		_		ì											
6	*	Underpin internal side wall	4 wks	Wed 12/09/18	Tue 09/10/18	5															
7	*	Underpin internal walls	2 wks	Wed 10/10/18	Tue 23/10/18	6							ì								
8	*	Construct lightwell	3 wks		/1Tue 30/10/	186															
9	*	Construct basement drainage	1 wk	Wed 24/10/18	Tue 30/10/18	7															
10	*	Construct basement slabs	1 wk	Wed 24/10/18	Tue 30/10/18	7															
11	*	Construct ground floor	4 wks	Wed 31/10/18	Tue 27/11/18	10									h						
12	*	Construct rear extension	5 wks	Wed 28/11/18	Tue 01/01/19	11															
13	*	Prepare internal walls for new openings	2 wks	Wed 02/01/19	Tue 15/01/19	12															
14	*	Form openings for new internal walls	1 wk	Wed 16/01/19	Tue 22/01/19	13															
15	*	Prepare rear elevation for new openings	2 wks	Wed 23/01/19	Tue 05/02/19	14											_				
16	*	Form openings in rear elevaton	1 wk	Wed	Tue 12/02/19	15												Ť			
17	*	Structure complete	0 wks		19Tue 12/02/	19												12/0:	2		
18	*	Fit out and finishes	12 wks		/1Tue 07/05/																
19	*	Project Complete	0 wks		19Tue 07/05/																• 07/