



(E) (C) Captive M24 x 110 Bolt The table below gives the allowable loads which may be applied to the Pivot Cleat Set at the angle and direction shown in the diagra Load P Load P (kN) Degrees 20 25 30 320 330 340 350 55 53 53 32**-**275 280 100

1.2.40. Superslim Pivot Cleat Set (SSU10028) Weight 8.75kg

Used as a hinged connector for Soldiers

FIXING BETWEEN WALING BEAMS

TEMPORARY WORKS CO-ORDINATOR = KNOWLES AND ASSOCIATES SE = PERMANENT WORKS ENGINEER = MA ENGINEERS



TRENCH SHEETS

PROPOSED SEQUENCE OF WORKS

READ IN CONJUNCTION WITH TW-421

READ IN CONJUNCTION SEQUENCE OF WORKS

WITH TEMPORARY WORKS

TEMPORARY WORKS SHAFT SHORING DETAILS AND PLANS

cale at A3: AS SHOWN 18542-TW-422 В1

building work progresses. Seek approval from Temporary Works engineer prior to any change to the above sequence.

We highlight the proposed sequence that we feel will be best for site production, safety and programme It may be that the contractor wishes to change this sequence in certain areas to accommodate what may be found, as the

Checking regime competent and trained contractor's site personnel to conduct regular excavation inspections. Inspections

SHORING CONSTRUCTION NOTES:

reported to the contracts manager SHORING

no sacrificial timber shoring to be installed under the party/boundary walls. Should shoring be necessary then use MGF trench sheets or equivalent to form close sheeting at rear of underpinning excavation

are recorded and any safety concerns immediately

EDGE PROTECTION

Edge protection must be installed to a minimum height of 1m above existing ground level

Hand rails to be at spacing not exceeding 450mm

Toe boards to be installed with a minimum of height of 150mm above existing ground level.

SCHEDULE OF TEMPORARY **WORKS: SUMP PIT**

TRENCH SHEETS:

MGF STANDARD S275 overlapped and driven min. 300mm into bottom around

WALING BEAMS:

WB-01/02/03 = RMD Superslim Waling Beam soldier props with end base (SWL=100kN). Number of shores as per plans

- Corner fixings to be via RMD pivot connectors (SWL=100kN), bolts to **RMD** specification
- vertical support of WB to contractors proposal, allow for chains/props or angle cleats.

SHORES (BACK PROPPING TO AS BUILT RC):

TW-1 & TW-2 = Push pull RMD Superslim soldier props with jack end base (SWL=100kN). Number of shores as per plans

- Fix to concrete with 2M16 8.8 Rawl R-KEX Anchor bolts at 200crs (200mm embedment) (SWL total = 80kN). UNO

B1 30.01.19 Issued for Approval

AXIOM

APPROVAL

STRUCTURES

+44 (0)20 3637 2751 office@axiom-structures.co.uk

THE BULL AND LAST PH LONDON, NW5 1QS

Any doubt please ASK