




# Construction Programme // Baseline Review




# Construction Programme // Baseline Review




# Construction Programme // Baseline Review



# Construction Programme // Baseline Review




# Construction Programme // Baseline Review



# Construction Programme // Baseline Review

ID	Task Name	Start	Finish	Duration	Predecessors	Resource Names	Timeline															
							Mar	Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021		
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
634	Utilities commencement	19 November 2020	19 November 2020	0 days																		
635	Initial M&E Commission	22 September 2020	22 September 2020	0 days																		
636	L3 - L4 Scaffold down	30 September 2020	30 September 2020	0 days																		
637	GF - L3 Scaffold down	04 November 2020	04 November 2020	0 days																		
638	Atrium scaffold strike	05 May 2021	05 May 2021	0 days																		
639	Commercial unit handover	18 December 2020	18 December 2020	0 days																		
640	Commercial unit PC (By others)	11 March 2021	11 March 2021	0 days																		
641	Apartment PC	11 March 2021	11 March 2021	0 days																		
642	Main stair case install complete	01 April 2021	01 April 2021	0 days																		
643	Lift install commencement	21 August 2020	21 August 2020	0 days																		
644	Lift install complete	01 October 2020	01 October 2020	0 days																		



Latest Summary Task Latest Programme Delay   
 Baseline Summary Critical Original Baseline Baseline Milestone