

Croft Structural Engineers  
Clock Shop Mews  
Rear of 60 Saxon Road  
London SE25 5EH

T: 020 8684 4744

E: [enquiries@croftse.co.uk](mailto:enquiries@croftse.co.uk)

W: [www.croftse.co.uk](http://www.croftse.co.uk)

# Basement Method Statement

## Property Details:

23 Ravenshaw Street  
London  
NW6 1NP

## Client Information:

Chris Taylor  
23a Ravenshaw Street  
London  
NW6 1NP

Structural Design Reviewed by	Above Ground Drainage Reviewed by
Chris Tomlin MEng CEng MIStructE	Phil Henry MEng CEng MICE

Revision	Date	Comment
-	26/03/2015	First Issue for Comments
1	06/07/2016	Altered to revised scheme
2	11/07/16	Contents page updated
3	25/05/17	Adapted rear retaining wall

## Contents

1. Basement Formation Suggested Method Statement .....	2
2. Enabling Works .....	2
3. Basement Sequencing .....	3
4. Underpinning and Cantilevered Walls .....	4
Figure 1 – Schematic Plan view of Soil Propping .....	4
5. Approval.....	8
6. Trench sheet design and temporary prop Calculations.....	9
Standard Lap Trench Sheeting.....	10
KD4 sheets .....	14

## 23 Ravenshaw Street

### 1. Basement Formation Suggested Method Statement

- 1.1. This method statement provides an approach which will allow the basement design to be correctly considered during construction, and the temporary support to be provided during the works. The Contractor is responsible for the works on site and the final temporary works methodology and design on this site and any adjacent sites.
- 1.2. This method statement for 23 Ravenshaw Street has been written by a Chartered Engineer. The sequencing has been developed considering guidance from ASUC.
- 1.3. This method has been produced to allow for improved costings and for inclusion in the Party Wall Award. Should the Contractor provide alternative methodology the changes shall be at their own costs, and an Addendum to the Party Wall Award will be required.
- 1.4. Contact Party Wall surveyors to inform them of any changes to this method statement.
- 1.5. The approach followed in this design is; Demolish the existing building to ground level. Underpin the neighbouring party walls to new basement level, ensuring the excavations are propped, and cast new retaining walls internally in 1m wide sections.
- 1.6. The cantilever pins are designed to be inherently stable during the construction stage without temporary propping to the head. The base benefits from propping, this is provided in the final condition by the ground slab. In the temporary condition the edge of the slab is buttressed against the soil in the middle of the property, also the skin friction between the concrete base and the soil provides further resistance. The central slab is to be poured in a maximum of a 1/3 of the floor area.
- 1.7. A soil investigation has been undertaken. The soil conditions are London Clay. The original soil investigation report has been undertaken in 2011. The results from two new boreholes will be provided at a later date. Due to this the preliminary design has considered water at 0.5m below ground level.
- 1.8. The bearing pressures have been limited to 100kN/m<sup>2</sup>. This is standard loadings for local ground conditions and acceptable to building control and their approvals.

### 2. Enabling Works

- 2.1. The site is to be hoarded with ply sheet to 2.2m to prevent unauthorised public access.
- 2.2. Licenses for Skips and conveyors to be posted on hoarding
- 2.3. Provide protection to public where conveyor extends over footpath. Depending on the requirements of the local authority, construct a plywood bulkhead onto the pavement. Hoarding to have a plywood roof covering, night-lights and safety notices.
- 2.4. Dewater: Water is expected at 1m depth below ground floor level, on top of the London Clay. Some local dewatering is likely to be required during construction.

- 2.5. On commencement of construction the contractor will determine the foundation type, width and depth. Any discrepancies will be reported to the structural engineer in order that the detailed design may be modified as necessary.

### 3. Basement Sequencing

- 3.1. Begin by underpinning wall 1 as noted on the Lower Ground Floor Plan drawing no. SL-50. (Cantilevered walls to be placed in accordance with section 4.) the existing footings of the adjacent building will be underpinned with mass concrete and a lining retaining wall will be built at the front of the mass concrete pin.
- 3.2. Continue with the underpinning of pin 1. Prop the wall in the temporary condition to top and bottom. In the permanent condition the pins will be propped at the top by the ground floor slab.
  - 3.2.1. Continue and finish the underpins Nos. 2-44.
  - 3.2.2. Excavation for the next numbered sequential sections of underpinning shall not commence until at least 8 hours after drypacking of previous works. Excavation of adjacent pin to not commence until 48 hours after drypacking. (24 hours possible due to inclusion of Conbextra 100 cement accelerator to dry pack mix). No more than.
- 3.3. Cast the new ground floor slab. Care should be taken regarding the corner moment connections between the lining walls and the new slab. By constructing the ground floor slab at this stage will allow the retaining walls to be propped at the top in the temporary condition and to excavate the soil beneath.
- 3.4. Excavate a maximum of 2m of the soil under the new constructed ground floor slab. Leave last 1.5m to act as propping for the base of the new retaining walls. Provide props at locations where required.
- 3.5. Excavate Light well to front of property down to 600mm below external ground level.
- 3.6. Excavate first front corner of light well. (Follow methodology in section 4)
- 3.7. Excavate second front corner of light well. (Follow methodology in section 4)
- 3.8. Continue excavating section pins to form front light well. (Follow methodology in section 4)
- 3.9. Place cantilevered retaining walls. Allow 48 hours to place adjacent cantilevered retaining wall.
- 3.10. Move to rear of basement. Excavate to a depth of approximately 1m around the perimeter of the basement and place reinforcement to form a reinforced concrete ring beam.
- 3.11. Once ring beam concrete has gone off, prop beam against ground floor slab and commence sequential underpinning of the beam.
- 3.12. Once perimeter underpinning is complete, excavate a maximum of a 1/3 of the middle section to allow for construction of the new basement slab.

- 3.13. Place reinforcement to central section of ground bearing slab and pour concrete. Excavate next third and cast slab. Excavate and cast final third and cast. Once the concrete has hardened sufficiently, temporary propping can be removed.
- 3.14. Provide water proofing to retaining walls as required.

## 4. Underpinning and Cantilevered Walls

- 4.1. Prior to installation of new structural beams in the superstructure, the contractor may undertake the local exploration of specific areas in the superstructure. This will confirm the exact form and location of the temporary works that are required. The permanent structural work can then be undertaken whilst ensuring that the full integrity of the structure above is maintained.
- 4.2. Provide propping to floor where necessary.
- 4.3. Excavate first section of retaining wall (no more than 1200mm wide). Where excavation is greater than 1.2m deep provide temporary propping to sides of excavation to prevent earth collapse (Health and Safety). A 1200mm width wall has a lower risk of collapse to the heel face.
- 4.4. Excavation of pins deeper than 3m comes under confirmed working space and operators must wear harness and there must be a winch above the excavation.




Figure 1 – Schematic Plan view of Soil Propping



Figure 2 Propping




Figure 3 Excavation of Pin



Figure 4 Completed Wall


- 4.5. Backpropping of rear face. Rear face to be propped in the temporary conditions with a minimum of 2 Trench sheets. Trench sheets are to extend over entire height of excavation. Trench sheets can be placed in short sections as the excavation progresses.
- 4.5.1. If the ground is stable, trench sheets can be removed as the wall reinforcement is placed and the shuttering is constructed.
- 4.5.2. Where soft spots are encountered leave in trench sheets or alternatively back prop with Precast lintels or trench sheeting. (If the soil support to the ends of the lintels is insufficient then brace the ends of the PC lintels with 150x150 C24 Timbers and prop with Acrows diagonally back to the floor.)
- 4.5.3. Where voids are present behind the lintels or trench sheeting. Grout voids behind sacrificial propping; Grout to be 3:1 sand cement packed into voids.
- 4.5.4. Prior to casting place layer of DPM between trench sheeting (or PC lintels) and new concrete. The lintels are to be cut into the soil by 150mm either side of the pin. A site stock of a minimum of 10 lintels to be present for to prevent delays due to ordering.
- 4.6. If cut face is not straight, or sacrificial boards noted have been used, place a 15mm cement particle board between sacrificial sheets and or soil prior to casting. Cement particle board is to line up with the adjacent owners face of wall. The method adopted to prevent localised collapse of the soil is to install these progressively one at a time. Cement particle board must be used to in any condition where overspill onto the adjacent owners' land is possible.
- 4.7. Underpins can be completed in Segmental lifts (e.g. top section of wall followed by bottom section of wall).

Crofts recommendation is that walls with high vertical loads or susceptible to settlement, and all party walls, should be completed as first pin top first pin bottom, next pin top next pin bottom. **We do not recommend** for such conditions that all the top sections for every pin followed by all the lower pins are completed; such a sequencing can result in the existing wall being left on a narrower section than the original footing for too long resulting in settlement.

#### 4.7.1. Place reinforcement for retaining wall segmental lift

4.7.1.1. At lift sections reinforcement needs to be driven in. This is to be completed by pre drilling holes and inserting the reinforcement into the predrilled hole.

4.7.1.2. Underside of the wall to be cast with chamfer to allow concrete for lower lift to be cast and no packing to be required.



4.8. Excavate base. Mass concrete heels to be excavated. If soil over unstable prop top with PC lintel and sacrificial prop.

4.9. Visually inspect the footings and provide propping to local brickwork, if necessary sacrificial acrow, or pit props, to be sacrificial and cast into the retaining wall.

4.10. Clear underside of existing footing.

4.11. Local authority inspection to be carried for approval of excavation base.

4.12. Place blinding.

4.13. Place reinforcement for retaining wall base, heel & toe. Site supervisor to inspect and sign off works for proceeding to next stage.

4.14. Cast base. (on short stems it is possible to cast base and wall at same time)



- 4.15. Take 2 cubes of concrete and store for testing. Test one at 28 days if result is low test second cube. Provide results to client and design team on request or if values are below those required.
- 4.16. Ensure that Concrete is of sufficient strength, check Engineer's specifications.
- 4.17. Horizontal temporary prop to base of wall to be inserted. Alternatively cast base against soil.
- 4.18. Place reinforcement for retaining wall stem. Site supervisor to inspect and sign off works for proceeding to next stage.
- 4.19. Drive H16 Bars U-Bars into soil along centre line of stem to act as shear ties to adjacent wall.
- 4.20. Place shuttering & pour concrete for retaining wall. Stop a minimum of 75mm from the underside of existing footing.
- 4.21. 24 hours after pouring the concrete pin the gap shall be filled using a dry pack mortar. Ram in dry-pack between retaining wall and existing masonry.
- 4.22. After 24 hours the temporary wall shutters are removed.
- 4.23. Site supervisor to inspect and sign off for proceeding to the next stage. A record will be kept of the sequence of construction, which will be in strict accordance with recognised industry procedures.

## 5. Approval

- 5.1. Building control officer/approved inspector to inspect pin bases and reinforcement prior to casting concrete.
- 5.2. Contractor to keep list of dates pins inspected & cast
- 5.3. One month after work completed the contractor is to contact adjacent party wall surveyor to attend site and complete final condition survey and to sign off works.

## 6. Trench sheet design and temporary prop Calculations

This calculation has been provided for the trench sheet and prop design of standard underpins in the temporary condition. There are gaps left between the sheeting and as such no water pressure will occur. Any water present will flow through the gaps between the sheeting and will be required to pump out.

Trench sheets should be placed at centres to deal with the ground. It is expected that the soil between the trench sheeting will arch. Looser soil will require tighter centres. It is typical for underpins to be placed at 1200c/c, in this condition the highest load on a trench sheet is when 2 no's trench sheets are used. It is for this design that these calculations have been provided.


Soil and ground conditions are variable. Typically, one finds that in the temporary condition clays are more stable and the  $C_u$  (cohesive) values in clay reduce the risk of collapse. It is this cohesive nature that allows clays to be cut into a vertical slope. For these calculations, weak sand and gravels have been assumed The soil properties are:

Surcharge	$sur = 10. \text{ kN/m}^2$	
Soil density	$\delta = 20 \text{ kN/m}^3$	
Angle of friction	$\phi = 25^\circ$	
Soil depth	$D_{soil} = 3500.000 \text{ mm}$	
	$k_a = (1 - \sin(\phi)) / (1 + \sin(\phi))$	<b>= 0.406</b>
	$k_p = 1 / k_a$	<b>= 2.464</b>
Soil Pressure bottom	$soil = k_a * \delta * D_{soil}$	<b>= 21.916kN/m<sup>2</sup></b>
Surcharge pressure	$surcharge = sur * k_a$	<b>= 4.059 kN/m<sup>2</sup></b>

## STANDARD LAP TRENCH SHEETING

# STANDARD LAP

The overlapping trench sheeting profile is designed primarily for construction work and also temporary deployment.



### Technical Information

Effective width per sheet (mm)	330
Thickness (mm)	3.4
Depth (mm)	35
Weight per linear metre (kg/m)	10.8
Weight per m <sup>2</sup> (kg)	32.9
Section modulus per metre width (cm <sup>3</sup> )	48.3
Section modulus per sheet (cm <sup>3</sup> )	15.9
I value per metre width (cm <sup>4</sup> )	81.7
I value per sheet (cm <sup>4</sup> )	26.9
Total rolled metres per tonne	92.1




$$S_{xx} = 15.9 \text{ cm}^3$$


$$p_y = 275 \text{ N/mm}^2$$

$$I_{xx} = 26.9 \text{ cm}^4$$

$$A = (1 \text{ m}^2 * 32.9 \text{ kg/m}^2) / (330 \text{ mm} * 7750 \text{ kg/m}^3) = 12864.125 \text{ mm}^2$$



Length a a = 2.800 m  
 Length b bottom b = 0.700 m  
  
 Length c Middle c = a – b = 1.900m  
 Length d top d = Dsoil – a = 0.400m



**CONTINUOUS BEAM ANALYSIS - INPUT**

**BEAM DETAILS**

Number of spans = 3

**Material Properties:**

Modulus of elasticity = 205 kN/mm<sup>2</sup>

Material density = 7860 kg/m<sup>3</sup>

**Support Conditions:**

**Support A** Vertically "Restrained"  
**Support B** Vertically "Restrained"  
**Support C** Vertically "Restrained"

Rotationally "Free"  
 Rotationally "Free"  
 Rotationally "Free"

**Support D** Vertically "Free"

Rotationally "Free"

**Span Definitions:**

<b>Span 1</b>	Length = <b>700</b> mm	Cross-sectional area = <b>12864</b> mm <sup>2</sup>	Moment of inertia = <b>269.×10<sup>3</sup></b> mm <sup>4</sup>
<b>Span 2</b>	Length = <b>1900</b> mm	Cross-sectional area = <b>12864</b> mm <sup>2</sup>	Moment of inertia = <b>269.×10<sup>3</sup></b> mm <sup>4</sup>
<b>Span 3</b>	Length = <b>400</b> mm	Cross-sectional area = <b>12864</b> mm <sup>2</sup>	Moment of inertia = <b>269.×10<sup>3</sup></b> mm <sup>4</sup>

**LOADING DETAILS**

**Beam Loads:**

- Load 1** UDL Dead load **4.1** kN/m
- Load 2** VDL Dead load **21.9** kN/m to **0.0** kN/m

**LOAD COMBINATIONS**

**Load combination 1**

- Span 1** 1×Dead
- Span 2** 1×Dead
- Span 3** 1×Dead

**CONTINUOUS BEAM ANALYSIS - RESULTS**

**Unfactored support reactions**



	Dead (kN)							
<b>Support A</b>	-1.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<b>Support B</b>	-32.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<b>Support C</b>	-10.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<b>Support D</b>	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

**Support Reactions - Combination Summary**

<b>Support A</b>	Max react = -1.4 kN	Min react = -1.4 kN	Max mom = 0.0 kNm	Min mom = 0.0 kNm
<b>Support B</b>	Max react = -32.8 kN	Min react = -32.8 kN	Max mom = 0.0 kNm	Min mom = 0.0 kNm
<b>Support C</b>	Max react = -10.8 kN	Min react = -10.8 kN	Max mom = 0.0 kNm	Min mom = 0.0 kNm
<b>Support D</b>	Max react = 0.0 kN	Min react = 0.0 kN	Max mom = 0.0 kNm	Min mom = 0.0 kNm

**Beam Max/Min results - Combination Summary**

Maximum shear = <b>17.8</b> kN	Minimum shear $F_{min}$ = <b>-15.0</b> kN
Maximum moment = <b>3.7</b> kNm	Minimum moment = <b>-5.0</b> kNm
Maximum deflection = <b>21.0</b> mm	Minimum deflection = <b>-14.3</b> mm



Number of sheets Nos = 2

$$\text{Mallowable} = S_{xx} * p_y * \text{Nos} = 8.745\text{kNm}$$

Safe working loads for Acrow Props – loads given in kN

SRU 4.0

For normal purposes 1 kilo Newton (kN) = 100 kg	Height	m		2.25		2.5		2.75		3.0		3.25		3.5		3.75		4.0		4.25		4.5		4.75	
		ft	6.6	7.4	8.2	9.0	9.8	10.7	11.5	12.3	13.1	13.9	14.8	15.6											
<b>TABLE A</b> Props loaded concentrically and erected vertically	Prop size 1 or 2	35	35	35	34	27	23																		
	Prop size 3					34	27	23	21	19	17														
	Prop size 4								32	25	21	18	16	14	12										
<b>TABLE B</b> Props loaded concentrically and erected 1½° max. out of vertical	Prop size 1 or 2 or 3	35	32	26	23	19	17	15	13	12															
	Prop size 4								24	19	15	12	11	10	9										
<b>TABLE C</b> Props loaded 25 mm eccentricity and erected 1½° max. out of vertical	Prop size 1 or 2 or 3	17	17	17	17	15	13	11	10	9															
	Prop size 4								17	14	11	10	9	8	7										
<b>TABLE D</b> Props loaded concentrically and erected 1½° out of vertical and faced with scaffold tubes and fittings	Prop size 3					35	33	32	28	24	20														
	Prop size 4								35	35	35	35	27	25	21										


$$\text{Shear } V = (14.6\text{kN} + 13.4\text{kN}) / 2 = 14.000\text{kN}$$

Any Acro Prop is acceptable

## KD4 SHEETS

# KD4

The overlapping trench sheeting profile is a heavier version of the Standard Lap, with a wider gauge and width coverage, designed in large for construction work.



### Technical Information

Effective width per sheet (mm)	400
Thickness (mm)	6.0
Depth (mm)	50
Weight per linear metre (kg/m)	21.90
Weight per m <sup>2</sup> (kg)	55.2
Section modulus per metre width (cm <sup>3</sup> )	101
Section modulus per sheet (cm <sup>3</sup> )	40.34
I value per metre width (cm <sup>4</sup> )	250
I value per sheet (cm <sup>4</sup> )	101
Total rolled metres per tonne	45.659




$$S_{xx} = 48.3\text{cm}^3$$


$$p_y = 275\text{N/mm}^2$$

$$I_{xx} = 26.9\text{cm}^4$$

$$A = (1\text{m}^2 * 55.2\text{kg/m}^2) / (400\text{mm} * 7750\text{kg/m}^3) = 17806.452\text{mm}^2$$



Length a a = 2.700 m  
 Length b bottom b = 1.100 m  
  
 Length c Middle c = a – b = 1.600m  
 Length d top d = Dsoil – a = 0.300m



**CONTINUOUS BEAM ANALYSIS - INPUT**

**BEAM DETAILS**

Number of spans = 3

**Material Properties:**

Modulus of elasticity = 205 kN/mm<sup>2</sup>

Material density = 7860 kg/m<sup>3</sup>

**Support Conditions:**

**Support A** Vertically "Restrained"

Rotationally "Free"

**Support B** Vertically "Restrained"

Rotationally "Free"

**Support C** Vertically "Restrained"

Rotationally "Free"

**Support D** Vertically "Free"

Rotationally "Free"

**Span Definitions:**

**Span 1** Length = 1100 mm

Cross-sectional area = 17806 mm<sup>2</sup>

Moment of inertia = 269.×10<sup>3</sup> mm<sup>4</sup>

**Span 2** Length = 1600 mm

Cross-sectional area = 17806 mm<sup>2</sup>

Moment of inertia = 269.×10<sup>3</sup> mm<sup>4</sup>



**Span 3**      Length = **300 mm**      Cross-sectional area = **17806 mm<sup>2</sup>**      Moment of inertia = **269.×10<sup>3</sup> mm<sup>4</sup>**

**LOADING DETAILS**

**Beam Loads:**

**Load 1**      VDL Dead load **21.9 kN/m to 0.0 kN/m**

**Load 2**      UDL Dead load **4.1 kN/m**

**LOAD COMBINATIONS**

**Load combination 1**

**Span 1**      1×Dead

**Span 2**      1×Dead

**Span 3**      1×Dead

**CONTINUOUS BEAM ANALYSIS - RESULTS**

**Support Reactions - Combination Summary**

<b>Support A</b>	Max react = <b>-9.5 kN</b>	Min react = <b>-9.5 kN</b>	Max mom = <b>0.0 kNm</b>	Min mom = <b>0.0 kNm</b>
<b>Support B</b>	Max react = <b>-28.0 kN</b>	Min react = <b>-28.0 kN</b>	Max mom = <b>0.0 kNm</b>	Min mom = <b>0.0 kNm</b>
<b>Support C</b>	Max react = <b>-7.5 kN</b>	Min react = <b>-7.5 kN</b>	Max mom = <b>0.0 kNm</b>	Min mom = <b>0.0 kNm</b>
<b>Support D</b>	Max react = <b>0.0 kN</b>	Min react = <b>0.0 kN</b>	Max mom = <b>0.0 kN</b>	Min mom = <b>0.0 kNm</b>

**Beam Max/Min results - Combination Summary**

Maximum shear = **13.4 kN**



Minimum shear  $F_{min}$  = **-14.6 kN**

Maximum moment = **2.0 kNm**

Minimum moment = **-3.6 kNm**

Maximum deflection = **7.7 mm**

Minimum deflection = **-4.9 mm**



Number of sheets Nos = 2

Mallowable =  $S_{xx} * p_y * Nos = 26.565 \text{ kNm}$

SRU 4-0

**Safe working loads for Acrow Props – loads given in kN**

For normal purposes 1 kilo Newton (kN) = 100 kg	Height	m ft	2.0	2.25	2.5	2.75	3.0	3.25	3.5	3.75	4.0	4.25	4.5	4.75
			6.6	7.4	8.2	9.0	9.8	10.7	11.5	12.3	13.1	13.9	14.8	15.6
<b>TABLE A</b> Props loaded concentrically and erected vertically	Prop size 1 or 2		35	35	35	34	27	23						
	Prop size 3					34	27	23	21	19	17			
	Prop size 4							32	25	21	18	16	14	12
<b>TABLE B</b> Props loaded concentrically and erected 1½° max. out of vertical	Prop size 1 or 2 or 3		35	32	26	23	19	17	15	13	12			
	Prop size 4							24	19	15	12	11	10	9
<b>TABLE C</b> Props loaded 25 mm eccentricity and erected 1½° max. out of vertical	Prop size 1 or 2 or 3		17	17	17	17	15	13	11	10	9			
	Prop size 4							17	14	11	10	9	8	7
<b>TABLE D</b> Props loaded concentrically and erected 1½° out of vertical and laced with scaffold tubes and fittings	Prop size 3					35	33	32	28	24	20			
	Prop size 4							35	35	35	35	27	25	21


Shear V = (14.6kN + 13.4kN) / 2 = 14.000kN

Any Acro Prop is acceptable


## Sheeting requirements

Ground Type	Trench Depth, D			
	less than 1.2m <sup>(1)</sup>	1.2 to 3m	3 to 4.5m	4.5 to 6m
Sands and gravels	<del>Close, ¼, ⅛ or nil</del>	Close	Close	Close
Silt				
Soft Clay				
High compressibility Peat				
Firm/stiff Clay	<del>¼, ⅛ or nil</del>	½ or ¼	½ or ¼	Close or ½
Low compressibility Peat				
Rock <sup>(2)</sup>	From ½ for incompetent rock to nil for competent rock <sup>(3)</sup>			

# Sheeting requirements




# Sheeting requirements



Half sheeting  
shown for 1.5 m deep trench

11/04/2015


# Sheeting requirements




## Quarter sheeting

## Design to CIRIA 97

**Note:**  
 For standard Speedshoring hydraulic struts and waling or equivalent use the curve for 229 x 89 RSC.  
 Heavy duty Speedshores have a capacity of 35.5 kN/metre run of waling at 3.2m horizontal strut spacing.

 Any proprietary system should be checked against manufacturer's latest information.

**Use for:**  
 Granular soils  
 Mixed soils  
 Short term trenches in clay  
 (see notes opposite)



**Note:**

For standard Speedshore hydraulic strut and waling or equivalent use the curve for 229 x 89 RSC.

Heavy duty Speedshores have a capacity of 35.5 kN/metre run of waling at 3.2m horizontal strut spacing.



Any proprietary system should be checked against manufacturer's latest information.

**Use for:**

- Granular soils
- Mixed soils
- Short term trenches in clay (see notes opposite)

