

## SITE INVESTIGATION FACTUAL REPORT

Report No: [REDACTED]  
Client: Sedgwick International UK - Maidstone  
Site: 69 Canfield Gardens  
Camden  
Client Ref: [REDACTED]  
Date of Visit: 28/02/2023



Home Emergency Response - Subsidence Investigation - Drainage Services – Crack & Level Monitoring – Property Video Surveys



# Investigation Layout Plan

Sheet: 1 of 1

Site: 69 Canfield Gardens, NW6

Date: 28/2/2023

Work carried out for: Sedgwick International UK


SP  
(SI)

AM  
(Checked)

JMC  
(Drawn)

Weather: Dry

ON SITE TREE IDENTIFICATION FOR GUIDANCE ONLY. NOT AUTHENTICATED



Remarks:

Key:

- Combined Gully RWWG
- Manhole MH
- Rain Water Pipe RWP
- Rain Water Gully RWG
- Soil Vent Pipe SVP
- Waste Gully WG
- Waste Pipe WP

Surface Water Drain

Foul Water Drain

Tree / Bush  
(approx. ht in m)

Trial Pit

Borehole

O/D - Open Discharge



Scale: N.T.S.

TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: TP1

CLIENT: Sedgwick International UK


JOB NO: [REDACTED]

EXCAVATION METHOD: Hand tools

DATE: 17/03/2023

SITE: 69 Canfield Gardens

WEATHER: Dry



Trial pit abandoned at 1350mm

TP Abandoned at 1350mm, due to depth unable to find edge of projection. U/S of foundation not found, no soil sample taken.

Key:

- D Small disturbed sample J Jar sample
- B Bulk disturbed sample V Pilcon vane (kPa)
- W Water sample M Mackintosh probe
- TDTD Too dense to drive




Remarks:

Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the Laboratory.  
 Opinions and interpretations expressed herein are outside the scope of UKAS Accreditation.  
 The laboratory does not apply a conformity statement to test reports as standard, unless specifically requested by the customer.

For and on behalf of CTS  
 Scott Alger - Lab

Approved Signatory  
 Report date 17-Mar-23

Construction Testing Solutions Ltd.  
 Registered in England No. 05998333

Borehole		1		Sheet:	1 of 1		Site:	69 CANFIELD GARDENS			
Boring Method:		Hand Auger		Job No:							
Diameter (mm):		100		Date:	28/02/2023						
Weather:		dry		Ground Level:			Client:	SEDGWICK INTERNATIONAL UK			
Depth	Soil Description						Thickness	Legend	Samples and Tests		
(m)									Depth	Type	Result
0.00	MADEGROUND medium compact brown slightly sandy slightly gravelly clay with brick fragments						2.00				
									1.50	DM	15
											14
											16
											19
2.00	Stiff orange-brown CLAY						1.00		2.00	DV	82
											84
									2.50	DV	116
											120
3.00	Very stiff orange-brown CLAY						2.00		3.00	DV	140+
											140+
									3.50	DV	140+
											140+
									4.00	DV	140+
											140+
									4.50	DV	140+
											140+
5.00	End of BH								5.00	DV	140+
											140+
Remarks:						Key:			To	Max	
BH ends at 5.0m, BH dry and open on completion. No roots observed below 2.5m,						D - Disturbed Sample			Depth	Dia	
						B - Bulk Sample			(m)	(mm)	
						W - Water Sample			2.50	1	
						J - Jar Sample					
						V - Pilcon Shear Vane (kPa)					
						M - Mackintosh Probe					
						TDTD - Too Dense To Drive					
Logged:	SP	AM	Chasp	Approved:	Version	V1.0 28/01/16		N.T.S.			

TEST REPORT: Trial Pit

REPORT NUMBER: [REDACTED]

TRIAL PIT REF: TP2

DATE: 17/03/2023


CLIENT: Sedgwick International UK

SITE: 69 Canfield Gardens

JOB NO: [REDACTED]

WEATHER: Dry

EXCAVATION METHOD: Hand tools



Trial pit abandoned at 700mm

U/S of Foundation not found, no soil sample taken. Abandoned due to services and concrete obstruction. Unable to carry out BH

Key:  
 D Small disturbed sample J Jar sample  
 B Bulk disturbed sample V Pilcon vane (kPa)  
 W Water sample M Mackintosh probe  
 TDTD Too dense to drive

Remarks:  
 Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the Laboratory.  
 Opinions and interpretations expressed herein are outside the scope of UKAS Accreditation.  
 The laboratory does not apply a conformity statement to test reports as standard, unless specifically requested by the customer.

For and on behalf of CTS  
 Scott Alger - Lab

Approved Signatory  
 Report date 17-Mar-23

Construction Testing Solutions Ltd.  
 Registered in England No. 05998333



**SITE INVESTIGATION  
LABORATORY TEST REPORT**





**CLIENT :** CET Property Assurance (Sedgwick International UK)

**SITE:**  
69 Canfield Gardens  
London  
NW6 3EA

**DATE OF SITE VISIT:**  
28/02/2023

**DATE RECEIVED BY LABORATORY:**  
06/03/2023

Compiled by	
	C Major - Deputy Laboratory Manager
Approved by	
	L Marshall - Laboratory Manager

**DATE REPORTED:** 16-Mar-2023

# Laboratory Summary Results

Our Ref: [REDACTED]

Date Sampled: 28/02/2023

Location: 69 Canfield Gardens

Date Received: 06/03/2023

Client: CET Property Assurance (Sedgwick International UK)

Date Tested: 15/03/2023

Address: [REDACTED]

Date of Report: 16/03/2023

BH No	Depth (m)	Type	Moisture Content (%) [11]	Soil Fraction > 0.425mm (%) [12]	Liquid Limit (%) [13]	Plastic Limit (%) [14]	Plasticity Index (%) [15]	Liquidity Index [15]	Modified Plasticity Index (%) [16]	Soil Class [17]	Filter Paper Contact Time (d)	Soil Sample Suction (kPa) [18]	Oedometer Strain [9]	Estimated * Heave Potential (Dd) (mm) [10]	In situ * Shear Vane Strength (kPa) [11]	Organic * Content (%) [12]	pH Value [13]	Sulphate Content		* Class [16]
																		SO <sub>3</sub> (g%) [14]	SO <sub>4</sub> (mg%) [15]	
1	1.5	D	29	<5	67	27	40	0.04	40	CH										
	2.0	D	30	<5											83					
	2.5	D	31	<5	79	26	53	0.09	53	CV					118					
	3.0	D	29	<5											> 140					
	3.5	D	29	<5	75	27	48	0.04	48	CV					> 140					
	4.0	D	29	<5											> 140					
	4.5	D	29	<5	79	28	51	0.01	51	CV					> 140					
	5.0	D	33	<5											> 140					

**Test Methods / Notes**

- [1] BS 1377: Part 2: 1990, Test No 3.2
- [2] Estimated if <5%, otherwise measured
- [3] BS 1377: Part 2: 1990, Test No 4.4
- [4] BS 1377: Part 2: 1990, Test No 5.3
- [5] BS 1377: Part 2: 1990, Test No 5.4
- [6] BS 1377: Part 2: 1990, Test No 5.4
- [7] BS 1990: 2018: Figure 8 - Plasticity Chart for the classification of fine soils

- [8] Building Research Establishment Information Paper 4/93
- [9] In accordance with BS 1377-5: 1990 - Clause 3
- [10] Potential Heave Potential (Dd)
- [11] Values of shear strength were determined in situ by UTS using a Picon hand vane or Gensovane (GV).
- [12] BS 1377: Part 3: 2018: A: 2021 Clause 4 - Tested By: CTS Leicester
- [13] BS 1377: Part 3: 2018: A: 2021 Clause 12 - Tested By: CTS Leicester
- [14] Sulphate content as SO<sub>3</sub> as required by BS 1377: Part 3: 1990 has been provided for information purposes. Tested By: CTS Leicester
- [15] BS 1377: Part 3: 2018: A: 2021 Clause 7.6 - Tested By: CTS Leicester

- [16] BRE Special Digest One: (Concrete in Aggressive Ground) August 2005
- Note that if the SO<sub>4</sub> content falls into the DS-4 or DS-5 class, it would be prudent to consider the sample as falling into the DS-4B or DS-5B class respectively unless water soluble magnesium testing is undertaken to prove otherwise.
- PSD Chart - BS 1377: Part 2: 1990, Test No 9.2
- \* These tests are not UKAS accredited
- Full reports can be provided upon request.

- Key**
- D Disturbed sample (small)
- B Disturbed sample (bulk)
- U Undisturbed sample
- W Groundwater sample
- ENP Essentially Non-Plastic by inspection
- US Underlain by Foundation

Test results reported relate only to the items tested.  
 This report shall not be reproduced except in full without approval of the laboratory.  
 The laboratory does not apply a conformity statement to test reports as standard, unless specifically requested by the customer.  
 Opinions and interpretations expressed herein are outside of the scope of UKAS accreditation.




4161


## Moisture Content Profiles

Our Ref: [REDACTED]  
 Location: 69 Canfield Gardens  
 Work carried out for: CET Property Assurance (Sedgwick International UK)

Date Sampled: 28/02/2023  
 Date Received: 06/03/2023  
 Date Tested: 15/03/2023  
 Date of Report: 16/03/2023



## Shear Strength Profiles




**Note**  
 1. If plotted, 0.4 LL and PI=21 (after Driscoll, 1983) should only be applied to London Clay (and similarly overconsolidated clay) at shallow depths.  
 2. Unless specifically noted the profiles have not been related to a site datum.


**Note**  
 1. Unless otherwise stated, values of Shear Strength were determined in situ by CTS using a Picon Hand Vane the calibration of which is limited to a maximum reading of 150 kPa.  
 2. Unless specifically noted the profiles have not been related to a site datum.



Construction Testing Solutions



Intec



## ROOT IDENTIFICATION

69 Canfield Gardens,

Client Reference: [REDACTED]

Report Date: 15 March 2023

Our Ref: [REDACTED]

Sub Sample	Species Identified	Root Diameter	Starch
<b>BH1:</b>			
to 2.5m	<i>Tilia</i> spp.	1	2 mm Abundant

**Comments:**

1 - Plus 3 others also identified as *Tilia* spp.

*Tilia* spp. are limes.

**Signed:** M D Mitchell

Unless we are otherwise instructed in writing, the above sample material will normally be disposed of 6 years after the date of this report.

<b>Coding Sheet</b>		Sheet:		Site:	69 CANFIELD GARDENS			
		Job No.:						
		Date:	27/02/2023	Client:	SEDGWICK INTERNATIONAL UK			
<b>Run:</b>	<b>1</b>							
From:	MH1	Invert Level:	600	Direction:	U/S			
To:	RWWG1	Invert Level:		Function:	Comb			
Pipe Material:	VC	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	Yes	
						If Shared How:	With flats	
0.00	ST					Remarks	Surface Material Length (m)	
0.20	FH					REACHED RWWG1		
Comments:								
<b>Run:</b>	<b>2</b>							
From:	MH1	Invert Level:	600	Direction:	D/S			
To:	BURIED MH	Invert Level:		Function:	Comb			
Pipe Material:	Cast Iron	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	Yes	
						If Shared How:	With flats	
0.00	ST					Remarks	Surface Material Length (m)	
0.00	LD					Line deviates down		
1.80	JN	6	100			MAIN RUN	CONCRETE 11.0M	
2.00	GO					LINE LEVELS OUT		
16.90	LR					Line deviates right	SOIL/GRAVEL	
17.00	FH					REACHED BURIED MH		
Comments:								
<b>Run:</b>	<b>3</b>							
From:	MH2	Invert Level:	1800	Direction:	U/S			
To:	U/S	Invert Level:		Function:				
Pipe Material:	Cast Iron	Pipe Dia:	100					
Water/Pressure Test:		Drain Break-In:	No	Gully Condition:				
Distance (m)	Code	Clock Ref at to	Dia mm	Intrusion %	mm	Shared Run:	Yes	
						If Shared How:	With flats	
0.00	ST					Remarks	Surface Material Length (m)	
3.00	FH					REACHED U/S		
Comments:								

<b>Run:</b>		<b>4</b>									
From:		MH2		Invert Level:		1800		Direction:		D/S	
To:		RUN2		Invert Level:				Function:		Comb	
Pipe Material:		Cast Iron		Pipe Dia:		100					
Water/Pressure Test:				Drain Break-In:		No		Gully Condition:			
Distance (m)	Code	Clock Ref at	to	Dia mm	Intrusion %	Intrusion mm	Shared Run:	Yes			
							If Shared How:	With flats			
0.00	ST						Remarks	Surface Material	Length (m)		
6.50	JN	12		100			RUN1				
6.50	FH						REACHED RUN2	CONCRETE			
Comments:											

To: Sedgwick International



Your Ref: 0

Date: 27-Mar-23

File: 0

ESTIMATE

Site - 69 Canfield Gardens


Item	No recommendations required to the private drainage surveyed.	Amount
------	---	--------

**Notes**

Repairs to shared runs and off boundary pipe-work may be the responsibility of the water authority.

**Condition Grade**

- A - Structurally sound with no leakage evident.
- B - Cracks and fractures observed.
- C - Structurally unsound



Quotation is binding only if accepted within 28 days from date of issue and is subject to our Standard Terms and Conditions  
The price qualification notes, stated on the drainage solutions schedule of rates, apply to this quotation.  
CET Structures Ltd undertakes to return to site free of charge to carry out remedial work to the drainage repairs set out above for a period of 2 months from the date of this invoice. The company standard charge rates will apply to the visit should the work requested be unrelated to the said repairs.

## **CET STRUCTURES LTD TERMS AND CONDITIONS**

**Site:-** 69 Canfield Gardens

**Client :-** Sedgwick International  
**Attention of:-**



**Date:-** 27-Mar-23

### **General Terms and Conditions**

- 1 On site parking is a prerequisite of any drain repair contract. This quotation is to the addressee only and should not be forwarded unless prior agreement is obtained from CET Structures Ltd. Every effort will be made to match existing surfaces however, there will be evidence of excavation works in certain circumstances.
- 2 The rates do not include for excavation of surfaces other than soft ground or concrete < 100mm thick; reinstatement other than concrete <100mm thick; internal excavations; reinstatement >750mm in width; excavation of depths greater than 1.2m; reinforced concrete.
- 3 CET's standard soakaway that is priced on the agreed alliance schedule of drainage rates is constructed to dimensions specified in the NHBC Guidelines for small soakaways. The soakaway is generally located 5m from any foundations (should site constraints permit) and is constructed to provide adequate short term surface water storage and percolation into surrounding ground. This small 1m<sup>3</sup> soakaway is usually of sufficient capacity to accommodate average rainfall from an average surface area of roof space, however in extreme weather conditions and /or larger than average roof surface area feeding the soakaway, surcharging may occur. Alternative designs and prices are available at a cost along with percolation testing. Certain ground conditions may not be suitable for soakaway design due to low permeability and this information is not always readily available.

### **Notes**

For excavation and reinstatement of any steps, will be done on day work rate.  
With a minimum of 4 hours. Materials at cost plus 25%.  
Any obstacles, shrubs & plants that are located in the working area will need to be removed by others to allow for these works

## Water Authority Sewer Condition Codes

<b>B</b>	Broken pipe at... (or from... to...) o'clock	<b>JN</b>	Junction at...o'clock, diameter...mm
<b>BR</b>	Branch Major	<b>JX</b>	Junction defective at.. o'clock, diameter.. mm
<b>CC</b>	Crack circumferential from... to... o'clock	<b>LC</b>	Lining of sewer changes/starts/finishes at this
<b>CL</b>	Crack longitudinal @... o'clock	<b>LD</b>	Line of sewer deviates down
<b>CM</b>	Cracks multiple from... to... o'clock	<b>LL</b>	Line of sewer deviates left
<b>CN</b>	Connection at... o'clock, diameter... mm	<b>LN</b>	Line defect at (or from.. to..) o'clock
<b>CNI</b>	Connection at... o'clock, diameter... mm, intrusion... mm	<b>LR</b>	Line of sewer deviates right
<b>CU</b>	Camera under water	<b>LU</b>	Line of sewer deviates up
<b>CX</b>	Connection defective at... o'clock	<b>MB</b>	Missing bricks at.. (or from.. to..) o'clock
<b>CXI</b>	Connection defective at... o'clock, diameter... mm, intrusion... mm	<b>MC</b>	Material of sewer changes at this point
<b>D</b>	Deformed sewer... %	<b>MH</b>	Manhole/node
<b>DB</b>	Displaced bricks at (or from.. to..) o'clock	<b>MM</b>	Mortar missing medium at.. (or from.. to..) o'clock
<b>DC</b>	Dimension of sewer changes at this point	<b>MS</b>	Mortar missing surface at.. (or from.. to..) o'clock
<b>DE</b>	Debris (non silt/grease)... % cross-sectional loss	<b>MT</b>	Mortar missing total at.. (or from.. to..) o'clock
<b>DEG</b>	Debris grease... % cross-sectional area loss	<b>OB</b>	Obstruction... % height/diameter loss
<b>DES</b>	Debris silt... % cross-sectional area loss	<b>OJL</b>	Open joint large
<b>DI</b>	Dropped invert, gap... mm	<b>OJM</b>	Open joint medium
<b>EHJ</b>	Encrustation heavy from.. to.. o'clock % cross-sectional area loss (at joint)	<b>PC</b>	Length of pipe forming sewer changes at this new length...mm
<b>ELJ</b>	Encrustation light from.. to.. o'clock%	<b>RFJ</b>	Roots fine (at joint)
<b>EMJ</b>	Encrustation medium from.. to.. o'clock %, cross-sectional area loss (at joint)	<b>RMJ</b>	Roots mass... % cross-sectional area loss (at joint)
<b>ESH</b>	Scale heavy... % cross-sectional area loss from... to... o'clock	<b>RTJ</b>	Roots tap (at joint)
<b>ESL</b>	Scale light from... to... o'clock	<b>SA</b>	Survey abandoned
<b>ESM</b>	Scale medium... % cross-sectional area loss from... to... o'clock	<b>SC</b>	Shape of sewer changes at this point
<b>FC</b>	Fracture circumferential from... to... o'clock	<b>SSL</b>	Surface damage, spalling large at (or from.. to.. o'clock
<b>FL</b>	Fracture longitudinal at... o'clock	<b>SSM</b>	Surface damage, spalling medium at (or from.. to.. o'clock
<b>FM</b>	Fractures multiple from... to... o'clock	<b>SSS</b>	Surface damage, spalling slight at (or from.. to.. o'clock
<b>GO</b>	General observation at this point	<b>SWL</b>	Surface damage, wear large at... (or from.. to.. o'clock
<b>GP</b>	General photograph number... taken at this point	<b>SWM</b>	Surface damage, wear medium at... (or from.. to.. o'clock
<b>H</b>	Hole in sewer at... o'clock	<b>SWS</b>	Surface damage, wear slight at.. (or from.. to.. o'clock
<b>IDJ</b>	Infiltration dripper at (or from... to...) o'clock (at joint)	<b>V</b>	Vermin (rats and mice)
<b>IGJ</b>	Infiltration gusher at (or from... to...) o'clock (at joint)	<b>WL</b>	Water level... % height/diameter
<b>IRJ</b>	Infiltration runner at (or from... to...) o'clock (at joint)	<b>X</b>	Sewer collapsed... % cross-sectional area loss
<b>ISJ</b>	Infiltration seep at (or from... to...) o'clock (at joint)	<b>FH</b>	End of survey
<b>JDM</b>	Joint displaced medium		
<b>JDL</b>	Joint displaced large		