

Landmark Trees

ARBORICULTURAL METHOD STATEMENT:

61 Redington Road
London
NW3 7RP

REPORT PREPARED FOR:

Mr and Mrs Burns
45 Welbeck Street
London
W1G 8DZ

REPORT PREPARED BY:

Adam Hollis
MSc ARB MICFor FArbor A MRICS C Env

Ref: HGH/61RDR/AMS/01c

Date: 7th December 2023

The content and format of this Report are for the exclusive use of the Client. It may not be sold, lent, hired out or divulged to any third party not directly involved in the subject matter without Landmark Trees written consent.

Web: www.landmarktrees.co.uk
e-mail: info@landmarktrees.co.uk
Tel: 0207 851 4544

London Office: Holden House, 4th Floor, 57 Rathbone Place London W1T 1JU

Registered Office: 15 Abbey Road, Oxford OX2 0AD

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076



Contents

1.0	INTRODUCTION	3
2.0	PRE-DEVELOPMENT SITE PREPARATION	8
3.0	DEVELOPMENT PHASE	11
4.0	SUMMARY OF PROPOSED METHODS	18
5.0	COMPLETION	19

Appendices

APPENDIX 1	Tree Works	21
APPENDIX 2	General Guidelines	23
APPENDIX 3	Sample Site Monitoring Sheet	24
APPENDIX 4	Tree Protection Plan	27

1.0 Introduction

1.1 Purpose & Use of the Method Statement

1.1.1 This method statement has been prepared for HGH Consulting's client in support of a planning application made to the London Borough of Camden (LBC) regarding development of 61 Redington Road, London NW3 7RP. The document will address tree protection during construction.

1.1.2 This document lays down the methodology for any proposed works that may have an effect upon the trees on and adjacent to the site. It is essential within the scope of any contracts related to the development proposals that this method statement is observed and adhered to. It is recommended that this document form part of the work schedule and specification issued to the building contractors and can be used to form part of the contract.

1.1.3 This revision (Rev C) is hereby amended to specifically reference Condition 7 (Tree Protection Details) to the LBC planning consent:

Prior to the commencement of any works on site, a schedule of site monitoring to be undertaken by the project arboriculturalist shall be submitted to and approved by the local planning authority in writing. Such details shall follow guidelines and standards set out in BS5837:2012 "Trees in Relation to Construction". All trees on the site, or parts of trees growing from adjoining sites, unless shown on the permitted drawings as being removed, shall be retained and protected from damage in accordance with the approved protection details.

Reason: To ensure that the development will not have an adverse effect on existing trees and in order to maintain the character and amenity of the area in accordance with the requirements of policies A2 and A3 of the London Borough of Camden Local Plan 2017.

1.1.4 Sections 1.5 and 1.6 detail the site supervision and monitoring arrangements with Table 1 detailing the timing of monitoring visits both specific and routine.

1.2 Terms of Reference

1.2.1 We (LT) are instructed to prepare a method statement for proposed development based on the above planning application with reference to BS 5837:2012 Trees in Relation to Design, Demolition and Construction.

1.2.2 For this purpose, the client has supplied us with a site survey plan (61 Redington Road, Hampstead, NW3 7RP – Topographical survey) and the proposed drawings. We are also reliant upon our own impact assessment report HGH/61RDRAIA/01c and plan overlays of tree constraints contained therein.

1.3 Development Proposals & Potential Impacts

- 1.3.1 The principal proposals are for: *Conversion of 3 residential units to 2 units, erection of a three storey rear extension at lower ground to 1st floors including excavations at lower ground floor and a roof terrace at ground floor, creation of a new front lightwell, various elevation alterations including additional dormer on side elevation, the installation of ASHP units within acoustic enclosure in rear garden, bin enclosure in front garden, and landscaping alterations.*

1.4 Sequence of Works

- 1.4.1 The sequence of works will be as follows:
- initial tree works – felling and stump grinding for working clearances
 - installation of underground services
 - installation of Tree Protection Barrier (TPB) & ground protection
 - installation of underground services
 - main construction
 - removal of TPB & ground protection
 - hard landscaping including ASHP installation
 - soft landscaping

These works and their arboricultural implications are outlined in sequence below

1.5 Site Supervision

- 1.5.1 On this site, a site manager will be nominated to be responsible for all arboricultural matters on site. A pre-commencement site briefing/meeting between the site manager and arboricultural consultant will be held (see Table 1 below). The site manager's details will be issued to the London Borough of Camden in the minutes / site monitoring report for this meeting. During this meeting all the tree protection methods below will be studied and familiarization with requirements of this AMS. The site manager will also:
- be present on site for the majority of the time;
 - have the authority to stop any work that is causing, or has the potential to cause harm to any tree;
 - be responsible for ensuring that all site operatives are aware of their responsibilities toward trees on site and the consequences of the failure to observe these responsibilities;
 - make immediate contact with the Arboricultural consultant in the event of any tree related problems occurring, whether actual or potential, in accordance with a tree protection protocol (see section 1.6 below).

1.5.2 At this stage, the nominated Key Personnel are as follows:

Adam Hollis Arboricultural Consultant Landmark Trees info@landmarktrees.co.uk	Tel: 0207 851 4544
---	--------------------

1.6 Site Monitoring

- 1.6.1 Landmark Trees are to be retained as Arboricultural Consultants responsible for site monitoring for the duration of the development. As noted above Adam Hollis MSc (Arb) is the key contact, with monitoring occasionally undertaken by Conor Fitzpatrick (subject to any new staff intake). Site supervision will be undertaken by a qualified and experienced arboriculturalist at pre-determined and agreed time intervals as indicated in Table 1 below. In addition to specific task supervision, general monitoring of protection measures will be undertaken at least once per month, coordinated where practical with visits detailed in Table 1.
- 1.6.2 Routine visits will generally be unannounced. However, the arboriculturalist will also visit subject to advance notification (2 weeks) and agreement to supervise any agreed works within the RPA, in accordance with table 1 below along with the routine monthly monitoring also detailed in Table 1.
- 1.6.3 A tree protection protocol for contingencies will be integrated into the site induction process at a pre-commencement meeting involving the developer, the arboricultural consultant, the site manager and the Council tree officer as appropriate. The protocol will be that, in the event of any unplanned incursion / accident / spillage within the RPA, the site agent should notify (by telephone) the retained arboricultural consultant immediately. The consultant will provide advice and attend site as soon as possible. This may require the stoppage of all or part of the works in the vicinity of the tree. The consultant will notify the LPA Tree Officer of the nature and extent of damage, the mitigation strategy and likely prognosis. The contact details of the LPA Tree Officer are:

Nick Bell Tree & Landscape Officer London Borough of Camden nick.bell@camden.gov.uk	Tel: 0207 974 444
---	-------------------

- 1.6.4 The site monitoring sheet in Appendix 3 will be used to provide photographic evidence, indicate the remedial action required and timescales for remediation completion. The consultant and officer will further liaise as necessary (perhaps meeting on site) until the officer is satisfied that protection measures are again satisfactory. The action in response to incidents will be commensurate with and appropriate to the nature of any such incident. Any breach of the stipulated timescale for remediation will trigger a further monitoring report.
- 1.6.5 Supervision will require the arboricultural consultant to be present during the key elements of proposed incursions into the protection areas, and likewise for any unplanned incursions which the LPA have approved. If the arboricultural consultant is satisfied and that the specific task is proceeding in accordance with the methodology set out in the AMS, after an appropriate briefing, the supervision for the task may be reduced to telephone and email contact between the site manager and arboricultural consultant. Ongoing routine site monitoring continues as per Table 1.
- 1.6.6 The Local Authority will be accorded free access to the site subject to H&S requirements; as noted at 1.6.3, any problems will be reported directly to Arboricultural consultant, who will then visit the site and make recommendations to the developer on how best to rectify the situation and ensure implementation. As noted in Table 1 below, a final sign-off visit will be carried out at the end of the development and a formal letter sent to both the client and the London Borough of Camden indicating an end to the monitoring period. It is the client's duty to notify LT that the project has been completed, in order to facilitate such an inspection.
- 1.6.7 Landmark Trees will be instructed to provide the above monitoring. In the absence of routine payment (as per our business terms), routine monitoring will cease (temporarily or permanently) and the London Borough of Camden will be informed of the cessation of monitoring. The client will also reserve the right to dismiss Landmark Trees and replace with another arborist, but must inform the London Borough of Camden.

Table 1: Site Monitoring Visits

Supervision Visit No:	Details	Lead in Time Required by LT	Action
Visit 1: Pre-Development Site Inspection	<ul style="list-style-type: none"> To include Site Agent briefings (S.1.5) prior to service installation. To confirm position of physical protective measures and that they have been installed in accordance with AMS (S.2.2 and Tree Protection Plan in Appendix 4); To check any tree works have been undertaken in accordance with this AMS (S.2.1. and Appendix 1). Determine if further tree work is required and seek required permission if necessary. To check site facilities/access are in accordance with the AMS (S.3.3). 	Minimum 2 weeks	Issue a brief report with findings to Architect, Tree Officer and Main Contractor within 5 days of site supervision visit (Site Monitoring Sheet in Appendix 3).
Visit 2: Service installation within RPAs	<ul style="list-style-type: none"> Attend any excavation within RPA's where arboricultural supervision is prescribed by the AMS to ensure work is undertaken in accordance with its specification. Date to be confirmed following formal project planning. 2 weeks prior notice required. 	Minimum 2 weeks	As per Visit 1
Visit 3: Construction of LGF terrace within RPAs	<ul style="list-style-type: none"> Attend any excavation within RPA's where arboricultural supervision is prescribed by the AMS to ensure work is undertaken in accordance with its specification. Date to be confirmed following formal project planning. 2 weeks prior notice required. 	Minimum 2 weeks	As per Visit 1
Visit 3: Construction of ASHP enclosure within RPA	<ul style="list-style-type: none"> Attend installation of mini-piles to ensure work is undertaken in accordance with its specification. Date to be confirmed following formal project planning. 2 weeks prior notice required. 	Minimum 2 weeks	As per Visit 1
Ongoing Monitoring Visits	<ul style="list-style-type: none"> Periodically during 12 months (or longer) of entire project and <u>prior to construction phase</u>. Visits will be based on intensity of site operations, but at a minimum of monthly visits. Attend site at least once per month to confirm protective measures are still in place / can be removed at appointed times. Ensure attendance is timed for any other key elements of proposed (and any other unplanned) incursions into the protection areas. <u>Pre-start landscape meeting</u> with main contractor to confirm ongoing tree protection measures. 	TBC as project develops	As per Visit 1
Final Site Visit - Completion of construction phase supervision visit	After it has been confirmed that the construction phase is complete, allow removal of temporary protective fencing and ground protection. Specify any remedial work if necessary.	Minimum 2 weeks	As per Visit 1 & Provide signed arboricultural checklist (see Appendix 3)

2.0 Pre- Development Site Preparation

2.1 Arboricultural Works

- 2.1.1 All works must be carried out by a competent arborist in accordance with BS 3998: 2010 and any other prevailing good professional practice including BS 8545:2014 Trees: from nursery to independence in the landscape. Recommendations.
- 2.1.2 Specific works recommended to facilitate development are felling of T8 and the cutting back of T3. These specific works are listed in Appendix 1.

2.2 Installation of Tree Protection Barrier

- 2.2.1 The Root Protection Area (RPA) indicates the minimum area around a tree deemed to contain sufficient roots and rooting volume to maintain the tree's viability, and where the protection of the roots and soil structure is treated as a priority. The default position is for the RPA's to be fully fenced off to form the boundary of the Construction Exclusion Zone (CEZ), an area based on the RPA, from which access is prohibited for the duration of the project, including the storage of any works materials and equipment.
- 2.2.2 A Tree Protection Barrier [TPB] comprising steel mesh panels of 2m in height ('Heras') shall be erected to protect retained trees. These panels will be mounted on a scaffolding frame as shown in Figure 1 below (this is also Figure 2 of BS5837: Trees in Relation to Design, Demolition and Construction in paragraph 6.2.2.2).

2.2.3 The TPB's are to be erected before any work (other than tree surgery) commences on site, are to remain '*in situ*' undamaged for the duration of all work or each phase, and only to be removed once all work is completed. If any work is deemed necessary prior to the erection of fencing a Landmark Trees representative should be informed to enable their presence to oversee the work being carried out.

2.2.4 The location of the RPAs and TPB's are shown in the Tree Protection Plans at Appendix 4.




Fig. 1 Tree Protection Barrier Specification
(Source: Figure 2 from BS5837 - Default specification for protective barrier)

2.3 Ground Protection

2.3.1 Extant areas of RPA that cannot be fenced off and therefore lie outside the CEZ must be protected with fit-for-purpose ground protection. The location and type of ground protection is shown in the Tree Protection Plans at Appendix 4. As per paragraph 2.2.3, this ground protection is to be installed before any work (other than tree surgery) commences on site, is to remain '*in situ*' undamaged for the duration of all work until the landscape phase and only to be removed once all construction work is completed. In the landscape phase the ground protection at the front of the site will be replaced with a no-dig drive section under arboricultural supervision.

- 2.3.2 In order to provide a greater level of protection to T1 and T2 than the existing hard surface, it will be reinforced with Ground Guards Multitrack Mats or similar which will be secured together using their integral fasteners.
- 2.3.3 The remaining unfenced parts of RPAs will be protected as per Figure 1 below: treated timbers (100mm x 80mm) will be placed onto a geotextile to act as bearers at no more than 1m spacings. The area between the bearers will be filled with woodchip over which 19mm thick marine plyboards will be placed. The plyboards will be screwed onto the bearers to retain them in place.




Figure 1: Woodchip and plywood ground protection detail

2.4 Soil Mitigation

- 2.4.1 As per paragraph 5.3b of BS5837, mitigation measures to improve the soil environment that is used by a tree for growth should be provided when RPAs are encroached. In this instance, this will take the form of the addition of a 75mm layer of mulch to be applied to soft ground within the Construction Exclusion Zone of affected trees. This layer of mulch will be maintained in place throughout the duration of construction activities.

3.0 Development Phase

3.1.1 The following general precautions will apply:

- No fires shall be made on any part of the site, or within 20m of any tree to be retained.
- No spilling or pouring of fuels, oils, solvents, tar shall be made on any part of the site.
- No materials that are likely to have an adverse effect on tree health such as oil, bitumen or cement will be stored or discharged within 10 metres of the trunk of a tree that is to be retained.
- No spillage or discharge of wet mortar or concrete shall be made on any part of the site.
- No storage of materials shall be made within the protective fences.
- No breaching or moving of the protective hoarding without the approval of an arboriculturist.

3.1.2 The procedures for dealing with variations and incidents are detailed in S1.6.

3.2 Working within Root Protection Areas (RPA)

3.2.1 Although the default position is to exclude all construction activity from the RPA, this degree of protection is not entirely possible on the site: it is necessary to perform some works (in part) within the RPA i.e., installation of services, construction of terraces / paving and the construction of the base for the ASHPs.

3.2.2 All involved parties will need to be made aware of the deficiencies. In these instances, careful and supervised working, as described in sections, S. 3.4 (services), S. 3.7 (construction) and S. 3.8 (landscaping) will be required.

3.3 Site Access, Accommodation & Storage

3.3.1 Site access will be as per the existing arrangement. Site accommodation and material storage will utilise the site interior / rear garden away from tree RPA.

3.3.2 Delivery lorries will be excluded from RPA's by fencing and ground protection. Adequate allowance must be made for vehicle heights and ground clearance, where tree canopies overhang access routes. Any further pruning for working clearances must be discussed first with the arboriculturalist; once agreed in principle these works should be approved by the appropriate tree officer and approved in writing by the LPA.

3.4 Routing & Installation of Services

- 3.4.1 Drawing 552/22/PL1100 shows that services for the ASHP units within the rear garden will pass through the RPAs of T5 and T7. It will be necessary for these to be installed in line with the provisions of BS5837 and NJUG VOLUME 4 i.e., via manual excavation under arboricultural supervision with roots encountered retained and wrapped in damp hessian until the trench(es) are backfilled. It will be necessary for cables / ducting to pass through / beneath retained roots.
- 3.4.2 To minimise the risk of uncontrolled access within the Construction Exclusion Zone within the rear garden, it is proposed that these services be installed prior to site machinery / materials arriving on site and before the installation of tree protection fencing / ground protection.

3.5 Changes in Grade

- 3.5.1 No changes in level are proposed beyond the LGF terrace excavation itself.

3.6 Demolition Measures.

- 3.6.1 We understand no demolition within / adjacent to retained trees will be undertaken.

3.7 Construction Measures

Detailed method statements and risk assessments will be obtained from all specialist subcontractors involved in the new build and these will be scrutinised by the site agent to ensure the AMS requirements have been considered therein.

- 3.7.1 The outer line of the LGF terrace through RPAs will be manually pre-excavated to a min. 1m depth and root-pruned (as applicable) under arboricultural supervision. In the unlikely event of discovering roots >25mm diameter, they may only be cut in consultation with the retained arboriculturalist and with the approval of the Local Authority Tree Officer.
- 3.7.2 The ASHP enclosure will be constructed on discontinuous ground screws / mini-piles with a suspended slab. The design will allow for flexibility in pile placement with proposed piling locations being pre-emptively excavated by hand under arboricultural supervision. Roots smaller than 25mm diameter may be cut cleanly with a sharp pruning saw or secateurs back to a junction. Roots larger than 25mm diameter may only be cut in consultation with the retained arboriculturalist and with the approval of the Local Authority Tree Officer.
- 3.7.3 During the construction phase and throughout dry periods on site regular hosing down will be carried out to control dust pollution. In the event of dust build up on trees occurring arboricultural advice will be sought and if necessary remedial measures such as hosing down the trees will be taken.

3.8 Removal of Ground Protection & Post Construction Landscaping & Treatment

- 3.8.1 The tree protection may be removed upon completion of the construction phase and any site machinery has been removed from the RPA.
- 3.8.2 The replacement driveway surface will be installed onto the existing sub-base with minor augmentation as necessary.
- 3.8.3 New hard surfacing within the RPA of T2 will require installation using a no-dig methodology employing an above ground cellular confinement system as the sub-base in line with the specification below.
- 3.8.4 Method Statement - Specifications for no dig paving construction:
 - i. Remove surface vegetation or treat with suitable herbicide to level – under the supervision of the project Arboriculturist. Fill any hollows in the exposed ground with no fines 4/20mm clean angular stone. Place TRP4000 geotextile over the area to be protected ensuring a minimum overlap of 300mm. Allow adequate drainage as a separation layer between soft subgrade and GEOWEB® infill material

- ii. Mark out the area to be protected with edging detail e.g. Timber boards / treated railway sleepers or Greenfix Recycled Plastic Edgings. Roll out TRP4000 geotextile to cover the area to be protected
- iii. The Greenfix Geoweb® system is available in 5 depths for varying traffic loadings but each site should have a specific design detailed to ensure the correct depth of product is used. However, unless the existing ground conditions are very soft and have an extremely low CBR then the following can apply:
 - a. 75mm - for Pedestrians, Cycleways, and vehicles up to 1.5 tons
 - b. 100mm - for Cars, 4 Wheel Drives, Vans etc up to 6 tons
 - c. 150mm - for Fire Appliances, Removal Vehicles and Dust Carts up to 20 to 30 tons
 - d. 200mm - for construction vehicles, cranes etc 40 tons and above
 - e. 300mm – For extra heavy construction use – Cranes, Piling Rigs etc.
- iv. It is important to ensure the correct Geoweb cell size and cell depth are specified and installed based on the anticipated pavement loads. These are calculated based on the following criteria:
 - a. Traffic type and loading
 - b. Frequency of traffic
 - c. Subgrade strength (typically CBR, Ev2, Cu or SPT values)
 - d. Infill type
 - e. Type of surfacing (i.e. tarmac, block paving, grass / gravel pavers etc)
 - f. Allowable settlement of the pavement (if necessary)
- v. Insert x 4 equally spaced steel pins along the width of the first panel. Expand Geoweb sections over the area to be protected and use temporary stakes or weights to hold sections open to prevent movement during infilling. Pin along the length of the panel and along each side to achieve this. If full panels are not being used, then ensure the cells have been expanded to their full dimension. The Geoweb panels can be cut to shape if required with a heavy-duty Stanley Knife
- vi. Connect adjacent sections using ATRA® Keys. Position the sections so the slots are aligned, insert the key, and turn 90 degrees locking the panels together. ATRA® Keys provide a long-term connection that is safer, quicker, and stronger than staples or cable ties. In environmentally protected areas (SSSI in United Kingdom), ATRA® Keys can be used without the requirement for diesel-fuelled compressors

- vii. Using 4/ 20mm or 40/20mm clean angular stone to Bs EN 13242 and 12620 (depending on cell depth being used). For permeability, infill the fully connected Geoweb system with a well graded, angular stone such as a 4/20mm or 40/20mm clean angular stone. Allow 30mm overfill for any settlement of the stone into the cells during installation. If the area is to be trafficked immediately slightly increase the amount of surcharge overfill to a max 50mm over the Geoweb with 4/20mm or 40/20mm clean angular stone
- viii. Consolidate the fill material with conventional plant or non-vibratory plant when required. Fill should be maintained above the Geoweb system by a minimum of 10mm at all times or a permanent wearing course of blocks, porous asphalt or gravel installed.
- ix. The Geoweb TRP system can be surfaced with the materials listed below.

Block Paving

- Place TRP1000 geotextile separation fabric over the filled Geoweb.
- Lay sand / gravel bedding material as per manufacturer's recommendations.
- Place porous / standard blocks as per manufacturer's instructions. (Such as Brett Paving)

Porous and Standard Asphalt.

- Slightly surcharge the Geoweb with 30mm of 4/20mm or 40/20mm clean angular stone.
- Place Base and wearing courses of Asphalt as per manufacturer's instructions.

Resin Bound Gravels

- Place TRP1000 geotextile separation fabric over the filled Geoweb.
- Lay Asphalt carpet and resin bound gravel to the required thickness and as per manufacturer's instructions.

- 3.8.5 For technical data on the Geotextile membrane and the Geoweb cellular confinement system always refer to the manufactures guidelines for design and implementation. Further technical advice can be gained from the manufacturer:

Greenfix Soil Stabilisation and Erosion Control Specialists
 Old Manor Farm-Yard Beckford Road
 Ashton-Under-Hill
 Evesham
 Worcestershire
 WR11 7SU
 01386 881493
 info@greenfix.co.uk / Roy@greenfix.co.uk

- 3.8.6 The outer line any excavations needed for the new paving within the RPA of T3 will be carried out manually in conjunction with pre-emptive root pruning (as applicable) under arboricultural supervision. In the unlikely event of discovering roots >25mm diameter, they may only be cut in consultation with the retained arboriculturalist and with the approval of the Local Authority Tree Officer.
- 3.8.7 The number, species, form and size of new plants and other landscaping detail will be specified within a landscape plan.
- 3.8.8 New trees will be containerised (i.e. grown in a container for at least one season after being lifted), ideally in an air pot, and will have well-established radial root growth including a substantial amount of fibrous rooting within the container. There shall be no circling or girdling roots present.
- 3.8.9 The trees will be of the size specified, true to type and free from discernible pests and diseases. If formative pruning has been carried out, the wounds shall have healthy and continuous bark occlusions. In case of any doubt, the recommendations of BS8545: 2014 Trees: from nursery to independence in the landscape – Recommendations will be adhered to.
- 3.8.10 Before any landscaping works are carried out, there shall be a site meeting between (as a minimum) the retained arboriculturist and the landscaping manager to discuss tree protection measures.
- 3.8.11 All landscaping and associated ground works within RPA will be carried out manually and carefully with due regard for soil and root protection, avoiding changes of ground levels or deep digging. Mechanised cultivation must not be used within any RPA's. If existing soft vegetation is to be removed, this shall be done using hand tools only.
- 3.8.12 Individual planting pits shall be dug by hand for trees and shrubs, there shall be no trench planting.
- 3.8.13 The planting pits of trees shall be square and dug to a diameter at least 500mm greater than the diameter of the root ball. The pit shall be deep enough to accommodate the depth of the root ball

to the root collar. Should the sides and bottom of the pit be smeared or compacted, they shall be loosened with a fork to facilitate root penetration.

- 3.8.14 Trees and shrubs shall be planted so that the root collar is level with the finished level of the surrounding soil.
- 3.8.15 Planting pits will be backfilled with the excavated soil following the removal of stones and any foreign objects. This backfilling will be carried out in stages of approximately 150mm depth to allow for light consolidation of the backfill throughout the depth of the planting pit. No air pockets shall be left within the pit.
- 3.8.16 Trees shall be secured in place by being tied to double stakes of pressure-treated, peeled timber. The ties used shall be biodegradable and will be located at a height of not more than one-third of the clear height of the stem.
- 3.8.17 After planting, all trees and shrubs shall be watered slowly under low pressure until the soil around the trunk and an area equivalent to a circle 1000mm in diameter around it is thoroughly moistened.
- 3.8.18 All newly planted trees and shrubs shall be watered at least once a fortnight between March and October. This frequency will be increased according to rainfall and temperature.
- 3.8.19 An area equivalent to a circle 1000mm in diameter around the stems of all newly planted trees shall be mulched with bark or well-rotted woodchip to a depth of 75mm. This mulch should not be laid in direct contact with tree stems. This mulched area shall be hand-weeded once every fortnight between March and October. Any mulch disturbed during this process will be replaced.
- 3.8.20 Tree stakes and ties will be removed within 18 months of planting.

4.0 Summary of Proposed Methods

4.1 Table of Impacts and Mitigation

4.1.1 The table below summarises the main areas where trees could become damaged by the proposed development and the methods that need to be adopted in order to prevent such damage:

Table 2: Summary of Proposed Methods

<u>Impact</u>	<u>Mitigation</u>	<u>Reference</u>	<u>Trees Affected</u>
General site access, material storage etc.	Physical protection to acceptable standards.	Paras 2.2.1 & 3.3.3 Tree Protection Plan in Appendix 4	All retained trees
Damage to roots caused by services installation within RPA.	Manual excavation	Section 3.4	T5 & T7
Damage to roots caused by LGF terrace excavation within RPA.	Manual excavation of outer limits of terrace within RPA to 1m depth with pre-emptive root pruning	Section 3.7	T5 & T7
Damage to roots caused by provision of new hard surfacing	No-dig construction	Section 3.8	T1 & T2

5.0 Completion

5.1 Completion Meeting

- 5.1.1 Following completion of the works listed above, a Landmark Trees consultant will conduct a walkover survey of the trees to review any defects or signs of ill-health, and inform the local authority in a final report as per Table 1. It is the client's duty to notify LT that the project has been completed, in order to facilitate such an inspection. A separate LT post-development tree inspection is recommended to facilitate a constructive meeting.

Signed

Yours sincerely



Adam Hollis
MSc Arb FArborA MICFor HND Hort
Chartered Forester
Fellow & Registered Consultant of Arboricultural Association

Adam Hollis MSc ARB MICFor FArbor A

5th December 2023

For and on behalf of **Landmark Trees**

Web: www.landmarktrees.co.uk
e-mail: info@landmarktrees.co.uk
Tel: 0207 851 4544

London Office: Holden House, 4th Floor, 57 Rathbone Place London W1T 1JU

Registered Office: 15 Abbey Road, Oxford OX2 0AD

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076



APPENDIX 1: ARBORICULTURAL WORKS

Notes for Guidance:

1, 2, 3 - Urgent (ASAP), Standard (within 6 months), Non-urgent (2-3 years)

- RP - Pre-emptive root pruning of foundation encroachments under arboricultural supervision.
- CB - Cut Back to boundary/clear from structure.
- CL# - Crown Lift to given height in meters.
- CT#% - Crown Thinning by identified %.
- CCL - Crown Clean (remove deadwood/crossing and hazardous branches and stubs).*
- CR#% - Crown Reduce by given maximum % (of outermost branch & twig length)
- DWD - Remove deadwood.
- Fell - Fell to ground level.
- FInv - Further Investigation (generally with decay detection equipment).
- Pol - Pollard or re-pollard.
- Mon - Check / monitor progress of defect(s) at next consultant inspection which should be <18 months in frequented areas and <3 years in areas of more occasional use. Where clients retain their own ground staff, we recommend an annual in- house inspection and where practical, in the aftermath of extreme weather events.
- Svr Ivy / Clr Bs - Sever ivy / clear base and re-inspect base / stem for concealed defects.

*Not generally specified following BS3998:2010



Landmark Trees

Site: 61 Redington Road

Date: 11/2/22 & 24/7/23

Appendix 1

Surveyor(s): Kim Dear & Adam Hollis

Ref: HGH/61RDR/AIA

Recommended Tree Works To Facilitate Development

Hide irrelevant

Show All Trees

Tree No.	English Name	B.S. Cat	Height	Ground Clearance	Crown Spread	Recommended Works		Comments/ Reasons
3	Hawthorn, Common	C	7	4.0	2333	CB	1-2m	Remote survey only (RS) Ivy smothered in neighbours garden To facilitate development
8	Eucalyptus	C	3.5	2.0	4011	Fell		Leaning (significantly) To facilitate development

APPENDIX 2: GENERAL GUIDELINES

- 2.1 All work must be to BS 3998:2010 - '*Recommendations for tree work*'.
- 2.2 Staff carrying out the work must be qualified, experienced and ideally be Arboricultural Association approved contractors, and will be covered by adequate public liability insurance.
- 2.3 Any defects seen by a contractor or the client that were not apparent to the consultant must be brought to the consultant's attention immediately.
- 2.4 No liability can be accepted by the consultant in respect of the trees unless the recommendations of this method statement are carried out under the supervision of a Landmark Trees consultant.
- 2.5 It is advisable to have trees inspected by a consultant regularly. On this site it is recommended that these inspections are made every year.

APPENDIX 3: SAMPLE SITE MONITORING SHEET



Site Monitoring Report Sheet

Client:		Planning Ref:	
Local Authority:		Date:	
Site Address:			
Proposal:			
Visit Checklist	Y/N		Y/N
Tree protection barrier (TPB) in place		TPB as per approved	
Ground protection (GP) in place		GP as per approved	
TPB / GP breached		Trees damaged	
Site Agent briefed by LT			
LT briefed by Site Agent			
LPA informed			
Remedial action required			
Comments			
Recommendations			
Outcome			
1			
2			
3			
4			

Web: www.landmarktrees.co.uk
e-mail: info@landmarktrees.co.uk
Tel: 0207 851 4544



London Office: 20 Broadwick Street, W1F 8HT, London

Registered Office: Grange Cottage, All Cannings, Devizes, Wiltshire, SN10 3NR

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076




Arboricultural Supervision Sign off Checklist

Tree No (s)	Project Phase	Task	Date Completed	Signed (Project arboriculturist)	Signed (Site Manager)
	Pre-commencement	Pre-commencement site meeting to include site manager briefing (S.1.5)			
	Pre-commencement	Confirm the location and specification of the protective measures is in accordance with AMS & Tree Protection Plan (TPP)			
	Pre-commencement	Confirm any tree works have been undertaken in accordance with this AMS (S.2.1/ App 1) and determine if further tree work is required			
	Pre-commencement	Seek required permission for further tree works if necessary.			
	Installation of any new services	Attend any excavation within RPA's where arboricultural supervision is prescribed by the AMS (S3.4) to ensure work is undertaken in accordance with NJUG provisions or other specification.			
	Demolition	Demolition of hard surfaces/ structures within RPA (S3.6) Confirm position of any additional temporary ground protection and that temporary ground protection is in accordance with AMS.			
	Completion of Demolition	Sign off of the demolition phase			
	Construction	Supervised manual excavation of foundations			
	Construction	Installation of 'No Dig' hard surfacing			
	Construction	Additional excavations (if required)			
	Completion of Construction	Completion of construction			
	Post Construction	Removal of machinery and materials from site			
	Post Construction	Dismantle & removal of protective measures			
	Landscaping	Completion of Landscaping			
	Project Completion	Sign off from project arboriculturist			

APPENDIX 4: TREE PROTECTION PLAN



Proposed Ground Floor Plan



NOTE:
This survey is of a preliminary nature. The trees were inspected from the ground only on the basis of the Visual Tree Assessment method. No samples were taken for analysis. No decay detection equipment was employed. The survey does not cover the arrangements that may be required in connection with the laying or removal of underground services.

Branch spread in metres is taken at the four cardinal points to derive an accurate representation of the crown.

Root Protection Areas (RPA) are derived from stem diameter measured at 1.5 m above adjacent ground level (taken on sloping ground on the upslope side of the tree base).




Landmark Trees
Holden House, 4th Floor, 57 Rathbone Place, London W1T 4JU
Tel: 0207 851 4544 Mobile: 07812 989028
e-mail: info@landmarktrees.co.uk Web: www.landmarktrees.co.uk

Site: 61 Redington	1:100@ A1
Drawing Title: Tree Protection Plan	May 2023

Key:

- Category A High Quality
- Category B Moderate Quality
- Category C Low Quality
- Category U Trees Unsuitable for Retention

Category



- Tree Position Approximate (not shown on original survey)
- Tree To Be Removed

Ground Protection: Boarded woodchip

Ground Protection: Driveway reinforced with ground guards

Tree Protection Fencing