



RA/MS

Risk Assessment/
Method Statement

GMP

Method Statement

Project name:	Project no:
Camden Hostels – Chester Road	PGW1

Principal Contractor: (P/C)	Postcode
Morgan Sindall	N19 5BP

Method Statement Title:	Ref no.	Category
Continuous Flight Auger		1

DOCUMENT STATUS

Method Statement Validity	Start Date	Expiry Date
	08/10/24	06/11/24

Revision	Amendment details	Details (Name Print and Sign, date)					
		Prepared by	Date	Checked and approved by	Date	Reviewed by SHE Advisor	Date
Original	-	Kevin Annison		Sam Breaks	06/06/2024		

All amendments are to be issued to the Site Agent or Project Manager for acknowledgement and approval prior to works commencing. Category 2 method statements must be issued to the SHE Advisor for review.

Method Statement

Category 1	Low / medium risk: Prepared by Sub-Contractor or Site Staff Approved by Site Agent or Project Manager
Category 2	High risk: (Demolition, Asbestos, Confined Spaces, Work at Height, Work near Rail, Work on Live Electric's, all work around medium and high-pressure gas mains, Significant Environmental Risks etc) Prepared by Sub Contractor or Site Staff Approved by Site Agent or Project Manager Accepted by SHE Advisor

NB: This method statement must be explained to all those affected by the activity and a briefing recorded.

1 OUTLINE OF OPERATION

This Method Statement generally describes the resources allocated to undertake the proposed piling works and the methods employed. Additional details are provided in supporting information.

It must be emphasised that resources and methods other than those referred to below may be used to expedite the works should conditions dictate. Under these circumstances and where appropriate this Method Statement will be revised to reflect any amendments. Notwithstanding this it is always the intention of G M Piling to undertake all work safely and to the requisite standard.

Immediately prior to commencement of the relevant sections of work, a check will be made to ensure that the methodology within this document is applicable to the site circumstances at the time of piling. In the event of subsequent changes please refer to (section 14.1 Changes to works).

The formation of the pile type proposed at this project is a repetitive process and many aspects are common to different sites.

Piling rigs used by G M Piling comply with The Provision and Use of Work Equipment Regulations (PUWER) 1998 as they apply to rigs in the bored piling industry – G M Piling comply with recent guarding issues i.e. no more than 750mm above piling mat level & top of guarding at 2m.

Method Statement**1.1 Scope of Works**

The project requires the construction of piles to transfer the loads from the proposed structure to underlying competent strata.

The scope of the permanent works is defined within the latest revisions of the Contract Specification and Drawings but, in summary, is understood to currently comprise the following:

30 No. 450mm nominal diameter CFA piles c/w a 1m and 1m long reinforcement cage comprising xB16mm and 6B20mm diameter main bars.

All steel reinforcement will be installed to a minimum of 40 x diameter of bar above pile cut off level.

A single visit to site by the piling rig is intended.

At present the piles are designed with a Factor of Safety of 3 yielding a maximum pile length of 20.00m, measured from the anticipated Piling Platform Level.

2 No Static Load tests to be carried out. Note all test pile installation will be undertaken using a C40, CEM1 concrete mix.

Integrity testing will be undertaken on all of the piles in seven visits to the site. **(Please note that it is the principal contractors/ Ground workers responsibility to contact GM Piling for all integrity testing visits to site) Allowing a minimum of 48hrs notice for booking. Testing of all piles on the project is the responsibility of the Principal Contractor / Ground Worker.**

For further information regarding integrity testing refer to section 12.

The works will be carried out in accordance with a sequence agreed between G M Piling's Site Supervisor and the Principal Contractors site representative.

2 PERSONNEL INVOLVED**2.1 Principal Parties**

The following are the Principal Parties connected with these works:

Engineer	Pell Frischmann
Principal Contractor	Morgan Sindall
Specialist Geotechnical Sub-Contractor	G M Piling Ltd

Method Statement**2.2 Contract Management**

Management of the project will be assigned to the Contracts Manager (office based) and the site work will generally be the responsibility of the Site Supervisor appointed to the contract. The site staff are responsible for matters relating to safety and quality together with technical and contractual issues on site, with back up available from the Attleborough Office. It is a policy of G M Piling to establish contingency planning for foreseeable events and this is documented in the site procedures.

The site crews have extensive experience of the proposed methods of piling. The Site Supervisor has overall technical responsibility for monitoring the piling and for producing records of the work undertaken.

The following key personnel will have responsibility for this project:

Head office based

Director and General Manager	John Earp
Contracts Manager	Andrew Stimpson
Pre-Construction & Design Manager	James Warne
Contracts Co-ordinator	Kevin Annison
Project Manager/Supervisor	Dagan Pottle
Piling Supervisors	Paul Mason
	Justin Chapman
	Calvin Rush
	Rayner Wright
	Kirk Barber
SHE Advisor	Chris Cooper

Although G M Piling Employs Safety and Quality Managers such aspects are an integral part of the responsibility of the above personnel. In the first instance all queries regarding this contract should be addressed to the Contracts Manager.

Site Based

Site Supervisor	To be advised immediately prior to commencement of work on site.
-----------------	--

2.3 Site Personnel

It is anticipated that the following levels of personnel will be deployed on this project:

Method Statement

This may however be reduced to a minimum of 3 crew members due to unforeseen circumstances. If this should occur, we will endeavour to provide cover were possible.

2.4 GM Piling Personnel

Position	Minimum Proof of Competence
1no. Supervisor/Senior Supervisor	Site Management Safety Training Scheme or NVQ Level 3 Occupational Work Supervision Qualification
1no. Piling Rig Operator	CSCS/CPCS Piling Rig Qualification
1no. Piling Rig Banks man	CSCS/CPCS Slinger Signaller
1no. Concrete Pump Operator / General Operative	CSCS/CPCS Concrete Pump Qualification

2.5 Approved Sub-Contractors

Trade	Minimum Proof of Competence
2no. Steel Fixers	CSCS Construction Site Operative Industry Accreditation
1no. Setting Out Team	CSCS Construction Site Operative Industry Accreditation

3 SITE ESTABLISHMENT / DELIVERIES

All access to site will be via Primett Road

The piling rig will be delivered to site on a low-loader and off-loaded onto the site via Primett Road, Subject to site access for low loader Unloading of the rig will take place either directly on site or on the thoroughfare directly outside the site access.

Unloading of Piling Rig.

On site unloading, firm level area required prior to commencement of unloading, if step frame low loader to be used rear legs to set down and spreader mats to be used at all times (on site and off site to prevent sinkage or damage) Carter Haulage Driver to and GMP to assess any hazards. These should BE assessed in conjunction with Carter Haulage Best Practice & Procedures Loading and Unloading 4.2 issued to all supervisors and a copy of this document will be added to all site files for reference.

Method Statement

Only trained and competent persons to be in the area of unloading, banksman to guide rig off low loader immediate crew to manage road traffic if off site and monitor offloading on site.

Off-site unloading tracking mats to be used for surface protection, if weather conditions are or become inclement refer to Carter Haulage Best Practice & Procedures Loading and Unloading 4.1

The above process to be followed for **Loading of Piling Rig**.

All additional equipment that is required will be delivered to site on 20ft/28ft rigid or articulated hi-ab wagons and will be off-loaded directly on to the site using the hi-ab unit. In order to off load the wagon safely an inertia reel and safety harness will be used. The reinforcement will be delivered in 900kg bundles and off-loaded using the attendant excavator and certified lifting equipment. It is a requirement that the attendant excavator be fitted with check valves. In order to off load the steel safely the steel will be pre-slung also the safe load trailer system may also be used.

Refer to RAMPS GO73 for working with attendant plant (Excavators and Dumpers) all operatives and attendant plant operatives to agree and sign up to the above ramp.

The G M Piling Site Supervisor will direct routine deliveries of concrete to the intended piling area, all concrete deliveries once at the holding drum will be banked by the concrete pump operator ready for discharge. All concrete deliveries will be fed to the holding drum.

Any hazardous areas will be segregated by a physical barrier erected by the Principal Contractor

The location of static plant and lay down areas will be agreed with the (Principal Contractor's) site representative and the G M Piling Site Supervisor.

The principal contractor will be responsible for supplying additional items of plant and or facilities including but not limited to: -

- Full welfare facilities c/w power outlet for heated cube tank.
- Location, protection and or removal of services
- A suitably designed, constructed and maintained platform.
- Full time attendant excavator (minimum 13 tonne 360° or similar).
Seat belt to be worn in the excavator at all times whilst

Method Statement

under GMP method statement and when in GMP work area.

- Dumper in attendance when supplied. **Dumper driver to wear seat belt at all times whilst under GMP method statement and in GMP work area.**
- Wheel washing facilities.
- Water supply.
- Background safety lighting.
- Warn third parties of demarcation areas around rig, pump and hose line.

3.1 Areas of Responsibility

Under the contract G M Piling will have undertaken to provide suitable personnel, plant and equipment to undertake the work and will purchase materials from accredited sources to ensure that, in so far as we are responsible for elements of the design and construction, a conforming product will be provided.

All GM Piling operatives will sit a full site induction before works commence. If there is no site induction produced by the Principal Contractor, then the GMP supervisor will inform GMP head office.

All method statements and RAMPS (Risk Assessment & Minimum Performance Standard) provided for works must be read understood and signed by all operatives, and supervisors before works commence. These must also, be passed on to the Principal Contractor who will then be made aware of the "safe zone" required around the rig, pump and hose line.

GM Piling will not erect the piling rig until the working Platform handover certificate has been completed and signed by the GMP Supervisor on site and the Principal Contractor's site representative the stability of the piling rig is of very high importance, and must fully comply with the design, with no substitute materials used, and depth of material as stated. This design is capable of taking the maximum plant loadings of the piling rig, therefore must be as per drawings provided. The principal contractor must also make sure that the amount of steel in the crushed material is to a minimum. Re bar could and will cause damage to the rubber hoses used between the pump and the platform and could puncture the hose and cause this to burst.

Method Statement

When the piling rig is set and in position, then the GMP Supervisor will check for demarcation areas around the working platform, and the pump and hose line. This is known as the piling “safe zone”. This is difficult to mark with physical barriers but there will be signage on site to indicate the safe zone the only people allowed inside this zone during the piling process are the piling crew and the attendant excavator. Also, the rig has a gate guard with full HSE compliance to prevent the auger being touched, if any maintenance is required on the augers, they will be stopped rotating before the gate is opened.

During the rigging procedure, once the piling rig is erected the augers are connected to the rig via the service line. Once the auger is connected the service line is lowered and the rig ganger will be lifted in the bosuns’ chair with full safety harness to the auger section to install the pins to the joint, the fall arrester is connected to the safety harness, in the event of equipment failure the operative can be safely lowered to the ground manually via the fall arrest system by the second man who will be within operating distance of the fall arrester until this procedure is complete. The GMP Supervisor will also check the platform demarcation area on a regular basis, and the hose line must be checked and deemed as clear before the pump begins to feed the platform. This will then create the “safe zone” around the areas if there was to be a hose failure. Hearing protection is mandatory around the rig and pump, warning signs will be displayed on the rig to protect others.

But it is vitally important that the Principal Contractor does not allow other trades within 10 meters of the platform.

If there are trades who are working within our demarcation zones, then works will be stopped and the Principal Contractor will be informed of the conflicting activities. Piling or pumping will then not proceed until the “safe zone” around the rig, pump and hose line has again been achieved.

It must be noted, however, that the contract places obligations upon the Principal Contractor and they are required to reciprocate the commitment of G M Piling to perform satisfactorily where so duty-bound. The satisfactory design and construction of piled foundations is heavily reliant upon suitable/sufficient information being provided by the Principal Contractor on all relevant aspects of the project including, but not limited, to ground conditions, suitable access, attendances and facilities. The provision of such attendances and facilities as agreed under the contract is not an 'optional extra' - they define the minimum necessary to safely and satisfactorily undertake our operations.

In particular it is noted that on this project G M Piling are responsible for both the design and construction of the individual piles in accordance with the specified pile loads. Responsibility for the overall foundation design remains with Principal Contractor’s engineers.

3.2 VISITS FROM SAFETY ADVISORS

Method Statement

GM Piling whilst working on this project could be visited by an internal Safety Advisor. This visit will be to audit the safe systems of work by GM Piling, and also the site and site conditions of the projects. They will highlight both good practice and poor practice by GM Piling, material breaches of legislation, and offer advice and guidance on improving, and achieving best practice whilst on sites. They will also record recommendations to Principal Contractors on sites and offer guidance if required on improving standards. They will not at any time undertake any other works connected with the piling activity, or the site itself. They are there only to observe, audit and comment, not to undertake any manual work within the site.

All advisors will hold a valid CSCS card, and will make themselves known to the Site Manager, and sign in to the project before they contact the GM Piling supervisor. If required by the site management team they will undergo a site induction, either visitors or full, but they will be accompanied by the GM piling Supervisor at all times. All advisors are NEBOSH trained and have a very good understanding of site hazards and risks. All have read the RAMPS and method statements generated by GM Piling and will adhere to them at all times. If they feel they will not be able to undertake their audit in a safe manner, away from all other trades, then they will contact the site manager and explain their reasons. They will at no point put themselves, or others in any danger through their actions whilst visiting site.

PPE worn will be to GM Piling company policy. This will consist of reinforced toe cap boots, high visibility vest, gloves, safety glasses and hard hat. This will be worn by all advisors whilst on site.

Whilst walking the site with the GM Piling Supervisor they will take photos of items which both cause concern or need improving or highlight best practice. These will be used in the final audit, with advice given on how to improve in these areas.

The audit consists of categories 1 to 5.

CAT 1, this is where works have been stopped and immediate improvements are required to eliminate danger or a serious breach of legislation.

CAT 2, this is where a work activity or situation requires standards to be improved.

CAT 3, this is where minimum standards of compliance are being obtained, observations recorded need to be acted upon to show improvements.

CAT 4, this is where compliant standards of safety health and environmental controls are being displayed and maintained to an acceptable standard.

CAT 5, this is where best practice, or exemplary standards are being shown and maintained.

All advisors will complete their audit whilst on site in the Supervisor's office, or site canteen, this will include all paperwork generated by GM Piling. They will provide 2 copies, 1 for the GM Piling Supervisor and 1 for the Principal Contractor's Site Manager. The GM Piling supervisor must make sure items described within the report are rectified in the time given by the Safety Advisor.

Method Statement

The Safety Advisor will then explain the findings on the report to the Principal Contractor's Site Manager before he leaves site, highlighting any recommendations for the site itself

3.3 PROTECTION OF OTHERS AND EQUIPMENT

It is the policy of G M Piling to conduct its activities with due regard to the health and safety of all its employees, members of the public and all other third parties. G M Piling will work fully in accordance with the Principal Contractor's 'Permit to Work' system. Where such a system is not in place the G M Piling 'Permit to Work' system will apply and must be completed by the GM Supervisor and Principal Contractor's Site Representatives prior to commencement. Whilst either the Principal Contractor's permit system, or our own is being completed by the GMP supervisor, and the Principal Contractor's representative, then any service drawings or new build marked drawings with existing or new services must be obtained from the Principal Contractor. Before piling begins, if services have been identified, then these must be marked on site using line marker, and drawings by the GMP supervisor, under the Principal Contractor's guidance. If there are additional piles to be bored, then again, all service drawings must be consulted, and the Principal Contractor must CAT scan the area and sign over before these works begin.

When the rig is being assembled on site, all hoses and accessories must be checked and logged in the Loler and Puwer registers. All hoses for the contract will be date stamped and recorded. The front suspension hose is replaced on a six-monthly basis and used as a ground hose thereafter. Any items with visible wear must be taken out of use and sent back to the GM Piling headquarters. All concrete hoses are to be inspected on a daily basis with a high degree of diligence. If there is visible wear to the hoses and the steel wire is broken (multi strands), then these must be marked on the hose inspection sheet as damaged and taken out of use immediately. At no point must other parties on site be allowed to track or drive over the hoses. If other trades need to gain access over the pipe run at any time, then the principal contractor must ensure they contact the Piling Supervisor, and the rubber hoses must be protected or bridged, or the hose line broken down to ensure there is no damage to the steel casing of the line. The line can also be dug in when possible. If contractors track or drive over the line, then this will cause damage to the pipe walls, and the hose could then be deemed as damaged and unusable. This in turn could be chargeable to the Principal Contractor.

No trades at any time should run vehicles over the hose line. If the hose needs to be moved by the excavator, it will be done so by attaching a nylon sling to the hose and then to the excavator.

If any person working on behalf of GM Piling is to have an accident on site, then this must be recorded into the Principal Contractor's on-site accident book. We must also inform the GM Piling office, and the safety department. If there is no accident

Method Statement

book on site, then we must record these ourselves, using the Carter Group accident book, sending copies to head office, and the safety department.

If the piling works are to be undertaken within close proximity of a public highway and footpath, please note that it is the principal contractor's responsibility for providing protection to third parties. We require solid site hoarding to be constructed around the site perimeter to protect the public/third parties from splashes.

Any existing services that may exist within the piling platform and access route to the site will require adequate protection, diversion or removal by the Principal Contractor to prevent any damage from the piling operation. The location and plugging off of all disused pipes or ducts, in order to prevent the entry of pile concrete during construction, is required and will be the responsibility of the Principal Contractor.

Morgan Sindall to ensure the completion of a PAS128 Level B Utility Survey be completed prior to any piling activities on site. This will identify any remaining utilities within the piling platform area and enable either their safe removal or designed avoidance during piling. G M Piling will obtain a Permit to Excavate from Morgan Sindall, attaching the PAS128 Survey to the permit prior to any piling works starting.

All access / egress to the site will be via routes established and maintained by the Principal Contractor to ensure adequate segregation of vehicles and pedestrians at the interface of the entrance. If works need to encroach into pedestrian walkways or vehicle routes on site, then diversions will need to be discussed with the principal contractor and put in place before our works can commence.

Provision of security to safeguard the plant, equipment and materials on the site will be provided by the Principal Contractor.

GM Piling will provide a secure storage container complete with all required signage and ventilation

The following structures/services/rights of way have been identified on the site and will require subsequent review and appropriate action to be taken by the Principal Contractor:

- Aquifer
- 6 metre exclusion zone due to Party wall agreement
- Adjacent building
- Buried services – water/electric

During piling operations were multiple augers are required through the project, these will be rigged up and drilled in and disconnected from the piling rig. These will be picked up and reconnected to the rig as required.

Method Statement

Once the augers have been removed from the bore, the bore must be back filled with suitable back fill, once the bore is full this must be compacted with the digger bucket and a heap of spoil left on top and barriered off. This should be periodically checked for slumping by the piling supervisor until the bore stays topped and stable. This only applies where augers are not drilled in on a pile position.

If after periodic checking of the bore for slumping and it is found that the bore has not settled prior to leaving the area the auger should be pushed into the bore (not drilled) until the main winch rope goes slack this should then be concreted to ensure the bore is capped off and safe.

3.3.1 Concrete Systems Check / Monitoring (SSOW)

- Before works commence the rig self-test system is to be implemented and run to check for any faults. If a fault is detected the site supervisor will be notified who in turn will contact GMP's plant manager informing him of the fault detected. The local fitter in the London area will be despatched to site to rectify the fault.
- Once the fault is rectified rig self-check is to be re-run to clarify system in working order.
- Visual inspection of all concrete hose's concrete connections, steel pipes and table swan neck, all safety chains and connections. Monitoring periodically through the day.
- The self-greasing system is to be visually checked on a weekly basis and grease topped up as required.
- Concrete should be ordered and pumped into the holding drum, once the load is discharged into the drum and the concrete wagon has departed.
- Rig operative and banksman will instruct the pump operative to commence pumping through the system, this will be monitored by the supervisor the banksman and the rig operator. The rig operator has a remote signal system withing the cab of the rig which he can stop the concrete pump should the concrete pressure build up to no more than 1 bar maximum pressure. (All piling rigs on our fleet are hard wired) negating the need for battery operated system.
- After each pile is drilled prior to pumping concrete visual check of the concreting system will be undertaken made. The rig operative will be observing initial startup pressure for each pile vis the NDT system and initiate the remote signal system from the cab prior pressure build up in the system
- The above SSOW is to be carried out daily and adhered to all relative checks are to be recorded on weekly and daily plant sheets and submitted with site paperwork.

Method Statement

3.4 PLANT AND EQUIPMENT

Piling rigs used by G M Piling comply with The Provision and Use of Work Equipment Regulations (PUWER) 1998 as they apply to rigs in the bored piling industry – G M Piling comply with recent guarding issues i.e. no more than 750mm above piling matt level & top of guarding at 2m.

The following principal items of plant and equipment are those that are envisaged for the CFA piling works and that are supplied by G M Piling: -

Plant / equipment	Operator competence required	Inspection/ examination certificates required
1no. CFA Piling Rig	CSCS/CPCS Piling Rig Qualification	- 6 monthly PUWER - 4 yearly insurance certification - GMP Daily/Weekly maintenance checks
1no. Trailer Mounted Concrete Pump	CSCS/CPCS Construction Site Operative Industry Accreditation	- GMP Daily/Weekly maintenance checks
1no. Static Holding Drum	CSCS Construction Site Operative Industry Accreditation	- GMP Daily/Weekly maintenance checks
1no. Compressor	CSCS Construction Site Operative Industry Accreditation	- GMP Daily/Weekly maintenance checks

All of the piling rigs are hydraulically powered and self-erecting. They are manufactured specifically to install the types of pile envisaged. The rigs and concrete pumps are fitted with a variety of instrumentation in order to assist in the satisfactory installation of the piles. Welfare and storage units may also be deployed. All fuel will be stored in bunded bowsters.

All plant will be inspected on a daily and weekly basis; this check is recorded on the daily and weekly maintenance checklist, during daily inspections the operator will have to access the top of the piling rig to check rig levels, in this instance the operator will wear a safety harness and clip on during this operation, during these checks another member of site staff will be on the ground should any issues occur.

All lifting equipment will be certified in accordance with LOLER and certificates will be available for inspection on site.

Method Statement**4 METHODOLOGY**

It is the policy of G M Piling to conduct its activities with due regard to the health and safety of all its employees and members and all other third parties. Systems of work are as safe as reasonably practicable, and all plant and equipment is maintained in a safe condition and operated in a safe manner.

All persons working in the vicinity of the rig must wear suitable personal protective equipment. It is mandatory for all employees to wear safety helmets (BS EN 50365:2002), safety glasses (Bolle EN 166:2001), safety footwear (EN 150 20345: 2004, safety gloves (EN 388: 2003), (EN420-89/686/EEC and high visibility vests whilst on the pile platform, overalls/trousers (89/686/EEC); disposable white suits (EN368); rubber gauntlets are optional. In certain circumstances the noise level (e.g., close to operating plant) may exceed 80 dB (A), at which level it is advisable to wear ear protection. No persons should exceed the second action level of 85dB (A) without using ear protection. Mandatory Signage will be in place where noise levels may exceed 80dB (A) for ear protection to be worn.

Training is considered to be an important part of safety awareness and all site employees undertake periodic training. All operatives are certified, (or are under training) for the operation of items of plant (CPCS schemes or similar). It is the Site Supervisor's responsibility to ensure that all site operatives can safely undertake their allotted task and that induction training is given to all new operatives.

The Supervisor is required to ascertain that the plant and equipment can be safely used. A record of this is kept on the QMS Pre-Piling Check form (ref S2 / C2 for each site. General reference is made to the Company Safety Manual and the CITB publications 'Safe Start' and 'Safety on Piling Sites'. A Procedure for safety relating specifically to G M Piling method of undertaking CFA piling is appended to this method statement and forms part of the Quality Plan for the contract.

It should be emphasised that it is compulsory that no other personnel should be in the close vicinity of the piling rigs without the specific permission and knowledge of the piling crew. (Refer to the demarcation zones in section 3.1 Areas of responsibility) zones require all other site operatives/personnel to be informed of our activities/undertakings via specific site induction conducted by the Principal Contractor.

Some aspects of site safety are generally beyond the responsibility of G M Piling. In particular the safe access both to and on all areas of the site and the control of concurrent and adjacent work will generally be the responsibility of the Principal Contractor, who must ensure that suitable access to the site has been provided to allow safe movement of the plant and equipment without damage/injury to persons or property. The piling platform must remain safely trafficable for all operations

Method Statement

throughout the work. The demarcation of other sub-contractors who may be working on site is the responsibility the principal contract/ ground worker.

This will include situations where the pump is used to fill the holding drum, and also feed the rig. To avoid any issues with hose burst during pumping concrete to the rig the connection hose from the pump to the drum will be replaced every 6 months. If the site has been set up so there is no holding drum, and concrete is pumped straight to the rig, then the first 6 meters of hose from the pump will be steel, and not rubber, and the concrete lorry driver must be positioned so he can discharge into the pump and be clear of any rubber hose sections.

5 GROUND CONDITIONS

The CFA method of piling is not quantitative in establishing ground conditions and is not effective in generating samples for strength testing. It is reliant upon good site investigation, which may be supplemented by preliminary testing and trial bores. It can however, be used qualitatively and the site staff are responsible for monitoring arisings and recording any gross discrepancies that may affect the design.

If the site investigation boreholes have highlighted a variable strata sequence or have not covered all the required piling area a series of trial bores may be carried out initially. These are undertaken as close to the SI borehole locations as possible, in order to calibrate the known, described ground conditions and the bore spoil. It should be noted that the spoil from the auger will be disturbed.

As the project progresses, the material arising from the permanent piles will continue to be monitored for any gross discrepancies.

6 SETTING OUT ENGINEER

The setting out engineer is to undertake setting out of pile positions and as-built surveys of all pile positions, all setting out is referenced from station information and co-ordinates supplied by the client for each individual project.

A steel setting out pin will be installed into the piling platform at the specified co-ordinates per position, as each pile is installed it will be as-built and recorded. Any issues will be reported to the Site Supervisor and the appropriate action will be taken.

6.1 THE USE OF AN ENGINEER BY GMP**HAZARDS**

Struck by moving plant or vehicle

RISKS

Fatal / serious injury

Method Statement

Manual Handling	Strain / back injury
Uneven footing / ground	Low level trip, slip or fall
Falling materials	Head, hand and foot injuries.

CONTROL MEASURES

All activities when possible must be fully segregated. If working around plant, operators must be informed of your presence. Never go into pinch point, or possible Crush zones.

Correct crossing points must be used at all times.

Materials to be handled should be close to the point of lift.

Kinetic lifting techniques to be employed when manually handling materials.

Good quality gloves to be used by engineer.

Route of carriage of materials or work to be free from tripping hazards/obstructions.

Conditions of ground to be observed before commencement of work e.g. ice, water, dust, oil, mud etc.

SEQUENCE OF WORKS

Engineer to have full site induction, valid CSCS card, and correct PPE to complete operations. Engineer to set out levels, datum points and positions as instructed by Site manager, and as per drawings issued.

Equipment used will be total stations, levels and class 2 lasers along with prisms and staff.

Also, hand tools required for use of marking pins and datum points. All equipment will be calibrated and charging equipment have a valid PAT test.

Assistance for setting out will be provided by Principal Contractor. All drawings will be checked as latest revision, and positions agreed by Principal Contractor.

Engineer to be made aware of site procedures and emergency actions along with first aid procedures at induction, along with extra training given via tool box talks.

Also plant activities and other works will be made aware to the engineer by Site Manager, with plant movement restricted in his working area. Ground workers and piling gang to be aware of engineer's movements at all times.

All trailing leads to be kept to a minimum to reduce the risk of trips or falls. All housekeeping to be of a good standard. All walkways and working areas to be clear of waste material or tripping hazards. Engineer to clear away any waste material of their own.

If works area affected by other trades then works must stop, and Site Manager informed. All areas to be left clean and tidy after works have finished.

7 PILE CONSTRUCTION

Prior to commencement the level of the pile platform is evaluated to ensure that it is consistent with that envisaged by the design.

Method Statement

The piling platform must be provided at such a level as to ensure sound concrete at cut off level. Several factors will dictate how much the pile platform level is to be above the cut off level, the depth of pile, the ground conditions and the nature of the pile platform will be the most important considerations. The concrete in CFA piles is initially brought to the ground level from which the bore was commenced.

A suitable setting out pin must be provided, and its position checked immediately prior to commencing the bore if there is any doubt as to the validity of its position. Pile positions must be set out having due regard for the required 1100mm minimum clearance distance where located adjacent to existing buildings or structures.

Where piling activities are being carried out close to fences or hoardings it is the principal contractor's responsibility to erect extra height hoarding or high-level screens to prevent spoil being able to enter the area on the other side.

Prior to addressing the piling rig to the pile position a visual inspection is made of the clearance from any adjacent structure or protrusion from its Barriers will be strategically placed to form an exclusion zone if required. If it is not possible to set up over the designated position the rig shall be withdrawn, and further instruction sought. All reasonable skill and care shall be exercised whilst setting up the piling rig to avoid the rig coming into contact with any adjacent structure.

The hollow stem of the auger is sealed by a plug or flap to prevent the ingress of material during augering. At this stage the status of the materials used to form the pile (e.g. the cage and concrete, etc) will be assessed to ensure the pile may be formed immediately on completion of the bore.

Offset pins will be installed and used as a check on the auger position after penetrating a short distance. This ensures that the pile is installed within tolerance of the position of the pin as set out. Any divergence of the auger outside this tolerance will be dealt with at this time. If it is not possible to form the pile within tolerance then appropriate action will be taken (e.g. removal of an obstruction, relocation of the pile position after notification to the designer). In the event that an obstruction is determined to be an existing working foundation the rig will be withdrawn from the position and further instruction sought if the obstruction is "dug out" then the Principal Contractor will re-instate the piling platform as per the platform design and then tested to ensure it meets the required criteria. A record is maintained by the rig operator of these checks.

Whilst augering to depth the operator is asked to note any anomalous drilling characteristics and on completion of the bore the depth is checked to ensure that it is compliant with the pile design.

Visual checks and slump testing of the concrete are used to assess concrete quality. Prior to pumping concrete, the auger is raised just sufficiently to allow the

Method Statement

auger end closure to be cleared. Extraction of the auger is then controlled with regard to the volume of concrete placed and the pressure within the concrete lines.

All of the masts on the piling rigs are calibrated to allow the pile depth to be visually assessed. The pressure of concrete placement is measured at the top of the auger string and displayed to the rig operator. The volume of concrete is also monitored per pile (and on control piles, per metre of pile) using the strokes of the concrete pump. Site staff will be responsible for monitoring control piles at the start of piling and as the contract progresses. This process has been automated by electronic instrumentation allowing all the information to be recorded. These records have validated the existing manual controls listed above. Due to the nature of the piling environment it is not always possible to ensure the 'hard copy information' is available for all piles installed.

The total volume of concrete used to form the pile is recorded and checked to ensure that it is satisfactory in relation to the theoretical volume of the pile bore.

During the extraction of the auger the strata on the auger is observed to ascertain whether there is any gross discrepancy between the strata penetrated and that envisaged by the design.

The total volume of concrete used to form the pile is recorded and checked to ensure that it is satisfactory in relation to the theoretical volume of the pile bore.

In the event of a blockage the crew inform the Piling Supervisor, the crew will then ascertain where the blockage is by referring to the instrumentation which will inform the operator if the blockage is between the swan neck and the auger tip and/or monitoring the concrete hose to see where the movement is. If the blockage is at the auger tip the auger will be rotated backwards and extracted at a speed appropriate to the rotation to leave the spoil in the ground. The Supervisor will then decide on the course of action depending on where the blockage is

On completion of the concreting the rig is withdrawn from the pile position to permit the spoil to be cleared from the immediate vicinity, the centre of the pile to be located and clean concrete established.

The reinforcement cages will have been fabricated in the designated steel fixing area and transferred to an area adjacent to the piling rig manually or preferably by mechanical assistance.

The cage will then be lifted with a single point lift either using the service winch on the piling rig, attendant excavator or when possible manually. The de-bonding foam added to the cage reinforcement bars will be a minimum of 100mm to 150mm maximum in tolerance less than the cut off level to ensure de-bonding foam does not exceed beyond the cut off level. The cage will be carried to the pile position and slowly lowered into the fresh concrete, whilst checking the position and centralising, the cage may need some mechanical assistance to reach the correct level this will

Method Statement

be done using the attendant excavator under direction from a GMP operative. A lift plan will be completed by the foreman and is available for inspection on site.

Upon reaching the required level the cage is then secured (normally the frictional resistance of the concrete on the rebar will hold the cage).

The level of the cage will be as dictated by the design, cut off levels and reinforcement of the piles but will not be below the surface of the concrete. If the cage projects above piling platform level mushroom caps will be provided to identify the position of the reinforcing bars and to provide protection.

In all cases care must be taken to prevent mechanical damage to recently formed piles. In particular considerable care needs to be taken when excavating around and trimming the piles. Even minor cracking can lead to difficulties when integrity assessments are undertaken.

All of the masts on the piling rigs are calibrated to allow the pile depth to be visually assessed. The pressure of concrete placement is measured at the top of the auger per pile (and on control piles, per metre of pile) using the strokes of the concrete pump. Site staff are responsible for monitoring control piles at the start of piling and as the contract progresses. This process has been automated by electronic instrumentation allowing all the information to be recorded continuously. These records have validated the existing manual controls listed above. Due to the nature of the piling environment it is not always possible to ensure the 'hard copy information' is available for all piles installed.

For each day piling that is carried out a Daily Pile Record Sheet shall be completed. This documentation records the details of the piles constructed during the day including length, volume of concrete used, reinforcement cage and any anomalies that may have been encountered. This document also provides full traceability for all materials used in each pile. Copies of these records are passed on to the Principal Contractor's Site Representatives within 24 hours of each pile being constructed for verification and countersignature on a daily basis.

BLOWING OUT PROCEDURE

During the piling operation concrete is pumped through 4"/5" reinforced rubber hose & steel piping to a maximum of 100m.

Step 1 The hoses from the drum and pump should be disconnected at the front of the rig and a 45-degree bend connected to the steel side pipe to blow out underneath the rig and clear concrete. Air from compressor to be introduced in a controlled manner- do not open the air valve fully as this can cause hoses to whip when not laid straight out. Air from compressor to be introduced in a controlled manner- do not open the air valve fully as this can cause hoses to whip when not laid straight out.

Method Statement

Step 2 Rig front hoses to be reconnected with the sponge ball inserted, blowing out can then be recommenced to remove the remaining concrete.

If it is necessary to remove the concrete when, changing diameter, end of works/shift, concrete setting in the line.

This activity will only be undertaken by competent & trained personnel and will be coordinated by the Site Supervisor.

Hazards / Risks to Operator and Others:

Compressed air. Eye injuries/ Face / Head / Body.

Noise

Slips/trips/falls.

Splashing of wet concrete / sprayed by aggregate.

Concrete leaving the augers/hose under pressure, sponge ball flying – striking personnel or damaging buildings / vehicles – leaving site boundaries.

Trapping when applying concrete clips.

Hose's "Whipping".

Use of hand tools and pinch points

Precautions to Be Taken Prior To Commencement:

The competent person must note the consistency of the concrete at all times this is achieved by concrete slump testing, workable consistency 180mm.

Concrete Blowout Check Sheet to be completed to confirm safety checks have been carried out and measures in place.

Everyone must stand well clear when the lines are blown out (area dictated by the trained & competent personnel).

All personnel MUST wear the minimum standard of PPE – Hardhat, safety boots, high visible reflective vest / jackets, overalls, gloves, safety glasses, hearing protection where noise levels above 85dB

Ensure compressor hoses are fit for use & safety whip checks are in place, daily concrete inspection details are recorded as part of the Plant Maintenance System.

Ensure sufficient fuel is in the compressor, monitor the fuel gauge.

The piling rig be set up with concrete blow out chamber in place at base of auger lead. Plant maintenance sheet recording inspection checks on blow out bell made, in the instance of the bell becoming damaged this should be taken out of service and returned to the plant workshop for repair and a new blow out bell collected.

The auger should be lowered close to the ground within the blow out chamber before the lines are cleaned.

All other operatives/sub-contractors verbally informed/instructed when blowing out is to take place. Blowing out signage to be used.

Procedures to Be Adopted During Operation of Task:

Correct PPE to be worn at all times (as listed above).

Communication and visual contact to be enforced at all times by "Site Supervisor" the activity, hand signals & verbal instruction will be given.

Method Statement

Keep all other sub-contractors/operatives clear of the immediate area while blowing out "minimum of 20m's from the auger/hose end".

Make sure that pressure is released before opening any concrete hose clips or airlines and that all concrete hose are clear of obstruction and kinks. Turn off the compressor & open all taps allowing the air to flow out releasing all pressure, when all stored air is released notify the other crew members by the way of hand signals/verbal instruction that "No pressure is in the line".

If there is a blockage during the cleaning out process (full line of concrete is too stiff to be moved by compressed air) the supervisor should be informed immediately and he should take control of the situation. In this situation hoses will be split one-by-one & blown out individually.

During the clearing of the blockage if a hose is not connected to the piling rig it should be anchored firmly on the ground. (e.g., using the attendant excavator).

Nobody should be allowed close to an unconnected end of concrete hose until such time as the blockage is cleared. At this stage all hoses are reconnected & blown out again with only water placed in the line ahead of the sponge ball thus ensuring all concrete is removed.

During blowing out the full line/removing blockages as the concrete begins to flow out of the hose/auger the compressor valve should be closed to reduce the pressure in the line, thus controlling the rate the concrete flows out of the auger/hose before the sponge ball blows/rolls out in a fully controlled manner.

Measures to Be Taken on Completion

Compressor is turned off allowing internal tank pressure to dissipate and all pressure release valves must be opened on the blow out bell, pressure gauge to be checked before disconnection.

Communication from the "piling crew" to all sub-contractors/operatives that the activity has stopped allowing other trades to continue.

Compressor hoses must be curled up & stored suitably.

The sponge ball must be collected & stored in a bucket of water, clips/rubbers/blow out bell cleaned ready for the next concrete removal process.

The piling rig can then be moved away from the excess concrete under the instruction of the banksman and parked up.

Excess concrete can now be removed by the attendant excavator and placed along with the other arising accumulated during the day.

Emergency procedures

First aid available.

Nearest Hospital identified & route by road understood.

Equipment Required

Blow out bell (With pressure gauge and release valves to be used)

Sponge ball (pig).

Clips, rubber gaskets.

Bucket of Water.

Compressor + compressor hoses fitted with whip checks

Hand tools

Environmental Considerations

Comply with site rules.

Noise pollution from operation.

Method Statement

Waste concrete.

8 MATERIALS TO BE USED

It is proposed to use an OPC/PBF/PPFA combination mix with a design sulphate class in accordance with BRE Special Digest 1: 2003 Concrete in Aggressive Ground commensurate with the requirements of the Site Investigation Report however in general a minimum cementitious material content of 340kg/m³, a characteristic strength of 30N/mm² and a target slump of S4. The maximum aggregate size will be 20mm and the maximum free water cement ratio will be 0.50. A proprietary brand of plasticiser/water reducing admixture will be incorporated into the mix to facilitate pumping.

The ready-mix concrete will generally be obtained from a QSRMC accredited source. Relevant certification in the form of mix design certificates will be available if requested, together with details of the source of supply.

Concrete workability and quality control is monitored on site by slump testing with one set of concrete cubes (4 No.) being taken during each day piling. G M Piling will be responsible for the sampling and on-site testing and will undertake the slump testing directly. It is proposed that the cubes are tested in accordance with the following regime:

Set of 4no. Cubes
1 @ 7 days
2 @ 28 days
1 held as spare for possible test @ 56 days

The cubes will be tested at a UKAS accredited testing laboratory.

We would note also that the method of placing the concrete in CFA piles through restrictive pipe work is also an effective control of the quality of the supplied concrete.

Reinforcement will be obtained from a CARES accredited source. Relevant certification in the form of a CARES certificate, together with detail of the source of supply is attached in section 11.8 of this method statement

9 THE USE OF STEELFIXERS BY GMP

Method Statement

The reinforcement is maintained in rigid cages suitable for placement in the wet concrete. They will be delivered to site by steel supplier and will be unloaded by mechanical means. The steel cages will then be fabricated in a designated area on site, away from the rig, its pump and hose line. They will be constructed by competent trained steel fixers, using trestles to support bars, with collars then fed over the bars to provide spacing to bars and cover to the piles. The specified cover to the reinforcement will be provided and maintained by the collars with integral spacers or independent link/helical mounted plastic spacers as necessary. Cages will be placed either manually or with mechanical assistance as ground conditions and cage characteristics dictate.

9.1 STEEL FIXING PILE CAGES**HAZARDS**

Manual Handling
 Sharp Edges to cut steel
 Disc cutter
 Slips Trips and falls
 Loose tying wire
 Lifting of pre-fabricated cages

RISKS

Hand, body and eye injuries
 Cuts
 Inhalation of dust and hazardous fumes
 Muscular skeletal injuries
 Muscular skeletal injuries
 Crush or impact injuries/ dropped or collapsed cages

CONTROL MEASURES

Forklift or mechanical means used to unload and carry Steel as close as Possible to working area.
 Gloves to be worn when handling steel CUTS 5, Correct PPE worn when cutting steel.
 All steel fixing operations to be supervised by a competent trained steel fixer.
 No SWL on any machine must be exceeded whilst lifting steel bundles or cages.
 Any bundles of steel to be lifted by machine must never be lifted by bundle ties.
 When carrying steel, make sure bundles are secure, use tag lines at all times
 Use mechanical means when possible.
 Always wear gloves when handling steel.
 Any bundle ties to be disposed of so as not to create tripping hazards.
 If the use of disc cutters is required machine to be operated only by trained Appointed personnel, and a hot works permit must be obtained from the Principal Contractor. Ear protection and Goggles to be used when in use.
 Ensure equipment in good order before use.
 Discs and wheels to be installed / replaced only by trained operative.
 Correct wheel and disc fitted for machine and work. Re-fuelling to be done away from work area, and fuel stored at a safe distance from work area.
 Caution to be taken when walking with steel.
 Dispose of off cuts and keep all areas clean and tidy.
 Clear away all off cuts of tying wire.
 Do not leave rolls of tying wire scattered about work place.
 Trained and competent steel fixer must make sure that any steel that has been

Method Statement

fabricated and is to be lifted into place by mechanical means (Crane or forklift) has sufficient ties.

When fabricating steel, fixers must make sure that if they are using trestles or temporary stands, that they can take the weight of the finished structure, and that There is no chance of movement whilst fabricating.

Also make sure all fabricating is segregated from traffic routes and plant movement.

SEQUENCE OF WORKS

Steel Fixers to have full site induction, valid CSCS card, and correct PPE to complete operations. Pile cages to be fixed as

Instructed by Site Supervisor, and as per drawings issued.

Steel to be lifted when possible by mechanical means as close as possible to pre-fabricating area, and pre-fabricated on G M Piling provided trestles.

Once fixed, pile cages will be lifted off the trestles and stored in a designated area, until the piling gang are ready to use them.

The attendant 360 excavator or an operative will then come into area and the cage will be taken to its required position.

Housekeeping to be to a good standard. All walkways and working areas to be clear of waste material or tripping hazards.

Steel Fixers to clear away any waste material of their own as it is generated.

If works area affected by other trades then works must stop, Site Manager is to be informed. All areas to be left clean and tidy after works have finished.

10 ENVIRONMENTAL PROTECTION ARRANGEMENTS

G M Piling will work with the Principal Contractor to ensure good environmental protection practice.

All general construction waste will be placed in the designated skips provided by the Principal Contractor.

The storage of oils, diesel and chemicals will be in accordance with G M Piling's minimum performance standard. Oil and fuel tanks, drums or other containers must be suitable and strong enough to hold the liquid without leaking or bursting. The containers must be positioned away from vehicle traffic to avoid damage from collision. A bund or drip tray must be provided to catch any leaking liquid. The bund must be sufficient to contain 110% of the maximum contents of the container. No fuel is to be stored within 10 metres of a watercourse.

All refuelling of plant will be undertaken with suitable dispensing pumps, funnels and drip trays. Spill kits and absorbent pads will be available on site.

Method Statement

The concrete trucks will be washed out on site preferably using a skip lined with an impermeable membrane. The washing out of the concrete pump and holding drum will create a certain amount of concrete slurry. This material will be contained by the Principal Contractor constructing a bund around the concrete plant. The Principal Contractor will be responsible for removing the concrete washout slurry from site. Any spillages outside the bund will be cleared up as soon as is practical and safe to do so.

A sound level diagram for the piling rig and pump is attached in Appendix. Access within the extent of the first and second action levels will be restricted by the site foreman and appropriate signage will be displayed on the plant. Segregation of the site piling area will be the responsibility of the principal contractor i.e. temporary fencing/barriers.

11 COSHH

In addition to the Ready Mixed Concrete that is to be used in the construction of the piles the following materials will be used throughout our works and are therefore subject to the control measures outlined in the appended COSHH Assessments

COSHH Number if applicable	Material
002	Biodegradable Spill Kits
004	Cement
005	Concrete
168	White HVO Fuel
010	Mould Oil
011	Hydraulic Oils
012	Petrol
013	Speed Line Paint
020	WD40
023	Dust- Concrete / Cement
025	Ready Mixed Concrete
042	Chainsaw and Two Stroke Oil
058	Brickclean
059	EP2 Grease
060	Prime a Pump
063	Engine Oil
129	Deb Jizer

Method Statement**12 INTEGRITY TESTING**

Integrity testing using Relative Impulse Response methods is often used as an independent method of assessing pile construction (RIR). It is not used to evaluate the pile load bearing capacity, nor can it be taken as the sole measure of pile serviceability. Unless it can be positively shown that G M Piling are responsible for an anomalous signal and that such a signal relates to the foundation being unserviceable then any investigatory or remedial work will be paid for by others.

G M Piling's policy is to employ an independent specialist, Environmental Scientifics Group from Burton-on Trent, their (LSII) wave Test will be used to undertake integrity testing. A realistic number of visits to the site is allowed for, reflecting where possible the clients testing regime and construction programme.

It is vital that the pile head is accessible and suitably prepared. The pile head must be trimmed to sound concrete to leave an approximately flat surface, perpendicular to the pile axis. It is not necessary to trim to cut off level - it may be advantageous to test at a higher level to allow more piles to be tested per visit to site. All loose debris/surface water is to be cleaned off the pile head. The test cannot be carried out with either ground beam reinforcement or concrete in place. Although a thin layer of blinding can be placed around the pile, it must neither cover the pile nor be greater than 75mm thick. A safe access needs to be provided for the technician to gain access to the pile head. The pile cap / ground beam must be clear of any standing water and no steel should be placed over the piles prior to testing. Approximately three working days notice is required for integrity testing.

Integrity testing of the piles can be adversely affected by any of the following: -

- Cutting down of piles too early. Piles should be allowed to cure for a minimum of seven days prior to trimming/cropping.
- Incorrect use of pile croppers.
- Deterioration of piling mat.
- Stock piling spoil in large quantities-during spoil clearance damage can potentially occur to the reinforcement and/or integrity of the pile if caught by the excavator bucket etc.

Any of the above can impact on the integrity of the piles and any damage to the piles only be realised once the pile has been trimmed and integrity tested.

This will be evident from the integrity test results and highlighted as anomalies due to mechanical damage fractures to the piles.

It is important that the site programme allows time for reporting the pile test results and for any subsequent checks and remedial actions, if any, to be carried out.

Method Statement

Please refer to SOCOTEC RAMS submitted with this document prior to booking integrity testing.

13 HAZARDS IDENTIFIED

The following Risk Assessment and Minimum Performance Standard (RAMPS) are applicable to all piling sites and are appended to this document:

Activity	RAMPS No.
Piling Rigs	G001
Concrete Pump	G004
Compressor and Pneumatic Power Tools	G008
Static Mixing Drum	G009
Lifting Personnel using Piling Rig Auxiliary Line	G010
Rotating Cutting Equipment- General	G013
Lifting Accessories	G025
Ready mix concrete	G026
Manual Handling	G028
Piling Auger	G034
Refuelling site plant	G039
Housekeeping	G041
Slinging of loads	G042
Storage of materials on site	G045
Use of Lorry Mounted Cranes	G048
Storage of Oils, Diesel and Chemicals	G061
Use of Excavators for Lifting	G069
Working with attendant Plant	G073

In addition to the hazards detailed within the RAMPS noted above, the following hazards have also been identified and will therefore be subject to the specific control measures shown.

No.	Hazards Identified	Control measures	RAM P No.
1	Access and Egress	Access and Egress to be controlled by McCarthy and Stone / Ground worker, GMP will bank all vehicles on arrival to site access	

Method Statement

Additional information	<p>This Risk Assessment details the minimum company requirements Managers, Supervisors, Operatives and Sub contractors must be trained in accordance/comply with SHE Training and Competency matrix.</p> <p>Managers, Supervisors, Operatives and Sub contractors must implement all works in accordance/comply with G M Piling's Operation manual and all guidance provided.</p> <p>Personal Protective Equipment to be worn in accordance with G M Piling's PPE policy</p>
Minimum PPE Additional PPE	Hard hat; High Visibility vests or jackets; Safety boots; Gloves; Safety Glasses; Overalls/trousers, Disposable white suits, Gauntlets.
Training required	All training requirements identified as a result of the Control Measures listed above and those included with the applicable RAMPS has been identified within GMP Training Matrix and carried out prior to the commencement of our works.
Other:	
Comments:	

14 Changes to work

Where any changes to our works, methodology or specific changes to the site conditions are made or necessitated, these are to be fully detailed within this section. Once changes have been made to this section, the additional measures must be re-briefed to all personnel working within the guidelines of this Method Statement and associated documentation.

Method Statement

14.1 QUALITY CONTROL REQUIREMENTS

Changes to Work Site
Additional Controls
RAMPS Applicable

Reference should be made to the procedures established under the Quality Management System for the construction of piles. These are controlled documents and will not be issued to any other parties. A copy is available on site for inspection, if required and is held by the site foreman.

Method Statement**15 EMERGENCY PLANNING**

In the event of an emergency on site the Principal Contractor will be informed immediately, and the site emergency plan will be followed.

G M Piling site personnel have completed an emergency aid in the workplace for appointed persons course. The Principal Contractor will responsible for providing a trained First Aider. G M Piling will provide a basic First Aid Kit.

The following personnel should be contacted in the event of an emergency

Andrew Stimpson Contracts Manager 01953 459461

Chris Cooper SHE Advisor 07741 090132

Emergency Contact No. (Out of hours) 07787 554307

16 PROGRAMME OF WORKS

- Piling Rig Mobilisation: 08/10/24 – 09/10/24 2d
- Install Piles for Tower Crane: 10/10/24 – 10/10/24 1d
- Install load bearing piles CFA: 11/10/24 – 30/10/24 1d
- Piling Rig Demobilisation: 06/11/24 – 06/11/24 1d

Method Statement

17 METHOD STATEMENT BRIEFING RECORD

A Risk Assessment is required for every task where there is an identifiable risk. Once a risk is identified an assessment can be made as to the extent of the risk and what control measures can be put in place to reduce the risk/s so far as is reasonably practicable.

It is a legal requirement (M.H.A.S.A.W. Regs) that risk assessments are carried out, read and understood by all concerned.

If you are unsure of the task, talk to your Supervisor and read your Method Statement, Risk Assessments and Associated COSHH sheets – NO CHOICE!

Additional RAMPs applicable to this site (tick all appropriate)	
<input type="checkbox"/> 004 Pressure Washers	<input type="checkbox"/> 031 Mobile Scaffold Towers
<input type="checkbox"/> 009 Driving – Winter ops	<input type="checkbox"/> 033 Office Work
<input type="checkbox"/> 016 Dumpers	<input type="checkbox"/> 043 Storage & use of LPG & other HFL
<input type="checkbox"/> 018 Excavations	<input type="checkbox"/> 045 Storage of materials on site
<input type="checkbox"/> 020 Forklift – Tele handlers	<input type="checkbox"/> 050 Welfare facilities at transient sites
<input type="checkbox"/> 027 Lone Working	<input type="checkbox"/> 058 Working in public places
<input type="checkbox"/> 032 Noise vibration	<input type="checkbox"/> 063 Waste types & disposal
<input type="checkbox"/> 037 Portable elec equip	
<input type="checkbox"/> 041 Housekeeping	
<input type="checkbox"/> 046 Traffic Management	
<input type="checkbox"/> 052 Working near or under overhead power Lines	
<input type="checkbox"/> 055 Working adj to water	
<input type="checkbox"/> 065 Loading of plant	
<input type="checkbox"/> 089 Lifting –slings-Straps-Chains etc.	
<input type="checkbox"/> 105 Use of ladders & steps	
<input type="checkbox"/> 116 Mobile storage tanks	
<input type="checkbox"/> 117 Working off lorry bodies Dec 08	
<input type="checkbox"/> 092 MEWPS Sept 2008	
<input type="checkbox"/> 076 360 excavators & backhoe loaders	
Other identified risks	
No other significant risk on this contract have been identified, in the case of a risk being identified during the course of this contract, a separate individual risk assessment will be raised.	

All risks identified have been briefed to all site personnel.

Signed Site Supervisor:

Print Name:

Date:

G001, G004, G008, G009, G010, G013, G025, G028, G034, G039, G042, G048, G061, G069, G072

[illegible]