

A METHODOLOGY STATEMENT  
FOR THE TEMPORARY REMOVAL OF THE EXISTING 'BRACKNELL GARDENS' ROAD SIGN

**1.0 Methodology Statement Details**

1.1	Methodology Statement Number	000125
1.2	Methodology Statement Date	9/07/2024
1.3	Architect	Studio Vranicki
1.4	Contractor	Clapham Basement Ltd.
1.3	Methodology Statement Autor	Senka Vranicki
1.4	Start Date	30/05/2024
1.5	Expected Job Duration	14 weeks
1.6	Client Contact	Hopewin Ltd (Bracknell Lodge Residents Association)
1.7	Site Address	Bracknell Lodge, 5 Frogna Lane, NW3 7DL
1.8	Description	Rebuilding and repair of boundary walls, driveway resurfacing

**2.0 The Sequence of Work**

- 2.1 Set up safety barriers and protection for public and work operatives
- 2.2 Carefully remove header course on brickwork and work from top down to tile course
- 2.3 Carefully grind out excess pointing around tiles
- 2.4 Carefully remove bricks behind tiles, remove all loose mortar and place individual tiles into container for reuse

**3.0 Comment**

The boundary wall from which the tiles will be removed is a low level wall, approximately 1.2m heigh. It will take between 10 and 15 minutes to remove the tiles.  
The work is considered to be a low level risk.