

# Arboricultural Survey, Impact Assessment and Method Statement

as per BS5837:2012 Trees in relation to design demolition and construction- Recommendations  
at

13A Oval Road,  
London,  
NW1 7EA



File Ref: ASIAMS201.1

Ross Fountain Dip. Arb L4 (ABC)  
03.09.24

## Contents

	Page
1 Summary .....	3
1.1 Instruction .....	3
1.2 Arboricultural Survey (AS) .....	3
1.3 Arboricultural impact assessment (AIA).....	3
2 Introduction .....	3
2.1 Development proposals.....	3
2.2 Site, location and details.....	3
2.3 Planning status.....	5
2.4 Scope of this study and limitations.....	5
2.5 Abbreviations used in this report.....	5
3 Arboricultural Survey .....	5
3.1 Methodology.....	5
3.2 Survey Results.....	6
3.3 The Survey Key.....	6
4 Arboricultural Impact Assessment (AIA).....	7
4.1 Objectives.....	7
4.2 Items for consideration.....	7
4.3 Results of Analysis- Summary.....	8
4.4 Results of Analysis- general.....	8
4.5 Conclusions of AIA.....	10
5 Arboricultural Method Statement (AMS) .....	10
5.1 Overview.....	10
5.2 Introduction.....	10
5.3 Development methodology and mitigation.....	11
5.4 Prohibitions and precautions within RPAs.....	13
5.5 Further precautions when working near retained tree....	13
5.6 Tree Protection fencing.....	13
5.7 Ground protection measures.....	14
5.8 Access pruning.....	14
5.9 Other precautions and mitigation .....	15
5.10 Contingency plans.....	15
6 Enquiries .....	15
7 Appendix .....	16

*This report is for the exclusive use of the client and those involved in the submission and approval of the planning application to which the report relates and the implementation of any consented works. It may not be sold, lent, hired out or divulged to any third party not directly involved in the subject matter without the express consent of STEM Arboricultural consultancy Ltd.*

# 1. Summary

## 1.1 Instruction

**1.1.1** STEM arboricultural consultancy were instructed to carry out an Arboricultural Survey and prepare an Arboricultural Impact Assessment (AIA) and Arboricultural Method Statement (AMS) by Admira Idris of Ecospace Ltd on behalf of the owners of 13A Oval Road, London, NW1 7EA. This report contains:

## 1.2 Arboricultural Survey (AS)

**1.2.1** A tree survey as per the requirements for BS5837:2012 was carried out. Existing significant trees within 13A Oval Road and neighbouring land that were deemed necessary for consideration were recorded within the Arboricultural survey (AS). The results of the survey are presented within this report.

## 1.3 Arboricultural impact assessment (AIA)

**1.3.1** The Arboricultural Impact Assessment (AIA) examines the relationship between trees and adjacent features (present & proposed). It examines how the trees and features will interact, influence and impact each other.

**1.3.2** The purpose of the AIA study is to determine whether the proposed development will adversely affect the established trees and whether these trees will be the cause of nuisance to the proposed development.

## 1.4 Arboricultural method statement (AMS)

**1.4.1.** A method statement has been created to incorporate the proposed development and prevent or minimise impact from the proposed development and the construction process upon the retained trees.

# 2. Introduction

## 2.1 Development proposals

**2.1.1** It is understood the proposals are an addition of a studio in the rear garden at 13A Oval Road.

## 2.2 Site, location and details

**2.2.1** The site comprises a semi-detached dwelling, a front garden and driveway to the Northeast of the dwelling and a private rear garden to the Southwest.

**2.2.2** The site is within the area of Camden Town, London, and within the London borough of Camden. The property is located at grid reference TQ 28576 83828.

**2.2.3** The site is within the Primrose Hill Conservation Area.

**2.2.4** As per the information provided by Camden council planning department there are no trees protected by TPOs within the land of 13A Oval Road and neighbouring land.





Figure 1. Aerial view of 13A Oval Road (Google Earth 4/11/2020)




Figure 2. 13A Oval Road and surrounding area (ordnance Survey)

**2.2.5** This site is not a site of specific scientific interest.

**2.2.6** The Geology of Britain viewer <https://geologyviewer.bgs.ac.uk/> has been used to check the prevailing soil type in the area. This indicates that the underlying bedrock comprises of clay, silt and sand– London Clay Formation. No superficial deposits are recorded.

## **2.3 Planning status**

**2.3.1** It is understood that this report is in support of a planning application to add a studio to the rear garden as set out in **2.1.1** of this report.

## **2.4 Scope of this study and limitations**

**2.4.1** The purpose of this report is to assess the trees in and around the site and to consider the proposals in relation to those trees. This report aims to enable appropriate planning to ensure a well-considered approach to the design and implementation processes is achieved regarding the trees.

**2.4.2** This report is not concerned with the health and safety risks these trees could pose, other than determining the categorisation and establishing acceptable levels of risk for the proposed land use, nor is it to decide whether planning permission should or should not be granted.

**2.4.3** The surveying was carried out from ground level. No aerial inspections, decay detection or further arboricultural testing has taken place at the time of writing this report.

**2.4.4** No ecological or soil surveys have taken place.

**2.4.5** The trees within neighbouring land- have not been inspected. Their trunk measurements and therefore RPA's, have been estimated. The categorisation of the trees in neighbouring land has also been estimated from observations of visible parts of the crown and trunk only.

## **2.5 Abbreviations used in this report**

**2.5.1** Abbreviations - General abbreviations used in this report:

- RPA (root protection area).
- DBH (diameter at breast height- which is classified as 1.5m above ground level).
- agl (above ground level).
- TPO (tree preservation order).
- AC (Arboricultural consultant- an appointed consultant who oversees the tree related matters)
- N, E, S, W (compass point direction and combination of points i.e. NE= Northeast).
- T001- identifier of individual tree.

# **3. Arboricultural survey**

## **3.1 Methodology**

**3.1.1** The trees were inspected from ground level by consultant arboriculturalist Ross Fountain on 9<sup>th</sup> of August 2024.

**3.1.2** Categorisation was made, and measurements were taken in accordance with the recommendations set out in *BS5837:2012*. Canopy spreads were measured and plotted to the four compass points. Where direct access was not possible measurements have been estimated.

**3.1.3** The surveyed trees are colour coded on the accompanying tree survey drawing according to their relevant BS category.

**3.1.4** The tree data collected was used to show the current canopy spread and shading of the surveyed trees and to calculate the standard Root Protection Area (RPA). These are plotted on the accompanying plans (ASIAMS201- M01 and M03).

**3.1.5** The standard RPA used is defined by the formula in paragraph 4.6 from the BS 5837:2012 and may be refined by considering current on-site constraints to root activity such as buildings, underground structures, earthworks, and hard paving.

### **3.2 Survey results- summary**

**3.2.1** The detailed results of the tree survey are provided in the Tree Survey Data (Appendix).

**3.2.2** There were 21 individual trees surveyed within, or near to the site.

**3.2.3** In general the trees were of moderate to low quality, with the majority classified in the low-quality category C.

**3.2.4** It is recommended that the owner of T001 has this tree inspected by a suitably qualified person, so the risk of harm given the proposed change in land use is assessed.

**3.2.5** Some minor pruning and deadwood removal has been recommended to T001.

### **3.3 The Survey Key**

**3.3.1** Ref – The identification number given to the tree. The previous numbers assigned by the topographic data has also been provided.

**3.3.2** Species – Common/English and botanical name of the tree.

**3.3.3** Measurements:

- Height – Height of each tree in metres
- Stem diameter – Diameter of the stem at 1.5 metres above ground level
- Spread – Crown spread in four compass points
- Crown clearance – height in metres above ground level of the lowest part of the canopy
- Lowest branch – height and direction of the lowest branch.
- Life stage – maturity
- Remaining Contribution – considered life expectancy in years

**3.3.4** General observations – observations recorded during the survey

**3.3.5** RPA – Radius in metres and full **Root Protection Area** in square metres

**3.3.6** Physiological condition – the condition in relation to the functions of the tree as an organism



**3.3.7 Structural condition** – the condition in relation to the structure of the tree and structural integrity

**3.3.8 Recommendations** – Recommendations based upon findings

**3.3.9 Category** – categorisation of the tree as per BS5837:2012, with colours presented on the tree survey map in the appendix (ASIAMS201-M01):

- **A - Tree of high quality with an estimated life expectancy of at least 40 years**
- **B – Tree of moderate quality with an estimated life expectancy of at least 20 years**
- **C – Tree of low quality with an estimated life expectancy of at least 10 years**
- **U – Tree of low quality that is in such a condition that it cannot be retained as a living tree for longer than 10 years and therefore may be unsuitable for retention.**

In addition to the categorisation letter, a number is attributed to category A, B and C trees. These numbers relate to the following qualities and values:

- 1- Mainly arboricultural qualities
- 2- Mainly landscape qualities
- 3- Mainly cultural values, including conservation

## **4. Arboricultural impact assessment (AIA)**

### **4.1 Objectives**

**4.1.1** To assess the proposals in relation to the trees in and around site, particularly where works are proposed to be carried out in close proximity to the retained trees.

**4.1.2** To determine whether the proposed works can be carried out successfully without adversely affecting the trees, both in the short and long term.

**4.1.3** To determine whether the trees will have adverse impacts on the proposed development, both in the short and long term.

**4.1.4** To assess if any alterations to the design or mitigation is necessary due to conflicts between retained trees and the proposed development.

### **4.2 Items for consideration**

**4.2.1** Direct impacts from tree losses, in terms of direct visual impact, environmental impact and impact on the landscape character of the area.

**4.2.2** Root disturbance caused by demolition, excavation & construction.

**4.2.3** Installation of services in close proximity to the retained trees and associated damage.

**4.2.4** Grade/ground level and surface alterations that may have implications for tree root systems.

**4.2.5** New planting- design of the scheme and associated landscape operations

**4.2.6** Sunlight shading of buildings or exterior amenity areas (such as gardens, patios etc.), which may lead to pressure to prune or fell.

**4.2.7** Physical encroachment by roots, tree stems and branches. Allowance for future tree growth.

**4.2.8** Likelihood of indirect damage to the proposed development caused by retained trees.

**4.2.9** Health, safety and nuisance items e.g. leaves, fruit and residues, which may lead to pressure to prune or fell.

**4.2.10** Location of welfare/office buildings & materials storage.

**4.2.11** Likelihood of damage to retained trees caused by the likely development activities and prevention through tree protection measures.

**4.2.12** Whether access pruning is required prior to enable access and prevent damage to retained trees.

**4.2.13** Other tree works required to reduce risk to suitable levels given the proposed land use.

### **4.3 Results of Analysis- Summary**

**4.3.1** There are no significant tree losses needed to enable the proposals.

**4.3.2** The removal of 2 small trees are necessary to enable the proposed development. As these trees are relatively young and are of low quality their removal is insignificant.

**4.3.3** Although there is some risk of root disturbance caused by demolition, excavation, construction and service installation, the construction methods and prohibitions and precautions within RPAs as set out in the AMS means the risk of impact will be controlled and at a suitable level.

**4.3.4** A scheme to provide the methodology and guidance to minimise or prevent potential impacts on retained RPAs or above ground tree structures, is set out in the Arboricultural method statement (AMS).

### **4.4 Results of Analysis- general**

**4.4.1.1** Trees T002, T003 and T004 need to be removed to enable the proposals. Most of the canopy of T003 is dead. This tree has a shortened life expectancy and is therefore categorised in category U and not considered a constraint. T002 and T004 are of low quality and their removal is insignificant in terms of visual impact and environmental impact. These trees do not impact the character of the area.

**4.4.2** There is some risk of root disturbance caused by demolition, excavation and construction. The construction methods and prohibitions and precautions within RPAs as set out in the AMS means the risk of impact of the removal of the existing concrete slab, support for the studio and installation of services will be controlled and at a suitable level. Also, the removal of the concrete slab and application of mulch under the proposed studio will provide some mitigation and potentially positive overall impact of the scheme. The removal of the concrete slab and application of mulch, along with the void created below the studio will mean that gaseous exchange is likely to be improved under the proposals and the risk of additional future compaction will also be reduced.

**4.4.3** New services will be required to connect to the studio, including electricity and water supply, and waste drainage from the toilet. These services have been considered as they intersect several RPAs. If the guidance, prohibitions and precautions for the installation of new services that is provided in the AMS is followed, the impact of service installation is expected to be low.



**4.4.4** There are no significant landscaping or surfacing changes within the RPA's of retained trees, therefore no impact is expected.

**4.4.5** No new planting scheme has been supplied as minimal tree removals have been deemed necessary and the trees that need removing to enable the project are not considered to need replacing.

**4.4.6** Shading by the existing trees to the proposed development is considered to create insignificant impact given the nature of the proposals and the proposed land use. As the retained trees causing shading are mature the current shading is not anticipated to significantly increase. In fact, the shading caused by T017 (Ash) is likely to reduce. This tree has signs of Ash Dieback and further dieback within the canopy is likely and will lead to less shading. Also, the benefit of all year-round privacy that several trees will provide is likely to offset potential shading issues. Therefore, the pressure to prune or fell the retained trees due to shading is considered to be low.

**4.4.7** The impact of physical encroachment by parts of the retained trees upon the proposed development is considered to be low. The pruning of the low canopy of tree T001 will ensure that the branches will not encroach on the new studio. The clearance of the canopies of T001 will be straight forward to maintain. The risk of encroachment and potential impact from root expansion will be minimised by the construction method. Incremental growth of the trunk of T001 is not considered to be of concern in terms of physical encroachment. From the plans it appears that the space between the trunk and the outbuilding will be at least 250mm and given the maturity of the tree and the height of the trunk that is closest to building this distance is considered adequate clearance, assuming there is no root plate movement of the tree. The general condition of the crown is another factor that means both the incremental growth rate and the longevity of the tree is likely to be relatively limited. However, if in setting out of the building the space is under 250mm the project AC should be contacted to assess the implications of the clearance.

**4.4.8** Given the recorded soil type comprising of clay, silt and sand (underlying bedrock), the trees in the area of the development and the proposals, the risk of indirect impact is possible but considered to be low. It is expected the project engineer will provide suitable foundation specifications accordingly. Therefore, any potential risk of impact from shrinkable soil is considered to be manageable.

**4.4.9** There will be minimal impact on the proposed development by health and safety nuisances such as leaves, fruit and residue. Falling leaves and debris from several trees may cause minor impact through built up material on the roof and within the water collection system. However, this impact can be minimised through periodic cleaning and maintenance and leaf/ gutter guards.

**4.4.10** There is some space for skips on the highway on Oval Road. If a skip is required, then locating this outside the front door of No. 13 rather than next to T021 will negate the need for pruning and reduce the risk of damage through skip loading and unloading. There is space for storage of materials and welfare facilities within the front and rear gardens outside the RPAs of the retained trees, or on top of temporary ground protection. These should be located as per the prohibitions and precautions within RPAs.

**4.4.11** The likelihood of damage cause by the development to the retained trees is considered to be low and protection measures are provided in the AMS.

**4.4.12** Minor pruning has been recommended to tree T001 to enable access and prevent damage to this tree.

**4.4.13.1** It is recommended that the owner of T001 has this tree inspected by a suitably qualified person, so the risk of harm given the proposed change in land use is assessed.

**4.4.13.2** Following the inspection of T001, if the tree is considered suitable for retention, then some arboricultural work is still recommended to reduce the risk of damage from failing debris as there is deadwood and hanging failed branches above the proposed studio. It is recommended that any deadwood or hanging deadwood over 25mm in diameter within falling distance of the garden of 13A is removed.

## **4.5 Conclusions of AIA**

**4.5.1** There is no significant impact expected upon the retained trees through the proposed development.

**4.5.2** If the conditions and prohibitions in the AMS are followed the likelihood of indirect or direct damage to the retained trees is considered to be low. Therefore, it is considered the proposed works can be carried out successfully without adversely affecting the trees, both in the short and long term.

**4.5.3** It is considered the retained trees will not have adverse effects on the proposed development, both in the short and long term.

**4.5.4** No additional alterations or additional mitigation has been recommended as it has been considered a low impact scheme. Protection measures have been provided in the AMS.

## **5. Arboricultural Method Statement (AMS)**

### **5.1 Overview**

**5.1.1** The key protection issues associated with this project in relation to the existing trees, in the short, medium, and long term, are the requirement for:

- The protection of tree habitat
- The protection of the retained trees from damage to the above and below ground structures
- The protection of the soil structure and prevention of damage to tree root systems by chemicals and other noxious substances/materials.
- The protection of the proposed built structures from impacts caused by the retained trees

### **5.2 Introduction**

**5.2.1** The AMS sets out the management and protection details in support of the planning proposal, and they must be implemented to ensure successful tree retention.

**5.2.2** The AMS provides guidance on the typical range of processes that are involved during development and attempts to ensure that suitable methods of implementation are carried out.

**5.2.3** The AMS also aims to provide an overview of the development process and attempts to address any potential issues and conflicts that may arise and provide acceptable solutions, resolving them in line with current industry best practices.

**5.2.4** An arboricultural sequencing of events schedule is provided in the appendix of this report and is to be used in conjunction with the AMS to ensure continued tree protection, to avoid potential breaches of planning and delays to the development. The arboricultural sequencing of events and site monitoring should be integrated into the planning of the development.

### 5.3 Development methodology and mitigation

**5.3.1** The removal of trees T002, T003 and T004 should be carried out by felling and either grubbing out (severing roots close to the trunk of the removed plant if necessary) or through stump grinding. If grinding, this should be minimised to around 5cm in depth and carefully localised to the specific stump removed, to avoid damage of roots of retained trees.

**5.3.2.1** The concrete slab below the existing outbuilding should be demolished with hand tools and hand power tools (such as pneumatic breakers) rather than excavation machinery, that would risk damaging tree roots and soil structure below.

**5.3.2.2** If rooting activity is discovered and exposed in the removal of the concrete slab the AC should be contacted. In this case soil and mulch may be required to be applied to the area to avoid root damage occurring. Any exposed roots should temporarily be covered with hessian and kept damp to avoid desiccation or any sudden changes in temperature, see **5.4 Prohibitions and precautions within RPAs**.

**5.3.2.3** Due to the RPAs within the area where the studio is located, ground screws are to be used as support for the structure. The diameter of the ground screws should be minimised, and number and size of the screws specified by the project engineer and provided to the AC for agreement. The frame base should be planned so that the position of the ground screws can be flexible. Alternatively, the ground screws can be installed, and the frame base planned around the position of the ground screws.

**5.3.2.4** Installation of the ground screws requires site supervision by the project AC and should be carried out within the following guidance. During installation, where the screw meets resistance, additional vibration is detected through the machinery, or a gauge on the machinery indicates resistance, the position of the ground screw should be altered. If the reason for the resistance is unclear and careful hand excavation uncovers a cause that is not a root, then this can be removed to install the screw in this position. If the screw meets no resistance to 1000mm depth, then the screw can be installed as planned. If uncovered, exposed roots should be covered by immediately by backfilling the trial hole or being immediately wrapped with hessian and kept damp to prevent desiccation or rapid temperature changes. Any backfilling should be carefully carried out to avoid direct damage to roots and excessive compaction of the soil around them. Either method shall be supervised and observed by the project AC.

**5.3.2.5** The studio will be supported upon the ground screws and suspended above ground level on the east side to allow air movement, continued gaseous exchange and some natural migration of organic matter. It is understood that the standard void height below the studio is 100mm +/- 20mm.

**5.3.2.6** Mulch shall be applied under the studio, prior to its construction. Where applying mulch, this should be clean, well composted and added in a layer between 2 and 3 inches deep. Mulching is likely to have multiple benefits including localised better long-term soil structure and root health.

**5.3.2.7** The water collection system shall feed a water butt, rather than a soakaway, to prevent any further excavation within RPAs, unless there is a reason why a soakaway would be beneficial. In this instance this installation would need to be planned and agreed by the project AC. Adding a connection with a controllable flow to a length of porous pipe laid under the proposed studio would be beneficial due to providing additional water availability to roots. However, this has not been specified as necessary, as the existing concrete slab would have reduced the water availability to the roots of trees anyway and the difference in water availability is not thought to be very significant.

**5.3.3.1** No service drawings have been provided at the time of this report; however, it is understood that new services will be required to connect to the studio, including electricity and water supply, and waste drainage from the toilet. As a retrieval pit can't be located outside of RPAs, a trenchless installation is

not possible. Therefore, a hand dug a trench within RPAs will be required, with roots exposed and protected and then service ducting threaded below or between the roots. Alternatively trial excavations can take place through or soil displacement with an air spade. Using ducting for services threaded through existing rooting activity is good practice because it reduces the need to excavate in the future. Where a hand dug option is agreed, any roots uncovered during the excavations will be dealt with as described in *5.4 Prohibitions and precautions within RPAs*. Soil should be temporarily piled on ground protection boards prior to backfilling. Backfilling within RPAs should be carefully carried out to avoid direct damage to roots and excessive compaction of the soil around them. Hand excavation must be carried out be first loosening soil with forks before careful removal and needs to be monitored by the project AC. If soil displacement tools are used, such as an air spade, this doesn't need to be monitored, just photos provided to the project AC showing both the exposed roots and the same roots after being protected.

**5.3.3.2** The route for the trial excavation, for the services is shown in the Tree protection plan.

**5.3.3.3** If additional excavation is required within RPAs in connection to the services or drainage, or a different route is required, then this area and/or route and the method of excavation and installation must be verified and approved by the project AC before implementation. The options for the installation have been provided in **5.3.3.1** and have been reached from the preference order for techniques used: a) trenchless, b) Broken trench (hand-dug) and c) Continuous trench (hand-dug) as per the NJUG guidelines- *Volume 4, NJUG Guidelines for the planning, installation and maintenance of utility apparatus in proximity to trees*.

**5.3.4** There are no significant landscape or surface changes proposed that require methodology or mitigation. Where removing hard standing if additional soil is required, the depth of this should be minimised and below 100mm. The replacement soil should be similar to that already present, and compaction of the soil avoided.

**5.3.5** No new planting has been recommended therefore no methodology or mitigation has been provided.

**5.3.6** Shading by the existing trees to the proposed development is considered to create insignificant impact given the nature of the proposals and the proposed land use therefore no methodology or mitigation has been provided.

**5.3.7** Pruning of the low canopy of tree T001 trees will ensure that the branches will not encroach on the new studio. This pruning is addressed in **5.8 Access pruning**. The risk of encroachment and potential impact from root expansion will be minimised by the construction method. However, if in setting out of the building the space between the trunk of T001 and the building is under 250mm the project AC should be contacted to assess the implications of the clearance.

**5.3.8** Given the recorded soil type comprising of clay, silt and sand (underlying bedrock), the trees and woody plants in the area of the development it is expected the project engineer will provide suitable foundation specifications accordingly.

**5.3.9** The potential nuisance of leaf drop causing issues with the rainwater collection system will be mitigated using equipment such as leaf guards/ gutter guards or similar.

**5.3.10** There is some space for skips, storage of materials and welfare facilities within the front garden outside the RPAs of the retained trees and light storage on top of the ground protection within the rear garden. These should be located as per the prohibitions and precautions within RPAs. Additional space is available on Oval Road. If additional loading, that exceeds the capacity of the specified ground protection in the rear garden is needed for storage or any other reason, the project AC must be contacted.



## **5.4 Prohibitions and precautions within RPAs**

**5.4.1** No linear mechanical excavation without prior written agreement from the Arboricultural Consultant (AC).

**5.4.2** No excavation, including soil displacement or hand digging without a written method statement from the main contractor having first been approved in writing by the AC

**5.4.3** No excavation without arboricultural site monitoring unless agreed by the AC.

**5.4.4** No lowering of or raising of soil levels unless agreed in writing with the AC.

**5.4.5** No construction of a sealed hard surface.

**5.4.6** No storage of plant or materials, unless on ground protection. This excludes storage of potentially harmful substances which cannot be stored on ground protection or hardstanding unless with prior planning and written agreement from the AC.

**5.4.7** No storage or handling of any chemicals including cement washings, unless the AC approves site-specific protection and mitigation.

**5.4.8** No vehicular access or machinery outside areas of ground protection without prior written agreement from the AC.

**5.4.9** No fire lighting.

**5.4.10** If any other investigative excavation is required within or near to RPAs of retained trees that is not considered in this report, this should be planned and agreed with the AC. Trial excavations can be carried out through careful hand digging or soil displacement with an air spade. Exposed roots should be immediately wrapped with hessian to prevent desiccation or rapid temperature changes. Roots under 25mm may be pruned using a sharp hand tool following consultation with the AC. Roots over 25mm or equivalent sized clumps of roots require consultation with the AC who will be able to advise on whether the roots can be cut.

## **5.5 Further precautions when working near retained trees**

**5.5.1** Any mixing or storage of cement and other substances injurious to tree health, must be at least 10 metres from the RPAs unless specific mitigation is agreed before works go ahead.

**5.5.2** All site operations shall be carefully planned to prevent any contact with any parts of the trees retained.

## **5.6 Tree Protection fencing**

**5.6.1** The proposed scheme involves construction activities near retained trees.

**5.6.2** Tree protection fencing has been specified to create a construction and storage exclusion zone.

**5.6.3** Although it is not practicable to install tree protection fencing around all trees, the same restrictions apply to all trees and RPAs as set out in *5.4 Prohibitions and precautions within RPAs* of this report.

**5.6.4** Potentially harmful substances should not be stored or mixed on RPAs, including RPAs covered by the existing driveway without planning, protection measures (such as bunded areas) and prior written agreement with the AC.

## **5.7 Ground protection measures**

**5.7.1** Although it is expected that light trafficking will take place during the works, compaction is still possible, particularly in periods of wet weather. Therefore, ground protection is specified through part of the RPAs to provide a compaction resistant route to the rear of the garden. The ground protection will consist of a line of ground protection mats, joined lengthways, laid on top of 150mm of woodchip, laid on a geotextile membrane. The ground protection should be laid on the lawn on the western half of the garden, leaving the area of historic hard standing in the lawn uncovered and accessible. This protection is suitable for loading of up to 2 tonnes.

**5.7.2** If loads exceeding 2t are necessary the project AC should be contacted so suitable temporary ground protection can be specified, which is likely to consist of a cellular confinement system such as Cellweb ® TRP system or ArborRaft tree root protection system. The ArborRaft system has the advantage that it does not need filling with stone, which means in some scenarios its positioning is more flexible and the units are easier to move or reuse.

**5.7.3** The temporary ground protection should be positioned in the location shown in the Tree Protection Plan, ref: ASIAMS201- M03 in the Appendix. Mixing should not be carried out on this temporary ground protection unless a bunded area is created and run off precautions followed to avoid soil contamination.

**5.7.4** The loading capacities of the ground protection system specified should be carefully observed and not exceeded throughout the development.

## **5.8 Pruning**

**5.8.1** Access pruning has been deemed necessary to T001. This tree should be lifted to 4m above ground level. These recommendations are provided in *1. Tree survey data* in the appendix.

**5.8.2** Pruning or other remedial action may be required to T004

**5.8.3** Any changes to the project that require pruning may only be conducted following written consent from the AC and a notification of works to the LPA if live wood requires pruning on a tree over 75mm in diameter at 1.5m above ground level. All tree work must be undertaken in accordance with BS3998:2010 and current best arboricultural practices.

**5.8.4** Under no circumstances may construction contractors prune any trees. All tree pruning must be undertaken by suitably qualified and insured arboricultural contractors, under the guidance of the AC.

## **5.9 Other precautions and mitigation**

**5.9.1** None anticipated

### **5.10 Contingency plans**

**5.10.1** A general contingency plan for this project should be prepared by the main contractor for controlling such things as chemical/fuel spillage, runoff from cement washings, sewage or water leaks, site collisions and emergency access into or adjacent to tree protection areas. The plan must be agreed by the project AC before commencement.

## **6. Enquiries**

Any enquiries relating to this report should be addressed, in the first instance, to Ross Fountain, STEM arboricultural consultancy.

## 7. Appendix



## 1. Tree Survey data

Ref.	Species	Measurements	General Observations	RPA	Phys. Cond.	Struct. Cond.	Pre construction recommendations	Ret. Cat.
T001	Sycamore ( <i>Acer pseudoplatanus</i> )	Height (m): 15 Stem Diam(mm): 600 Spread (m): 6N, 5E, 3S, 5W Crown Clearance (m): 3 Lowest Branch (m): 4(E) Life Stage: Mature Rem. Contrib.: 20+ Years	Within neighbouring land, location and measurements estimated. Proliferation of ivy which is obscuring observations of the trunk and canopy. Trunk leans to the North above the garden of 1a and appears to be in contact with the boundary wall, which appears to have some deformation. May also be in contact with the roof of the existing timber building. Failed hanging branch in the N side of lower canopy (above the roof of the existing timber building).  Minor deadwood visible on S side and relatively sparse canopy although foliage that is visible appears to have reasonable vitality.	Radius: 7.2m. Area: 163 sq m.	Fair	Fair	It is recommended that the landowner has the tree inspected by a suitably qualified person so the risk of harm given the proposed change in land use is assessed. It is recommended that the low canopy is lifted to 4m agl over the garden of 1a to enable the erection of the proposed studio. Also, it is recommended that any deadwood or hanging deadwood over 25mm in diameter within falling distance of the garden of 1a is removed.	B1
T002	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1.5W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.3m. Area: 5 sq m.	Fair	Fair		C2
T003	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4 Stem Diam(mm): 60 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: <10 years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Majority of the canopy is dead with only a small amount of live growth in the upper canopy.	No RPA due to Retention Category of U.	Fair	Fair		U
T004	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 80 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.0m. Area: 3 sq m.	Fair	Fair		C2
T005	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 90 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.1m. Area: 4 sq m.	Fair	Fair		C2

Ref.	Species	Measurements	General Observations	RPA	Phys. Cond.	Struct. Cond.	Pre construction recommendations	Ret. Cat.
T006	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 120 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.4m. Area: 6 sq m.	Fair	Fair		C2
T007	Lawson cypress( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 120 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5 (E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.4m. Area: 6 sq m.	Fair	Fair		C2
T008	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 80 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.0m. Area: 3 sq m.	Fair	Fair		C2
T009	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 80 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.0m. Area: 3 sq m.	Fair	Fair		C2
T010	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 70 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 0.8m. Area: 2 sq m.	Fair	Fair		C2
T011	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 70 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 0.8m. Area: 2 sq m.	Fair	Fair		C2

Ref.	Species	Measurements	General Observations	RPA	Phys. Cond.	Struct. Cond.	Pre construction recommendations	Ret. Cat.
T012	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 50 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 0.6m. Area: 1 sq m.	Fair	Fair		C2
T013	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 90 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.1m. Area: 4 sq m.	Fair	Fair		C2
T014	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 130 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.6m. Area: 8 sq m.	Fair	Fair		C2
T015	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 4.5 Stem Diam(mm): 80 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Relatively sparse canopy with minor Deadwood.	Radius: 1.0m. Area: 3 sq m.	Fair	Fair		C2
T016	Lawson cypress ( <i>Chamaecyparis lawsoniana</i> )	Height (m): 5.5 Stem Diam(mm): 150 Spread(m):1.5N, 2E, 2.5S, 1W Crown Clearance (m): 2 Lowest Branch (m): 2.5(E) Life Stage: Early Mature Rem. Contrib.: 40+ Years	Part of a row of trees that is assumed was planted for screening. Previously topped with previous pruning points around 2m agl. Has grown more freely in recent years without management as a hedge. Minor deadwood.	Radius: 1.8m. Area: 10 sq m.	Fair	Fair		C2

Ref.	Species	Measurements	General Observations	RPA	Phys. Cond.	Struct. Cond.	Pre construction recommendations	Ret. Cat.
T017	Common ash ( <i>Fraxinus excelsior</i> )	Height (m): 15 Stem Diam(mm): 620 Spread (m): 7.5N, 6.5E, 3S, 6.5W Crown Clearance (m): 4 Lowest Branch (m): 4(E) Life Stage: Mature Rem. Contrib.: 10+ Years	Growing at the boundary. Gap in the boundary wall is providing some growing space, but the trunk has filled the space with adaptive growth in the N side. Unable to inspect all of the base and lower trunk. Relatively small trunk lean to the N with an asymmetrical crown distribution biased to the N. Relatively sparse canopy with minor deadwood throughout. Small dead branch with dead leaves in NE canopy (differentiated from groups of seeds which are more common), indicating the impacts of Ash dieback ( <i>Hymenoscyphus fraxineus</i> ). Therefore, life expectancy is considered to be limited. Height estimated.	Radius: 7.4m. Area: 172 sq m.	Fair	Fair		C1
T018	Japanese maple ( <i>Acer palmatum</i> )	Height (m): 7 Stem Diam(mm): 200 Spread (m): 3N, 1E, 3S, 3W Crown Clearance (m): 2.5 Lowest Branch (m): 3(N) Life Stage: Mature Rem. Contrib.: 20+ Years	Within neighbouring land, measurements and position estimated. Not surveyed, observations made from garden of 13a. Vitality appears to be good.	Radius: 2.4m. Area: 18 sq m.	Fair	Fair		B1
T019	Cultivar apple ( <i>Malus domestica</i> )	Height (m): 4 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Lowest Branch (m): 3(N) Life Stage: Early Mature Rem. Contrib.: 20+ Years	Within neighbouring land, measurements and position estimated. Not surveyed, observations made from garden of 13a.	Radius: 1.4m. Area: 6 sq m.	Fair	Fair		C1
T020	Evergreen magnolia ( <i>Magnolia grandiflora</i> )	Height (m): 5.5 Stem Diam(mm): 180 Spread (m): 1.5N, 2E, 2S, 2W Crown Clearance (m): 2 Lowest Branch (m): 3 (S)Life Stage: Early Mature Rem. Contrib.: 20+ Years	Within neighbouring land, measurements and position estimated. Not surveyed, observations made from garden of 13a. Relatively sparse canopy.	Radius: 2.2m. Area: 15 sq m.	Fair	Fair		B1
T021	Persian ironwood "Vanessa" ( <i>Parrotia persica</i> )	Height (m): 5 Stem Diam(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Lowest Branch (m): 3(S) Life Stage: Early Mature Rem. Contrib.: 20+ Years	Street tree within Oval Road, outside No. 13. Good vitality. Canopy clearance over the road, approximately 3.5m agl.	Radius: 1.6m. Area: 8 sq m.	Good	Fair		C1




2. Tree constraints plan

STEM arboricultural consultancy  
13a Oval Road

Page size: A4

1 : 175



Tree constraints plan- ASIAMS201-M01





### 3. Tree Protection Plan

STEM arboricultural consultancy  
13a Oval Road

Page size: A4

1 : 175



Tree protection plan- ASIAMS201- M03

4. Arboricultural sequencing of events and site monitoring

Stage	Event
Stage 1	Project arboricultural consultant (AC) appointed
Stage 2	Tree works to be carried out once planning permission granted, or prior to planning with appropriate notification given to LPA (for pruning of live wood).
Stage 3	Main contractor supplied with arboricultural report ASIAMS201.1. Main contractor to supply report to secondary contractors and brief as necessary. Main contractor to prepare contingency plan and provide to AC
Stage 4	Site set-up as per tree protection plan ASIAMS201 M-03. A copy of the TPP should be available on site for the reference of all contractors
Stage 5	Once tree protection measures are in place, and prior to works beginning, a site visit by the AC is required. This site visit and any subsequent AC site visit should use an auditable system of site monitoring which should be made available to the landowner on request.
Stage 6	Following the initial site visit by the AC works can commence. Following this commencement an AC visit is required during the screw pile installation and excavation for services, and every 2 months until completion of the project. This is in order to ensure continuous tree protection, avoid potential breaches of planning and delays to the development
Stage 7	When works are complete, and machinery and stored materials are removed the tree protection measures can be removed.
Stage 8	Final visit from AC to provide final audit and sign off project.

**Note: If at any point during the development any changes to the project involving the trees and woody plants- including but not excluding others: tree protection measures, pruning, excavation within or near to RPA’s- consultation must be made with the AC in writing. The AC will advise on the matter and a site visit to oversee operations may be required.**

## 5. Reference material

BS5837:2012 Trees in Relation to Design, Demolition and Construction - Recommendations.

BS3998:2010 Tree work. Recommendations.

Tree Preservation Orders: A Guide to the Law and Good Practice.

NJUG 10 - Guidelines for the planning, installation and maintenance of Utility Services in relation to trees.

BS8206: Part 2: 2008 Code of Practice for Daylighting.

Site Layout Planning for Daylight and Sunlight. A Guide to Good Practice.

CIBSE: Daylighting and window design, lighting guide LG 10: 1999.