

To be erected prior to the commencement of all works on site, and retained in place throughout construction.

To comprise of 1.1m to 1.2m tall welded mesh or plastic interlocking panels on fixed legs or a flat base plate. Panels are to be joined together using a integral couplers.

All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

To be erected prior to the commencement of all works on site, and retained in place throughout construction.

To comprise of 1.1m to 1.2m tall welded mesh or plastic interlocking panels on fixed legs or a flat base plate. Panels are to be joined together using a integral couplers.

All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

KEEP OUT

Do **not** move this fence

TOWN & COUNTRY PLANNING ACT 1990  
TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS  
AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER.  
CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL  
PROSECUTION  
  
ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN  
PERMISSION OF THE LOCAL PLANNING AUTHORITY



A construction exclusion zone (CEZ) is a designated area where there is to be no construction activity what-so-ever. Access to the area for construction personnel or machinery is strictly prohibited and there is no scope for materials or waste storage etc.

The existing hard surfacing within the RPAs of T03, T05 & T06, as depicted on the Tree Protection Plan (Arbtech TPP 01) must be retained for the duration of the project. If this is removed, it shall be done so under direct arboricultural supervision and replaced with suitable ground protection, suitable of withstanding the likely loading from the site.

New temporary ground protection should be capable of supporting scaffolding supports without being distorted or causing compaction of underlying soil.

*Note* The ground protection might comprise one of the following:

- a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100mm depth of woodchip), laid onto a geotextile membrane;

For situations other than those described in a) or b), the ground boarding is to be designed by a suitably qualified person to an engineering specification in conjunction with arboricultural advice, to be able to support the expected loading to be placed upon it.

In all cases, the objective of the ground boarding is to avoid compaction

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be

undertaken within the root protection areas. This will include:

1. Pre-commencement site meeting.
2. Location of protective measures.
3. Supervised erection of scaffolding.
4. Supervised dismantling of scaffolding.
5. Arboricultural sign off and removal of protective measures.

Please refer to Arbtech Consulting Ltd. Tree Schedule and

Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the the development maybe implemented without detriment to retained trees.





## Tree Work Schedule



All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations.

All tree work is to be undertaken in accordance with British Standard BS 3968:2010 Tree work - Recommendations.

All arising are to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.



10m

Key:				
Tree Nos.	<b>T01</b>	Tree Canopies:		Trunks:
RPA's:		Category 'B' trees:		Category 'C' trees:
Protective fencing:		Prohibitive fencing - Pedestrian:		Ground boarding:
<p>All dimensions should be checked on site. No dimensions are to be taken from this drawing. Should only a few dimensions be taken, the following are suggested: GC, noted for respondents for measurement of the tree canopy with a laser. The drawing is intended to be a plan view of the layout or design only, and relates only to the placement or retention of trees.</p> <p>Nothing in this plan is to be used as a definitive part of the layout or design or retention of trees or method statement. An architect or structural engineer should be consulted over any matters of construction, detailing or specification and for any standards or regulatory requirements relating to proposed structures. Part A detailing or construction details should be used.</p> <p>Nothing in this drawing was produced in colour - a monochrome copy should not be relied upon.</p>				