

SJ Stephens Associates

ARBORICULTURAL, LANDSCAPE &
MANAGEMENT CONSULTANTS

Savernake Barn
Stokke Common
Great Bedwyn
Marlborough
Wiltshire SN8 3LL
Tel: 01672 871 862
www.sjstephens.co.uk
e: info@sjstephens.co.uk

Arboricultural Impact Assessment

- Tree Survey
- Tree Protection Plan
- Arboricultural Method Statement

For:-

A Basement

At:-

No 4 The Grove
Highgate
London
N6 6JU

On behalf of:-

FIJ PTC Ltd
Level 8, Ilona Rose House,
Manette Street
London
W1D 4AL

Prepared by:

Simon Stephens MA Oxon, Dip
Arb(RFS), MArborA, C Env. MICFor
Email: simon@sjstephens.co.uk

Survey Date: 20th January 2023
Report Date: 5th July 2023
Project no: 2057

CONTENTS

- 1 BACKGROUND**
- 2 SURVEY DETAILS AND SCOPE**
- 3 SURVEY LIMITATIONS**
- 4 LEGAL PROTECTION OF TREES**
- 5 ARBORICULTURAL METHOD STATEMENT**
- 6 ARBORICULTURAL IMPACT ASSESSMENT**
- 7 REFERENCES**

Appendices

- A Tree Protection Plan: drawing no: 2057-03**
- B Tree Schedule**
- C BS 5837:2012 - Trees in relation to design, demolition and construction, Table 1**
- D Tree Protection Fencing Detail**
- E Proposed Site Plan**

1 BACKGROUND

- 1.1** This Arboricultural Impact Assessment has been instructed by Soda Studio, on behalf of FIJ PTC Ltd to specify tree protection measures and assess the arboricultural impact of the proposed construction of a basement at 4 The Grove.
- 1.2** Trees were surveyed, with findings shown in the Tree Schedule in Appendix B and plotted on the Tree Protection Plan in Appendix A. This also shows tree protection measures, which are specified in the Arboricultural Method Statement in section 5 below. The arboricultural impact is assessed in section 6, which assumes that these measures are followed.
- 1.3** The tree survey was undertaken, and this report has been prepared, by Simon Stephens MA Oxon, Dip Arb (RFS), MArborA, C Env, MICFor a Registered Consultant with the Arboricultural Association, with over 20 years relevant experience.
- 1.4** This survey and report have been prepared in accordance with the recommendations of BS 5837:2012, Trees in relation to design, demolition and construction - Recommendations.
- 1.5** Documentation supplied:
 - Topographical Survey
 - SJ Stephens Associates, Tree Constraints Plan, drawing no 2057-01
 - Soda, Proposed Site Plan: drawing no A482-A-02B-P01

2 SURVEY DETAILS AND SCOPE

- 2.1 The site survey included trees and shrubs, within influencing distance of the proposed development, with a stem diameter over 75mm at 1.5m height, as shown located on the Tree Protection Plan, included as Appendix A.
- 2.2 Tree inspection took place from ground level with the use of binoculars, sounding hammer and metal probe using the Visual Tree Assessment method (Mattheck & Breloer 1994). The presence and condition of bark and stem wounds, cavities, decay, fungal fruiting bodies and any structural defects that could increase the risk of structural failure were noted.
- 2.3 Tree diameters were measured using a girthing tape and tree heights were measured using a hypsometer. Where use of a tape was restricted by site factors, diameters were estimated, with the diameter recorded in the tree schedule as eg "est 300".
- 2.4 At the time of the survey, the weather was fine with no restrictions to visibility. Broadleaf trees were not in leaf. There were no limitations to access around the trees.
- 2.5 Tree details are shown on the Tree Protection Plan included as Appendix A. Tree locations have been taken from the topographical survey provided. Where not included on the topographical survey, they have been determined by measuring distances from features shown on the plan, using a laser measuring device. The following information was recorded for each tree, and is shown in the Tree Schedule included as Appendix B:
- **Number:** an identity number for each tree, prefixed with a "T", which cross references locations shown on the plan with the schedule in Appendix B. Where a number of trees are located close together and are similar in character and management requirements, they have been treated as a Group under a single number, prefixed with a "G".
 - **Species:** common name.
 - **Tree height:** approximate height in metres.
 - **Stem diameter:** diameter in millimetres, taken at 1.5m above ground. Where there are a number of stems, stem diameters are recorded in the condition column.
 - **Branch spread:** approximate spread in metres to N,S,E and W of the trunk. The approximate branch spread is drawn on the plan.
 - **Canopy clearance:** approximate height of the canopy above ground. Where a significant, low lateral branch is present, its height and direction of growth is included in the Condition column.
 - **Age class:** Young, Semi-mature, Early mature, Mature, Over-mature, Veteran.
 - **Condition:** features that affect the safe useful life expectancy and amenity of the tree, including the presence of decay or any physical defect.
 - **Management Recommendations:** recommendations to ensure the health and safety of the tree, within the future development.
 - **Estimated Remaining Contribution:** <10 years, 5-15 years, 10-20 years, 15-30 years, 20-40 years, >40 years.

- **Category grading:** tree classification taken from BS 5837:2012, Trees in relation to design, demolition and construction (see Appendix C for details), as follows:
 - Category U: Unsuitable for retention, trees with less than 10 years life expectancy, normally recommended for removal (Red)
 - Category A: high quality trees, able to make a substantial contribution for at least 40 years, normally retained unless there is an over-riding reason for removal and appropriate mitigation. (Green)
 - Category B: moderate quality trees, able to make a significant contribution for at least 20 years, normally retained. (Blue)
 - Category B/C: an intermediate category between categories B and C (not specifically described in BS5837). Trees, which should be retained wherever possible, providing retention does not unreasonably constrain the layout. (Blue)
 - Category C: low quality, in adequate condition to remain for at least 10 years, or young trees <150mm stem diameter. Trees which can be removed to allow the desired layout or new planting. (Grey)

For category A, B and C trees, a subcategory has been allocated, providing information on the reasons for selection of a specific category, as follows:

- Subcategory 1: mainly arboricultural values.
 - Subcategory 2: mainly landscape values.
 - Subcategory 3: mainly cultural values, including conservation.
- Trees have been classified irrespective of the possible proximity to future construction. The BS 5837 category is colour coded, as indicated above, on the plan included as Appendix A.
 - **Protection Distance:** the protection distance in metres required to provide the Root Protection Area recommended in BS 5837, assuming a circular area centred on the tree.
 - **Root Protection Area (RPA):** the area in m², as recommended in BS 5837, to provide sufficient rooting area to ensure tree survival and which, in most situations, should be fenced off to prevent root damage from construction activities.

3 SURVEY LIMITATIONS

- 3.1 No internal decay devices, or other invasive tools to assess tree condition, were used.
- 3.2 No soil excavation or root inspection was carried out.
- 3.3 This survey has not considered the effect that trees or vegetation may have on the structural integrity of future building through subsidence or heave.

- 3.4** The tree survey has been undertaken for planning purposes. Although any obvious structural defects have been noted, a Tree Hazard Assessment has not been carried out. Mature trees close to highly populated areas or public highways should normally be checked for safety annually, by a suitably qualified person.

4 LEGAL PROTECTION OF TREES

- 4.1** Since the site is covered by a Conservation Area, six weeks notification must be given to the Local Planning Authority of any intended tree surgery works.
- 4.2** Once planning permission has been granted, provided the application clearly shows any trees to be removed or pruned, this overrides protection provided by Tree Preservation Orders or Conservation Areas, provided the work is necessary to implement the approved development. If not essential, a separate tree work application will need to be submitted for trees protected by a Tree Preservation Order.

5 ARBORICULTURAL METHOD STATEMENT

5.1 Site Overview

- 5.1.1** The proposal is for construction of a basement under the front garden which will connect to an existing basement wine cellar. The proposed site plan is included as Appendix E and the footprint of the proposed basement has been added to the survey drawing, along with tree details, to create the Tree Protection Plan attached as Appendix A.
- 5.1.2** There is a mature lime tree(T1) growing in the pavement outside the property and a magnolia(T2) growing in the front garden.

5.2 Tree Work

- 5.2.1** Details of proposed tree works are included in the Tree Schedule included as Appendix B.
- 5.2.2** Two trees are proposed for removal, as detailed in section 6.1 below.
- 5.2.3** All tree work must be undertaken to the standards set out in BS 3998:2010 Tree work – Recommendations.

5.3 Root Protection Areas

5.3.1 Root Protection Areas are shown for all trees in the tree schedule included as Appendix B. They are also shown for all retained trees, as circular areas centred on the trunk, on the Tree Protection Plan included as Appendix A. Where there are physical obstructions to root growth the Root Protection Area should be shown as an equivalent area that is more likely to reflect actual root growth. The Root Protection Area shows the area around a tree in which all construction activity must normally be excluded, unless appropriate protection measures are implemented.

5.4 Tree Protection Fencing

5.4.1 Tree Protection Fencing must be erected where shown on the Tree Protection Plan, included as Appendix A. This will provide full protection of the Root Protection Areas of all retained trees within the site, other than for:

- the area shaded cyan on the Tree Protection Plan, indicating a Ground Protection Area, where roots must be protected, as described in section 5.5 below.
- the area cross hatched red on the Tree Protection Plan, where there will be excavation at the edge of the Root Protection Area of T1, and where hand excavation must be used, as described in section 5.6, to minimise potential root damage.

5.4.2 Tree works can be completed before Tree Protection Fencing is erected, however no contractors plant or vehicles must be allowed to track within the Root Protection Areas unless ground protection panels are laid.

5.4.3 Tree Protection Fencing must be from weldmesh panels, at least 2m high, securely fixed, with wire or scaffold clamps, to a rigid framework. This framework must be constructed from scaffold tubes with vertical tubes, at a maximum interval of 3m and driven into the ground at least 0.6m. The structure must be well braced to resist impacts, constructed as per Figure 2 of BS5837:2012, which is reproduced in Appendix D.

5.4.4 After erection of Tree Protection Fencing and installation of ground protection, 2 days notice must be given to the Local Planning Authority before demolition or construction, including any ground work, starts on site.

5.4.5 Tree Protection Fencing must be maintained and retained for the duration of the works, or until such time as agreed in writing with the Local Planning Authority.

5.4.6 If preferred, timber hoarding can be used instead of Tree Protection Fencing, provided it is at least 2m in height and is of solid timber construction.

5.4.7 Weatherproof notices must be fixed to the Tree Protection Fencing, and maintained, stating:-

**TREE PROTECTION AREA
KEEP OUT**

TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS
AND CONSERVATION AREA STATUS
CONTRAVENTION MAY LEAD TO CRIMINAL PROSECUTION
THE FOLLOWING MUST BE OBSERVED BY ALL PERSONS:

- The Protection Fence must not be moved
- No person or machine must enter the area
- No materials or spoil must be deposited
 - No excavation must be permitted

ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN
PERMISSION OF THE LOCAL PLANNING AUTHORITY

5.5 Ground Protection Area

5.5.1 The Ground Protection Area, which is shaded cyan on the Tree Protection Plan, contains hard surfacing. However, ground protection panels must be laid to ensure there is no deterioration of the surfacing, compaction and/or rutting which could damage roots.

5.5.2 Trakmats, as supplied by either the Marwood Group, (www.marwoodgroup.co.uk) or Ground-Guards, (www.ground-guards.co.uk) or a similar approved product, must be used, laid to manufacturers guidelines, with adjacent panels held together with connectors.

5.5.3 Ground protection must be laid before any construction starts on site and must be maintained in good condition until all construction operations have been completed. Ground protection must be fit for purpose and be replaced with an alternative product if panels start to move or any sign of ground compaction is seen.

5.5.4 This area can be used for site parking and storage of materials, apart from any materials that could have toxic leachate. In particular, cement products, oils lubricants and tanalised timber must not be stored, and concrete must not be mixed, in this area.

5.6 Hand Dig Areas

5.6.1 The Hand Dig trench, shown cross-hatched red on the Tree Protection Plan, must be dug to a depth of 1.5m by hand, neatly severing any roots found, using secateurs or a hand saw. Any further excavation required, either to a greater depth or further from the tree, can be carried out with an excavator, since it is unlikely that any further significant live roots will be found.

- 5.6.2 Heavy-duty polythene must be used to line the side of the trench adjacent to the trees, before concrete is poured, to avoid the toxic effects of cement on tree roots.
- 5.6.3 On no account must use of an excavator be used in the top 1.5m of the Hand Dig area, which would rip roots and cause unnecessary damage.
- 5.6.4 Construction of the basement will necessitate reconnection of services. If any excavation is required within Root Protection Area, this must be undertaken by hand working around any roots found.

5.7 General measures

- 5.7.1 No construction activity whatsoever, including routing of underground services, storage of materials or on-site parking, must be allowed within Root Protection Areas, other than that specifically described above.
- 5.7.2 No mixing or storage of cement, concrete, oil, fuel, bitumen or other chemicals must be permitted within 10m of the trunk of any retained trees, nor in any position where the slope of the ground could lead to contamination of the Root Protection Area.
- 5.7.3 Fires must not be lit in a position where their flames could extend to within 10m of foliage, branches or trunk.
- 5.7.4 Landscape works carried out within Root Protection Areas must be undertaken with great care so as not to damage shallow roots. Tractor mounted rotovators or other heavy mechanical cultivation must not be used within the Root Protection Areas.
- 5.7.5 If any tree shown for retention is removed, uprooted or destroyed, another tree must be planted in the same location, at a size and species to be agreed in writing with the Local Planning Authority.
- 5.7.6 A copy of this report and the Tree Protection Plan must be kept on site and must be fully understood by the Site Agent.

5.8 Bat roosts

- 5.8.1 The current legislation makes it a criminal offence to disturb, damage or destroy any bat roost or hibernation area. Contractors must be reminded of their responsibilities and should contact the relevant authorities if any signs of bats are found.

5.9 Birds

- 5.9.1 The current legislation makes it a criminal offence to disturb nesting birds. The nesting season is generally assumed to be from 1st March to 31st July, however this can vary depending on species and location. During these months a careful inspection must be made before work commences and works must be postponed if active nests are found.

5.10 Arboricultural Supervision

- 5.10.1 A qualified Arboricultural Consultant must be retained during the period of construction to carry out the following:
- to liaise with the contractor, prior to construction or demolition starting on site, to ensure this Arboricultural Method Statement is fully understood and can be complied with in full. If any revisions are required, a revised Arboricultural Method Statement must be approved by the Local Planning Authority, prior to construction or demolition starting on site.
 - as necessary, to advise on any issues at the request of the local planning authority, the developer, architect or contractor.

The details of any site visit must be recorded using a site visit proforma, with copies circulated to the contractor, developer and the local authority Tree Officer within 3 working days of the visit.

6 ARBORICULTURAL IMPACT ASSESSMENT




- 6.1 The following trees / groups, categorized as per BS 5837 (see Appendix C for details), are proposed for removal:
- Category C – low quality:
 - T3 – a 3m Japanese maple
 - T4 – a 1.9m apple tree
- 6.2 No trees of any significance are proposed for removal and protection measures have been specified to protect the Root Protection Area of all retained trees.
- 6.3 The new basement will necessitate the excavation of 5m², or less than 3% of the Root Protection Area of T1. This degree of incursion is unlikely to have any effect on the health of the tree, particularly since footings for the brick wall running along the boundary are likely to have acted as a root barrier to any roots that might have grown this distance from the tree.
- 6.4 Provided the recommendations in this report are followed, the arboricultural impact of this development on existing tree cover is considered acceptable. Arboricultural supervision has been included to assist with tree protection measures.

7 REFERENCES

- *BS5837:2012 Trees in relation to design, demolition and construction – Recommendations.*
- *BS3998:2010 Tree Work. Recommendations.*

Brick Wall
Ivy
Hand Dig Trench

T3
Japanese Maple
C2



Existing Wine Cellar
(hatched brown)

Proposed Basement
(shaded orange)

Key

- Category U (Red circle)
- Category A (Green circle)
- Category B (Blue circle)
- Category C (Grey circle)
- Crown spread: retained trees (Green circle with crosshairs)
- Trees For Removal (Red circle with slash)
- Root Protection Area (White circle with red border)
- Tree Protection Area (White circle with blue border)
- Tree Protection Fence (Pink line)
- Ground Excavation Area - ground panels (Light blue hatched)
- Hand Dig Area (Orange hatched)

SJ Stephens Associates
Savernake Barn, Stokke Common
Great Bedwyn
Marlborough
Wiltshire SN6 3LL
01672 871862
www.sjstephens.co.uk

FOR TITLE
4 THE GROVE
PROPOSED BASEMENT

DRAWING TITLE
TREE PROTECTION PLAN

DRAWING NUMBER
2057-03

REVISIONS

NO	DATE	BY
1	1:100tA1	5JSS

Tree/ Group No.	Species	Height (m)	Stem Diam. at 1.5m (mm)	Branch Spread (m)				Canopy Clearance (m)	Age Class	Observations	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading	Protect ion Distance (m)	Root Protect. Area (m ²)
				N	S	E	W								
T1	Lime	16.5	620	4	4	3.5	4.5	2.1	Mature	Bifurcates at 2.2m. Reduced 2-3 years ago. Reasonable vigour	>40	A2	7.4	174	
T2	Magnolia	4.5	160	4.5	1	4	2.5	1.8	Mature	Twin stems from 0.2m - 110mm and 120mm - both leaning to north. Good vigour	15-30	B2	1.9	12	
T3	Japanese Maple	3	40	2	1	1	1	1.3	Young	Tight fork between two stems at 1.3m, with included bark.	>40	C2	0.5	1	
T4	Apple	1.9	30	1	1	0.5	0.5	1.2	Young	Remove to construct basement	>40	C2	0.4	0	


BS 5837:2012, Table 1 Cascade chart for tree quality assessment

Category and definition	Criteria (including subcategories where appropriate)	Identification on plan
Trees unsuitable for retention (see Note)		
Category U Those in such a condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years	<ul style="list-style-type: none"> Trees that have a serious, irremediable, structural defect, such that their early loss is expected due to collapse, including those that will become unviable after removal of other category U trees (e.g. where, for whatever reason, the loss of companion shelter cannot be mitigated by pruning) Trees that are dead or are showing signs of significant, immediate, and irreversible overall decline Trees infected with pathogens of significance to the health and/or safety of other trees nearby, or very low quality trees suppressing adjacent trees of better quality <p><i>NOTE Category U trees can have existing or potential conservation value which it might be desirable to preserve; see 4.5.7.</i></p>	Canopy coloured red
Trees to be considered for retention		
Category A Trees of high quality with an estimated remaining life expectancy of at least 40 years	<p>1 Mainly arboricultural qualities</p> <p>Trees that are particularly good examples of their species, especially if rare or unusual; or those that are essential components of groups or formal or semi-formal arboricultural features (e.g. the dominant and/or principal trees within an avenue)</p> <p>2 Mainly landscape qualities</p> <p>Trees, groups or woodlands of particular visual importance as arboricultural and/or landscape features</p> <p>3 Mainly cultural values, including conservation</p> <p>Trees, groups or woodlands of significant conservation, historical, commemorative or other value (e.g. veteran trees or wood-pasture)</p>	Canopy coloured green
Category B Trees of moderate quality with an estimated remaining life expectancy of at least 20 years	<p>Trees that might be included in category A, but are downgraded because of impaired condition (e.g. presence of significant though remediable defects, including unsympathetic past management and storm damage), such that they are unlikely to be suitable for retention for beyond 40 years; or trees lacking the special quality necessary to merit the category A designation</p> <p>Trees present in numbers, usually growing as groups or woodlands, such that they attract a higher collective rating than they might as individuals; or trees occurring as collectives but situated so as to make little visual contribution to the wider locality</p> <p>Trees with material conservation or other cultural value</p>	Canopy coloured blue
Category C Trees of low quality with an estimated remaining life expectancy of at least 10 years; or young trees with a stem diameter below 150 mm	<p>Unremarkable trees of very limited merit or such impaired condition that they do not qualify in higher categories</p> <p>Trees present in groups or woodlands, but without this conferring on them significantly greater collective landscape value; and/or trees offering low or only temporary/transient landscape benefits</p> <p>Trees with no material conservation or other cultural value</p>	Canopy coloured grey

Figure 2

Key

- 1 Standard scaffold poles
- 2 Heavy gauge 2 m galvanised tube and welded mesh infill panels
- 3 Panels secured to uprights and cross-members with wire ties
- 4 Ground level
- 5 Uprights driven into the ground until secure (minimum depth 0.6 m)
- 6 Standard scaffold clamps



Examples of above-ground stabilising systems

Figure 3a

Stabiliser strut with base plate secured with ground pins







Figure 3b

Stabiliser strut mounted on block tray



© ARCHITECT'S COPYRIGHT RETAINED

GENERAL NOTES

- 1 All dimensions to be checked on site.
- 2 Use figured dimensions only. Queries to be directed to the Architect.
- 3 Refer to Structural Engineer's drawings for details relating to structure.
- 4 Any discrepancies between the Architect's drawings and those by any other party to be reported immediately.
- 5 All drawings are not for construction unless explicitly marked for this purpose.

GENERAL NOTES ON MATERIALS




Materials to comply with appropriate British Standards or Agreement Certificate stamped and independently certified or otherwise to show their suitability. Materials should be in accordance with BS8000 series of documents and other accepted good practice (e.g. Quality assured to ISO9000).


GENERAL NOTES ON PRINTING

All drawings to be printed in colour.

NOTES
DRAWINGS BASED ON SURVEY INFORMATION RECEIVED FROM MSA ON 07/10/2022

KEY

-  EXISTING WALLS
-  PROPOSED WALLS
-  PROPOSED BASEMENT STRUCTURE



New thermally insulated plastered lining with integrated basement waterproofing system

Proposed basement structure set back from front boundary

Existing lightwell retained

New opening & door formed in existing Cellar wall to provide access to Basement

P03	26.06.24	ISSUED FOR PLANNING & LBC
P02	29.11.23	ISSUED FOR PLANNING & LBC
P01	20.06.23	ISSUED FOR PLANNING & LBC

rev	date	amendment
-----	------	-----------

SODA

1 Bouchier Street
London
W1D 4HX
studio@sodastudio.co.uk
sodastudio.co.uk

job title
NO. 4 THE GROVE

drawing title
PROPOSED GA PLANS
LOWER GROUND FLOOR

status	PLANNING	drawing no.	revision
scale	1:100 @A3 1:50 @A1	02B	P03
job no.	A482		

