Our Ref:P24-0500/DCYour Ref:DKDirect Dial:01279 648076Email:dclaydon@barker-associates.co.ukDate:03 July 2024



Head Office Majesty House Avenue West Skyline 120 Braintree Essex CM77 7AA

Planning Case Officer Camden Council Planning Department 5 Pancras Square Kings Cross London N1C 4AG

Dear Sirs

31 Willoughby Road- Proposed Basement Works

We confirm that the following document has been reviewed and is to be read in conjunction with the Barker Associates Design Philosophy report and associated drawings.

1. Cranbrook Basement Design and Construction Ltd – Construction Method Statement ref 2362 dated 18th April 2024.

Should you have any queries on the above or require any additional information please do not hesitate to contact us.

Yours sincerely,

Play


Barker Associates | Daniel Claydon B.Eng (Hons) C.Eng M.I.Struct.E

W: barker-associates.co.uk E: mail@barker-associates.co.uk



31 Willoughby Road London NW3 IRT

Basement Engineering Method Statement



Construction Method Statement – 31 Willoughby Road - 18.04.24 - DK

Construction Method Statement

Client: Mr J Przewozniak & Ms M Eleuteri

Document details:

Project number:	2362
Issue date:	18 th April 2024
Written by:	David Kavanagh
Reviewed by:	Mr Daniel Claydon Barker Associates BEng hons CEng MIstructE

-

Revisions:

Contents:

1.00	Introduction	4
2.00	Project overview	4
3.00	Site investigation	4/5
4.00	Site preparation & enabling works	5/6
5.00	Demolition and strip out	6
6.00	Underpinning	6/7
7.00	Dewatering / Hydrology Summary	7
8.00	Below Ground Drainage	8
9.00	Conclusion	8

Appendices:

a	Hoarding	Layout/Site	Setup
---	----------	-------------	-------

- b Architectural Plans
- c Dewatering Details
- d Propping Details
- e Site Investigation Report
- f Membrane System

I.0 Introduction

- 1.01 This Method Statement has been prepared for Mr J Przewozniak & Ms M Eleuteri in connection with the construction of a proposed Basement at 31 Willoughby Road NW3 IRT.
- 1.02 This Method Statement is based upon drawings submitted for Planning approval to Camden Council produced by Cranbrook Basement Design and Construction Ltd – drawing references relating to which are as follows; 2362/100.1/101.1/102.1/103.1/104.1/105.1/106.1/107.1/108.1/109.1 and 2362/200.1/201.1/202.1/203.1/500/501.
- 1.03 The Structural and Technical Details to be relied upon will be produced for the Client by Barker Associates.
- 1.04 A copy of the Structural Engineering calculations has been included with this planning application.

2.00 Project Overview

- 2.01 The subject Property is located on the Willoughby Rd, a short distance from both Hampstead High Street and Hampstead Heath.
- 2.02 Parking restrictions exist immediately outside the property, so parking suspensions will be required.
- 2.03 The Property has been constructed with existing Ground, First, Second and Third/Loft floor levels and is of brick wall construction with tiled pitched roof over.
- 2.04 An application will be required to Camden Council for storage of materials and appropriate enclosure licenses to execute the works.
- 2.05 Party Wall Notices will be served upon all of the adjoining owners.
- 2.06 There are no obvious structural defects visible upon initial inspection. The Property is in a good general condition, as would be expected given its age and construction.

3.00 Site Investigation

- 3.01 Geotechnical and Environmental Servics were commissioned to carry out a number of boreholes, including a 4.5 metre deep borehole in the front garden of the property.
- 3.02 The site investigation took place on 13th Jan 2016. The borehole that we refer to in this report was located within the front garden. As identified within the factual report, the borehole extended to a depth of 4.5 metres.
- 3.03 From the depths of 0.00m to 1.70m the ground conditions encountered were found to contain made ground (brown to dark brown sandy silty clay with gravel, ash, charcoal, rootlets and brick fragments).
- 3.04 From the depths of 1.70m to 2.40m made ground (orange-brown and grey mottled slightly silty clay with rare brick fragments) was encountered.
- 3.05 From the depths of 2.40m to 3.75m firm greenish grey and orange-brown slightly silty clay with carnbonaceous material and gravel encountered.
- 3.06 At a depth of 3.75 firm becoming stiff pale orange-brown becoming brownish grey slightly silty clay.
- 3.07 The borehole was terminated at 4.50m

4.00 Site Preparation & Enabling Works

- 4.01 Applications will be made to Camden Council for permission to site a builders hoarding to the front of the property.
- 4.02 The hoarding is to have an overall height of 2.4m and will be painted white.
- 4.03 Temporary water supply and electrical services are to be provided to the hoarding zone and will be retained in a safe condition for the duration of the contract period.
- 4.04 Form temporary access via front elevation for the location of electrical conveyor system.
- 4.05 Install electrically operated 450mm wide conveyor belt to provide mechanised removal of spoil from proposed basement zone. Initially the conveyor is to be located at floor level and inclined not exceeding 40° to the appropriate discharge height located directly over wait and load vehicle.
- 4.06 Provide proprietary 110 volt power supplier complete with associated cut out fuse and the like to the conveyor belt.

- 4.07 Provide flexible dust sheet protection to the discharge point on the proposed conveyor.
- 4.08 As the work extends to the deeper sections of the basement provide elongated conveyor sections suitably restrained to provide mechanised spoil removal from the deepening excavation.

5.00 Demolition and Strip Out

- 5.01 Provide twin layer dust resistant screening at first floor level to reduce the impact of site works on the unaffected areas of the first floor.
- 5.02 Isolate existing gas, electrical and water mains which may be running through ground floor structure.

6.00 Underpinning

- 6.01 Excavate for underpin bases. Individual bases are not to exceed 1.0m in width and no two adjacent sections are to be excavated simultaneously. Excavation sequence to be 'hit & miss'.
- 6.02 At the prescribed level form the toe section to the proposed underpin installing fabric and general reinforcement as specified on Structural Engineers details. Minimum concrete cover to reinforcement to be 50mm.
- 6.03 To the exposed face of the excavation provide temporary propping which is to be propped back directly to the face of the retained unexcavated central soil mound.
- 6.04 In circumstances where the excavated face of the vertical pin section is deemed unstable provide temporary propping back to central soil mound.
- 6.05 Commence dry packing to top of vertical pin sections a minimum of 48 hours after concreting. Dry packing shall not exceed 75mm thick and shall only be placed after the underside of the existing foundation has been cleaned and regularised.
- 6.06 The central spoil mound is to be retained during excavation to provide suitable resistance against lateral movement in underpin wall sections.
- 6.07 Following completion of all underpin bays excavate remainder of central soil mound whilst introducing temporary lateral propping to concrete wall sections.
 - a) underpin bases and vertical sections are to be connected via steel

reinforcement starter bars which are to be chemically anchored using proprietary fixing resin to the adjacent concrete underpin at 200mm centres.

- 6.08 Introduce 200mm thick reinforced concrete intermediate floor designed as per Structural Engineers details.
- 6.09 Lay fabric mesh reinforcement to form basement slab all strictly in accordance with Engineers Designs with a minimum of 50mm concrete cover to steel work. Pour concrete slab forming basement concrete floor.
- 6.10 Introduce structural steel framework at ground floor level complete with column sections located over thickened slab areas.

7.00 Dewatering / Hydrology

- 7.01 From published data and our own comprehensive understanding of the underlying ground conditions gained from the numerous Basement projects in the vicinity of the applicant site suggests that the groundwater is unlikely to be encountered.
- 7.02 As the formation level of the proposed works is approximately 3.5m below the ground level, groundwater is unlikely be encountered. The groundwater will flow beneath and around the existing building within the existing underlying natural soils and gravels.
- 7.03 Arup's Subterranean Development Scoping Study (para 5.1) June 2008, notes that the impact of subterranean development on groundwater flows is negligible as groundwater flows will find an alternative route if blocked by a subterranean structure.
- 7.04 In the event that ground water is encountered during the course of excavation a localised excavated sump of size Im x Im x Im is to be formed at a level lower than the progressive base of excavation being carried out.
- 7.05 A timber perforated plywood shell is to be constructed to support the perimeter of the temporary working sump and placed within the excavated zone.
- 7.06 Any ground water which is present will naturally pull within the sump area and at this point a 50mm diameter semi trash water pump unit is to be introduced with a 50mm diameter discharge hose.
- 7.07 Once located adjacent to the excavation level sump the solids pump hose is to be routed to the nearest adjacent manhole for discharge.

8.00 Below Ground Drainage

- 8.01 The basic waterproofing strategy is informed by the existing building and ground conditions. It is proposed that the concrete retaining walls and new floor slab will act as the primary barrier to possible water ingress, with an internal drained cavity membrane system installed internally in order to form a watertight enclosure.
- 8.02 The cavity drain system will include a cavity drain sump to collect any water which will then be pumped to the main private drainage system.
- 8.03 Record drawings indicate that existing foul and surface water sewers lie in Willoughby Road. A survey of the existing drainage system on site will be carried out to assess its existing condition and the connection point to the public sewer. The connection to the public sewer will be retained and reused where possible.
- 8.04 As the basement is being constructed beneath the building, the existing drainage will potentially have to be repositioned as part of the works. The proposed basement level is likely to be lower than the level of the existing public sewer connection as such the foul effluent generated at basement level will require to be pumped to the main private drainage system. This will prevent any flooding from public sewers in case of backup.
- 8.05 The proposed Basement scheme will not increase existing surface water areas on the site.
- 8.06 Product literature for Delta MS 500 and Delta PT waterproofing solutions and Delta pumps is appended to this Method Statement for information purposes.

9.00 Conclusion


- 9.01 The proposed works will involve the construction of a new basement under the partial footprint of the existing dwelling and will be constructed with reinforced concrete underpinning.
- 9.02 Given the depths to which this basement is being constructed it is essential that intermediate lateral propping is maintained until such time as the basement floor slab is constructed to ensure that movement in the underpinned sections does not occur.
- 9.03 The proposed works, if executed correctly and in accordance with the appointed Engineer's details and procedures will pose no significant threat to the structural stability of adjoining properties.
- 9.04 The proposed drainage scheme for the new basement includes a foul pumping chamber and a cavity drain sump. The proposals are relatively

straightforward and have been successfully completed on a number of similar projects in London.


- 9.05 The impact of the new basement construction on the existing groundwater regime has been assessed. In this particular instance there is unlikely to be any noticeable effects on the hydrogeological environment in the area
- 9.06 The excavation of Basements below existing buildings is specialist work. Barker Associates have been appointed to prepare detailed designs and calculations, thereafter Barker Associates will have an on-going role during the works on site to monitor that the works are being carried out generally in accordance with their designs and specifications.
- 9.07 The agreed contents of this Basement Engineering Method Statement must be complied with unless otherwise agreed with the Council. The project manager shall work with the Council to review this Statement if problems arise in relation to the construction of the development. Any future revised plan must be approved by the Council and complied with thereafter.

Appendix A

Hoarding Drawings




Proposed Hoarding Plan





No.	Date	Am	endment	Initia	
Client : Mr J Przewozniak & Ms M Eleuteri					
Project : 31 Willoughby Road London NW3 1RT					
Dra	wing :	Propos	ed Hoarding Layout Plan	Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555	
Sca	le :	1:50 @ A3	Status : CONSTRUCTION Rev	: F +44 (0)208 551 1580 admin@cranbrook.co.uk	
Dat	te :	16 May 24	Dwg No: 2362-501.2	www.cranbrook.co.uk	


Appendix B


Architectural Plans – Existing and Proposed

























No.	Dat	e		1
Cli	ent :		Mı	:]
Pro	ject :		31 Lo NV	n
Dra	awing	:	Pro	pp
Sca	le :	1:	100 (@
Da	te :	19	9 Ap	r 2
be ir	HIS DRA n any way mencing a	us	ed or	re



Initials

r J Przewozniak & Ms M Eleuteri

Willoughby Road ndon W3 1RT

oosed Rear Elevation


 A.3
 Status :
 PLANNING
 Rev :

 24
 Dwg No :
 2362-202.01

Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555 F +44 (0)208 551 1580 admin@cranbrook.co.uk


() Cranbrook





Existing Section AA

Project : 31 Willoughby Road London NW3 1RT Drawing: Existing Section AA Scale: 1:100 @ A3 Status : PLANNING Dwg No : 2362-108.01 Date: 12 Apr 24



Amendment


Initials


Client : Mr J Przewozniak & Ms M Eleuteri

Cranbrook Basements 26-28 Hammersmith Gro Hammersmith, London, W7 7BA T +44 (0)208 551 5580 admin@cranbrook.co.uk www.cranbrook.co.uk

 \bigcirc Cranbrook







Initials


Client : Mr J Przewozniak & Ms M Eleuteri

Status : PLANNING Dwg No : 2362-203.01


Cranbrook Basements 26-28 Hammersmith Gro Hammersmith, London, W7 7BA T +44 (0)208 551 5580 admin@cranbrook.co.uk www.cranbrook.co.uk

 \bigcirc Cranbrook





No.	Date	5		1
Cli	ent :		Mı	[]
Pro	ject :		31 Lo NV	n
Dra	awing	:	Exi	st
Sca	le :	1:	:100 (@



Initials

r J Przewozniak & Ms M Eleuteri

Willoughby Road ndon W3 1RT

sting Section BB


 Scale :
 1:100 @ A3
 Status :
 PLANNING
 Rev :

 Date :
 12 Apr 24
 Dwg No :
 2362-109.01

Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555 F +44 (0)208 551 1580 admin@cranbrook.co.uk www.cranbrook.co.uk


 \bigcirc Cranbrook





Proposed	Section	BB
----------	---------	----

	No.	Date		A
	Cli	ent :	Mı	:]
	Pro	ject :	31 Lo NV	n
	Dra	awing :	Pro	p
- 1	-			



Initials

r J Przewozniak & Ms M Eleuteri

Willoughby Road ndon W3 1RT

posed Section BB


 Scale :
 1:100 @ A3
 Status :
 PLANNING
 Rev :

 Date :
 19 Apr 24
 Dwg No :
 2362-204.01


Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555 F +44 (0)208 551 1580 admin@cranbrook.co.uk www.cranbrook.co.uk

 \bigcirc Cranbrook





No.	Date	2	Ame
Cli	ent :	Mı	: J Pr
Pro	ject :	31	Will
		Lo	ndoi
		N	N3 1
Dra	wing	: Exi	sting
Sca	le :	1:100	@ A3
Da	te :	12 Ap	r 24



Initials

r J Przewozniak & Ms M Eleuteri

Willoughby Road mdon W3 1RT

sting & Proposed Side Elevation

 A3
 Status :
 PLANNING
 R


 · 24
 Dwg No :
 2362-107.01
 R

Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555 F +44 (0)208 551 1580 admin@cranbrook.co.uk www.cranbrook.co.uk

 \bigcirc Cranbrook







Initials

Client : Mr J Przewozniak & Ms M Eleuteri

Status : PLANNING Dwg No : 2362-205.01

Cranbrook Basement: 26-28 Hammersmith (Hammersmith, London, W7 7BA T +44 (0)208 551 5555 F +44 (0)208 551 1580 admin@cranbrook.co.u www.cranbrook.co.uk


 \bigcirc Cranbrook





No.	Date		1
Cli	ent :	Mr	: J
Pro	ject :	31 Loi NV	n
Dra	wing	Sit	e
Sca	le :	1:1250)@
Da	te :	03 Ap	r 2

METRES 0 10 20 30 40 50 SCALE



Amendment

Initials

J Przewozniak & Ms M Eleuteri

Willoughby Road ndon V3 1RT

e Layout


Cranbrook Basements 26-28 Hammersmith Grove, Hammersmith, London, W7 TBA T +44 (0)208 551 1580 admin@cranbrook.co.uk www.cranbrook.co.uk

 \bigcirc Cranbrook









Proposed Underpinning Layout


Note:

Underpinning is to be constructed in Numerical Sequence. For example - underpins 1 through to 6 will be constructed in the following sequence - 1, 3, 5, 2, 4, 6 This will allow suitable time for each underpin to fully cure before the next pin is constructed adjacent.

0

This approach will continue for the construction of the remaining underpins

Final order of underpin construction is subject to site conditions



METRES

SCALE

Amendment


Initials Client : Mr J Przewozniak & Ms M Eleuteri \bigcirc Cranbrook Cranbrook Basement 26-28 Hammersmith (Hammersmith, London, W7 7BA T +44 (0)208 551 555 F +44 (0)208 551 1580 admin@cranbrook.co.uk Drawing: Proposed Underpinning Layout Status : PLANNING Dwg No : 2362-219

© THIS DRAWING IS THE COPYRIGHT OF CRANBROOK BASEMENT DESIGN & CONSTRUCTION LTD. It shall not duced without their pric ent. All din ons are to be checked on site or in the orkshop prior ing any work. Work only to figured di cies are to be reported to the Archi Any disci




Appendix C

Dewatering Details



Typical Sump Chamber Section




1000-

Typical Sump Chamber Isometric

No.	Dat	e	Amendr	nent	ent Initials			
	Client : Mr J Przewozniak & Ms M Eleuteri Project : 31 Willoughby Road London NW3 1RT							
Dra	Drawing : Water Pumping Detail					26-28 Hammersmith Grove, Hammersmith, London, W7 7BA T +44 (0)208 551 5555	₩	
Sca	le :	1:20 @	9 A3	Status :	CONSTRUCTION	Rev :	F +44 (0)208 551 1580 admin@cranbrook.co.uk www.cranbrook.co.uk	UKAS OLIMITY MANAGEMENT 003
Da	te :	11 Jun	e 24	Dwg No : 2362-TD 20				
be i	© THIS DRAWING IS THE COPYRIGHT OF CRANBROOK BASEMENT DESIGN & CONSTRUCTION LTD. It shall not be in any way used or reproduced without their prior written consent. All dimensions are to be checked on site or in the workshop prior to commencing any work. Work only to figured dimensions. Any discrepancies are to be reported to the Architect.							

Appendix D


Propping Details



x	P1 - Denotes proposed RMD superslim wailing beams - to be installed to excavation as indicated, and to be propped at all connection locations
101	P2 - Denotes proposed double RMD superslim props to be installed @ max. 1.5m c/c and 0.5 & 2.5m above base level

Appendix E

Site Investigation Report



ED	Geotechnical & Environmental				Widbury Barn Widbury Hill Ware,Herts	Site 31 Willoughby Road, London, NW3 1RT	Number BH1		
Excavation		Dimens	ions		SG12 7QE		Job Number		
Drive-in Win	idowless Sampler				85.55	Manuela Eleuteri	J15315		
		Locatio	n	Dates 13	/01/2016	Engineer Richard Tant Associates	Sheet 1/1		
Depth (m)	Sample / Tests	Water Depth (m)	Field Records	Level (mOD)	Depth (m) (Thickness)	Description	Kater Vater		
1.20 1.50 2.25 2.75 3.50	D1 D2 D3 D4 D5 D6		Slow Inflow(1) at 3.00m, not sealed.	85.45 85.40 85.25 84.15 83.45 82.45 81.55	(0.1155) 0.30 (1.10) (1.10) (1.10) (0.70) (1.00) (1.00) (1.00) (1.00) (1.00) (0.90)	Brick Paving Made Ground (yellowish brown sand with gravel) Concrete Made Ground (brown to dark brown silty sandy clay with gravel and occasional brick fragments) Made Ground (pale greenish grey and orange-brown siightly sandy silty clay with occasional gravel, carbonaceous material and brick fragments) Made Ground (orange-brown slightly sandy silty clay with gravel; dark grey between 2.7-2.8m) Firm becoming stiff brown becoming brownish grey silty CLAY Terminated at 4.00m			
Remarks Groundwate Borehole cor	r monitoring standpip mpleted from base o	be installe f Trial Pit	rd to 3.1m No 5	1		Scale (appro 1:50			
						Figur			
							15315.BH1		

Image: Index in Windowers Sampler Lecation Date: Image: Image: I	GEER Geotechnical & Widbury Barn Widbury Hill Environmental Associates SG12 7QE						Site 31 Willoughby Road, London, NW3 1RT	Numbe BH2	
Depth Sample / Test Method Field Records (mod) Opph Description Leg 50 01 1			Dimens	ions				Job Numbe J1531	
50 D1 Sov inflov(1) at 3.00m, not sealed. 95.40 (3.00) (3.0			Location		Dates 13	8/01/2016		Sheet 1/1	
job D1 D1 D1 D1 D1 D2 D4 D4 D3 D3 D3 D3 D3 D4 D4 D4 D3 D4 D4 <t< th=""><th>Depth (m)</th><th>Sample / Tests</th><th>Water Depth (m)</th><th>Field Records</th><th>Level (mOD)</th><th>Depth (m) (Thickness)</th><th>Description</th><th>Legend</th><th>Water</th></t<>	Depth (m)	Sample / Tests	Water Depth (m)	Field Records	Level (mOD)	Depth (m) (Thickness)	Description	Legend	Water
35 D4 Slow inflow(1) at 3.00m, in tasalid. 82.30 Firm generich gray to orange-brown & dark gray slightly firm becoming avel and carbonaceous material. Firm generich gray to orange-brown & dark gray slightly firm becoming strownish gray slightly firm becoming slightly firm be	0.50 1.50				85.40 85.35 85.30		Made Ground (yellowish brown sand with gravel) Concrete		
35 D4 Bit delta is a conserved and carbonace out singhty Image: conserved and carbonace out singhty Image: conserved and carbonace out singhty 50 D5 Image: conserved and carbonace out singhty Image: conserved and carbonace out singhty Image: conserved and carbonace out singhty 50 D5 Image: conserved and carbonace out singhty 50 D5 Image: conserved and carbonace out singhty 50 D5 Image: conserved and carbonace out singhty Image: conserved and carbonace out singhy Image: con	2.50	D3		Slow Inflow(1) at 3.00m,	82 30				Σ
Remarks roundwater monitoring standpipe installed to 4.0 m	3.35	D4		not scaleu.	82.00	(0.30) 3.50 (0.20) 3.70	Firm mottled pale grey to bluish & orange-brown slightly silty CLAY with occasional gravel Firm becoming stiff brown becoming brownish grey silty		
Groundwater monitoring standpipe installed to 4.0 m	4.50	D5			80.50		Terminated at 5.00m		
1.50	Remarks Groundwate	er monitoring standpi	pe installe	d to 4.0 m			Scale (approx)	Logged By	d
Figure No.							1:50	JS No.	


GLEAR Geotermical & Widbury Environmental Associates SG12.7						Site 31 Willoughby Road, London, NW3 1RT	Numbe BH3	
Excavation	Method dowless Sampler	Dimensior	IS		Level (mOD) 85.40	Client Manuela Eleuteri	Job Numbe J1531	
Location			Dates 13	8/01/2016	Engineer Richard Tant Associates	Sheet 1/1		
Depth (m)	Sample / Tests	ample / Tests Water Depth (m) Field Records Level (mOD) (Thickne		Depth (m) (Thickness)	Description	Legend	Water	
2.00	D1			83.70 83.00	(0.70)	Made Ground (brown to dark brown sandy silty clay with gravel, ash, charcoal, rootlets and brick fragments) Made Ground (orange-brown & grey mottled slightly silty clay with rare brick fragments) Firm greenish grey and orange-brown slightly silty CLAY with carbonaceous material and gravel		
3.00	D2			81.65	(1.35)	Firm becoming stiff pale orange-brown becoming brownis	+ + + + + + + + + + + + + + + + + + +	
4.00-4.50	D3			80.90		Terminated at 4.50m		
Remarks Taken from b Groundwater	r not encountered				<u> </u>	Scal (appro	e Logge (x) By	d
Groundwater	monitoring standpi	be installed a	t 3.0m			1:50	JS	
							re No. 15315.BH3	


Œ	Geotechnical & Environmental Associates				Widbury Barn Widbury Hil Ware,Herts SG12 7QE		Numbe BH4	
Excavation M Opendrive lin sampler	Method led percussive	Dimens	ions 0mm to 1.00m		Level (mOD 35.40	Client Manuela Eleuteri	Job Numbe J1531	
Location		n	Dates 20	/01/2016	Engineer Richard Tant Associates	Sheet 1/1		
Depth (m)	Sample / Tests	Water Depth (m)	Field Records	Level (mOD)	Depth (m) (Thickness	Description	Legend	Water
1.00-1.45 2.00-2.45 3.00-3.45 3.00 4.50 5.00-5.45 5.50 6.00-6.45 6.50 7.00-7.45 7.50 8.00-8.45 8.50 9.00-9.45	SPT N=7 SPT N=6 SPT N=7 D3 SPT N=10 D4 SPT N=10 D4 SPT N=14 D5 SPT N=13 D6 SPT N=13 D7 SPT N=13		1,2/2,1,2,2 0,0/1,2,1,2 0,0/1,2,2,2 Slow Inflow(1) at 3.30m, not sealed. 2,1/2,1,2,2 2,1/2,2,3,3 2,2/2,2,3,7 2,3/2,3,4,4 2,2/3,3,3,4	83.70 82.90 81.90 81.70 80.40	(0.80) (0.80) (1.00) (1.00) (0.20) (0.20) (0.20) (0.20) (1.30)	Paving Stone Made Ground (orange-brown sand) Concrete Made Ground (brown to orange brown mottled grey sandy silty clay with gravel, brick fragments, charcoal, ash and roots) Made Ground (grey and orange-brown mottled slightly silty clay with rare brick fragments and rootlets) Firm pale orange-brown and greenish grey silty CLAY with occasional gravel and carbonaceous material, dark grey carbonaceous layers at 2.8 m to 3.0 m and 3.3 m to 3.4 m) Firm pale orange-brown mottled grey slightly silty CLAY Firm becoming stiff pale orange-brown becoming brownish grey slightly silty CLAY Firm becoming stiff pale orange-brown becoming brownish grey slightly silty CLAY with roccasional partings of silt and sand Stiff dark brownish grey slightly silty CLAY with occasional partings of silt and sand; claystone encountered at 6.5 m to 6.7 m		
9.50 10.00-10.45	D8 SPT N=11		2,2/1,3,3,4	75.40				
Remarks Groundwater SPT N results	monitoring standpip s potentially impacted	be installe	d at 5.0m. imity to BH3 and the potentia			ng in the base of the borehole, such that the	Logged By	1
The assessm	ent of the strength f	or the nat	true in-situ strength. ural soils is therefore based of tency, and not just the SPT 'N	on a combin	ation of the t	est results together with the field observations, 1:50	JS	
	s a ann soconnig	50/131				Figure J15	No. 315.BH4	


	Geotechnical & Environmental Associates	L 			Widbury Hi Ware,Hert SG12 7QE	31 Willoughby Road, London, NW3 1RT	Numb BH		
Excavation Opendrive po ampler	Method ercussive lined	Dimens	ions 0mm to 1.00m		Level (mOE 85.50	Client Manuela Eleuteri			
		Locatio	n	Dates 11	/07/2017	Engineer Richard Tant Associates	Sheet		
Depth (m)	Sample / Tests	Water Depth (m)	Field Records	Level (mOD)	Depth (m) (Thickness	Description	Legenc		
.00-1.45 2.00-2.45 3.00-3.45 3.00-4.45 5.00-5.45	SPT(C) N=9 SPT(C) N=8 SPT N=12 SPT N=16	DRY DRY DRY DRY	0,1/2,2,2,3 1,1/2,2,2,2 0,0/0,3,2,3 2,2/3,3,3,3 2,2/3,4,5,4	85.40 85.35 85.30 82.55 82.10 80.05	(2.00 (2.00 (0.75 (0.75 (0.45 (0.45 (0.45 (2.05	Made Ground (brown silty clay with rare brick fragments Made Ground (greenish brown silty clay with very rare b fragments) Firm becoming stiff brownish grey silty CLAY with relic ro traces	ick		
Remarks Groundwater	not encountered du	uring drillir	ng and borehole remained o	dry throughou	t an observa	tion period of approximatley 4 hours.	ile Logge ox) By		
							-		
						1:5	0 MP		


d i	Geotechnical Environment Associates			Vidbury Hill Ware,Herts SG12 7QE	31 Willoughby Road, London, NW3 1RT								Probe Numb DF	
Method Con DPSH		Cone Dimensions		Ground Level (mOD) Client 85.50 Manuela Eleuteri								Job Numb J153		
		Location	Dates 11/0	7/2017	Engine Richa	er rd Tant A	Associat	tes					Sheet 1/ ⁻	
Depth (m)	Blows for Depth Increment	Field Records	Level (mOD)	Depth (m)		1 0		Blows for	-					-
).10-0.20	1		85.50	0.00	0	1 2	2 3	4	5	6	7 8	ç 	9	1
).20-0.20).20-0.30).30-0.40	1 0			-										-
).40-0.50).50-0.60	0		85.00	0.50										-
).60-0.70).70-0.80).80-0.90	0 0 2 3 1			-										_
).90-1.00 I.00-1.10			84.50	1.00										_
.10-1.20 .20-1.30 .30-1.40	1 1 0			-										-
1.40-1.50	1 0		84.00	1.50										-
.60-1.70 .70-1.80	1 0			-										
.80-1.90 .90-2.00 2.00-2.10	0 1 0		83.50	2.00										
.10-2.20 .20-2.30	0									_				_
2.30-2.40 2.40-2.50 2.50-2.60	0 0 1		83.00	2.50										-
2.60-2.70 2.70-2.80	0 1		03.00	 										-
2.80-2.90 2.90-3.00	1 0 2		00.50											-
3.00-3.10 3.10-3.20 3.20-3.30	2 1 2		82.50	3.00 										_
3.30-3.40 3.40-3.50	1 2									_				_
8.50-3.60 8.60-3.70 8.70-3.80	2 2 2		82.00	- 3.50						_				
3.80-3.90 3.90-4.00	0 2 1 2 1 2 2 2 2 3 3 4 3 4			-										-
.00-4.10 .10-4.20 .20-4.30	4 3		81.50	4.00										-
1.30-4.40 1.40-4.50	4			-										
1.50-4.60 1.60-4.70	3		81.00	4.50						_				_
1.70-4.80 1.80-4.90 1.90-5.00	3 4 4			-										_
5.00-5.10 5.10-5.20 5.20-5.30	5		80.50	5.00						-				-
5.20-5.30 5.30-5.40 5.40-5.50	6 6 5			-						_				-
5.50-5.60 5.60-5.70	5		80.00	5.50										
5.70-5.80 5.80-5.90	3 3 4 3 4 4 5 6 6 6 5 5 6 5 7 7			-						-				
5.90-6.00			79.50	6.00							┨──┤			_
				-						_				-
			79.00	6.50										
				-										_
			78.50	7.00						_				_
				-										
			78.00	7.50										-
				-										
			77.50	8.00										
Remarks Groundwa Classificat	ter not encountere ion after Huntley (1	d 990): Very Soft = <1; Soft = 1 to 2	; Firm: 3 to 4; Sti	iff = 5 to 8; Ve	ery stiff =	> 8					Sc (ap	ale prox)	Logg By	¢
												:40	MJ	1
											Fic	gure N	No.	Ĩ


GEEX Geotechnical & Environmental Associates Method Super Heavy Dynamic Probe (DPSH)		\ 	Widbury Barn Nidbury Hill Ware,Herts SG12 7QE Level (mOD)	31 Willoughby Road, London, NW3 1RT								Probe Numb DP	2	
DPSH)	y Dynamic Probe			85.40	Manuela Eleuteri								J153	
		Location	Dates 11/0	7/2017	Enginee Richar	e r d Tant As	ssociate	es					Sheet 1/1	
Depth (m)	Blows for Depth Increment	Field Records	Level (mOD)	Depth (m)		Blows for Depth Increment								-
0.00-0.10	2		85.40	0.00	0 1	2	3	4	5	6	7 8	8 9	9.	1
).10-0.20).20-0.30	2 3 2			-										_
).30-0.40).40-0.50	1			-										_
).50-0.60).60-0.70	1 2		84.90	0.50										
).70-0.80).80-0.90	1 1 1			-										_
).90-1.00 I.00-1.10	1		84.40	1.00										-
I.10-1.20 I.20-1.30 I.30-1.40	2			-										-
1.40-1.50 1.50-1.60	0 0 1		83.90	1.50										-
.60-1.70	0													-
.80-1.90 .90-2.00	0			-										-
2.00-2.10 2.10-2.20	0		83.40	2.00										
2.20-2.30	1 0			-										
2.40-2.50 2.50-2.60 2.60-2.70	0 0 1		82.90	2.50										
2.70-2.80	0			-										
2.90-3.00			82.40	 3.00										
8.10-3.20 8.20-3.30														
3.30-3.40 3.40-3.50	2 2													
3.50-3.60 3.60-3.70	1 2 2 2 2 2 2 2 2 2 2 3 3 3 3 4		81.90	3.50										
3.70-3.80 3.80-3.90	23			-			_							_
3.90-4.00 4.00-4.10 4.10-4.20	3		81.40	4.00										
1.20-4.30 1.30-4.40	4			-										-
4.40-4.50 4.50-4.60	3 4		80.90	 4.50			_	_						-
4.60-4.70 4.70-4.80	4 3			-										-
1.80-4.90 1.90-5.00	4													-
5.00-5.10 5.10-5.20	5		80.40	5.00										-
5.20-5.30 5.30-5.40 5.40-5.50	6			-										
5.50-5.60 5.60-5.70	7777		79.90	5.50										_
5.70-5.80 5.80-5.90	3 4 3 4 5 5 7 6 7 7 7 7 7 7 7 7 7			-										
5.90-6.00	7		79.40	6.00										
										_				_
			78.90	 6.50										
			70.90	0.00										_
				-					_					_
			78.40	7.00										-
				-										-
			77.90	7.50										-
			77.40	8.00										_
Remarks Groundwa Classificat	ter not encountere	d 1990): Very Soft = <1; Soft = 1 to :	2: Firm: 3 to 4: St	iff = 5 to 8. \/	erv stiff = 3	> 8					S (a	Scale approx)	Logg By	ļ¢
e.acomodi			_, 0 10 4, 01			-						1:40	MJ	ji
														- 1


























View into TP2 - looking southeast









Appendix F

Membrane System

DELTA MEMBRANE SYSTEMS LTD.



DELTA SYSTEM 500 **'Providing Waterproofing Solutions'**

Uniclass	6		EPIC
L6814			F831
CI/SfB			
	(13.9)	Ln6	(L34)
February	2006		[]









The Sealed System

In soil retaining situations such as basements and vaults etc. the **DELTA** sealed system is recommended. The membrane selection depends on the required finish and flow rate if applicable. All membrane junctions, fixing points, service entries and other protrusions are sealed with the **DELTA** range of sealing products. Where active ground water is evident or expected drainage of one form or another should be incorporated into the specification. Our technical staff are available to give advice in this respect.

The Ventilated System


In above ground situations or in areas where no free running water is expected, for example where external pavements have been built up, the ventilated system can be used. The ventilated system with air gap at top and bottom does not require sealed joints or fixings, a 200mm overlap is sufficient in this situation. This method is seen as a sympathetic solution in Heritage type properties as a general damp proofing system. The fabric of the building remains unchanged but the new internal surfaces are 'dry' and are salt and contamination free. Both dry lining or plaster direct finishes are available on the ventilated system.

Floors

As well as being a complete waterproofing and damp proofing system, the DELTA system is also used to upgrade damp and defective floors. With excellent crush resistance the system lends itself to a variety of different finishes which include conventional screeds, thin layer fast drying screeds and wood based floating floors. Insulation can also be used in conjunction with the system where required. The system can be linked to the D.P.C. constructed within a new wall or to an existing D.P.C.

Preparation

As the membrane systems are mechanically fixed there is no





reliance on the ability of the product to bond to the substrate. The **DELTA** system can be applied



to a variety of different substrates for example over existing renders or broken down bitumen coatings, etc. This can be easily achieved without detriment to the integrity of the system.

Damp Pressure Equalisation

The studded structure of the membrane allows the dampness behind the membrane to move in all directions unhindered, therefore the whole of the wall or floor surface takes the damp loading. Break downs created by weak points are eliminated. The product does not divert the problem to other areas.

Flexibility

In structures where movement or vibration can be a problem, examples being under street vaults, railway arches, and buildings constructed with movement joints, the **DELTA** system can cope. The **DELTA** membrane has an elongation break of greater than 50%.

Speed


As there is little or no preparation required the system is by comparison quick to install. When dry finishes are used the system is a 'fast track' solution. Decoration does not need to be delayed as there is no drying process. **DELTA** Membrane Systems is the U.K. arm of the world's largest producer of cavity drain systems. The market leading **DELTA** brand has a track record approaching three decades. The DELTA systems have been used successfully in many situations in the U.K, from small domestic basements up to major waterproofing projects such



as London Underground stations. There is rarely a dampness or water ingress problem that falls outside the scope of the capabilities of the **DELTA** system.

What are DELTA Systems

With the introduction of British Standard BS.8102:2009 'Protection of below ground structures against water from the ground', the use of



cavity membranes has been generally accepted in the U.K. **DELTA** Systems are a complete range of products which are used together to solve many of today's problems in both new and old construction. **DELTA** Systems can easily deal with aggressive ground water conditions, where basements are liable to flooding, or indeed where simple dampness, contamination or salting problems are prevalent. Other more diverse applications include turf covered roofs, barn conversions, tunnel linings or even as a barrier against radon gas.

The main components of the system are the membranes themselves. These are manufactured from virgin high density polyethylene which is thermally and alkaline stabilised. The stud heights vary from 3mm for DELTA-FM, 8mm for DELTA MS 500 & DELTA PT to 20mm for DELTA MS 20. The cavity created by the membrane contains between 2.1 and 10 litres of space respectively. This is known as either the 'Air Gap' or the 'Drained Cavity', in wet situations.

The Membranes

DELTA-MS 500 This is used for walls and floors, and is supplied in 2.4, & 2m x 20m rolls. This membrane can be used for light water ingress situations, and is available yellow (DELTA-FM), and clear. The MS 500 clear aids the selection of good fixing points in more difficult application i.e. random stone and friable brickwork. The sealed DELTA-Plug or Qwik Seal Plug is used to secure System 500, the centre shank of this fixing is also used for subsequent dry lining applications.

DELTA PT LATH This membrane has a mesh incorporated on the internal face which is attached by a thermic welding process at the time of manufacture. The sealed PT fixing plug is used to secure the



membrane at 250mm horizontal and vertical centres. The welded mesh and fixing plugs allow for direct render 1.1.6. (cement/lime/sand), or plasters: Tarmac Whitewall, Carlite Bonding, or dab fixed plasterboard for internal applications. When this grade is used for external above ground protection polymer renders can be used as a finish. These renders are polymer modified and can also have reinforcing fibres incorporated for added strength and durability. This grade is available in clear 2.0m x 20m (40m²),1.5m x 10m (15m²) or 1.0m x 15m (15m²).

DELTA MS 20 This is a heavy gauge version of System 500 with deep 20mm studs. This is used where extra drainage capacity is required, for example on deeper structures, or where a larger flow rate is required. MS 20 can also be used as a 'cavity former' for many types of new construction. The rolls are a full 2 metre width by 20 metres in length (40m²).

Product Guarantee

DELTA membrane systems can come with a thirty year product guarantee when installed by registered installers. The guarantee covers the membrane and ancillary components. Based on experience, accelerated ageing tests and a quality manufacturing system to ISO 9001, the **DELTA** range can also be guaranteed with confidence.

Technical site and/or office visits

Staff are available to visit site to give advice on particularly difficult or unusual situations, where appropriate specifications are prepared to assist in the correct use of the system.

Who Installs DELTA Systems

Although **DELTA** systems are by comparison, easy to install, it must be recognised that correct diagnosis of the problem is essential so that **DELTA** systems can be designed and tailored to the needs of the building, to give the best possible performance. It is therefore recommended that only competent specialist contractors, who understand dampness, and the associated problems, be employed to survey the site, install the system and thereby ensure the best possible performance of the system. **DELTA** systems are installed by a nationwide network of specialist contractors who are holders of 'Registered Installers' Certificates. These contractors also offer guarantees for their workmanship, giving peace of mind to the client.

DELTA

COMPLETED BASEMENT PROJECTS



Leisure





Playroom






Home Cinema

Music Room

DRAINAGE OPTIONS







DELTA® CHANNEL

When specifying a sealed cavity membrane system, full consideration must be given to drainage, when installed below ground.

The concept of the drained cavity system is to collect and manage any moisture which breaches the integrity of the structure by channelling, collecting, and discharging such free water via a suitable evacuation point.

Channels, laid to falls, can discharge passively into a sump or be connected to a drainage system but access for maintenance should be provided.

Access ports allow inspection and water jetting of channels, while sumps have a sealed access cover which allows for annual maintenance checks to be carried out, which are recommended.

If drainage has been installed, it should be flood tested before covering it up to make sure the system works.

Delta offer a choice of sump+pump stations to fit the purpose, and free advice is available from their technical staff.

Service agreements can be arranged through Delta and are maintained by PPS Ltd.

Delta Retrofit Sumps are fitted with a dual pump system and have three 110mm/160mm side inlets to take ground water, and grey water from shower, laundry and sink waste.







Delta Channel is a water collection conduit which is bedded into a preformed channel at the floor/wall angle. Holes in the channel wall allows water to ingress at this point to drain away to a sump or soak away. Access ports are available to allow maintenance and inspection. The system is joined with a range of connectors.

Delta Aquaduct is a drainage channel which acts as a perimeter conduit bedded in at the floor/wall angle. Where appropriate, it can be laid under the slab to take off ground water to a sump or soak away, and reduce flotation pressures from bearing on the slab.

Delta Aquaduct is fully perforated for maximum performance, and incorporates an outer geotextile filter to prevent particles from entering the channel.

The product comes on a roll 150m x 60mm diameter. It is also available in 100m x 100mm dia rolls.

'FREE LIME' RISK

When new concrete forms the structure, to walls or particularly floors, there is a risk of excess free lime leaching out during the curing process. When a cavity drainage system is used in this type of application, a silicification pre-treatment of the concrete should be used to prevent the risk of free lime build up, and blockage of the drainage cavity. Delta Polysil-TG 500 is applied by spray for this purpose, and is available in 10kg drums.



POWER FAILURE?





If you've installed a cavity drained system internally, one of the main design considerations is how are you going to manage the water collection and discharge. This can be done passively into existing drainage points, if available and appropriate.

However, the majority of projects require a collection sump + pump, to automatically manage the evacuation of any water ingress. This type of unit requires mains power to operate, so what can be done if the power fails, and is coincident with high water ingress? Here are two options from Delta.

High Water Level Alarm - This system gives an audible warning if a high level situation occurs. It is fitted with it's own rechargeable battery, which is trickle charged , and will still operate in the event of mains power failure.

Delta Power-Pack -This unit is designed to run the secondary pump if a power failure occurs. The unit is trickle charged under normal conditions, and will auto switch to battery power if mains power fails. The unit will pump approx. 8,100 litres in back up mode.

Delta Power Pack Pumps 8,100 Ltr in back up mode.

DELTA®-MS 500:



Material: Thickness: Stud height: Roll size: (With flat edge of 7 cm on one side) Compressive strength: Drainage capacity:

Air volume between studs: Temperature resistance: Chemical properties:

Behaviour in fire:

DELTA[®]-PT:



Material: Thickness: Stud height: Roll size: Compressive strength: Drainage capacity:

Void between studs: Temperature resistance: Chemical properties:

Behaviour in fire:

Cavity drainage membrane for use on walls and floors, as a waterproof system. A choice of finishes are available. Can also be used externally for waterproof protection of sub-ground structures.

high density polyethylene approx. 0.6 mm approx. 8 mm available in clear 2.4 x 20 m 2.0 x 20 m > 250 kN/m² approx. 2.25 l/s · m approx. 135 l/min · m approx. 8 100 l/h · m approx. 5.3 l/m² - 30°C to + 80°C resistant to chemicals, resistant to root penetration, rotproof, neutral towards drinking water Class E

Dimpled sheeting with plastic mesh welded on, suitable as a damp-proof base for plaster or shotcrete, e.g., as a seepage layer in tunnel construction, or for repairing basements internally.

high density polyethylene approx. 0.5 mm approx. 8 mm / 8mm / 4mm 2.0 x 20 m / 1.5 x 10 m / 1.0 x 15m approx. 70 kN/m² approx. 5 l/s \cdot m approx. 300 l/min \cdot m approx. 18 100 l/h \cdot m approx. 5.5 l/m² - 30°C to + 80°C resistant to chemicals, resistant to root penetration, rotproof, neutral towards drinking water Class F

DELTA®-MS 20:



Material: Thickness: Stud height: Roll size:

Compressive strength: Drainage capacity:

Air volume between studs: Temperature resistance: Chemical properties:

Behaviour in fire:

DELTA[®]-FM:



DELTA®-FM is specifically designed for floor applications, to combat dampness, and contamination. The special low stud profile (3mm) minimises changes in floor levels but still provides an air gap to achieve damp pressure equalisation.

Dimpled sheeting with

particularly high drainage

capacity and compressive

strength, suitable for high

engineering construction.

In the case of special requirements,

resistant to chemicals, resistant to

root penetration, rotproof, neutral

also available in board format

in building and civil

high density polyethylene

approx. 1 mm

2.0 x 20 m

approx. 20 mm

approx. 150 kN/m²

approx. 600 l/min · m

approx. 36 100 l/h · m

towards drinking water

approx. 10 l/s · m

approx. 14 l/m²

- 30°C to + 80°C

Class E

performance seepage layers

The membrane is a fast-track application that allows various floor finishes to be achieved with zero 'down time'. The R.H. levels are isolated in the air gap, and

controlled. Delta-FM can be used in new build, remedial or refurbishment projects for floors, and walls.

Material:	Virgin high-performance PE-VHD
Application:	Special low stud profile for floor. Can be used on walls
Sheet thickness:	approx. 0.6 mm
Dimple height:	approx. 3 mm
Compressive strength:	approx 140 kN/m ²
Roll dimensions:	20m x 2m (40m²)
Volume between dimples:	approx 2.1 1/m ²
Service temperature range:	-30degC / +80degC
Behaviour in fire:	Class E



Delta Membrane Systems Ltd.

Bassett Business Centre, Hurricane Way, North Weald, Epping, Essex CM16 6AA Telephone: 01992 523 811 Fax: 01992 524 046 e-mail: info@deltamembranes.com www.deltamembranes.com © DELTA MEMBRANE SYSTEMS LTD 1998

