

1MC03 Main Works – Contract Lot S1

HERITAGE AGREEMENT METHOD STATEMENT (HAMS)-MONITORING AND CONSERVATION MANAGEMENT OF GROUND MOVEMENTS DUE TO BELOW GROUND CONSTRUCTION AT 12 PARK VILLAGE EAST - APD-ESCT-01

Document no: 1MC03-SCJ-EV-MST-SS01_SL03-000009

Revision	Author	Checked by	Approved by	Date approved	Reason for revision
C01	Ken Whittaker	Tim Liversage	Stefano De Pastena	01/02/2024	First Issue for comment (C01.1)

SECURITY CLASSIFICATION: OFFICIAL

Handling instructions: None

HS2 Ltd - Code 1 - Accepted



Contents

1	Introduction	3
1.1	Project Context - Schedule 18: Listed Buildings	3
1.2	Purpose	3
1.3	Scope	4
1.4	Engagement	5
1.5	Assumptions & Limitations	6
2	Definitions and abbreviations	7
3	Responsibilities	8
3.1	Management and design	8
4	Building Information	8
4.1	Asset Identification	8
4.2	Extent & Context	10
4.3	Description	13
4.4	Setting	14
4.5	Condition	14
4.6	Significance	15
5	Asset Protection - Design Rationale	16
5.2	Technical Standard	16
5.3	Phase 3 Ground Movement Assessment	16
	Building Damage Assessment	16
	Heritage Sensitivity and Magnitude of Effects	18
	Environmental Minimum Requirement (General Principle Compliance Assessment)	18
6	Mitigation	19
6.2	SCS Asset Protection Management Plan	20
6.3	Detailed Mitigation Design	20
7	Monitoring	21
7.2	Ground movement baseline	21
7.3	Additional monitoring requirements and options	22
7.4	Preferred monitoring system	23
7.5	Monitoring Specification	24
	Building	27

HS2 Ltd - Code 1 - Accepted

Ground surface monitoring	27
7.6 Installation, maintenance, removal and repair	30
Location	30
Installation	30
Removal	31
Access	31
8 Conservation Management	32
8.1 Visual Inspection	32
8.2 Trigger Values	32
8.3 Monitoring Action Plan	33
8.4 Conservation (repair) schedules	33
8.5 Routine crack repair	34
9 Heritage Conservation Summary	35
10 References	36
11 Appendix A – Instrumentation Design Drawings (as proposed in SCSjv Designers Monitoring Plan - 10 12 14 16 26 28 Park Village East Asset Protection Area East - Euston Throat West Buildings Package 1 - APD-ESCT-01 Document no: 1MC03-SCJ_SDH-GT-REP-SSo1-000012)	37

List of figures

Figure 1 Site location (not to scale)

Figure 2 12 Park Village East front and rear elevations

Figure 3 Plan based on Regent’s Park masterplan (Park Village East highlighted)

Figure 4 Greenwood Map of London 1828 (detail showing York & Albany Tavern, Stanhope Terrace (Parkway) and 6-16 Park Village East)

Figure 5 1878 Ordnance Survey

Figure 6 1915 Ordnance Survey

Figure 7 Typical 3D prism

Figure 8 Typical crack monitors

Figure 9 – Example of a tiltmeter

List of tables

Table 1 – List of abbreviations and definitions used in this document

Table 2 – Environmental Impact baseline summary

Table 3 -Monitoring system

Table 4- References

1 Introduction

1.1 Project Context - Schedule 18: Listed Buildings

- 1.1.1 High Speed Two (HS2) is a network of new high speed lines across Britain: Phase One connects London with Birmingham and the West Midlands. Powers to construct and operate the railway have been secured through the High Speed Rail (London – West Midlands) Act 2017 (the Act), which received Royal Assent on 23 February 2017.
- 1.1.2 The Secretary of State has appointed High Speed Two (HS2) Ltd as the nominated undertaker responsible for delivering Phase One of HS2. HS2 Ltd is an executive non-departmental public body, sponsored by the Department for Transport. Skanska Costain Strabag Joint Venture (SCSjv) is the Main Works Contractor constructing thirteen miles of twin-bore tunnels on the HS2 route to its southern terminus at Euston.
- 1.1.3 Schedule 18 'Listed Buildings' to the Act concerns how legislation in respect of listed buildings under the Planning (Listed Buildings and Conservation Areas) Act 1990 ("the 1990 Act") applies to the Phase One works. Paragraph 1 of Schedule 18 disapplies aspects of this legislation from the Phase One works. There is no requirement for listed building consent for the purpose of:
- demolition, alteration or extension in respect of the listed buildings set out in Schedule 18 Table 1, or which are listed on or after 30 September 2013
 - heritage or monitoring works in respect of the listed buildings set out in Schedule 18 Table 2, or which are listed on or after 30 September 2013.
- 1.1.4 Following Royal Assent, HS2 Ltd entered into Heritage Agreements with London Borough of Camden and with Historic England (dated 20th February 2017) concerning the Schedule 18 listed buildings within the London Borough of Camden.
- 1.1.5 Clause 2.1 of the Heritage Agreement permits HS2 to undertake works to Schedule 18 listed buildings, subject to a Heritage Agreement Method Statement (HAMS). This details the proposed works and is submitted to the local authority for their approval, in consultation with Historic England where required.

1.2 Purpose

- 1.2.1 This HAMS:
- addresses the requirement of Clause 2.1 of the Heritage Agreement to submit a method statement describing heritage and monitoring work designed to protect heritage significance and avoid or minimise harm to the historic fabric and setting of 12 Park Village East during below ground construction work (tunnelling). It outlines an

asset protection management strategy, design rationale and technical method statement for:

- installing monitoring devices
- for undertaking generic remedial repairs to historic fabric
- arranging urgent temporary works if building damage predictions are exceeded and present additional risk to building structure/serviceability.
- is the subject of a Schedule 18 application requesting approval for the monitoring and conservation management of ground movements due to below ground construction at 12 Park Village East. This Schedule 18 application is prepared according to procedures set out in HS2 Phase One Heritage Consents Strategy (HS2-HS2-EV-STR-000-000008).

1.2.2 The HAMS informs:

- stakeholders, including the consenting authority - it explains how SCSjv will:
 - avoid or minimise harm to heritage significance during tunnel construction through the careful installation and operation of building movement monitors at 12 Park Village East
 - use monitoring information to manage timely responses to building movement and undertake conservation repair works at 12 Park Village East.
- Asset Protection Team - describe heritage conservation measures to be incorporated in sub-contractors' Risk Assessment and Method Statements (RAMS) when undertaking works for heritage and monitoring purposes at 12 Park Village East.


1.2.3 In summary, this HAMS provides for the installation of monitoring (Section 7 Monitoring) as part of a mitigation strategy (section 6 Mitigation) and conservation management plan (section 8 Conservation Management). It further defines arrangements for undertaking predicted remedial repair to avoid or minimise the potential risk of harm or loss of heritage significance at the listed building.

1.3 Scope

1.3.1 12 Park Village East grade II* listed building (list entry 1322056) is included in Schedule 18 (Table 2: Buildings authorised to be altered or extended for heritage or monitoring purposes).

1.3.2 The property is situated on the west side of Park Village East, facing the Network Rail (NR) cutting approach to Euston Station (Figure 1 shows property boundary on a 1:1250 scale OS map base). It is one half of a pair of semi-detached properties that form one of 16 villas (12 semi-detached and 4 detached) surviving within the historic Park Village East suburb.

Figure 1 Site location (not to scale)



1.3.3 This method statement covers temporary arrangements, during and following HS2 permanent construction works. It is a precautionary procedure to ensure appropriate measures to protect the asset can be deployed and engaged to prevent harm to heritage significance.

1.4 Engagement

1.4.1 HS2 Phase One Heritage Consents Strategy (Document no.: HS2-HS2-EV-STR-000-000008) require pre-submission discussion with the relevant local authority and Historic England (where applicable) on works affecting Schedule 18 listed buildings. The purpose of this discussion is to agree action to protect the significance of Schedule 18 Listed Buildings.

1.4.2 Pre-submission consultation with London Borough of Camden and Historic England on proposals for temporary installation of monitoring devices by fixing to the listed building occurred during a regular monthly meeting held on 1 February 2023.

1.4.3 In response the London Borough of Camden Senior Planner (Conservation) advised SCS Railways that a HAMS for 12 Park Village East monitoring and conservation management should be submitted for Schedule 18 consent.

- 1.4.4 The Camden conservation team have further advised on the proposals detailed in this HAMS. The monitoring and conservation management design set out in the HAMS benefits from the technical advice received.

1.5 Assumptions & Limitations

- 1.5.1 This method statement uses information generated by SCSjv/Design House, SCSjv sub-consultants and sub-contractors and from online resources available at the time of writing.
- 1.5.2 The SCS Asset Protection, Engagement and Monitoring Teams visited the site to undertake internal measured survey, external inspection, and a CCTV drainage survey. Further sources of information include historical building plans & sections obtained from the London Borough of Camden. Information and images presented in this method statement include the result of these site observations and surveys.
- 1.5.3 Relevant technical guidance and analysis that informed the preparation of this HAMS includes:
- HS2-HS2-CV-STD-000-000004 Po4 Technical Standard - Civil Engineering Instrumentation and Monitoring .
 - HS2-HS2-TN-STD-000-000005 Po6 Technical Standard - Ground movement and assessment from underground construction
 - HS2 Specification for Civil Engineering Works' Series 4500 – Instrumentation and Monitoring' (HS2-HS2-CV-SPE-000-014500)
 - HS2-HS2-EN-STD-000-000009 Technical Standard – Sound, Noise and Vibration Instrumentation and Monitoring · High Speed Rail London-West Midlands)
 - HS2 Environmental Minimum Requirements Annex 1: Code of Construction Practice Para 13.2.18 to 13.2.31 <https://www.gov.uk/government/publications/environmental-minimum-requirements>
 - SCSjv Phase 3 Ground Movement Assessment Report - Building Assessment Euston Cavern and Shaft - Euston Throat West S1 (1MC03-SCJ_SDH-GT-REP-SS01_SL03-000018 Co4.1.
 - SCSjv Surveys for Design Assessment [Heritage] 12 Park Village East, London, NW1 7PX Document no.: 1MC03-SCJ_OTB-PM-REP-S000-000280 Co1
 - SCSjv Designers Monitoring Plan - Area East Buildings Package 2 (EB2) - S1MDL Code: Document no.: 1MC03-SCJ_SDH-GT-PLN-SS01-000002
 - SCSjv Designer Monitoring Plan - 10 12 14 16 26 28 Park Village East – Asset Protection Area East - Section 3 – S1 Document no: 1MC03-SCJ_SDH-GT-REP-SS01-

000012

- SCSjv Detailed Mitigation Design Report - 12 Park Village East - Asset Protection Area East - Section 3 - S1 Document no.: 1MC03-SCJ_SDH-GT-REP-SS01-000007
- The Crown Estate Guidelines and Standard Specification to Architects for the Regent's Park, Kensington Palace Gardens, St. James's, Pall Mall South, Haymarket and Lower Regent Street Residential and Commercial Estates, Seventh Edition January 2014

2 Definitions and abbreviations

Table 1 – List of abbreviations and definitions used in this document

Abbreviation	Definition
APES	Additional Provision Environmental Statement
CARE	Conservation Accreditation Register of Engineers)
DC	(Building) Damage Category
DH	Design House
EMR	Environmental Minimum Requirements
ES	Environmental Statement
GIS	Geographical Information Systems
GMA	Ground Movement Assessment
HAMS	Heritage Agreed Method Statement
HS2	High Speed 2 Ltd
ICE	Institute of Civil Engineers
I&M	Instrumentation and Monitoring
OS	Ordnance Survey
PDF	Portable Document Format
NR	Network Rail
RAMS	Risk Assessment Method Statement
CSjv	Skanska Costain Joint Venture
SCL	Sprayed Concrete Lining
SCSjv	Skanska Costain Strabag Joint Venture
SES	Supplementary Environmental Statement

Abbreviation	Definition
TBM	Tunnel Boring Machine

3 Responsibilities

3.1 Management and design

3.1.1 HS2 is responsible for meeting commitments described in HS2 Information Paper C3: Ground Settlement. Following the processes set out in C3, SCSjv has considered how harm to third party property assets can be avoided or minimised in advance of tunnel construction and has planned appropriate remedial works during or following construction.

3.1.2 Asset Protection activities are the responsibility of the SCSjv Area Technical Lead, supported by the Asset Protection core team, including the SCSjv Heritage Technical Lead.

3.1.3 Further technical specialists provide additional support:

- SCSjv Surveys for Design Assessment [Heritage] 12 Park Village East, London, NW1 7PX Document no.: 1MC03-SCJ_OTB-PM-REP-S000-000280 was prepared following a visual inspection by Byrne Looby
- Phase 3 Ground Movement Assessment S1 (1MC03-SCJ_SDH-GT-REP-SS01_SL03-000018 Co4.1 provided by Design House (DH), using baseline data simulating the phased construction of the excavation and tunnelling works obtained from the 'North' and 'Central' ETW LS-DYNA models

3.1.4 Designer Monitoring Plan (1MC03-SCJ_SDH-GT-REP-SS01-000012) and Detailed Mitigation Design Report (1MC03-SCJ_SDH-GT-REP-SS01-000007) are prepared by DH.

4 Building Information

4.1 Asset Identification

4.1.1 12 Park Village East is one of the detached residential villas laid out between 1824 and 1832 to John Nash's Regent's Park village suburb design (Figure 2). A 2005 listed building consent permitted a lower ground floor infill connection to 14 Park Village East and the garden boundary between 12 and 14 Park village East has been partially removed.

HS2 Ltd - Code 1 - Accepted


Figure 2 12 Park Village East front and rear elevations



4.2 Extent & Context

4.2.1 Nash's Regent's Park masterplan envisioned a place of leisure for London's social, political and aristocratic elite. It provided ornamental parkland, comprised a huge circle and central lake, for the exclusive use of residents of villas and grand terraces bordering the Park to the east, south and west (Figure 3). Intended to contain a Royal summer palace, it was linked to the Prince Regent's London residence at Carlton House by a processional boulevard (Broad Walk/Portland Place/Regent's Street).

Figure 3 Plan based on Regent's Park masterplan (Park Village East highlighted)



4.2.2 The neoclassical Gloucester Terrace, Cumberland Terrace and Chester Terrace occupy the eastern edge. The neighbouring Park Villages (East and West), located to the north east, are designed as suburbs of Italianate and Gothic villas. These were bisected by the Cumberland Basin, a branch of the Regent's Canal that terminated to the south at Cumberland Market. Park Village East villas were originally separated from the nascent Camden Town by greenfield land held by Southampton Estate (Figure 4).




Figure 4 Greenwood Map of London 1828 (detail showing York & Albany Tavern, Stanhope Terrace (Parkway) and 6-16 Park Village East)

- 4.2.3 The opening of the London to Birmingham Railway in 1838 dramatically changed the Park Village East setting (Figure 5). The railway emerged from a tunnel into a cutting that followed the boundary to the rear gardens of the villas on the east side of Park Village East. Railway construction coincided with start of development of residential streets to the east on the Southampton Estate.
- 4.2.4 Further housing development occurred concurrent and immediately after railway construction, completely infilling the Southampton Estate fields. Mornington Terrace bordered the east side of the cutting and applied a design code similar to that used by Nash to effectively mirror Park Village East villas (Figure 5). Together with Albert Street, Arlington Road and Delancey Street a new pattern of contiguous residential streets linked Regents Park and Camden High Street.



Figure 5 1878 Ordnance Survey

4.2.5 Expansion of the Euston to Birmingham railway cutting between 1900 and 1906 resulted in extensive demolition of villas on the eastern side of Park Village East. Twenty detached and semi-detached Park Village East villas, along with Stephenson's railway cutting retaining wall, was demolished to widen the west side of the cutting (Figure 6). Corresponding demolition on the east side of the cutting removed thirteen semi-detached villas on Mornington Terrace and most of the adjoining eastern railway cutting retaining wall.




Figure 6 1915 Ordnance Survey

- 4.2.6 Many of the Regent Park terraces provided office accommodation for the UK Ministry of Works during World War II. The area suffered heavy bombing during the 1940 London Blitz, including extensive damage to Park Village East properties. 12 Park Village apparently escaped significant harm but a number of adjoining villas were demolished or reconstructed. This coincided with the controversial 1950-60s regeneration of Regents Park Nash Terraces, and associated restructuring of governance and ownership arrangements across the estate held in custody by The Crown Land Commissioners.

4.3 Description

- 4.3.1 The Historic England list entry provides a brief architectural description:

PARK VILLAGE EAST (West side) 4 Nos. 2-16, 22-34, 36A & B (Even) and attached railings

Street of 12 semi-detached and 4 detached, related villas. 1825-36. Designed and laid out by John Nash and his assistants. For the Commissioners of Woods, Forests and Land Revenues. Picturesque series of 2 and 3 storey stucco detached villas of varying styles.

EXTERIOR: Nos 10 & 12: stucco with low pitched hipped and slated roofs with bracketed eaves and eaves valances. Enriched chimney-stacks. Symmetrical pair in Regency style. 2 storeys and semi-basement, 2 windows centre and 1 window

recessed entrance wings. Wooden trellis porches to panelled doors with sidelights and overlights. Tripartite sashes over. Central block with tripartite sashes; 1st floor with lugs to sills. SUBSIDIARY FEATURES: attached cast-iron railings to areas.

4.4 Setting

- 4.4.1 The setting contributes to historic and architectural interests, specifically elite late Georgian suburban residential architecture and landscape design and consequent social and cultural interactions associated with 19th/20th century transport planning and urban design. Further details are described in CSjv Report on the Heritage Setting of surrounding properties at Park Village East (in advance of noise insulation works) - Document ref no. 1EW02-CSJ-EV-REP-S001- 000032.
- 4.4.2 John Nash's Park Village East suburb contributes to the wider significance of Regent's Park Conservation Area and is a key element to London's single largest and most comprehensive Georgian metropolitan improvement.
- 4.4.3 Park Village East comprises a garden suburb of architect designed villas in a setting that has changed dramatically since construction, especially the loss of the canal, the widening of the Euston Approaches railway cutting and associated demolition of the villas along the eastern side of Park Village East between 1901-1905. Further adverse impact to heritage significance occurred as a result of bomb damage, especially subsequent modifications to the historic and architectural interest of the public realm and landscape design.
- 4.4.4 These complex changes disrupt the intended suburban setting but reflect early and mid-20th century urban design narratives that interplay with Nash's intended illusion of 'rus in urbe':
- the gentrified character, picturesque aesthetic and the variety of stylised classic and traditional inspired architectural design employed at the Park Village East villas contributes a lingering sense of Nash's architectural and landscape design vision within a contemporary, dynamic urban environment;
 - the villas express an architectural design vocabulary that represents fashionable late Georgian tastes. This informed subsequent Victorian and Edwardian urban design evident in surrounding streets. It extends to the public realm interface of historic railway infrastructure, such as the materiality and the lighter style of classicism expressed in the 1900-1906 railway structures, such as Mornington Street Bridge and street level parapet to the railway cutting retaining walls.

4.5 Condition

- 4.5.1 The primary façade to 10-12 Park Village East remains largely unaltered since its construction and retains much of its original stucco.

- 4.5.2 The rear ground floor terrace to 10-12 Park Village East has been extended to provide habitable space at lower ground floor level, forming part of the early post-war restoration undertaken to repair extensive bomb damage to Park Village East villas (The Architect and Building News, April 14, 1950; Romantic Villages, The Restoration of Nash Houses near Regent's Park).
- 4.5.3 12 Park Village East is in good or fair condition internally and externally. Minor cracking was identified at lower ground floor at the junction between the spine wall running east west and the front wall to the east, and between the main house with the new conservatory. This could be caused by differential thermal expansion between the different materials, or differential settlement.
- 4.5.4 Other minor cracking was found at lower ground level to the masonry walls to the south, adjacent to the new conservatory. These could be related to the demolition works associated with the construction of the conservatory.
- 4.5.5 Rising damp issues were identified to the utility and the boiler rooms to the south end of the lower ground floor, causing damage to the internal finishes and decay to the masonry walls.

4.6 Significance

- 4.6.1 The significance of this asset is its architectural and historic interests, specifically the association with an aesthetic style developed by Nash that became synonymous with Regency London. Setting makes a key contribution to heritage significance.
- 4.6.2 The buildings' external aesthetic and its contribution to group value of the villas along the surviving western side of Park Village East represents an idealised suburban garden village forming part of the Georgian urban design for Regent's Park and wider metropolitan improvements.
- 4.6.3 Internal features of historic and architectural interest at 12 Park Village East include early or original sash windows and shutters. Also plaster cornices to ground and lower ground floors. Other interests include the main staircase and marble fireplace at ground floor.
- 4.6.4 Externally the stucco render, whilst not ornate, is a significant heritage feature of the building. Also, the decorative timber and metal work, including:
- the front entrance porch with timber trellis piers and lattice beams
 - the projecting timber eaves and brackets around the perimeter of the roof, with 'curtain' edge detail
 - the metal railings/ balustrades to the front boundary and the rear terrace.

5 Asset Protection - Design Rationale

5.1.1 The process for determining potential harm to property because of ground movement caused by HS2 underground construction defines the scope of works set out in this method statement.

5.2 Technical Standard

5.2.1 HS2 Technical Standard HS2-HS2-TN-STD-000-000005 – Ground Movement and Assessment from Below Ground Construction details a three phase Ground Movement Assessment (GMA) process.

5.2.2 12 Park Village East is located within the HS2 project zone of influence, as defined by Phase 2 GMA 1mm contour and is at risk due of potential structural movements induced by HS2 construction. The asset is a Listed Building, a sensitivity criterion that requires a Phase 3 GMA if the asset is located within the 1mm contour area.

5.3 Phase 3 Ground Movement Assessment

5.3.1 Phase 3 GMA (1MC03-SCJ_SDH-GT-REP-SS01_SL03-000018 Co4.1 considered structural and heritage impact to 12 Park Village East due to permanent construction works:

- Euston Tunnel (TBM)
- Sprayed Concrete Lining (SCL) Crossover Tunnels
- Euston Cavern Shaft
- Euston Cavern
- Connections between Euston Cavern, Euston Cavern Shaft and SCL tunnels.

Building Damage Assessment

5.3.2 The Phase 3 GMA includes a Building Damage Assessment based on material properties consistent with the building typology and age. Burland et al. (1977) define six damage categories that distinguished between three principal criteria:

- Burland damage categories 0 to 2 only - affects to visual appearance
- Burland damage categories 3 & 4 – affects to serviceability or function
- Burland damage category 5 - affects to building stability.

5.3.3 The building has been assigned a Building Damage Category of 3 (Moderate) due to a combination of:

- predicted vertical and horizontal ground movements

- poor ground conditions caused by the historic movements.
- 5.3.4 Elements of the structure that are key to the impact assessment results include the load-bearing brick masonry facades with openings. Intrusive investigation of these elements of the building has not been practical and the assessment assumes there are no significant existing structural defects. The findings of detailed historic research, building survey and site investigation been considered (refer to 7.2.4).
- 5.3.5 Current assumptions are not expected to change the Phase 3 GMA Building Damage Assessment and Heritage Sensitivity outcome.
- 5.3.6 The potential risks during HS2 below ground construction works that require a mitigation response that complies with the HS2 Technical Standard - Ground Movement and Assessment from Below Ground Construction (HS2-HS2-TN-STD-000-000005) are:
- predicted vertical and horizontal strains could damage walls perpendicular to the road;
 - localised deformations (hogging) in the affected walls may result in stress cracks at a single concentrated location;
 - external and internal surfaces of affected walls may display maximum crack widths of less than 3mm due to predicted hogging.
- 5.3.7 The distinction between visual or aesthetic harm and major serviceability and/or structural stability damage is an important threshold that determines the appropriate measures.
- 5.3.8 Risk to building serviceability and/or stability is limited (potential for disruption of rainwater goods and external utility services/drainage connections), but shear and differential cracking could occur in sensitive areas, including external stucco render finishes, especially where pre-existing cracks are hidden beneath historic repairs to rendered surfaces.
- 5.3.9 It is further envisaged that cracking will also occur at the corners of the window and door frames of the asset at lower ground and ground floor once the movement begins.
- 5.3.10 As the structure is covered in stucco render externally and plaster internally, both of which are sensitive to movement, very small movements will manifest itself in cracks in these finishes providing early indication that the building is undergoing movement.
- 5.3.11 As these cracks increase in size, a monitoring system will provide data to better understand how the building is responding to the movements induced by the HS2 works.
- 5.3.12 In the case of 12 Park Village East superficial cracking is manageable but needs to be carefully considered where it affects heritage features that are sensitive or susceptible to harm.

Heritage Sensitivity and Magnitude of Effects

- 5.3.13 Alongside the Burland assessment, SCS Phase 3 GMA also considers the sensitivity of the listed building and the magnitude of heritage impact arising from the specific building construction type and design features that contribute to heritage significance.
- 5.3.14 A system of scoring, following London Underground Movement Guidelines (HS2 Technical Standard - Ground Movement and Assessment from Below Ground Construction (HS2-HS2-TN-STD-000-000005, Table 10), considers two criteria:
- sensitivity of the structure to ground movements and interaction with adjacent buildings
 - sensitivity to movement of particular features within the building.
- 5.3.15 12 Park Village East is assigned:
- a structural sensitivity score of 0. The building is constructed on shallow foundations using solid loadbearing masonry for both external walls and crosswalls. The masonry acts as both the vertical load-bearing system and the lateral stability. The rear extension and the physical attachment to No. 10 to the north appear consistent with the original construction system, although details of connections at foundation level is unknown.
 - a feature sensitivity score of 0. The stucco render to the primary façade is plainly decorated and the portico structures above the entrances is supported by trellis piers. Internal features of interest include early or original sash windows and shutters and plaster cornices to ground and lower ground floors.
- 5.3.16 In summary, historic and existing cracks may open further. It is envisaged that additional cracking could also occur at the corners of window and door frames at lower ground and ground floor. Resulting minor changes in aperture shape could inhibit the free opening and closure of doors and windows, with a risk that glazing could break.
- 5.3.17 The magnitude of heritage impact is moderate (HS2 Technical Standard - Ground Movement and Assessment from Below Ground Construction (HS2-HS2-TN-STD-000-000005), Table 11).

Environmental Minimum Requirement (General Principle Compliance Assessment)

- 5.3.18 The HS2 scheme design and associated construction and logistics planning has continued to be developed following publication of the HS2 London-West Midlands Environmental Statement (ES) (and subsequent Supplementary Environmental Statements (SES) and Additional Provision Environmental Statements (AP ES)).

5.3.19 The controls contained in the HS2 Environmental Minimum Requirements (EMR) ensure that impacts which have been assessed in the relevant ES will not be exceeded and, if possible, reduced.

Table 2 - Environmental Impact baseline summary

Name	Designation	Value	Construction Impact		
			Nature of impact	Scale	Effect
Park Village East	Listed building, conservation area	High	The asset is located within the 10mm settlement contour associated with the construction of the Proposed Scheme portal and the revetment replacement works. Mitigation will involve the monitoring of settlement impacts and the use of tunnel construction and revetment construction techniques that reduce and stabilise settlement.	Medium	Major adverse

5.3.20 Table 2 summarises the construction impact based on the design assessed in the November 2013 ES, as amended by subsequent Additional Provision Environmental Statement (APES) documents.

5.3.21 The asset specific Phase 3 GMA for 12 Park Village East demonstrates the latest design produces a moderate magnitude heritage impact. Cracks to walls may materialise and services/drainage may also be impacted that affects serviceability. This refinement to the ES demonstrates significant environmental effects are no greater than the predicted major adverse.

5.3.22 This HAMS details mitigation actions that have been informed by the Phase 3 GMA and accord with the broader requirements identified in the November 2013 ES, as amended by subsequent APES documents.

5.3.23 In response to the impact assessment refinement, sections 6, 7 and 8 of this HAMS detail a method statement for mitigation through monitoring and conservation management in accordance with SCS Asset Protection and Inspection & Monitoring (I&M) plans and procedures.

5.3.24 Adverse effects will be minimised by implementing the measures detailed in this HAMS, comprising a monitoring-based conservation strategy, with arrangements for remedial repairs/temporary support as appropriate to remedy effects of ground movements due to HS2 tunnelling.

6 Mitigation

6.1.1 Information generated during asset protection processes summarised in section 5 has been used to define a mitigation response to the potential harm to 12 Park Village East set out in

HS2 Ltd - Code 1 - Accepted

this method statement. A Detailed Mitigation Design Report (1MC03-SCJ_SDH-GT-REP-SS01-000007) has been developed with reference to the SCS Asset Protection Management Plan(1MC03-SCJ-EN-PLN-S000-000002).

6.2 SCS Asset Protection Management Plan

- 6.2.1 SCS Asset Protection Management Plan (1MC03-SCJ-EN-PLN-S000-000002) sets out the framework for the design and implementation of measures that respond to the Building Damage Assessment presented in the GMA report. It ensures Third Party Assets are suitably protected from ground movements arising from S1/S2 London Tunnels Contract tunnelling and excavation activities.
- 6.2.2 Intended measures for protecting 12 Park Village East accord with the Asset Protection Management Plan, comprising a Monitor, React and Repair Strategy (Asset Protection Mitigation Strategy Category 2b) during and following tunnel construction.

6.3 Detailed Mitigation Design

- 6.3.1 SCSjv Detailed Mitigation Design Report - 12 Park Village East - Asset Protection Area East - Section 3 - S1 Document no.: 1MC03-SCJ_SDH-GT-REP-SS01-000007 reviews various alternative mitigation options, including at-source ground treatment measures and underpinning.
- 6.3.2 It confirms Monitor, React and Repair Strategy as most suitable, especially from a heritage conservation perspective. It concludes:
- no pre-construction preparations or interventions are required
 - current monitoring systems shall be maintained (Designers Monitoring Plan - Area East Buildings Package 2 (EB2) - S1MDL Code: Document no.: 1MC03-SCJ_SDH-GT-PLN-SS01-000002).
 - implementation of supplementary monitoring proposals detailed in section 7. These are based on the asset specific SCSjv Designer Monitoring Plan - 10 12 14 16 26 28 Park Village East – Asset Protection Area East - Section 3 – S1 Document no: 1MC03-SCJ_SDH-GT-REP-SS01-000012.
 - a risk-based Asset Action Plan will define specific monitoring trigger values that will determine further safeguarding actions based on the timely management of mitigation interventions in response to actual movements.
 - all repair and remedial repair work conducted at the property will meet required quality and conservations standards. SCSjv will adopt The Crown Estate Guidelines and Standard Specification to Architects for the Regent's Park, Kensington Palace Gardens, St. James's, Pall Mall South, Haymarket and Lower Regent Street

Residential and Commercial Estates, Seventh Edition January 2014.

- repair of predicted cracks will follow completion of permanent construction works, as outlined in section 8 Conservation Management. Generic remedial repairs may also be aligned with freeholder maintenance schedules.
- urgent works will be undertaken if predictions are exceeded, and the observed rate or magnitude of ground movement affect building serviceability or stability. Framework contractors are on standby to undertake any necessary interventions, i.e. damage to utility connections, or damage to waterproofing systems that compromise serviceability or inhabitability of buildings.

7 Monitoring

7.1.1 Monitoring proposals take into consideration the existing ground movement baseline (section 7.2) and apply further guidance and requirements detailed in:

- HS2 Specification for Civil Engineering Works – Series 4500: Instrumentation and Monitoring – Construction Document no.: HS2-HS2-CV-SPE-000-014500.
- SCS Instrumentation and Monitoring Statement S1 and S2 Document no.: 1MC03-SCJ-CL-STA-S001-000001.
- Designers Monitoring Plan - Area East Buildings Package 2 (EB2) - S1MDL Code: Document no.: 1MC03-SCJ_SDH-GT-PLN-SS01-000002
- SCSjv Designers Monitoring Plan - 10 12 14 16 26 28 Park Village East - Asset Protection Area East - Section 3 - S1 Buildings Package 2 (EB2) - S1MDL Code: Document no.: 1MC03-SCJ_SDH-GT-REP-SS01-000012.

7.2 Ground movement baseline

7.2.1 Comprehensive ground movement records have been collected by both the Early Works (CSjv) and Main Works (SCSjv) contractors as part of the 'Network Rail Ground Movements Mitigation Scope'. The focus has been on understanding how mitigation works to Network Rail's Park Village East Retaining Wall could influence ground movements affecting property and rail assets in the vicinity. The adopted approach is defined in Designers Monitoring Plan - Area East Buildings Package 2 (EB2) - S1MDL Code (1MC03-SCJ_SDH-GT-PLN-SS01-000002).

7.2.2 This provides a robust baseline record of seasonal movements and local spatial trends with reference to key third party assets, including 12 Park Village East. This monitoring system will be maintained as the principal baseline record for measuring movements attributable to future construction and related events.

7.2.3 Current ground movement baseline is as follows:

- horizontal movement data from routine patch scanning on the front elevation of 12 Park Village East collected since 2020 (CSjv/SCSjv) shows no significant movement. Recorded measurements do not exceed technical margin of error (+/-3mm).
- levelling data has been recorded on the pavement outside 10/12 Park Village East from the end of June 2018 to the present day. The precise manual levelling shows varying seasonal movements that fluctuate by up to 5mm in vertical movement between the seasons.
- satellite monitoring data from the period 2011-2020 has also been used to gauge historic patterns of ground deformation prior to the commencement of the HS2 Park Village East Retaining Wall mitigation works. Data points include the roof near to 10 and 12 Park Village East party wall and the adjacent road (Sixense, November 2022, Atlas InSAR Ground Displacement Monitoring HS2 S1S2 East Variation of Works Historical Study). This evidence is consistent with the patch scanning data.

7.2.4 There is no historic movement data for the rear extension or within the garden. However, there is a history of landslips associated with the infilled Collateral Cut canal, most notably the collapse of the canal tow path retaining wall c 1935. In addition, there are historic records of ground movements along Park Village East associated with the railway cutting retaining wall. Historic geotechnical factors have been further explored and findings inform the monitoring and mitigation proposals set out in this method statement:

- historical information on the ground characteristics, ground movements, damage and works carried out on the Park Village East properties associated with both the infilled canal and the railway cutting has been assessed (SCS Phase 1 Geotechnical Desk Study (Doc. No. 1MC03-SCJ_SDH-GTNOT-SS01_SL03-000014).
- additional geotechnical survey and desk study has been undertaken which demonstrates a degree of deformation because of a dominant geotechnical mechanism that has resulted in the building leaning towards the canal (SCS Technical Note - Phase 2 Geotechnical Desk Study – Park Village East Wall S1 Document no.: 1MC03-SCJ_SDH-GT-NOT-SS01_SL03-000015).

7.3 Additional monitoring requirements and options

7.3.1 Specific monitoring proposals for individual Damage Category 3 (DC3) residential buildings, including 12 Park Village East, supplement the continuing 'Network Rail Ground Movements Mitigation Scope' area ground movement monitoring strategy.

7.3.2 Additional instrumentation and monitoring focus on recording specific measurements to inform implementation of remedial mitigation measures to protect 12 Park Village East from the effect of below ground construction, including:

- localised ground movement data to determine:
 - tunnel ground movements and any variance against Phase 2/3 GMA predictions
 - potential association with observed deflections and cracking of DC3 listed building within the 1mm settlement contour
- asset specific deflections and cracks to:
 - verify if asset is behaving as predicted in the Phase 3 GMA, both during and after construction
 - provide early warning that initiates timely interventions required to avoid potential harm to the asset, in accordance with an established hierarchy of trigger values linked to a monitoring action plan (refer to 8.3)
- ground movement and asset specific data to be reviewed in combination to:
 - re-calibrate trigger values if ground movement data/asset specific observations are not consistent with Phase 2/3 GMA predictions
 - update the monitoring action plan to make appropriate adjustments for timing and type of preventative/mitigation measures and implementation in sequence with key construction trigger activities.

7.3.3 In accordance with HS2 Technical Standard - Civil Engineering Instrumentation and Monitoring (HS2-HS2-CV-STD-000-000004), monitoring will continue until the rate of settlement (or heave) is equal to or less than 2mm per annum (as determined by a minimum of four readings over a period of 4 months). The rate considered will exclude seasonal effects. For third-party assets, the cessation of monitoring will be subject to agreement with the third party.

7.4 Preferred monitoring system

7.4.1 Subject to access, baseline data gathering will be predominantly manual data logging. Manual and fully automated monitoring systems have been considered for measuring vertical settlement and horizontal displacement to the building. Instrumentation has been selected so that different options remain available should circumstances require a change in method:

- fully automated system would provide data enabling movements to be tracked hourly and daily. A secure set-up arrangement is required to ensure no loss of visual and digital connectivity over the extended timescales that monitoring is required to operate. It could also require instrumentation that has a greater visual presence.
- a manual system relies on brief regular (weekly/monthly) access to the property (including private outdoor space) to collect data using a mechanical Total Station to

read measurements from reflective prisms attached to the building. It produces a less frequent record of building movements but is less constrained by connectivity and only requires discrete instrumentation attached to the property (reflective 3D prisms and laser distometer).

7.4.2 The risk of interruptions to connectivity resulting in loss of continuity in monitoring data and the level of intrusion affecting residents have been considered. High frequency automated monitoring data recording is not essential, and the predicted effect of ground movement can be effectively and safely managed through a part-manual system.

7.4.3 Primary method of data collection will be manually logging data using a mechanical Total Station to read 3D prisms and levelling studs. Additionally, data will be collected using laser distometers.

7.5 Monitoring Specification

7.5.1 Monitoring of the assets will include, as appropriate:

- settlement and horizontal displacement; and
- crack monitoring (relative movement between each side of the crack).

7.5.2 3 D prisms, crack monitors, laser distometers, and ground surface levelling studs will measure movements affecting the key building components and adjoining ground surfaces. The devices illustrated (Figures 7 & 8) are typical examples, but specific instruments used may vary according to situation.

7.5.3 Table 3 details the maximum monitoring system instruments required.

7.5.4 Proposed locations are shown in Appendix A Instrumentation Design Drawings.

Asset / Item	Monitored parameters	Instrumentation	Number	Comments	Frequency
Buildings	Settlement Horizontal displacement	3D prisms	23	Required monitoring shown on sketches in Appendix A Targets on bottom storey of building (or as low as sight lines permit) Targets on top storey of building (as close to eave of roof as possible). Targets to align vertically. Patch scans / reflectorless targets may be suitable as alternative to prisms Displacement measurements of 3D prisms or alternative instruments shall have a measurement accuracy of +/- 2mm or better.	Typically, Monthly, Weekly during general works adjacent to property *
Buildings	Relative length	Laser Distometer	2	Required monitoring shown on sketches in Appendix A Mounted on brackets fitted to asset to gain line of sight. Instrumentation to be aligned horizontally.	Typically, Monthly, Weekly during general works adjacent to property *
Building	Tilt	Tiltmeter	3	To be installed only if manual recording devices cannot be accessed as necessary. Required monitoring shown on sketches in Appendix A Mounted on brackets fitted to asset.	Automated data collection

HS2 Ltd - Code 1 - Accepted

Asset / Item	Monitored parameters	Instrumentation	Number	Comments	Frequency
Buildings	Settlement Horizontal displacement	Automatic hydraulic Load cell (HLC)	3	To be installed only if manual recording devices cannot be accessed as necessary. Required monitoring shown on sketches in Appendix A Mounted on brackets fitted to asset. Instrumentation to be aligned horizontally.	Automated data collection
Buildings	Change in Crack width	Crack Monitoring Studs / Tell-tales	TBC	Crack monitoring studs shall be installed on both the pre-existing cracks and new cracks on the building façade identified during visual inspection Cracks to be monitored to be selected by Contractor and Visual Inspection engineer. Each crack to be monitored with minimum 2 stud arrangements, located at each end of the crack. Crack width monitoring equipment shall have a minimum measurement precision of +/- 0.01 mm (vernier callipers) Alternative automated crack monitoring is acceptable subject to accuracy and precision requirements.	Manual readings on crack monitoring should be monthly, and weekly where possible during the adjacent works*.

HS2 Ltd - Code 1 - Accepted

Asset / Item	Monitored parameters	Instrumentation	Number	Comments	Frequency
Ground surface monitoring	Vertical movement	Levelling studs	6	Levelling studs to be located within rear garden to provide ground movement data. This data and relevant Network Rail Ground Movements Monitoring data, provides contextual information for interpretation ground movement mechanisms affecting 12 Park Village East.	Manual readings should be monthly, and weekly where possible during the adjacent works*.
		* All frequencies to be adjusted according to progress of works and movement trends. Frequencies may need to be increased to daily or hourly during critical stages of the works. To be discussed/agreed during CTC meetings.			

Table 3 Monitoring system

Building

- 7.5.5 Monitoring of external walls with 3D prisms at the top and bottom of each façade.
- 7.5.6 Laser distometers are specified along the walls perpendicular to the HS2 works.
- 7.5.7 Crack monitoring will be conducted, as required, through tell tales or monitoring studs.
- 7.5.8 If colour options can be sourced and are available, instruments that best match the external building appearance will be used.
- 7.5.9 To manage risk of interruption in manual data collection a provisional arrangement to instal an automated logging system (hydraulic levelling cells and tiltmeters) is also shown in Appendix A Instrumentation Design Drawings:
- tiltmeters are specified on the rear façade to mitigate risk of no access to the rear gardens
 - hydraulic levelling cells are specified on the rear façade to mitigate risk of no access to the rear gardens.

Ground surface monitoring

- 7.5.10 Settlement of the rear gardens within the influence zone of the HS2 works is to be monitored by means of precise levelling studs, generally at 5m centres. Indicative positions have been indicated in Appendix A Instrumentation Design Drawings.
- 7.5.11 This should extend to the historic rear retaining wall to the canal.



Figure 7 Typical 3D prism




Figure 8 Typical crack monitors




Figure 9 – Example of a tiltmeter

HS2 Ltd - Code 1 - Accepted

7.6 Installation, maintenance, removal and repair

Location

- 7.6.1 Instrument locations shown in Appendix A are approximate and will be adjusted as necessary by the sub-contractor, depending on the as found conditions and the owner's agreement.
- 7.6.2 Final locations for prisms will provide good visibility to the Total Stations.
- 7.6.3 Final positions will fully accord with the installation requirements, as follows.

Installation

- 7.6.4 All installation works will comply with hold point procedures, including 'Permits to Drill' as detailed in:
- Method Statement and Risk Assessment - Installation and Monitoring of Instrumentation and Monitoring on Parkway Third Party Assets - Document no.1MC03-SCJ_SOU-CL-MST-SS01_SL03-000006.
 - additional requirements specified in any future Task Briefing Sheet - Installation and Monitoring of Instrumentation and Monitoring Equipment at 12 Park Village East .
- 7.6.5 Instruments attached to the building (3D prisms, laser distometers, tiltmeters and hydraulic load cells) will be firmly secured in line with the manufacturer's instructions to ensure effective monitoring and accurate measurements throughout the required period of operation. This is nominally taken as a minimum of 5 years, but total duration will be determined in line with the criteria set out in para 7.3.3 of this method statement, i.e., as required under HS2 Technical Standard - Civil Engineering Instrumentation and Monitoring (HS2-HS2-CV-STD-000-000004).
- 7.6.6 Instrument fixings that require bolting to the building will employ the minimum number of drilling points to comply with safety requirements and ensure effective operation of the instrument.
- 7.6.7 Drilling will take place into plain stucco surfaces or into exposed brickwork mortar joints. All drill locations will avoid decorative mouldings and stringcourses. Location of fixing points will avoid proximity to edges (i.e., at least 80mm from edge) or areas of fragile render which could result in surface spalling or excessive damage to surface finishes. This applies to all edges, including those created by deep stucco channels that imitate masonry joints.
- 7.6.8 Holes of 8-10mm diameter will be drilled at a maximum depth of 50mm and fitted with an expansion sleeve or nylon plug. Stainless steel screws and washers are to be used, to ensure durability and prevent staining.
- 7.6.9 The sub-contractor's Method Statement and Risk Assessment (RAMS) will include a description of the listed asset and define hold points to ensure implementation of control

measures for working on and in its proximity. Prior to installation work commencing, a copy of the sub-contractor's RAMS will be provided to the London Borough of Camden Conservation team and Historic England.

- 7.6.10 A Toolbox Talk will be issued to all those working on the asset at the start of the shift and a SCS heritage specialist will undertake regular inspections to oversee installation work.

Removal

- 7.6.11 Following completion of monitoring all instrumentation and fixings will be removed and the fixing holes filled to match the surrounding surface render/mortar:

- clean surface and remove/blow out loose render/mortar
- new mortar to match the colour of existing mortar/render
- point and form mortar joints/rendered surfaces to match existing profiles
- repaint where required, to maintain a consistent colour and texture.

Access

- 7.6.12 Careful consideration will be given to access systems for installation and removal of monitoring instruments that avoids the use of scaffolding directly tied to the listed structure. Alternatives include mobile elevated working platforms (MEWPs), cherry pickers and freestanding platforms
- 7.6.13 Given the constraints of the property and disruption to residents, a temporary fixed scaffold may be the only viable solution.
- 7.6.14 Tying in is necessary to ensure the scaffold is safe to work at from height, but also protects those at street and lower ground floor/basement level underneath.
- 7.6.15 Scaffold sub-contractors' RAMS will include a fully detailed design specification for the listed building:
- employ the same process for attachment and removal as described for the fixing/removal of monitoring devices (7.6.4.to 7.6.11)
 - there will be minimal fixings into the fabric of the buildings. Fixings are not required at basement or ground level, so are to be used at first floor and attic levels only
 - fixings will be carefully located to avoid sensitive features, including decorative plaster and/or brickwork forming cornicing, window or door architraves or pilasters.
- 7.6.16 Careful installation and remedial work will minimize any permanent visual impact of the scaffolding works.

8 Conservation Management

8.1 Visual Inspection

- 8.1.1 A CARE structural engineer (Institute of Civil Engineers (ICE) Conservation Accreditation Register of Engineers) will inspect the property to routinely assess the building for stability and safety. The structural engineer will also recommend any temporary measures that may be immediately required, regardless of whether instrument trigger levels are met.
- 8.1.2 The property will be visually inspected prior to critical construction activity to review the building for damage and assess stability of building and its principal elements.
- 8.1.3 Inspections will occur monthly during or after critical construction activities predicted to affect the property. A report will be produced and re-issued for each inspection so that each visit is recorded in a single document.
- 8.1.4 This report will include high-resolution photographs supplemented by sketches as required, detailing all visual and measured changes, such as:
- new cracks or enlargement of existing cracks
 - evidence of spalling of masonry or plaster
 - any other new defects
 - signs of new water ingress
 - evidence of subsidence
 - recommend temporary works/remedial if required.
- 8.1.5 The frequency of visual inspections may increase in response to Monitoring Trigger Levels.
- 8.1.6 Change in frequencies of the visual inspections are to be confirmed at regular SCSjv Monitoring Review Meetings.

8.2 Trigger Values

- 8.2.1 Trigger values are based on the Phase 3 GMA of HS2 permanent works only (i.e., excluding temporary works). Seasonal and daily variation due to background environmental effects will be considered when applying trigger values.
- 8.2.2 Trigger values for building crack widths are:
- Construction Alert – commence monitoring upon noting first emergence of crack/defect.

- Green – 5mm
- Amber – 10mm
- Red – 15mm

Monitoring Action Plan

8.2.3 The SCS Built Heritage Lead will co-ordinate technical arrangements for the preparation, review and update to a Monitoring Action Plan, to include procedures for:

- the production, assurance, interpretation, and presentation of monitoring data
- actions to be taken by specified parties in the event of monitoring trigger values being exceeded
- actions to be taken in the event of interruption to monitoring during the construction phase (e.g., due to monitoring system malfunctions).
- arrangements for regular reporting on the items detailed above to the London Borough of Camden Conservation team and Historic England.

8.2.4 The following monitoring actions will be taken at the breach of trigger levels:

- Green – review frequency of visual inspection.
- Amber – increase frequency of visual inspection, review movements of the asset and crack widths against prediction of movement and update subsequent predictions to account for movement. Cracks that reach amber trigger level should be exposed (stucco render/plaster removed in a 200mm x 200mm zone and masonry inspected). Exposed area to be retained for further observation until no further requirement to re-inspect, i.e. once crack development has stabilised
- Red – increase frequency of visual inspections. Review specific cracks and assess stability of building. Introduce temporary works if necessary.

8.2.5 Any breach of trigger levels requiring temporary works will be reported to the London Borough of Camden Conservation team and Historic England by SCS Built Heritage Lead. Temporary works designs will be issued for information prior to works proceeding.

8.3 Conservation (repair) schedules

8.3.1 All required repairs will follow the design principles, standard brief, specification, technical details and safe working practices described in The Crown Estate Guidelines and Specification to Architects for the Regent's Park, Kensington Palace Gardens, St. James's, Pall Mall South, Haymarket and Lower Regent Street Residential and Commercial Estates 7th Edition.

8.3.2 A conservation (repair) schedule will be prepared prior to installation of monitoring instruments and subsequently maintained as planned actions are updated. The conservation (repair) schedule will be routinely reviewed until monitoring requirements have been fully met, instrumentation removed, and all necessary repairs completed.

8.3.3 The conservation (repair) schedule will include:

- identification of the property
- a list of all repair items required, to be described room -by -room or by reference to external elevation, including reference to the SCS Inspecting Engineer's and other specialist reports and requirements
- an inventory of the historic items, including fixtures and fittings to be protected or repaired
- programme and timescale allowed for the repair works
- the standard specification for workmanship and materials including painting and stucco repairs
- a list of drawings that are approved by leaseholder/freeholder
- details of the monitoring procedure for the work, including the contact details of a Conservation Consultant Architect who will prepare and review the conservation (repair) schedule and confirm works have been carried and completed in accordance with The Crown Estate covenants included in the lease or building agreement.

8.4 Routine crack repair

8.4.1 Other than the drilled bolt fixing holding the monitoring instruments/temporary scaffolding in place, typical damage resulting from the tunnelling works is expected to be cracks within the masonry walls perpendicular to the street and at the corner of openings, such as windows and doors.

8.4.2 A typical repair will be undertaken as follows:

- remove surrounding render to check for propagation of crack within masonry
- cracks <5mm should be infilled/repointed
- cracks greater than 5mm will have mortar joints raked out, tie-bars installed across the crack and infilled/repointed.
- render/mortar composition/type to be determined and matching material reapplied to complete repair
- internal and external redecoration.

- 8.4.3 All conservation (repair) schedules and detailed design (technical drawings, specifications and RAMS) will be issued by SCS Built Heritage Lead to London Borough of Camden Conservation team and Historic England for review and comment prior to works proceeding.

9 Heritage Conservation Summary

- 9.1.1 Installation of monitoring instruments is a temporary arrangement to ensure accurate monitoring of the heritage asset prior to, during and following HS2 permanent construction works. It is a precautionary procedure to identify ground movements and resulting building structural responses so that appropriate measures to protect the asset can be deployed and engaged to prevent potential systemic or structural harm that may result in loss of serviceability and/or stability and impact to heritage significance.
- 9.1.2 Specifically, monitoring instruments will provide data to inform decisions on managing and mitigating effects on heritage assets during the planned HS2 tunnelling operations; providing a record of ground movements that will:
- observe and record changes affecting the building to:
 - check and validate modelled predictions
 - calibrate mitigation responses with the sequence of construction activities
 - ensure interventions required to mitigate potential harm to heritage assets are undertaken in timely accordance with an established hierarchy of trigger values and related pre-planned actions.
- 9.1.3 Installation of monitoring instruments does not result in loss of heritage significance and offers specific protections and benefits as part of a conservation management process.
- 9.1.4 To ensure there is negligible harm to historic fabric:
- monitoring instruments are to be installed with minimum fixings.
 - all devices will be removed on completion of monitoring requirements and there are no permanent additions or alterations to the listed building.
- 9.1.5 The temporary visible presence of monitoring devices does not change the contribution of setting to the significance of the heritage asset. Instrument visibility is limited by the minimum use of devices required to meet the monitoring requirements, retaining the optional use of automated devices that will only be deployed if circumstances require additional monitoring capabilities.
- 9.1.6 Following completion of HS2 asset protection measures there will be no permanent change to the building, or its setting caused by potential ground movements due to below ground construction.


- 9.1.7 Remedial repairs will be co-ordinated in accordance with The Crown Estate covenants included in the property lease or building agreement.

10 References

Table 4 References

Title	Reference
CSjv 2021 Report on the Heritage Setting of surrounding properties at Park Village East (in advance of noise insulation works)	1EW02-CSJ-EV-REP-So01- 000032
Guidelines and Standard Specification to Architects for the Regent's Park, Kensington Palace Gardens, St. James's, Pall Mall South, Haymarket and Lower Regent Street Residential and Commercial Estates	The Crown Estate, Seventh Edition January 2014
HS2 Technical Standard - Civil Engineering Instrumentation and Monitoring	HS2-HS2-CV-STD-000-000004 P03
HS2 Technical Standard - Ground movement and assessment from underground construction	HS2-HS2-TN-STD-000-000005 P03
HS2 Specification for Civil Engineering Works' Series 4500 – Instrumentation and Monitoring	HS2-HS2-CV-SPE-000-014500
HS2 Technical Standard – Sound, Noise and Vibration Instrumentation and Monitoring - High Speed Rail London-West Midlands	HS2-H S2-EN-STD-000-000009
HS2 Environmental Minimum Requirements Annex 1: Code of Construction Practice https://www.gov.uk/government/publications/environmental-minimum-requirements	CS755 02/17
SCSjv Phase 3 Ground Movement Assessment Report - Building Assessment Euston Cavern and Shaft - Euston Throat West S1	1MC03-SCJ_SDH-GT-REP-SS01_SL03-000018 C03.2
SCSjv Designers Monitoring Plan - Area East Buildings Package 2 (EB2) - S1MDL	1MC03-SCJ_SDH-GT-PLN-SS01-000002
SCSjv Surveys for Design Assessment [Heritage] 12 Park Village East, London, NW1 7PX	1MC03-SCJ_OTB-PM-REP-S000-000280
SCSjv Designer Monitoring Plan - 10 12 14 16 26 28 Park Village East – Asset Protection Area East - Section 3 – S1	1MC03-SCJ_SDH-GT-REP-SS01-000012
SCSjv Detailed Mitigation Design Report - 12 Park Village East - Asset Protection Area East - Section 3 – S1	1MC03-SCJ_SDH-GT-REP-SS01-000007
SCS Technical Note - Phase 1 Geotechnical Desk Study - Park Village East Wall S1	1MC03-SCJ_SDH-GTNOT-SS01_SL03-000014
SCS Technical Note - Phase 2 Geotechnical Desk Study - Park Village East Wall S1	1MC03-SCJ_SDH-GT-NOT-SS01_SL03-000015

Appendix A – Instrumentation Design Drawings (as proposed in SCSjv Designers Monitoring Plan - 10 12 14 16 26 28 Park Village East Asset Protection Area East - Euston Throat West Buildings Package 1 - APD-ESCT-01 Document no: 1MCo3-SCJ_SDH-GT-REP-SSo1-000012)





HS2 Ltd - Code 1 - Accepted