

Sequence of Operations:	
<p><b>All cabling will be carried out in a sensitive nature to take into consideration the sensitivity of working in a listed building environment.</b></p>	
<p><b><u>Cable Runs:</u></b></p> <ul style="list-style-type: none"><li>• Main pub internal cameras will be run long beams, cornices &amp; ceiling/ wall joints in line with existing cables and stapled to be as inobtrusive as possible.</li><li>• Cables can be painted after installation to match existing finishes and to help blend into the environment</li><li>• Internal cables will be brought up through the floor to the 1<sup>st</sup> floor office at the earliest convenience to reduce impact</li><li>• Cameras will be sited in corners or low visual areas to reduce visual impact and painted after installation to match existing background colours. ( as standard cameras only come in two colours grey and black). Where neither colour is suitable a hand painted finish will be provided</li><li>• Cable run to the outside will follow existing cable routes along the wall and external beams in black cable to match existing environment and reduce visual impact</li><li>• External cables will be brought into the 1<sup>st</sup> floor office through the window frame and finish in the existing comms cabinet.</li><li>• All external cable routes will be via existing routes and existing catenary to minimise the impact of additional visible cable.</li></ul>	
<p><b><u>Mounting:</u></b></p> <ul style="list-style-type: none"><li>• Internal cameras to be mounted and installed using 5.5mm Red Rawl plugs or cavity fixings if required for a secure installation in a public area where there is a risk of vandalism.</li><li>• Internal camera screws will be 1” ½ - 8</li><li>• External cameras to be mounted with fixings into mortar only using 5.5mm red Rawl plugs</li><li>• External camera screws will be 2” x 10</li></ul>	
<p>NVR will be fitted into Customers IT cabinet and then be connected to an HD Monitor via an appropriate HDMI cable.</p> <p>All cameras and control equipment will be tested and commissioned at the time of installation.</p> <p>On completion of all works a service report will be produced and signed by the General Manager or responsible person on site.</p> <p>TELLIVUE operatives will remove all excess materials, tools and equipment and where necessary vacuum the floor and work area to ensure it is clean and tidy before departing the project.</p>	
SWL's:	<p><i>(Detail any limits on the loadings applicable to temporary plant/equipment or fixed elements of the structure where the work is taking place.)</i></p> <p>SWL's will be displayed on Aluminium Towers and Podiums and adhered to throughout this project.</p> <p>Weekly inspections will be undertaken on Aluminium Towers and Podiums throughout the duration of this project.</p> <p>Statutory inspection records will be maintained</p> <p>Mobile scaffold towers/podiums, to be erected in accordance with manufacturer's instructions by certified users.</p>