



| Tree Work Schedule   |             |                                       |          |
|--|-------------|---------------------------------------|----------|
| No.  | Species     | Works                                 | Category |
| T13  | Calcey Pear | Fell to ground level and grind stump. | C1       |
| All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations. All works are to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.   |             |                                       |          |
| <b>Protective Fencing</b>  |             |                                       |          |
| To be erected prior to the commencement of all works on site, and retained in place throughout construction. <b>Specification:</b> To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should be attached to a base plate and secured with ground pins. All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out". |             |                                       |          |

**Tree Protection Area**  
**KEEP OUT**  
Do **not** move this fence

(TOWN & COUNTRY PLANNING ACT 1990)  
TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS  
LANDSCAPE AND THE SUBJECT OF A TREE PRESERVATION ORDER.  
CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION.  
ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY

**Construction exclusion zone**

A construction exclusion zone (CEZ) is a designated area where there is to be no construction activity what-so-ever. Access to the area for construction personnel or machinery is strictly prohibited and there is no scope for materials or waste storage etc.

- Arboricultural Supervision**
- The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include:
1. Pre-commencement site meeting.
  2. Location of protective measures.
  3. Arboricultural sign and removal of protective measures.

**Arboricultural Method Statement**

Please refer to Arbtch Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees.

Unit 3, Well House Barns, Chesham, Ch44 0DH  
<http://arbtch.co.uk> 01294 651170

|                      |          |  |            |
|----------------------|----------|--|------------|
| Project:             |          | Canteloves Gardens<br>Camden Road<br>London<br>NW5 2AU |            |
| Client:              |          | London Borough of Camden                               |            |
| Drawing:             |          | Tree Protection Plan                                   |            |
| Based on:            |          | 2024 CAS 029 013 A                                     |            |
| Drawing No:          |          | Arbtch TPP 01  | Rev:       |
| Date:                | Mar 2025 | Scale:   | 1:150 @ A0 |
| Key:                 |          | Drawn:   | FG         |
| Tree Nos.:           | T01      | Tree Canopies:   |            |
| RPAs:                |          | Category "B" trees:                                    |            |
| Category "C" groups: |          | Trees to be removed:                                   |            |
| Construction Access: |          | Protective Fencing:                                    |            |