


59-61 Oak Grove  
Cricklewood London NW2  
Construction Management Plan

Prepared for  
Pocket Living

February 2014  
Status Draft 01

Construction Planning Associates  
9 Woodland Green  
Upton St Leonards  
Gloucester GL4 8BD  
01452 61271



## Contents

Section 1.0	Introduction & Revision Procedure	page	4
	Site History	page	5
Section 2.0	Construction Methodology		
	Indicative Programme of works	page	5
	Mobilisation	page	6
	Site Set up	page	6
	Piling	page	6
	Ground floor	page	6
	Superstructure Frame	page	7
	External Envelope	page	7
	Internal finishes	page	7
	Landscaping	page	7
Section 3.0	Construction Traffic Management Plan		
	Access routes existing arrangements	page	8
	Current traffic & pedestrian arrangements	page	8
	Current Parking Arrangements	page	8
	Proposed access routes from TLRN	page	8
	Construction Vehicle Management	page	8
	Vehicle sizes	page	9
	Footpath closures	page	10
Section 4.0	Environmental controls		
	Dust Assessment	page	10
	Emission Mitigation Measures	page	11
	Noise & Vibration controls	page	12
	CO <sub>2</sub> Emissions reductions	page	13
	Wheel Wash	page	14
	Ground Water and Surface Water Run Off	page	14
	Ecological Impacts & controls	page	14
	Site Security	page	15
	Construction Phase Travel Plan	page	15
Section 5.0	Community Relations		
	Pre-application consultation	page	16
	Considerate Contractors Scheme	page	16
Section 6.0	Summary	page	16

## **Appendices**

Appendix A – Proposed access routes from TLRN to site

Appendix B – Site Plan / Proposed vehicle access arrangements

Appendix C – Outline Construction Programme

## **Schedule of Amendments**