Structural Inspection Report



Berwick House, 8-10 Knoll Rise, Orpington, Kent BR6 0EL t: 01689 896464 f: 01689 832369 www.kirksaunders.co.uk Project: 80 Guilford Street, London WC1

Ref: 5333.0006

Date: 01st August 2013

Issued by: M J Edwards

Ben Richardson, APM Services

To: Hossein Abedinzadeh, MHA Associates

Nicholas Mulholland, AWW Architects

1.0 INTRODUCTION

1.1 A visit to carry out a visual inspection of the existing third floor structure at the above property was undertaken by Martin Edwards of **kirksaunders** on 01st August 2013.

1.2 At the time of the inspection, all internal floor and wall structure was exposed.

2.0 OBSERVATIONS

- **2.1** The existing floor structure consists of traditional timber construction, typically with timber joists spanning onto loadbearing masonry walls, timber beams and partitions.
- **2.2** The timber structure was generally in poor condition with excessive deflections visible to joists and the existing timber beams.
- 2.3 The timber beam toward the rear of the property (see photos in appendices) is of particular concern, with deflection far in excess of allowable limits. The beam is approximately 225mm square spanning circa 3.6m between external walls.
- **2.4** The beam is in poor condition with signs of section loss due to general deterioration and decay over time. The beam also appears to have been notched at mid span.
- **2.5** Timber joists are also in a generally poor condition with signs of excessive notching, overcutting and general deterioration over time.
- **2.6** Existing joists are spanning circa 1.8m onto an existing timber beam, and then circa 4.5m onto a loadbearing timber stud wall below.
- **2.7** The existing joists are poorly connected into the existing beam. In some instances it appears that the joists are not bearing directly onto the beam but are connected via thin timber fin plates.
- **2.8** Existing joists are typically 175x50mm at circa 400mm centres.



3.0 RECOMMENDATIONS

- **3.1** We have undertaken calculations based on the timber beam supporting domestic imposed loads, with and without the notch.
- **3.2** Both options show that the beam is overstressed by up to 2.5 times the permissible stress based upon properties of C16 timber.
- **3.3** The beam deflection is up to 3.4 times the acceptable limit.
- **3.4** We would therefore recommend that the timber beam be removed and replaced with new support structure, typically a steel beam.
- 3.5 The steel beam will need to be 152 UC 30 Grade S275 (see Sketch 5333-SK-005-P2).
- **3.6** We have also undertaken calculations for new timber floor joists, which would replace the existing. These calculations take no account of the existing joist capacity due the variable conditions.
- **3.7** We recommend new joist sizes of 200x50mm at 300mm centres, grade C16. These should be positioned between existing joists wherever possible to ensure restraint to the external wall is maintained (but see 3.9 below).
- **3.8** Note that discussions regarding dropping the existing third floor level are ongoing to allow greater headroom at this level. If this option is taken, we would recommend that the new floor be built under the existing before it is removed, again to ensure restraint is maintained to external walls.



PHOTOS




Existing beam propped temporarily



Existing joists poorly connected to existing beam



Existing joists over-notched




View of existing beam



View to underside of 3rd floor showing excessive floor deflection

Document: 80 Guilford Street, London WC1







Berwick House, 8-10 Knoll Rise, Orpington, Kent BR6 OEL t: 01689 896464 f: 01689 832369 www.kirksaunders.co.uk Project Title: 80 GUILFORD STREET

Project No: 5333

Compiled By:

Sheet No: SK.005

Date: Nov 13 Revision: C2

Calculation Output DETAIL SK. 005 STRAPPING TO BE USED WHERE FRONT ELEVATION HAS BECOME DISLOCUTED From PARTY WALLS, INSTALL STRIPS AT 300MM LERTICAL CENTRES. FRONT ELEVATION MIZ THREADED BAR MIN 300MM EMBEDMENT INTO MASONRY 8 mm × 80mm STRAP 100 mm 550 3-MIZ RESIL ANCHORS/THREMOED BAR MIN IDOMM EMBEDMENT PARTY WALL USE RAWL R-KF2 KEMFAST RESIN FOR SECURING BOLTS/THRENDED BAR, ENSURE FIXINGS ARE INSTALLED IN ACCORDANCE WITH MANUFACTURES QUIDELINES, STRAPS PAINTED WITH BOMICRON ZINC PHOSPHATE PRIMER.

200

150

50



Berwick House, 8-10 Knoll Rise, Orpington, Kent BR6 0EL t: 01689 896464 f: 01689 832369 www.kirksaunders.co.uk

Project Title: 80 GUILFORD STREET Project No: 5333 Compiled By: Des

Sheet No: 5K. 008

Revision: CI

Calculation Output SK. 008 STRAPPING DETAIL For FLOORS PERPENDICULAR JOIST TO WALL EMSTUR JOIST 60×6 STEAP 300mm LONG THRENDED (12mm) 5mm HoLES @ 100c/c BAR FIXED INTO WALL WITH FOR GOXLIMM SCREWS RAWL R-KFZ KEMFAST RESIN 500 INSTALLED IN ACCORDANCE WITH 100 MANUFACTURES GUIDELINES. STRAP AT EVERY OTHER JOIST ALL FLOORS FRONT AND REAR ELEVATIONS DOIST PARALLEL TO WALL) SOLID NOGGINS 200 MM THEEAD BAR RESIN FIXED AS ABOVE 60×6 × 1200 LONG STRAP NAILED TO NOGGINS/JOISTS 5mm HOLES @ 100 c/c AT 1500mm CENTRES, GROUND AND FIRST FLOOR STRAPS

Date:

NOV 13

