

**5 Kemplay Road
London
NW3**

**Subterranean Construction
Method Statement and
Structural Report on the
Proposed Basement
Extension.**

Consulting Engineers

Trigram Partnership LLP
Harling House
47-51 Gt Suffolk Street
LONDON
SE1 OBS

Tel: 020 7401 8100
Fax: 020 7401 8845
Email: mail@trigrampartnership.com

Job No 4160/BH/December 2013

5 Kemplay Road, London, NW3

Structural Report on the Proposed Basement Extension

Contents

1. Introduction	3
2. Site Investigation	3
3. Re-Development Scheme	4
4. Basement Construction	4
5. Adjacent and Adjoining Buildings	5
6. Trees	6
7. Existing and Proposed Buried Services	7
8. Monitoring	7
9. Indicative Construction Sequence	7
10. Conclusion	8
Appendix A - Indicative Construction Sequence for Subterranean Extension	9
Appendix B - Designer's Risk Assessment Summary	10
Appendix C - Piling Specification	11
Appendix D - Temporary Works Specification	12
Appendix E - Concept Drawings	13
Appendix F - Structural Exposures, Trial Pits and Geotechnical Data	14
Appendix G - Structural Scheme Calculations	15

1. Introduction

The property, 5 Kemplay Road, comprises a semi-detached residence on two floors, built in the 1950's. The property has been previously modified, with the extensions being added to the side and to the rear in the 1990's.

It is proposed to create a larger house, with a new basement under part of the footprint.

No. 7 Kemplay Road forms the other half of the block, and is on the right. To the left is No. 3, an older house.

2. Site Investigation

A visual inspection of the property has allowed the general structural form to be ascertained.

2.1 Soils Investigation.

A borehole investigation of the underlying strata, to 10m depth, has been carried out in the front and rear gardens. The under-laying soils comprise a maximum depth of 1.2m of Fill, over sandy or silty Clay (Claygate deposits), over London Clay at depth. Ground water piezometers were installed in the three boreholes. Seepage from sandy and silty layers has resulted in water levels recorded approximately 2.0 – 2.6m below ground level.

The investigation also included trial pits to enable the depth and form of the foundations of the property and to the various boundary walls to be ascertained. This was also done in order to more fully define the proposed Works, in advance of the start of the Works on site.

2.2 Slopes and Stability.

The ground generally falls from the SW to the NE. The pair of semi-detached houses was built on a level platform cut into the slope, with a difference of level approximately 0.5m across the width of both properties. The slope is therefore less than 7°.

Although the site lays within a zone designated to have the potential for landslides, the actual location of the site has slopes less than 7° (1 in 8), therefore the potential for a slide to occur is negligible.

2.3 Tunnels.

The Northern line tunnel is in the vicinity, and is located approximately 350m to the West of the site.

2.4 Water Courses.

The site lays on the water-shed to the south of the Hampstead Heath Extension catchment. The Tyburn's catchment lies a similar distance to the south. The nearest part of the Hampstead Heath catchment lies approximately 400m to the East North East. The nearest of the ponds is approximately 500m to the North East. There are no known water courses either above or below ground in the vicinity of the property.

3. Re-Development Scheme

It is proposed to replace the existing house with a larger house on three floors, with a basement under part of the house.

The use of the property will be retained as 'residential' therefore the imposed loadings on the suspended floors will remain as existing.

4. Basement Construction

The proposed Basement level will be approximately 2.7m below the Ground Floor level. Therefore the excavation would be approximately 3.2m below Ground Floor. The highest recorded ground water level is approximately 2.0m below the existing Ground Floor level.

The Interpretive Site Investigation Report recommends that any excavations must be fully supported. It is therefore proposed to safe-guard nearby properties by constructing the new basement within a fully-supported excavation. 'Silent' piling techniques will be used to install interlocking steel sheet piles to all four sides. These would be hydraulically pushed into the ground, so would not cause vibrations in the ground.

The pile walls would be propped to minimise any deflection movements during excavation, and thus the soils below existing foundations would not be disturbed. As the pile walls would not be designed as vertical cantilevers, they would not have to extend significantly below the depth of the excavation. Therefore they would not need to extend much below the water level. Any tendency to interrupt any water flow could be minimised by stopping every fourth sheet at the level of the excavation, thus creating deliberate gaps in the wall, so that it would be 'permeable'.

The excavation will need to be kept free from water, so sumps and pumps will be required to remove water from within the piled walls, prior to the excavation being progressed. Structural blinding concrete will be cast, to protect the formation, and to 'cap' any inflows due to the small hydraulic head across the lines of the pile walls.

Within the pile walls, it is proposed to form the new basement in reinforced concrete, in water-tight construction, comprising the basement slab, lining walls, and the ground floor slab. The side walls would be cast against the piled wall on all sides, with the profile of the pile wall being infilled with proprietary LDPS void fillers by Messrs Cellcore.

The basement slab and walls will be designed in water-tight concrete construction (to BS8007) for water pressures. It will be checked for buoyancy for each stage of construction.

The ground floor slab will act as a transfer structure, supporting the internal load-bearing walls of the superstructure.

5. Superstructure Construction

The proposed new house will comprise 2nd floor, 1st floor, and Ground Floor. It will occupy the full width of the site but new foundations would be offset from, and parallel to the side boundaries. Where the superstructure extends to the rear of the basement, the r.c. ground floor slab will cantilever beyond mass concrete trench footings to support load-bearing cavity walls, and stanchions

The upper floors and roof will be of traditional construction, supported on an orthogonal grid of beams and walls, with stanchions internally towards the rear.

Lateral stability will be ensured by using the floors as diaphragms supported by a symmetric arrangement of full-height walls in orthogonal directions. There will be clear separation open 'joints' to both the left and right sides, adjacent to the flank walls of No. 3 and 7.

6. Adjacent and Adjoining Buildings

The house is half of a pair of semi-detached houses (No. 5 & 7) on two floors, with a pitched roof. The site investigation trial pits revealed the foundations to comprise (reinforced?) concrete strip footings at approximately 0.95m below the Ground Floor Level.

The nearest adjacent property (No.3) lies to the East, extending up to the boundary line. This is an older residential property on three storeys. There is understood to be a cellar below the rear half of No. 3. No. 5's side extension flank wall is approximately 0.8m from this boundary, with concrete footings at approximately 0.65m below the external ground level.

The proposed forms of construction for the basement have been chosen to minimise the risk of induced settlement. The temporary and permanent works will be designed to support lateral ground pressures, including those due to surcharges from walls parallel and perpendicular to the supported excavation. Some cracking may nevertheless occur, but should be category 0-1 (BRE categories), so would be cosmetic and repairable using normal decorating techniques. Such repairs would be the responsibility of the Building Owner, and be covered by Party Wall Awards.

The rear boundary garden wall is approximately 12m from the back of the existing house. The wall is of traditional brick construction, and is likely to have stepped brick footings at relatively shallow depth. The ground level is similar on both sides of the wall.

The rear left hand side boundary garden wall is also of traditional construction, probably on relatively shallow stepped brick footings. The rear right hand boundary garden wall is contemporary with the semi-detached houses. It is of brick construction, probably on concrete footings.

7. Trees

7.1 Effects of the Building on the Trees.

There is a semi-mature rowan tree in the front garden. This is approximately 5m from the proposed basement excavation. A tree root protection zone can be created around the tree, and still have sufficient space to construct the works.

There are mature trees in the public footpath (in front of No. 3), a second in the front garden of No. 7, and another beyond the rear boundary wall. The nearest is approximately 6m from the nearest corner of the proposed basement. A root protection zone can be established for this tree too. The other trees are much further from the property.

7.2 Effects of the Trees on the Building.

The proposed works should not have any detrimental effect on the health or stability of the trees.

The existing properties show no signs of foundations movements. The new foundations will be founded at an even greater depth, therefore there will be no risk of subsidence due to seasonal moisture movement.

8. Existing and Proposed Buried Services

Within the front roadway it is presumed that there may be the following buried services.

- Mains water supply
- Mains electric supply
- Foul drainage
- Surface water drainage
- Gas and cable TV

Services entries and drains will be very similar to those currently serving the property. The new basement will not have any effect on the services.

9. Monitoring

It is proposed that line and level measurements will be taken on the adjacent and adjoining properties during construction of the works, until the basement walls are fully supported and restrained by the new basement and ground floor slabs.

10. Indicative Construction Sequence

A proposed sequence for the construction of the works is appended. The Main Contractor will be responsible for defining the construction sequence, and for the design of all temporary works, though these will be vetted by the Design Team prior to implementation.

11. Conclusion

We confirm that by following these measures, the proposed basement extension can be constructed with no detrimental effect to the structural integrity or stability of the house or the existing structures (buildings, buried services, or the tree) adjoining or adjacent to the house.



This Report was prepared by:

Bruce Huxtable CEng, MICE, MStructE, MS, BSc (Hons)

December 2013

Appendix A - Indicative Construction Sequence for Subterranean Extension

- Install level and plumb monitoring points on adjoining and adjacent buildings' facades.
- Demolish the rear and side extensions, including shallow foundations. Backfill with compacted granular fill.
- Saw-cut the front rear facades from top to bottom, flush to the No 5 face of the Party Wall.
- Demolish the house from top down, protecting the Party Wall.
- Remove the existing ground floor in a zone adjacent to the Party Wall, the side pathway for access trenches, and all existing footings on the lines of the new basement perimeter.
- Install interlocking steel sheet piles as temporary ground support walls.
- Excavate to 0.8m depth and install upper level of walings and props.
- Excavate to 0.75m above formation level, and install lower walings and props.
- Excavate to formation level and cast structural blinding.
- Excavate for sump, installing local ground supports, blinding, and thus construct the r.c chamber.
- Fix reinforcement and cast basement slab, remove lower props and walings.
- Cast r.c basement walls to a lap length below the upper walings; re-locate upper propping.
- Erect falsework and formwork; fix slab reinforcement; and cast Ground Floor slab.
- When concrete has reached working strength, remove falsework, formwork, and propping.
- Excavate and pour mass concrete trench footings
- Cast r.c. ground floor slab
- Erect superstructure

Appendix B - Designer's Risk Assessment Summary

General

The works involve excavations alongside several boundary and Party walls.

Particular Residual Risks

Full ground support will be necessary during the excavation of the basement, and all other excavations.

Several forms of construction are required, including 'silent' piling. The timing of the insertion and removal of lateral supports will inform the general excavation and the construction of the permanent works.

The ground water level is known to be 2.0 – 2.6m below ground level.
The excavations will therefore need to be kept free from water. Temporary sumps and pumping will be required.

The basement 'box' would potentially be buoyant, if the ground water level were to rise to 1.5m below ground level. Therefore, provision of openings in the outer walls should be made, to allow the basement to flood, should the ground water level rise significantly before the ground floor slab were cast. No such risk exists once the ground floor slab has been cast.

Uplift pressures and heave movements are time-dependant. Therefore the programming of the works should take this into account.

Appendix C - Piling Specification

The general specification will be supplemented with a project-specific piling specification, in accordance with the ICE Specification for Piling and Embedded Retaining Walls.

The main contractor will produce a layout drawing defining the pile walls and working spaces, to take account of the particular site features. This will also define any protection to the Party wall, etc. This will be reviewed in principle by the design team.

Appendix D - Temporary Works Specification

The main contractor will be responsible for the design of all temporary works supports for vertical loads; lateral soil pressures; and for the overall stability of the various structures.

The proposed methodology and sequence of works will be vetted by the design team. The proposed loadings will be agreed with Trigram Partnership.

Appendix E - Concept Drawings

As Existing - Plans & Sections – refer to Site Investigations drawings.

As Proposed - Plans & Sections 4160/S/01 – 02

Temporary Works: Schematic Ground Support - Refer to 4160/S/01

NOTES



1. GENERAL
11. NO DIMENSIONS ARE TO BE SCALED FROM THE DRAWING. ALL DIMENSIONS ARE TO BE ESTABLISHED ON SITE.
12. THIS DRAWING IS TO BE READ WITH ALL RELEVANT ARCHITECTS AND SERVICES ENGINEERS DRAWINGS AND SPECIFICATIONS FOR CONSTRUCTION DETAIL, PLUMBING, DRAINAGE, ELECTRICAL, WORK, HEATING WORK, INSULATION, DAMP PROOF DETAILS, VENTILATION FINISHES, JOINERY ETC.
13. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CORRELATION OF ALL OR ANY DISCREPANCIES BETWEEN THIS DRAWING AND SITE CONDITIONS BEFORE BEGINNING THE WORK.
14. ALL TEMPORARY WORKS NECESSARY SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.

NOTE 'C' - TEMPORARY WORKS

THE CONTRACTOR IS TO BE RESPONSIBLE FOR ALL TEMPORARY SUPPORT DURING THE EXECUTION OF THE WORKS, AND TO SUBMIT HIS OWN METHOD STATEMENT FOR THE TEMPORARY AND PERMANENT CONSTRUCTION

NOTE 'D':

STEEL SHEET PILES TO BE SILENT DRIVEN USING HYDRAULIC RAM VIBRATION - FREE!



NOTE 'A':

FLOOR FINISHES, INSULATIONS, DPM & ETC., TO ARCHITECT'S SPECIFICATIONS AND DETAILS

NOTE 'B':

ALL NON LOAD BEARING STUD WALLS SHOWN INDICATIVELY FOR SETTING OUT REFER TO ARCHITECT'S DETAILS

NOTE 'C' - TEMPORARY WORKS

THE CONTRACTOR IS TO BE RESPONSIBLE FOR ALL TEMPORARY SUPPORT DURING THE EXECUTION OF THE WORKS, AND TO SUBMIT HIS OWN METHOD STATEMENT FOR THE TEMPORARY AND PERMANENT CONSTRUCTION

LEGEND:


- EXISTING WALL
- REINFORCED CONCRETE WALL
- NEW WALL
- LOAD BEARING WALL UNDER WALL TO BE DEMOLISHED

SCALE BAR 0 1 2 3 4 5m

(1:50 @ A1)


(1:100 @ A3)

REV.	DATE	DESCRIPTION	BY
</			



NOTES

- GENERAL:
- NO DIMENSIONS ARE TO BE SCALED FROM THE DRAWING. ALL DIMENSIONS ARE TO BE ESTABLISHED BY MEASUREMENT.
- THE DRAWINGS ARE TO BE READ WITH ALL RELEVANT ARCHITECTS AND SERVICES ENGINEERS' DRAWINGS AND SPECIFICATIONS FOR CONSTRUCTION DETAIL, PLUMBING, BRASSING, ELECTRICAL, WORK, HEATING WORK, INSULATION, DAMP PROOF DETAILS, VENTILATION, FINISHES, JOINTS ETC.
- THE CONTRACTOR IS TO NOTIFY THE CONTRACT ADMINISTRATION (C.A.) OF ANY DISCREPANCIES BETWEEN THIS DRAWING AND SITE CONDITIONS BEFORE PROCEEDING WITH THE WORK.
- ANY TEMPORARY WORKS NECESSARY SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.




REV.	DATE	DESCRIPTION	BY
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			
101			
102			
103			
104			
105			
106			
107			
108			
109			
110			
111			
112			
113			
114			
115			
116			
117			
118			
119			
120			
121			
122			
123			
124			
125			
126			
127			
128			
129			
130			
131			
132			
133			
134			
135			
136			
137			
138			
139			
140			
141			
142			
143			
144			
145			
146			
147			
148			
149			
150			
151			
152			
153			
154			
155			
156			
157			
158			
159			
160			
161			
162			
163			
164			
165			
166			
167			
168			
169			
170			
171			
172			
173			
174			
175			
176			
177			
178			
179			
180			
181			
182			
183			
184			
185			
186			
187			
188			
189			
190			
191			
192			
193			
194			
195			
196			
197			
198			
199			
200			
201			
202			
203			
204			
205			
206			
207			
208			
209			
210			
211			
212			
213			
214			
215			
216			
217			
218			
219			
220			
221			
222			
223			
224			
225			
226			
227			
228			
229			
230			
231			
232			
233			
234			
235			
236			
237			
238			
239			
240			
241			
242			
243			
244			
245			
246			
247			
248			
249			
250			
251			
252			
253			
254			
255			
256			
257			
258			
259			
260			
261			
262			
263			
264			
265			
266			
267			
268			
269			
270			
271			
272			
273			
274			
275			
276			
277			
278			
279			
280			
281			
282			
283			
284			
285			
286			
287			
288			
289			
290			
291			
292			
293			
294			
295			
296			
297			
298			
299			
300			
301			
302			
303			
304			
305			
306			
307			
308			
309			
310			
311			
312			
313			
314			
315			
316			
317			
318			
319			
320			
321			
322			
323			
324			
325			
326			
327			
328			
329			
330			
331			
332			
333			
334			
335			
336			
337			
338			
339			
340			
341			
342			
343			
344			
345			
346			
347			
348			
349			
350			
351			
352			
353			
354			
355			
356			
357			
358			
359			
360			
361			
362			
363			
364			
365			
366			
367			
368			
369			
370			
371			
372			
373			
374			
375			
376			
377			
378			
379			
380			
381			
382			
383			
384			
385			
386			
387			
388			
389			
390			
391			
392			
393			
394			
395			
396			
397			
398			
399			
400			
401			
402			
403			
404			
405			
406			
407			
408			
409			
410			
411			
412			
413			
414			
415			
416			
417			
418			
419			
420			
421			
422			
423			
424			
425			
426			
427			
428			
429			
430			
431			
432			
433			
434			
435			
436			
437			
438			
439			
440			
441			
442			
443			
444			
445			
446			
447			
448			
449			
450			
451			
452			
453			
454			
455			
456			

Appendix F - Structural Exposures, Trial Pits and Geotechnical Data

Site Investigation Plans - 4160/SI/01

Interpretive Soils Investigation Report, by Messrs MRH, dated November 2013
and letter dated 4th December 2013.



NOTES

1. GENERAL:

1.1 NO DIMENSIONS ARE TO BE SCALED FROM THIS DRAWING. ALL DIMENSIONS ARE TO BE ESTABLISHED ON SITE.

1.2 THIS DRAWING IS TO BE READ WITH ALL RELEVANT ARCHITECTS AND SERVICES ENGINEERS DRAWINGS AND SPECIFICATIONS FOR CONSTRUCTION DETAIL, PLUMBING, DRAINAGE, ELECTRICAL WORK, HEATING WORK, INSULATION, DAMP PROOF DETAILS, VENTILATION, FINISHES, JOINERY ETC.

1.3 THE CONTRACTOR IS TO NOTIFY THE CONTRACT ADMINISTRATION (C.A.) OF ANY DISCREPANCIES BETWEEN THIS DRAWING AND SITE CONDITIONS BEFORE IMPLEMENTING THE WORK.

1.4 ANY TEMPORARY WORKS NECESSARY SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.

KEY

TP - TRIAL PIT

BH - BORE HOLE TO 10.0m DEPTH

- DENOTES TRIAL PIT REQUIRED FOR SITE INVESTIGATION;

1. TRIAL PIT TO BE APPROX. 0.6x0.6m, DUG TO THE UNDERSIDE OF EXISTING FOUNDATIONS AND NO DEEPER UNLESS INSTRUCTED BY THE ENGINEER. RECORDS SHOULD INCLUDE FOUNDATION CROSS SECTION WHERE APPLICABLE.

2. CONTRACTOR TO BACKFILL TRIAL PIT WITH COMPACTED EXCAVATED MATERIAL. EXCESS SPOIL TO BE REMOVED FROM SITE. PITS ARE TO BE REINSTATED TO ORIGINAL CONDITION.

REV	DATE	DESCRIPTION	BY
DRG STATUS		PRELIMINARY	
ARCHITECT		TAG ARCHITECTS	

JOB TITLE	5 KEMPLAY ROAD LONDON, NW3
DRG TITLE	AS EXISTING GROUND FLOOR PLAN

SCALE BAR	0 1 2 3 4 5m
(1:50 @ A1)	(1:100 @ A3)
JOB NO	4160
DRG NO	SI.01
REV	/
SCALE	1:50 @ A1
DRN	IP
DATE	NOV/13

TRIGRAM
PARTNERSHIP
CONSULTING STRUCTURAL ENGINEERS

HARLING HOUSE
47-51 GREAT SUFFOLK ST.
LONDON SE1 0BS
TEL: 020-7401 8100
FAX: 020-7401 8845

CONTENTS

<u>Subject</u>	<u>Section</u>	<u>Page</u>
Introduction	1	1
Details of Field Work	2	1
General Geology	3	1
Groundwater	4	1
Laboratory testing	5	2
Conclusion	6	2
References	7	2

APPENDICES

Appendix A	Trial Pit / Borehole Location Plan
Appendix B	Trial Pit Sections
Appendix C	Borehole Logs / Shear Strength v Depth Profiles
Appendix D	Moisture Content / Atterberg Limit Results
Appendix E	Contamination Test Results

Report No: 131408

Date: September 2013

REPORT ON A GROUND INVESTIGATION AT
5 KEMPLAY ROAD, LONDON NW3 1EA

1 INTRODUCTION

1.1 This report has been prepared for Trigram Partnership, Consulting Structural Engineers, who are acting on behalf of Sarah and Lionel Fournier.

1.2 Our brief for the investigation was to:

- a) Excavate four trial pits, backfill and make good
- b) Construct three boreholes with associated soil sampling and in situ testing
- c) Laboratory testing of soil samples for classification
- d) Carry out one suite of contamination analysis
- e) Undertake a Desk Study of the site history (see separate report)

2 DETAILS OF FIELD WORK

2.1 The fieldwork comprised the construction of four trial pits and three independent boreholes at the positions indicated in appendix A.

2.2 Details of the trial pit excavations and exposed foundation profiles are given in appendix B.

2.3 Soil samples were recovered at regular intervals during the drilling operations, sealed in inert, airtight containers and transported to the laboratory for testing and detailed descriptions.

2.4 Water level observations were made during the drilling works and noted on the borehole logs.

2.5 The fieldwork was carried out on the 17th, 18th and 27th September 2013.

3 GENERAL GEOLOGY AND REVEALED STRATA

3.1 The boreholes proved Made Ground to depths of between 0.25m (BH 1), 1.10m (BH 2) and 1.20m (BH 3).

3.2 Borehole 1 then penetrated very stiff slightly sandy Clay, becoming stiff very silty Clay at 2.40m, with a slight sand content from 2.70m. The borehole was extended and penetrated very stiff Clay from a depth of 4.40m.

3.3 With regard to boreholes 2 and 3, the Made Ground was underlain by a series of soft to firm, becoming firm Clays with varying silt and sand contents. Stiff silty Clay was noted at depths of 5.70m (BH 2) and 5.20m (BH 3).

3.4 Details of the boreholes, sample depths, in situ test results and revealed stratum are given in appendix C.

3.5 The 1:50,000 scale geological map indicates the natural deposits of area to be near a boundary of Bagshot and Claygate deposits with London Clay of the Eocene age at depth.

4 GROUNDWATER

4.1 Borehole 1 remained dry throughout the construction period, while water seepage's were noted at depths of 1.10m and 3.40m in boreholes 2 and 3 respectively.

4.2 On the 27th September 2013, water levels of 2.63m (BH 1), 1.10m (BH 2) and 3.40m (BH 3) were recorded.

5 LABORATORY TESTING


- 5.1 The recovered soil samples were tested for moisture levels, together with fourteen Atterberg Limit determinations.
- 5.2 The results and detailed sample descriptions are tabulated in appendix D, categorising the Clay elements to be of medium to high plasticity (Plasticity Index 28% - 44%).
- 5.3 This is indicative of a moderately high susceptibility to moisture related cyclic volume change. From a study of the test data, a degree of desiccation is indicated in borehole 1 to a depth of 2.00, with a recovery in moisture levels from 2.50m.

6 CONCLUSIONS

- 6.1 The findings of the trial pits indicate the exposed foundations to be based at depths of between 0.65m - 0.96m.
- 6.2 The boreholes proved Natural Ground at depths of between 0.25m - 1.20m.
- 6.3 With regard to proposed foundation design regarding the project, plots of the Shear Strength versus Depth profiles are given in appendix C (Page 4).
- 6.4 However, note should be made of the relatively high water table which would limit the depth of open excavations without the use of shoring and pumping.
- 6.5 The results of the contamination analysis carried out in borehole 1 at a depth of 0.50m from appendix E, showing the material tested to be suitable for a residential development.
- 6.6 The SO₄ (2:1) content of 16 mg/l and corresponding pH value of 7.3 would categorise the site as DS-1 in accordance with BRE recommendations.

7 REFERENCES


- 1) British Standard EN ISO 14688-1:2002
2) British Standard 5930: 1999
3) British Standard 1377: Parts 1-9
4) British Geological Survey Sheet 256 (1:50,000 scale) North London
5) NHBC Standards, Chapter 4.2
6) Foundation Design and Construction (M.J. Tomlinson, Fifth Edition)
7) BRE SD1:2005 (Concrete in aggressive ground)



Stephen J. Hudson

APPENDIX A


TRIAL PIT / BOREHOLE LOCATION PLAN



Not to Scale


Appendix A			
Title:	Trial Pit & Borehole Location Plan. 5 Kemplay Road, London, NW3 1TA.	Job No:	131410
		Date:	October 2013

APPENDIX B
TRIAL PIT SECTION




Not to Scale

Appendix B	
Title:	Trial Pit 1
	5 Kemplay Road, London, NW3 1TA
Job No:	131410
Date:	October 2013



Not to Scale

Title: Trial Pit 2 5 Kemplay Road, London, NW3 1TA		Appendix B	
		Job No:	131410
		Date:	October 2013




Not to Scale

Title: Trial Pit 3
5 Kemplay Road, London, NW3 1TA

Appendix B

Job No:	131410
Date:	October 2013



Both foundations similar.

Not to Scale

		Appendix B	
Title:	Trial Pit 4 5 Kemplay Road, London, NW3 1TA	Job No:	131410
		Date:	October 2013

APPENDIX C
BOREHOLE LOGS

BOREHOLE LOG - M R H GEOTECHNICAL						HOLE NO. BH 1	
CLIENT						SITE	
Name & Local Position						Sungay Road, London SW1 1TA	
DATE OF FIELDWORK		SCALE	LEVEL/POSITION		OPERATOR	LOGGED BY	JOB NO.
17/09/13 - 17/09/13		1:50	GROUND / AS APPROX A		SB/PA/SA	SH	101400
SAMPLE DEPTH	RECORD TYPE	SPT N (Ca-44/m²)	Standard Penetration	DESCRIPTION OF STRATUM (Thickness)		DEPTH	LOGNO
0.00				Turf over topsoil (0.20)		0.20	
0.20	01	1050+		Very soft brown with traces of orange brown slightly sandy CLAY (0.10)			
0.40	02	1050+					
0.60	03	1050+					
0.80	04	1050+					
1.00	05	1040+		Traces of root activity evident to a depth of 1.00m			
1.20	06	1040+		Soft brown very silty CLAY (0.50)		1.20	
1.40	07	1040+		Stiff greyish brown with lenses of bluish grey slightly sandy CLAY with occasional partings of orange silt (1.00)		1.70	
1.60	08	1040+					
1.80	09	1040+					
2.00	10	1040+		Very soft bluish grey CLAY (1.00)		4.40	
2.20	11	1040+					
2.40	12	1040+					
2.60	13	1040+					
2.80	14	1040+					
3.00	15	1040+		Very soft fibrous dark grey CLAY (1.00)		6.20	
3.20	16	1040+					
3.40	17	1040+					
3.60	18	1040+					
3.80	19	1040+					
4.00	20	1040+					
4.20	21	1040+					
4.40	22	1040+					
4.60	23	1040+					
4.80	24	1040+					
5.00	25	1040+					
5.20	26	1040+					
5.40	27	1040+					
5.60	28	1040+					
5.80	29	1040+					
6.00	30	1040+					
6.20	31	1040+					
6.40	32	1040+					
6.60	33	1040+					
6.80	34	1040+					
7.00	35	1040+					
7.20	36	1040+					
7.40	37	1040+					
7.60	38	1040+					
7.80	39	1040+					
8.00	40	1040+					
8.20	41	1040+					
8.40	42	1040+					
8.60	43	1040+					
8.80	44	1040+					
9.00	45	1040+					
9.20	46	1040+					
9.40	47	1040+					
9.60	48	1040+					
9.80	49	1040+					
10.00	50	1040+					
10.20	51	1040+					
10.40	52	1040+					
10.60	53	1040+					
10.80	54	1040+					
11.00	55	1040+					
11.20	56	1040+					
11.40	57	1040+					
11.60	58	1040+					
11.80	59	1040+					
12.00	60	1040+					
12.20	61	1040+					
12.40	62	1040+					
12.60	63	1040+					
12.80	64	1040+					
13.00	65	1040+					
13.20	66	1040+					
13.40	67	1040+					
13.60	68	1040+					
13.80	69	1040+					
14.00	70	1040+					
14.20	71	1040+					
14.40	72	1040+					
14.60	73	1040+					
14.80	74	1040+					
15.00	75	1040+					
15.20	76	1040+					
15.40	77	1040+					
15.60	78	1040+					
15.80	79	1040+					
16.00	80	1040+					
16.20	81	1040+					
16.40	82	1040+					
16.60	83	1040+					
16.80	84	1040+					
17.00	85	1040+					
17.20	86	1040+					
17.40	87	1040+					
17.60	88	1040+					
17.80	89	1040+					
18.00	90	1040+					
18.20	91	1040+					
18.40	92	1040+					
18.60	93	1040+					
18.80	94	1040+					
19.00	95	1040+					
19.20	96	1040+					
19.40	97	1040+					
19.60	98	1040+					
19.80	99	1040+					
20.00	100	1040+					
20.20	101	1040+					
20.40	102	1040+					
20.60	103	1040+					
20.80	104	1040+					
21.00	105	1040+					
21.20	106	1040+					
21.40	107	1040+					
21.60	108	1040+					
21.80	109	1040+					
22.00	110	1040+					
22.20	111	1040+					
22.40	112	1040+					
22.60	113	1040+					
22.80	114	1040+					
23.00	115	1040+					
23.20	116	1040+					
23.40	117	1040+					
23.60	118	1040+					
23.80	119	1040+					
24.00	120	1040+					
24.20	121	1040+					
24.40	122	1040+					
24.60	123	1040+					
24.80	124	1040+					
25.00	125	1040+					
25.20	126	1040+					
25.40	127	1040+					
25.60	128	1040+					
25.80	129	1040+					
26.00	130	1040+					
26.20	131	1040+					
26.40	132	1040+					
26.60	133	1040+					
26.80	134	1040+					
27.00	135	1040+					
27.20	136	1040+					
27.40	137	1040+					
27.60	138	1040+					
27.80	139	1040+					
28.00	140	1040+					
28.20	141	1040+					
28.40	142	1040+					
28.60	143	1040+					
28.80	144	1040+					
29.00	145	1040+					
29.20	146	1040+					
29.40	147	1040+					
29.60	148	1040+					
29.80	149	1040+					
30.00	150	1040+					
30.20	151	1040+					
30.40	152	1040+					
30.60	153	1040+					
30.80	154	1040+					
31.00	155	1040+					
31.20	156	1040+					
31.40	157	1040+					
31.60	158	1040+					
31.80	159	1040+					
32.00	160	1040+					
32.20	161	1040+					
32.40	162	1040+					
32.60	163	1040+					
32.80	164	1040+					
33.00	165	1040+					
33.20	166	1040+					
33.40	167	1040+					
33.60	168	1040+					
33.80	169	1040+					
34.00	170	1040+					
34.20	171	1040+					
34.40	172	1040+					
34.60	173	1040+					
34.80	174	1040+					
35.00	175	1040+					
35.20	176	1040+					
35.40	177	1040+					
35.60	178	1040+					
35.80	179	1040+					
36.00	180	1040+					
36.20	181	1040+					
36.40	182	1040+					
36.60	183	1040+					
36.80	184	1040+					
37.00	185	1040+					
37.20	186	1040+					
37.40	187	1040+					
37.60	188	1040+					
37.80	189	1040+					
38.00	190	1040+					
38.20	191	1040+					
38.40	192	1040+					
38.60	193	1040+					
38.80	194	1040+					
39.00	195	1040+					
39.20	196	1040+					
39.40	197	1040+					
39.60	198	1040+					
39.80	199	1040+					
40.00</							

BOREHOLE LOG - M R H GEOTECHNICAL						HOLE NO. BH 2	
CLIENT: 84444 & 144444 Promulgar						SITE: 6 Ringley Road, London SW1 1SA	
DATE OF FIELDWORK: 27/08/12 - 28/08/12		SCALE: 1:50	LEVEL POSITION: GROUND / 40' APPROX 1.5		OPERATOR: SB/DA/DA	LOGGED BY: SB	JOB NO.: 110413
SAMPLE DEPTH	RECORD TYPE	SPT N (Cor/Min)	Standard Penetration	DESCRIPTION OF STRATUM (Thickness)		DEPTH	GROUND
0.00	01			Soil over topsoil (0.15)		0.15	
0.15	02			Soft to firm dark grey sandy clay with occasional siltstone fragments, BASE GROUND (1.45)			
0.30	03	(45)		Soft to firm olive brown very silty, slightly sandy CLAY (1.45)		0.30	
0.45	04	(44)		Firm orange brown mottled bluish grey silty, slightly sandy CLAY (1.50)		0.45	
0.60	05	(34)		Water standing at 0.20m on 27/08/2011			
0.75	06	(32)		Firm pale brown with veins of bluish grey very silty, slightly sandy CLAY (1.40)		0.75	
0.90	07	(38)		Water seepage at 1.10m			
1.05	08	(38)		Firm orange brown laminated pale brown very silty CLAY (1.40)		1.05	
1.20	09	(44)		Firm greyish brown with traces of bluish grey very silty CLAY (1.90)		1.20	
1.35	10	(44)					
1.50	11	(70)					
1.65	12						
1.80	13	(44)		Soft grey silty CLAY (0.40)		1.80	
1.95	14	(70)					
2.10	15	(142)		Very stiff fissured dark grey CLAY (1.10)		2.10	
2.25	16	(154)					
2.40	17	(170)					
2.55	18	(178)					
2.70	19	(178)					
2.85	20	(178)					
3.00	21	(178)					
3.15	22	(178)					
3.30	23	(178)					
3.45	24	(178)					
3.60	25	(178)					
3.75	26	(178)					
3.90	27	(178)					
4.05	28	(178)					
4.20	29	(178)					
4.35	30	(178)					
4.50	31	(178)					
4.65	32	(178)					
4.80	33	(178)					
4.95	34	(178)					
5.10	35	(178)					
5.25	36	(178)					
5.40	37	(178)					
5.55	38	(178)					
5.70	39	(178)					
5.85	40	(178)					
6.00	41	(178)					
6.15	42	(178)					
6.30	43	(178)					
6.45	44	(178)					
6.60	45	(178)					
6.75	46	(178)					
6.90	47	(178)					
7.05	48	(178)					
7.20	49	(178)					
7.35	50	(178)					
7.50	51	(178)					
7.65	52	(178)					
7.80	53	(178)					
7.95	54	(178)					
8.10	55	(178)					
8.25	56	(178)					
8.40	57	(178)					
8.55	58	(178)					
8.70	59	(178)					
8.85	60	(178)					
9.00	61	(178)					
9.15	62	(178)					
9.30	63	(178)					
9.45	64	(178)					
9.60	65	(178)					
9.75	66	(178)					
9.90	67	(178)					
10.05	68	(178)					
10.20	69	(178)					
10.35	70	(178)					
10.50	71	(178)					
10.65	72	(178)					
10.80	73	(178)					
10.95	74	(178)					
11.10	75	(178)					
11.25	76	(178)					
11.40	77	(178)					
11.55	78	(178)					
11.70	79	(178)					
11.85	80	(178)					
12.00	81	(178)					
12.15	82	(178)					
12.30	83	(178)					
12.45	84	(178)					
12.60	85	(178)					
12.75	86	(178)					
12.90	87	(178)					
13.05	88	(178)					
13.20	89	(178)					
13.35	90	(178)					
13.50	91	(178)					
13.65	92	(178)					
13.80	93	(178)					
13.95	94	(178)					
14.10	95	(178)					
14.25	96	(178)					
14.40	97	(178)					
14.55	98	(178)					
14.70	99	(178)					
14.85	100	(178)					
15.00	101	(178)					
15.15	102	(178)					
15.30	103	(178)					
15.45	104	(178)					
15.60	105	(178)					
15.75	106	(178)					
15.90	107	(178)					
16.05	108	(178)					
16.20	109	(178)					
16.35	110	(178)					
16.50	111	(178)					
16.65	112	(178)					
16.80	113	(178)					
16.95	114	(178)					
17.10	115	(178)					
17.25	116	(178)					
17.40	117	(178)					
17.55	118	(178)					
17.70	119	(178)					
17.85	120	(178)					
18.00	121	(178)					
18.15	122	(178)					
18.30	123	(178)					
18.45	124	(178)					
18.60	125	(178)					
18.75	126	(178)					
18.90	127	(178)					
19.05	128	(178)					
19.20	129	(178)					
19.35	130	(178)					
19.50	131	(178)					
19.65	132	(178)					
19.80	133	(178)					
19.95	134	(178)					
20.10	135	(178)					
20.25	136	(178)					
20.40	137	(178)					
20.55	138	(178)					
20.70	139	(178)					
20.85	140	(178)					
21.00	141	(178)					
21.15	142	(178)					
21.30	143	(178)					
21.45	144	(178)					
21.60	145	(178)					
21.75	146	(178)					
21.90	147	(178)					
22.05	148	(178)					
22.20	149	(178)					
22.35	150	(178)					
22.50	151	(178)					
22.65	152	(178)					
22.80	153	(178)					
22.95	154	(178)					
23.10	155	(178)					
23.25	156	(178)					
23.40	157	(178)					
23.55	158	(178)					
23.70	159	(178)					
23.85	160	(178)					
24.00	161	(178)					
24.15	162	(178)					
24.30	163	(178)					
24.45	164	(178)					
24.60	165	(178)					
24.75	166	(178)					
24.90	167	(178)					
25.05	168	(178)					
25.20	169	(178)					
25.35	170	(178)					
25.50	171	(178)					
25.65	172	(178)					
25.80	173	(178)					
25.95	174	(178)					
26.10	175	(178)					
26.25	176	(178)					
26.40	177	(178)					
26.55	178	(178)					
26.70	179	(178)					
26.85	180	(178)					
27.00	181	(178)					
27.15	182	(178)					
27.30	183	(178)					
27.45	184	(178)					
27.60	185	(178)					
27.75	186	(178)					
27.90	187	(178)					
28.05	188	(178)					
28.20	189	(178)					
28.35	190	(178)					
28.50	191	(178)					
28.65	192	(178)					
28.80	193	(178)					
28.95	194	(178)					
29.10	195	(178)					
29.25	196	(178)					
29.40	197	(178)					
29.55	198	(178)					
29.70	199	(178)					
29.85	200	(178)					
30.00	201	(178)					
30.15	202	(178)					
30.30	203	(178)					
30.45							

BOREHOLE LOG - M R H GEOTECHNICAL						HOLE NO. BH 3 Sheet 1 of 1
CLIENT			SITE			
Dorset & Dorset Structures			7 Temple Road, London NW1 1TS			
DATE OF FIELDWORK		SCALE	LEVEL POSITION	OPERATOR	LOGGED BY	JOB NO.
15/09/18 - 16/09/18		1:10	GROUND / AS APPROPRIATE	SR/SA/SA	SR	101405
SAMPLE DEPTH	RECORD TYPE	SPT N (G/kN/m²)	Grain Size	DESCRIPTION OF STRATUM (thickness)	DEPTH	Notes
0.00	00			Top of borehole 0.00	0.00	
0.50	00			Soft to firm black sandy clay with traces of brick fragments. RAISE GROUND 0.50	0.50	
1.00	00			Consolidated dark brown clayey sand and brick fragments. RAISE GROUND 1.00	1.00	
1.50	00	140		Light orange brown sand traces of bluish grey silty, slightly sandy CLAY (1.50)	1.50	
2.00	00	140		Water standing at 2.00m on 15/09/2018	2.00	
2.50	00	170			2.50	
3.00	00	170		Firm brown laminated bluish grey silty, slightly sandy CLAY (3.00)	3.00	
3.50	00	170			3.50	
4.00	00	170		Water seepage at 4.00m	4.00	
4.50	00	180		Fine to stiff greyish brown with traces of bluish grey silty CLAY (4.50)	4.50	
5.00	00	190			5.00	
5.50	00	190			5.50	
6.00	00	190		Stiff grey silty CLAY (6.00)	6.00	
6.50	00	190			6.50	
7.00	00	190			7.00	
7.50	00	190		Very stiff fissured dark grey CLAY (7.50)	7.50	
8.00	00	190			8.00	
8.50	00	190			8.50	
9.00	00	190			9.00	
9.50	00	190			9.50	
10.00	00	190			10.00	
10.50	00	190			10.50	
11.00	00	190			11.00	
11.50	00	190			11.50	
12.00	00	190			12.00	
12.50	00	190			12.50	
13.00	00	190			13.00	
13.50	00	190			13.50	
14.00	00	190			14.00	
14.50	00	190			14.50	
15.00	00	190			15.00	
15.50	00	190			15.50	
16.00	00	190			16.00	
16.50	00	190			16.50	
17.00	00	190			17.00	
17.50	00	190			17.50	
18.00	00	190			18.00	
18.50	00	190			18.50	
19.00	00	190			19.00	
19.50	00	190			19.50	
20.00	00	190			20.00	
20.50	00	190			20.50	
21.00	00	190			21.00	
21.50	00	190			21.50	
22.00	00	190			22.00	
22.50	00	190			22.50	
23.00	00	190			23.00	
23.50	00	190			23.50	
24.00	00	190			24.00	
24.50	00	190			24.50	
25.00	00	190			25.00	
25.50	00	190			25.50	
26.00	00	190			26.00	
26.50	00	190			26.50	
27.00	00	190			27.00	
27.50	00	190			27.50	
28.00	00	190			28.00	
28.50	00	190			28.50	
29.00	00	190			29.00	
29.50	00	190			29.50	
30.00	00	190			30.00	
30.50	00	190			30.50	
31.00	00	190			31.00	
31.50	00	190			31.50	
32.00	00	190			32.00	
32.50	00	190			32.50	
33.00	00	190			33.00	
33.50	00	190			33.50	
34.00	00	190			34.00	
34.50	00	190			34.50	
35.00	00	190			35.00	
35.50	00	190			35.50	
36.00	00	190			36.00	
36.50	00	190			36.50	
37.00	00	190			37.00	
37.50	00	190			37.50	
38.00	00	190			38.00	
38.50	00	190			38.50	
39.00	00	190			39.00	
39.50	00	190			39.50	
40.00	00	190			40.00	
40.50	00	190			40.50	
41.00	00	190			41.00	
41.50	00	190			41.50	
42.00	00	190			42.00	
42.50	00	190			42.50	
43.00	00	190			43.00	
43.50	00	190			43.50	
44.00	00	190			44.00	
44.50	00	190			44.50	
45.00	00	190			45.00	
45.50	00	190			45.50	
46.00	00	190			46.00	
46.50	00	190			46.50	
47.00	00	190			47.00	
47.50	00	190			47.50	
48.00	00	190			48.00	
48.50	00	190			48.50	
49.00	00	190			49.00	
49.50	00	190			49.50	
50.00	00	190			50.00	
50.50	00	190			50.50	
51.00	00	190			51.00	
51.50	00	190			51.50	
52.00	00	190			52.00	
52.50	00	190			52.50	
53.00	00	190			53.00	
53.50	00	190			53.50	
54.00	00	190			54.00	
54.50	00	190			54.50	
55.00	00	190			55.00	
55.50	00	190			55.50	
56.00	00	190			56.00	
56.50	00	190			56.50	
57.00	00	190			57.00	
57.50	00	190			57.50	
58.00	00	190			58.00	
58.50	00	190			58.50	
59.00	00	190			59.00	
59.50	00	190			59.50	
60.00	00	190			60.00	
60.50	00	190			60.50	
61.00	00	190			61.00	
61.50	00	190			61.50	
62.00	00	190			62.00	
62.50	00	190			62.50	
63.00	00	190			63.00	
63.50	00	190			63.50	
64.00	00	190			64.00	
64.50	00	190			64.50	
65.00	00	190			65.00	
65.50	00	190			65.50	
66.00	00	190			66.00	
66.50	00	190			66.50	
67.00	00	190			67.00	
67.50	00	190			67.50	
68.00	00	190			68.00	
68.50	00	190			68.50	
69.00	00	190			69.00	
69.50	00	190			69.50	
70.00	00	190			70.00	
70.50	00	190			70.50	
71.00	00	190			71.00	
71.50	00	190			71.50	
72.00	00	190			72.00	
72.50	00	190			72.50	
73.00	00	190			73.00	
73.50	00	190			73.50	
74.00	00	190			74.00	
74.50	00	190			74.50	
75.00	00	190			75.00	
75.50	00	190			75.50	
76.00	00	190			76.00	
76.50	00	190			76.50	
77.00	00	190			77.00	
77.50	00	190			77.50	
78.00	00	190			78.00	
78.50	00	190			78.50	
79.00	00	190			79.00	
79.50	00	190			79.50	
80.00	00	190			80.00	
80.50	00	190			80.50	
81.00	00	190			81.00	
81.50	00	190			81.50	
82.00	00	190			82.00	
82.50	00	190			82.50	
83.00	00	190			83.00	
83.50	00	190			83.50	
84.00	00	190			84.00	
84.50	00	190			84.50	
85.00	00	190			85.00	
85.50	00	190			85.50	
86.00	00	190			86.00	
86.50	00	190			86.50	
87.00	00	190			87.00	
87.50	00	190			87.50	
88.00	00	190			88.00	
88.50	00	190			88.50	
89.00	00	190			89.00	
89.50	00	190			89.50	
90.00	00	190			90.00	
90.50	00	190			90.50	
91.00	00	190			91.00	
91.50	00	190			91.50	
92.00	00	190			92.00	
92.50	00	190			92.50	
93.00	00	190			93.00	
93.50	00	190			93.50	
94.00	00	190			94.00	
94.50	00	190			94.50	
95.00	00	190			95.00	
95.50	00	190			95.50	
96.00	00	190			96.00	
96.50	00	190			96.50	
97.00	00	190				

TEST REPORT.

ISSUED BY : M R H GEOTECHNICAL

Appendix C

PAGE 4

Contract

Job No.

5 Kemplay Road, London NW3 1TA 131410

Sample Strength (KN/m²) vs Depth below ground level (m)



APPENDIX D

**MOISTURE CONTENT TEST RESULTS
AND
ATTERBERG LIMIT DETERMINATIONS**

TEST REPORT.

ISSUED BY : M R H GEOTECHNICAL LTD

Appendix D

PAGE 1

Contract

Job No.

5 Kemplay Road, London NW3 1TA 131410

SUMMARY OF MOISTURE CONTENT, LIQUID LIMIT, PLASTIC LIMIT, PLASTICITY INDEX AND LIQUIDITY INDEX

SOIL TYPE Ref No.	Depth (m)	Sample	Moisture Content (%)	Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Liquidity Index (%)	Description (see BS 5930:1990-40)
SS 1	1.00	01	14	-	-	-	-	Very stiff brown with traces of orange brown slightly sandy CLAY
SS 1	1.10	02	18	-	-	-	-	Very stiff brown with traces of orange brown slightly sandy CLAY
SS 1	1.10	03	14	41	16	24	0.06	Very stiff brown with traces of orange brown slightly sandy CLAY. CI: CLAY of medium plasticity. (47% passing 425µm)
SS 1	1.10	04	23	-	-	-	-	Very stiff brown with traces of orange brown slightly sandy CLAY
SS 1	1.20	05	14	44	16	28	0.11	Stiff brown very silty CLAY. CI: CLAY of medium plasticity. (100% passing 425µm)
SS 1	1.20	06	25	-	-	-	-	Stiff greyish brown with traces of bluish grey slightly sandy CLAY with occasional particles of orange silt
SS 1	1.50	07	26	-	-	-	-	Stiff greyish brown with traces of bluish grey slightly sandy CLAY with occasional particles of orange silt
SS 1	4.10	08	25	34	11	23	0.11	Stiff greyish brown with traces of bluish grey slightly sandy CLAY with occasional particles of orange silt. CI: CLAY of high plasticity. (100% passing 425µm)
SS 1	4.40	09	16	-	-	-	-	Very stiff bluish grey CLAY
SS 1	5.10	010	27	63	34	29	0.38	Very stiff bluish grey CLAY. CI: CLAY of high plasticity. (40% passing 425µm)
SS 1	5.50	011	28	-	-	-	-	Very stiff bluish grey CLAY
SS 1	4.10	012	28	-	-	-	-	Very stiff bluish grey CLAY
SS 1	7.20	013	28	68	25	43	0.57	Very stiff fissured dark grey CLAY. CI: CLAY of high plasticity. (100% passing 425µm)
SS 1	9.10	014	27	-	-	-	-	Very stiff fissured dark grey CLAY
SS 1	9.10	014	27	-	-	-	-	Very stiff fissured dark grey CLAY

METHOD OF DETERMINATION : BS 1377 PART 1:1990-2.4 & PART 2:1990-2.3

METHOD OF TEST : BS 1377 PART 2:1990-2.2, 4.4, 5.3, 5.6

TYPE OF SAMPLE REF : U = Undisturbed, B = Bulk, S = Disturbed, J = Jet, M = Mixed, SP = Split Spoon Sample, P = Thin Section

COMMENTS :

NOTES TO INCLUDE : Sample Disturbance, loss of moisture, variation from test procedure, location and weight of test specimen within original sample, oven drying temperature if test 105-110 deg C

TEST REPORT.

ISSUED BY : M R H GEOTECHNICAL LTD

Appendix D

PAGE 2

Contract

Job No.

5 Kenplay Road, London NW3 1TA 131410

SUMMARY OF MOISTURE CONTENT, LIQUID LIMIT, PLASTIC LIMIT, PLASTICITY INDEX AND LIQUIDITY INDEX

Sample No.	Depth (m)	Depth (ft)	Moisture Content (%)	Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Liquidity Index (%)	Description (BS 5930-1991 A1)
82.1	12.10	11.8	27	-	-	-	-	Very stiff fissured dark grey clay
82.2	0.50	16	24	-	-	-	-	Fine dark grey sandy clay with occasional stone fragments. WAE 20/30
84.1	1.00	25	24	-	-	-	-	Soft to fine dark grey sandy clay with occasional brick fragments. WAE 20/30
84.2	1.50	30	40	66	24	42	0.10	Soft to fine silty brown very silty, slightly sandy CLAY. CH-CLAY of high plasticity. 100% passing 425µm
84.3	2.00	34	34	-	-	-	-	Fine orange brown mottled bluish grey silty, slightly sandy clay
84.4	2.50	38	34	49	20	29	0.14	Fine orange brown silty CLAY. CI-CLAY of medium plasticity. 100% passing 425µm
84.5	3.00	46	32	-	-	-	-	Fine pale brown with traces of bluish grey very silty, slightly sandy CLAY
84.6	3.50	50	30	-	-	-	-	Fine orange brown laminated pale brown very silty CLAY
84.7	4.00	58	41	66	27	41	0.10	Fine greyish brown with traces of bluish grey very silty CLAY. CH-CLAY of high plasticity. 100% passing 425µm
84.8	4.50	60	31	-	-	-	-	Fine greyish brown with traces of bluish grey silty CLAY
84.9	5.00	62	31	-	-	-	-	Fine greyish brown with traces of bluish grey very silty CLAY
84.10	5.50	62	30	67	24	41	0.10	Stiff grey silty CLAY. CH-CLAY of high plasticity. 100% passing 425µm
84.11	6.00	64	24	-	-	-	-	Very stiff fissured dark grey CLAY
84.12	6.50	74	25	70	24	46	0.07	Very stiff fissured dark grey CLAY. CH/CL-CLAY of high to very high plasticity. 100% passing 425µm

METHOD OF PREPARATION : BS 1377-PART 1:1990-7.4 & PART 2:1990-4.2

METHOD OF TEST : BS 1377-PART 2:1990-3.2, 4.4, 5.3, 5.4

TYPE OF SAMPLES : V = Undisturbed, B = Bulk, O = Disturbed, J = Jet, W = Water, SPT = Split Spoon Sample, C = Core Cutter

COMMENTS :

REMARKS TO NOTE : Sample disturbance, loss of moisture, variation from test procedure, location and origin of test specimen within original sample. Drying temperature 110-115 deg C.

TEST REPORT.

ISSUED BY : M R H GEOTECHNICAL LTD

Appendix D

PAGE 3

Contract

Job No.

5 Kenplay Road, London NW3 1TA 131410

SUMMARY OF MOISTURE CONTENT, LIQUID LIMIT, PLASTIC LIMIT, PLASTICITY INDEX AND LIQUIDITY INDEX

Sample No.	Depth (m)	Depth (ft)	Moisture Content (%)	Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Liquidity Index (%)	Description (BS 5930:1991.4.1)
001	0.00	0.00	28	-	-	-	-	Very stiff fissured dark grey CLAY
002	10.10	33.3	27	-	-	-	-	Very stiff fissured dark grey CLAY
003	0.50	1.6	19	-	-	-	-	Soft to firm black sandy clay with traces of white fragnoids. WMS 10000
004	1.00	3.3	17	-	-	-	-	Compacted dark brown clayey sand and silt fragments. WMS 10000
005	1.50	4.9	17	-	-	-	-	Fine coarse brown with traces of bluish grey silty, slightly sandy CLAY
006	2.00	6.6	30	45	21	24	1.10	Firm orange brown with traces of bluish grey silty, slightly sandy CLAY. CH- CLAY of medium plasticity. (Not passing 425µm)
007	2.50	8.2	27	-	-	-	-	Firm orange brown with traces of bluish grey silty, slightly sandy CLAY
008	3.00	9.8	27	41	22	19	0.11	Firm brown laminated bluish grey silty, slightly sandy CLAY. CH- CLAY of high plasticity. (Not passing 425µm)
009	3.50	11.5	24	-	-	-	-	Firm brown laminated bluish grey silty, slightly sandy CLAY
010	4.00	13.1	31	47	26	21	0.12	Firm to stiff greyish brown with traces of bluish grey silty sand. CH- CLAY of high plasticity. (Not passing 425µm)
011	4.50	14.8	30	-	-	-	-	Firm to stiff greyish brown with traces of bluish grey silty CLAY
012	5.00	16.4	18	-	-	-	-	Firm to stiff greyish brown with traces of bluish grey silty CLAY
013	5.50	18.0	18	-	-	-	-	Stiff grey silty CLAY
014	6.00	19.7	24	47	21	26	1.07	Stiff grey silty CLAY. CH- CLAY of high plasticity. (Not passing 425µm)
015	5.50	18.0	19	-	-	-	-	Very stiff fissured dark grey CLAY
016	6.00	19.7	18	-	-	-	-	Very stiff fissured dark grey CLAY

METHOD OF PREPARATION : BS 1377-PART 2:1990-7.4 & PART 2:1990-9.3

METHOD OF TEST : BS 1377-PART 2:1990-3.2, 4.4, 5.1, 5.4

TYPE OF SAMPLE : U = Undisturbed, W = Wet, D = Disturbed, L = Lat, M = Moist, SPS = Split Spoon Sample, F = Free Surface

COMMENTS :

REMARKS TO INCLUDE : Sample disturbance, loss of moisture, variation from test procedure, location and origin of test specimen within original sample. Oven drying temperature if not 105-110 deg C.

TEST REPORT.

ISSUED BY : M R H GEOTECHNICAL LTD

Appendix D

PAGE 4

Contract

Job No.

6 Kenplay Road, London SW3 1TA 131410

SUMMARY OF MOISTURE CONTENT, LIQUID LIMIT, PLASTIC LIMIT, PLASTICITY INDEX AND LIQUIDITY INDEX

Field No.	Depth (m)	Sample	Moisture Content (%)	Liquid Limit (%)	Plastic Limit (%)	Plasticity Index (%)	Liquidity Index (%)	Description (see notes on p. 1)
001	0.50	CL	27	-	-	-		Very soft fissured dark grey clay
002	10.10	CL	27	-	-	-		Very soft fissured dark grey clay

METHOD OF INVESTIGATION : BS 1377 PART 1:1990 (2.2, 4.4, 5.3, 5.4) & BS 1377 PART 2:1990 (2.2, 4.4, 5.3, 5.4)

METHOD OF TEST : BS 1377 PART 2:1990 (2.2, 4.4, 5.3, 5.4)

TYPE OF SAMPLE TEST : H = Hand-sorted, B = Bulk, D = Disturbed, F = Fine, M = Moist, SPT = Split Spoon Sample, N = Non-Uniform

COMMENTS :

REMARKS TO INCLUDE : Sample disturbance, loss of moisture, variation from test procedure, location and origin of test specimen within original sample, test drying temperature if not 105-110 deg C.

APPENDIX E
CONTAMINATION TEST RESULTS



Scientific Analysis Laboratories is a
limited company registered in England and
Wales (No 2614786) whose address is at
Haffner House, Haffner Road, Manchester M14 6PL

Scientific Analysis Laboratories Ltd

Certificate of Analysis

2 Orrell Drive
Springwood Industrial
Estate
Brentham
Epsom
Surrey TW20 2RT
Tel : 01878 960128
Fax : 01878 952622

Report Number: 352342-1

Date of Report: 09-Oct-2013

Customer: MTH Geotechnical
60 Station Road
Chingford
London
E4 7BE

Customer Contact: Mr Steve Brooks

Customer Job Reference: 131410

Customer Site Reference: 5 Kemplay Road, London, NW3 1TA

Date Job Received at SAL: 26-Sep-2013

Date Analysis Started: 27-Sep-2013

Date Analysis Completed: 08-Oct-2013

The results reported relate to samples received in the laboratory
Opinions and interpretations expressed herein are outside the scope of UKAS accreditation
This report should not be reproduced except in full without the written approval of the laboratory
Tests covered by this certificate were conducted in accordance with SAL SOPs
All results have been reviewed in accordance with QP22



Report checked
and authorised by
Sarah Webb-Roy
Project Manager

Issued by :
Sarah Webb-Roy
Project Manager

SAs Reference: 00101		MS/MS ID:			
Project Site: 1 Sample Road, London, M20 1TA		Ref: 01-000			
Customer Reference: 01410		Date Reported: 10-SEP-2013			
Sd:		Analyzed as:			
MS/MS:					
SAs Reference:		MS/MS ID:			
Customer Sample Reference:		Ref: 01-000			
Date Reported:		10-SEP-2013			
Determinand	Method	Test Sample	LOD	Units	
Alumina	T007	AA0	2	mg/kg	10
Boron (water-soluble)	T00	AA0	1	mg/kg	<1
Cadmium	T002	AA0	0.1	mg/kg	<0.1
Chromium	T007	AA0	0.0	mg/kg	50
Copper	T007	AA0	2	mg/kg	10
Lead	T002	AA0	2	mg/kg	10
Manganese	T005	AA0	1.0	mg/kg	<1.0
Nickel	T007	AA0	0.0	mg/kg	10
Selenium	T007	AA0	2	mg/kg	<2
Zinc	T007	AA0	2	mg/kg	50
Chromium VI	T00	AA0	1	mg/kg	<1
pH	T1	AA0			7.3
Moisture	T00	AA0	0.00	%	<0.00
Moisture (1)	T100	AA0	10	mg/l	10
Sulphate	T0	AA0	10	mg/kg	<10
Sulphate (total)	T0	AA0	0.01	%	0.01
Thiosulphate	T000	AA0	10	mg/kg	<10
Cyanide (free)	T00	AA0	1	mg/kg	<1
Cyanide (total)	T0	AA0	1	mg/kg	<1
Cyanide (total)	T0	AA0	1	mg/kg	<1
Phenol (total)	T001	AA0	0.0	mg/kg	<0.0
Phenol (total)	T00	AA0	0.1	mg/kg	<0.1
Methanol	T007	AA0	0.1	%	10
Methanol (1)	T000	AA0	0.1	%	10
Methanol (2)	T0	AA0	0.1	%	<0.1

Index to symbols used in 352342-1

Value	Description
all	All documents
auth	Assumed trust = 0.0
0	Analysis is not being performed
1	Analysis is being performed
2	Analysis is not being performed

Notes

Reported results of all mixed measures are corrected to a 10-degree centigrade dry weight basis except Table 2 (10).
Residual air flow is removed before analysis.

Method Index

Value	Description
718	acNBS
719	Calomety (50)
760	normal (pH)
711	ICPMS (PM phase Extract)
727	Dist. P. Des. (6-1)
721	Calomety (20)
76	ICPMS
712	ICPMS (HCl extract)
762	Dist. P. Des. (98-1)
70	Dist
76	Phase
722	ICPMS (M. Aque Phase Extract)
76	Calomety

Tab	Page
Tab	Page Subtotal

Accreditation Summary

Parameter	Method	Test Sample	LOD	Units	Symbol	MS Reference
Acetic	T207	AA0	2	mg/kg	g	99
Acetic (after extract)	T30	AA0	1	mg/kg	g	99
Chlorine	T207	AA0	0.1	mg/kg	g	99
Chlorine	T207	AA0	0.0	mg/kg	g	99
Copper	T207	AA0	2	mg/kg	g	99
Lead	T207	AA0	2	mg/kg	g	99
Magnesium	T245	AA0	1.0	mg/kg	g	99
Metal	T207	AA0	0.0	mg/kg	g	99
Manganese	T207	AA0	0	mg/kg	g	99
Zinc	T207	AA0	2	mg/kg	g	99
Chromium VI	T30	AA0	1	mg/kg	g	99
pH	T7	AA0			g	99
SO4 Total	T150	AA0	0.02	%	g	99
SO4 (T)	T150	AA0	10	mg	g	99
Sulfate	T4	AA0	10	mg/kg	g	99
Sulfur (AA0)	T4	AA0	0.01	%	g	99
Thiophene	T207	AA0	10	mg/kg	g	99
Quinoline Compounds	T30	AA0	1	mg/kg	g	99
Quinoline (T)	T4	AA0	1	mg/kg	g	99
Quinoline (T)	T4	AA0	1	mg/kg	g	99
Phenol (T)	T207	AA0	0.0	mg/kg	g	99
Phenol (T)	T4	AA0	0.1	mg/kg	g	99
Phenol	T207	AA0	0.1	%	g	99
Phenol (T)	T150	AA0	0.1	%	g	99
Phenol (T)	T1	AA0	0.1	%	g	99

Our Ref: 131410/L
Your Ref: Piss BHS/M

Trigam Partnership
Consulting Structural Engineers
Harling House
40-51 Great Suffolk Street
London
SE1 0BS

4th December 2013

Dear Sirs,

Re: F Kemblas Road, London NW2 1TA


Further to our Geotechnical Report dated September 2013 and your subsequent queries, we would comment as follows:

- 1) The boreholes proved Claygate Beds to depths of between 3.60m - 5.70m
- 2) On the 27th September 2013, water levels of 2.63m, 2.20m and 2.03m were recorded in boreholes 1, 2 and 3 respectively.
- 3) Due to the unstable nature of Claygate beds when in an open excavation scenario with ground water present, Item 6.4 of our report recommended that shoring and provision of groundwater pumping should be considered to prevent collapsing.
- 4) There are various methods of construction which comprise:
 - a) Excavation supported by watertight Sheet Piles
 - b) Excavation supported by a Diaphragm Wall (Utilising Bracings)
 - c) Excavation supported by a watertight Continuous Bored Pile Wall

However, the overall design will depend upon the practicality of access, costs and the guarantee that no adjacent structures will suffer settlements during the excavation operations.

We trust you find the above satisfactory. If however you have any further queries, please do not hesitate to contact us.

Yours faithfully



Stephen Hudson
MRH Geotechnical Limited

Appendix G - Structural Scheme Calculations

The loadings for the main structural elements have been assessed, and the elements sized for the purposes of validating the proposed structural concepts. These calculations are here appended.

5 KEMPLAY ROAD, N13 STRUCTURAL CALCULATIONS

Scheme Calculations in Support of Concept Proposals.

Proposed Basement.

The r.c. 'box' will support the superstructure, via the ground floor slab acting as a transfer structure. Ground pressures will be supported by the walls generally acting as propped cantilevers. One section will need to be designed as a cantilevered r.c. wall.

The r.c. 'box' will be designed to BS8007 using service loads & lower permissible steel stresses.

<u>Contents</u>	<u>Page</u>
Buoyancy - permanent case	02
- during construction case	03
Basement - Slab	04
- Propped Cantilevered Walls	05
- Cantilevered Wall	09
- Surcharged Propped Cantilever	10
General Foundations - Loadings	14
- Strip Footings	14
Ground Floor Slab - Loadings	15
- Cantilevered Slab	15-16

Buoyancy: Depth to top of basement slab
= 3.2m

Allow for water to $\frac{3}{4}$ depth = 2.4m
is 0.8m below G.L.
Standpipes recorded ground water 2m+ below G.L.

$$\therefore \text{Max water pressure} = 2.4 \times 10 = 24 \text{ kN/m}^2$$

$$\text{Plan area of basement} = 9.8 \times 4.6 \text{ m} \\ = 45.1 \text{ m}^2$$

$$\therefore \text{Total Uplift} = 45.1 \times 24 = 1082 \text{ kN}$$

Consider 350 slab & 250 lining walls:-

$$\Rightarrow DL = (45.1 \times 0.35 \times 24) + [2 \times (9.8 + 4.6) \times 3.2 \times 0.25 \times 24] \\ = 379 + 553 = 932 \text{ kN} < \text{Uplift} \\ \therefore \text{Buoyant.}$$

Consider 250 ground floor slab:-

$$DL = 45.1 \times 0.25 \times 24 = 271 \text{ kN}$$

$$\therefore \Sigma DL = 271 + 932 = 1203 \text{ kN}$$

$$\therefore FOS_{\text{buoyancy}} = \frac{1203}{1082} = 1.11 > 1.0 < 1.5$$

Consider Superstructure:-

Roof DL, say	0.8
2nd DL, say	0.7
1st DL, say	0.7
	<u>2.2 kN/m²</u>

Partition walls @		(External walls included)
120 p ² m		
2nd	1.0	
1st	1.0	
	<u>4.2 kN/m²</u>	

$$\therefore \text{Extra DL} = 45.1 \times 4.2 = 189 \text{ kN}$$

$$\Rightarrow \Sigma DL = 189 + 1203 = 1392$$

$$\therefore FOS = \frac{1392}{1082} = 1.29 < 1.5$$

Consider external walls (front & 2 sides, only)
 say 240 mm^2

Height = 6m

Length = $4.6 + 9.8 + 4.6 = 19.0 \text{ m}$

$$\therefore \text{Extn } W = 2 \times 19 \times 6 = 228 \text{ kN}$$

$$\therefore \Sigma W = 228 + 1392 = 1620 \text{ kN}$$

$$\Rightarrow FOS = 1620 / 1082 = 1.50 \therefore \text{OK}$$

Summary: For the 'permanent' condition, the completed house would have a Factor of Safety for buoyancy of 1.50, under Dead loads alone, for a $3/4$ depth head of water. During construction, until the ground floor slab has been cast, it should be considered as 'buoyant'.

Consider the known Water level:

The highest recorded water level was 2.0m below G.L. \therefore Consider 0.5m higher:-

$$\therefore \text{Max water pressure} = (3.2 - 1.5) \times 10 \text{ (1.7m head)} = 17.0 \text{ kN/m}^2$$

$$\therefore \Sigma \text{Uplift} = 17.0 \times 45.1 \text{ m}^2 = 767 \text{ kN}$$

\therefore For slab & walls alone,

$$FOS_{\text{buoyancy}} = 932 / 767 = 1.22 > 1.0$$

For 2.0m head, $\Sigma \text{uplift} = 20 \times 45.1 = 902 \text{ kN}$

$$\Rightarrow FOS = 932 / 902 = 1.03 < 1.5$$

Summary: During construction, until the ground floor slab has been cast, provision to ballast or floor the basement 'box' must be made, if the ground water level were to rise higher than, say, 1.5m below the ground level.

Basement Slab 3.8×4.6 m

No internal load-bearing walls

consider as one-way spanning simply supported

Span \perp 4.4 m (to \pm of walls)

Limit $T'/\text{depth} \leq 20$, $\therefore d = 0.22$ m

$$\text{cover} = 40 \quad \therefore h \geq 220 + 40 + 16 = \frac{16}{2} \\ = 286 \text{ mm}$$

$$\text{Try } h = 350 \text{ mm} \\ d = 350 - 40 - 16 = 294 \text{ mm}$$



For water at $3/4$ depth = 2.4 m, pressure = 24 kN/m^2 (UDL)

$$\therefore M_{\text{max}} = 24 \times 4.4^2/8 = 58.3 \text{ kNm/m width}^*$$

$$b = 1000 \\ h = 350 \\ d = 294 \\ f_{cu} = 40 \\ f_y = 130$$

$$K = M/bd^2f_c = 0.016 \\ \therefore z = 0.35d = 272 \text{ mm}$$

$$\therefore A_{s,req'd} = \frac{M}{0.35f_yz} \\ = 1730 \text{ mm}^2/\text{m} \quad \text{Top, Mid-Span}$$

$$116 @ 100\% \Rightarrow A_{s,prov} = 2010 \text{ mm}^2/\text{m} \quad \therefore \text{OK}$$

$$[A_{s,min} = 0.0035A_c = 1225 \text{ mm}^2/\text{m} \text{ is } 653 \text{ mm}^2/\text{m} \text{ Each Way, Top \& Bottom}]$$

* In reality, this will be reduced by the Moment at the base of the outer walls (Pro).


$$M_{\text{midspan}} \div 58.3 - 29 = 29.3 \text{ kNm/m (UDL)}$$

$$\therefore A_{s,req'd} = 863 \text{ mm}^2/\text{m}$$

$$812 @ 125\% \Rightarrow A_{s,prov} = 905 \text{ mm}^2/\text{m} \quad \therefore \text{OK}$$

Basement Wall:-

Consider soil density = 18 kN/m^3
and $K_a = 0.33$



Surcharge = allow 10 kN/m^2 for 'construction' loading

1. Max pressures:-

$$\text{soil: } 3.2 \times 0.33 \times 18 = 19.0 \text{ kN/m}^2$$

$$\text{water: } 2.4 \times 10 = 24.0$$

$$\text{surcharge: } 10 \times 0.33 = 3.3$$

2. Forces:-

$$F_1 = \frac{19.0}{2} \times 3.2 = 30.4 \text{ kN/m}$$

$$F_2 = \frac{24.0}{2} \times 2.4 = 28.8$$

$$F_3 = 3.3 \times 3.2 = 10.6$$

Consider Propped Cantilever:-



See Tedds analysis:-


$$M_{\text{max}} \text{ -ve} = -29.2 \text{ kN/m} \text{ at wall (see)}$$

$$M_{\text{max}} \text{ +ve} = +12.6$$

$$V_{\text{max}} \text{ base} = 86.3 \text{ kN/m}$$

$$V_{\text{max}} \text{ top} = 13.5$$

Project		5 Kemplay Road, NW3		Job no	
Calcs for		Scheme: basement wall (propped)		Start page no./Revision	
Calcs by		Calcs date		1	
BH		05/12/2013		Approved by	
				Approved date	



CONTINUOUS BEAM ANALYSIS - INPUT

BEAM DETAILS

Number of spans = 1

Material Properties:

Modulus of elasticity = 205 kN/mm²

Material density = 7860 kg/m³

Support Conditions:

Support A Vertically "Restrained"

Rotationally "Restrained"

Support B Vertically "Restrained"

Rotationally "Free"

Span Definitions:

Span 1 Length = 3200 mm

Cross-sectional area = 1000 mm²

Moment of inertia = 1.00×10⁸ mm⁴

LOADING DETAILS

Span 1 loads:

Load 1 UDL Dead load 3.3 kN/m from 0.000 m to 3.200 m

Load 2 VDL Dead load 19.0 kN/m at 0.000 m to 0.0 kN/m at 3.200 m

Load 3 VDL Dead load 24.0 kN/m at 0.000 m to 0.0 kN/m at 3.200 m

LOAD COMBINATIONS

Load combination 1

Span 1 1+Dead

CONTINUOUS BEAM ANALYSIS - RESULTS

Support Reactions - Combination Summary

Support A Max react = -56.3 kN Min react = -56.3 kN

Max mom = -29.2 kNm Min mom = -29.2 kNm

Support B Max react = -13.5 kN Min react = -13.5 kN

Max mom = 0.0 kNm Min mom = 0.0 kNm

Beam Max/Min results - Combination Summary

Maximum shear = 56.3 kN


Minimum shear F_{min} = -13.5 kN

Maximum moment = 12.6 kNm


Minimum moment = -29.2 kNm

Maximum deflection = 50.7 mm

Minimum deflection = 0.0 mm



Project 5 Kemplay Road, NW3				Job no. 4190 / 07	
Calcs by Scheme: basement wall (propped)				Sheet page no./Revisions 2	
Calcs by BHI	Calcs date 05/12/2013	Checked by	Checked date	Approved by	Approved date



Wall height $\div 3.2 - 0.3 = 2.9m$ (between $\frac{1}{2}$ & $\frac{3}{4}$ slab)

Limit $\frac{1}{h}$ & say, 20 $\rightarrow d_{min} = \frac{2900}{20} = 145$

Cover = 40 $\therefore h_{min} \div 145 + 40 + 12 + 6$
 $= 203mm$

Try $h = 250$

$\therefore d = 250 - 40 - 12 - 6 = 192mm$

A) $M = -29.2 kNm/m$ (ULS) :-

$b = 1000$
 $h = 250$

$d = 192$

$f_{cu} = 40$

$f_{yk} = 130$

$K = \frac{M}{bd^2 f_{cu}} = 0.020$

$\therefore z = 0.95d = 182mm$

$\therefore A_{sreqd} = \frac{M}{0.95 f_{yk} z}$

$= 1297 mm^2/m$ VERT, OUTER FACE, BOTTOM OF WALL

H16 @ 150 $\therefore A_{sprov} = 1340 mm^2/m$

B) $M = +12.6$

$\therefore A_{sreqd} = 560 mm^2/m$ VERT, INNER FACE, MID-HEIGHT

H12 @ 150 $\therefore A_{sprov} = 754 mm^2/m$

C) $A_{min} = 0.008 A_c = 878 mm^2/m$ is $930 mm^2/m$ Each Way, Each Face

\therefore Provide H10 @ 150 Horiz, each face


$\therefore A_{sprov} = 523 mm^2/m$

D) Shear:- $v = \frac{V}{bd} = \frac{56.7 \times 10^3}{1000 \times 192} = 0.294 N/mm^2$ (ULS)

$100 A_s / bd = \frac{100 \times 1340}{1000 \times 192} = 0.70$ $53.3 \rightarrow 22 \div 1.17 = 0.67$
 $d = 192$ $= 0.78 N/mm^2$

$v < v_c \therefore$ No links req'd

Cantilevered Wall:



(SLS)	Location	(SLS)
$F_1 = 30.4 \text{ kN/m}$	1.07m	Resultant
$F_2 = 28.8$	0.8	22.5 kN/m
$F_3 = 10.6$	1.6m	23.0
$V_{max} = 6.9 \text{ kN/m}$		17.0
		$\Sigma M_{max} = 22.5 \text{ kN/m}$

$$\begin{aligned}
 b &= 1000 \\
 h &= 260 \\
 d &= 192 \\
 f_{cu} &= 40 \\
 f_y &= 130
 \end{aligned}$$

$$K = \frac{1}{W^2} f_c = 0.049$$

$$\Rightarrow z = 0.94d = 180 \text{ mm}$$

$$\begin{aligned}
 \therefore A_{s, reqd} &= \frac{1}{0.95 f_y z} \\
 &= 3161 \text{ mm}^2/\text{m} \quad (= 1.3 \% A_c)
 \end{aligned}$$

$$H20 @ 100\% \Rightarrow A_{s, prov} = 3160 \text{ mm}^2/\text{m}$$

is heavily reinforced

\therefore Consider as a propped cantilever

Provide a horizontally spanning beam at the top of the wall.

Basement Wall Surcharges from Buildings:-

N°7:- Consider Party Wall:-

Wall DL: 9" brick @ 20kN/m²
+ finishes @ 5kN/m²

height = 6.5m
= 33 kN/m (UDL)

Consider a loaded width supported
by the wall = $\frac{4.8}{2} = 2.4$ m

Roof DL	1.0
IL	0.75
	<u>1.75</u>

Attic DL	0.30
IL	0.25
	<u>0.55</u>

1st DL	0.6
IL	1.5
Partitions	1.0
	<u>3.1</u>

$$\Sigma = 6.4 \text{ kN/m}^2$$

$$\times 2.4 \text{ m}$$

$$\underline{15.0 \text{ kN/m}}$$

+ Self Wt $\frac{33}{4.8} \text{ kN/m (UDL)}$


(Allow for 1m of soil = 62.5 kN/m²)
= 18 + 3
= 21 kN/m² - NOT ASSUMING

Allow for 1m of wall = 5 kN/m


$\therefore \Sigma$ Line load on Footing = 51 kN/m

$F_3 = K_a A = 0.33 \times 51$
= 16.8 kN/m
acting 1.6m above 'base'.

See Table
analysis



Project		5 Kemplay Road, NW3		Job no.	
Calcs for		Scheme: surcharged basement wall (propped)		Start page no./Revision	
Calcs by		Calcs date		Approved by	
BH		05/12/2013		Approved date	



CONTINUOUS BEAM ANALYSIS - INPUT

BEAM DETAILS

Number of spans = 1

Material Properties:

Modulus of elasticity = 205 kN/mm²

Material density = 7850 kg/m³

Support Conditions:

Support A Vertically "Restrained"

Rotationally "Restrained"

Support B Vertically "Restrained"

Rotationally "Free"

Span Definitions:

Span 1 Length = 3.200 m

Cross-sectional area = 1000 mm²

Moment of inertia = 1.00×10⁴ mm⁴

LOADING DETAILS

Span 1 loads:

Load 1 Point Dead load 16.8 kN at 1.600 m

Load 2 UDL Dead load 3.3 kN/m from 0.000 m to 3.200 m

Load 3 VDL Dead load 19.0 kN/m at 0.000 m to 0.0 kN/m at 3.200 m

Load 4 VDL Dead load 24.0 kN/m at 0.000 m to 0.0 kN/m at 2.400 m

LOAD COMBINATIONS

Load combination 1

Span 1 1=Dead

CONTINUOUS BEAM ANALYSIS - RESULTS

Support Reactions - Combination Summary

Support A Max react = -47.8 kN Min react = -47.8 kN

Max mom = -39.3 kNm Min mom = -39.3 kNm

Support B Max react = -18.7 kN Min react = -18.7 kN

Max mom = 0.0 kNm Min mom = 0.0 kNm

Beam Max/Min results - Combination Summary

Maximum shear = 47.8 kN


Minimum shear F_{min} = -18.7 kN

Maximum moment = 20.8 kNm



Minimum moment = -39.3 kNm

Maximum deflection = 75.7 mm

Minimum deflection = 0.0 mm



Project		5 Kemplay Road, NW3		Job no.	
Calls for		Scheme: surcharged basement wall (propped)		Start page no./Revision	
Calls by		Calls date		2	
Checked by		Checked date		Approved by	
BHI		05/12/2013		Approved date	



$$M_{max} -ve = -39.3 \text{ kNm/m (top)}$$

$$M_{max} +ve = 20.8 \text{ kNm/m}$$

$$V_{max} \text{ base} = 62.8 \text{ kN/m}$$

$$V_{max} \text{ top} = 18.7 \text{ kN/m}$$

A) $M = -39.3 \text{ kNm}$

$$\begin{aligned} b &= 1000 \\ h &= 200 \\ d &= 152 \\ f_c &= 40 \\ f_y &= 120 \end{aligned}$$

$$K = \frac{M}{bd^2 f_c} = 0.027$$

$$\omega_r = 0.95 d = 182$$

$$\therefore A_{sreqd} = \frac{M}{0.95 f_y \omega_r} = 1748 \text{ mm}^2$$

$$HA @ 100\% \rightarrow A_{sprov} = 2010 \text{ mm}^2$$

VERT, OUTER FACE, BASE

B) $M = +20.8$ $\rightarrow A_{sreqd} = 925 \text{ mm}^2$

$$HA @ 100\% \rightarrow A_{sprov} = 830 \text{ mm}^2$$

VERT, MIDDLE, INNER FACE

C) $V_{max} = 62.8 \times 1.4 = 87.9 \text{ kN/m (OA)}$

$$\omega_v = \frac{V}{b d} = 0.49 \text{ N/mm}^2$$

$$\left. \begin{aligned} 100 \frac{kN}{m} &= 100 \times \frac{200}{1000} \times 152 = 1.05 \\ d &= 152 \end{aligned} \right\} 73.9 \rightarrow V_c = 117 = 0.77 = 0.79 \text{ N/mm}^2$$

$$V < V_c \therefore \text{NO LINK REQD}$$

General Foundation:-

$\Sigma DL + IL$ of Superstructure = ?

Roof DL 1.0
IL 0.75
 $\frac{1.75}{1.75} \text{ kN/m}^2$


2nd Floor DL 0.75
IL 1.60
Partitions 1.00
Services 0.75
 $\frac{3.5 \text{ kN/m}^2}{3.5 \text{ kN/m}^2}$

1st Floor:
as 2nd: 3.5 kN/m^2
 $\Sigma = 7 \text{ kN/m}^2 \text{ (K1)}$

Outer Wall: cavity wall DL $\pm 2.0 \text{ kN/m}^2$

Height $\pm \frac{9m}{18 \text{ kN/m}}$

Consider strip footings carrying cantilevered slab:-



Supported width $\pm \frac{9}{2} = 4.5m$

as 2 load on cantilever
 $= (2 \times 9) + 18$
 $= 36 \text{ kN/m (K2)}$

Ground Floor R.C. slab:-

Consider 250 slab
as DL $= 0.75 + 24$
 $= 6 \text{ kN/m}$

\therefore Reactions into footings
 $= 36 + (4.5 \times 6) = 69 \text{ kN/m (K3)}$

\therefore for 100 kN/m^2 safe bearing capacity,
750 wide footings OKAY

RC Slab:-

M cantilever $\leq ?$

Length $\div 1500$

$\frac{1}{12} \times 7 \therefore d_{min} = 214$

Top cover = 20 $\therefore h = 214 + 20 + 10 + 10$
 $= 254$

Try $h = 250$


$d = 250 - 20 - 10 - 10$

$= 210 \Rightarrow 210 \times 0.21 \times 24 \times (0.04 \text{ m})^2 \times 1.4$
 $= 7.0 \text{ m}^2/\text{m}^2 \text{ (kg)}$

11	75 steel	1.0
	finishes	1.2
	Domestic	1.5
	Partitions	1.0

$\frac{5.5 \text{ m}^2/\text{m}^2 \times 1.4}{2} = 0.8 \text{ m}^2/\text{m}^2 \text{ (kg)}$

$\bar{z} = 15.8 \text{ m}^2/\text{m}^2 \text{ (kg)}$



54×1.5
 $= 81 \text{ kN}$

$\therefore M_{max} = (81 \times 1.5) + (15.8 \times \frac{1.5^2}{2})$
 $= 81 + 18 = 99 \text{ kNm}$

$b = 1000$
 $h = 250$
 $d = 210$
 $f_u = 35$
 $f_y = 460$

Design to BS8110:-

$K = \frac{M}{b d^2 f_u} = 0.064$

$\therefore z = 0.92 d = 194$

$\therefore A_{s, req'd} = \frac{M}{0.95 f_y z} = 1160 \text{ mm}^2/\text{m} \text{ Top}$

1160 @ 100% $\Rightarrow A_{s, prov} = 1340 \text{ mm}^2/\text{m}$

Check Shear:-

$v = \frac{V}{b d}$ $V = 54 + (81 - 15.8) = 119.2 \text{ kN/m}^2 \text{ (kN)}$

$\therefore v = \frac{119.2 \times 10^3}{1000 \times 210} = 0.57 \text{ N/mm}^2$

$\frac{100 A_s}{b d} = \frac{1340}{1000 \times 210} = 0.64$ } $73.3 \Rightarrow v_c = 112 \times 0.64 = 0.72 \text{ N/mm}^2$

$0.5 v_c < v < (0.4 + v_c)$

\therefore Use Nominal Links.

pm

$$A_{st} = 0.4 b_w s_u / 0.95 f_{yk}$$

$$b_w = 1000$$

$$s_u = 0.75 \times 150\% \quad \therefore A_{st} = 0.4 \times 1000 \times 150 / 0.95 \times 460$$

$$f_{yk} = 460$$

$$= 137 \text{ mm}^2 / \text{m}$$

Linking HB C 300 horiz. %
 110-125 % $\Rightarrow A_{st} \text{ approx } 160 \text{ mm}^2 / \text{m} \therefore \text{OK}$

Check Deflection:-

$$I^{\text{mm}} / \text{depth} = 1520 / 210 = 7.14$$

$$M / I^{\text{mm}} = 99 \times 10^3 / 1000 \times 210^2 = 2.24 \text{ N / mm}^2$$

$$\text{Service Stress} = \frac{1160}{1340} = 200 = 25(12) \text{ N / mm}^2$$

Tension
 Mod Factor
 = 1.16

$$\therefore \text{Permissible } I^{\text{mm}} / \text{depth} = 7 \times 1.16 = 8.1$$

$$\therefore 7.14 \text{ OK}$$

$$\therefore 250 \text{ slab OKAY.}$$