


62 Elsworthy Road
London NW3 3BU

Structural Engineering Notes to
Wolff Architects'
Planning Application



December 2010

210448




241 the broadway
London sw19 1sd

020 8544 0033

info@elliottwood.co.uk

www.elliottwood.co.uk

DOCUMENT CONTROL

Revision	Date	Filename	Description	Name	Signed
P2	9 th December 2010			Gary Povey - Bsc CEng MInstUCE Paul Wood - BEng CEng MICE MInstUCE Paul Wood - BEng CEng MICE MInstUCE	 <i>Gary Povey</i>
			Prepared by		
			Checked by		
			Approved by		

elliott wood partnership

consulting structural and civil engineers

elliott wood partnership is a limited liability partnership registered in england and wales no cc307954

Contents

Structural Engineering Notes

Proposed Drawings

Sequence of Construction

Appendix

Structural Engineering Notes

Introduction

This statement has been prepared by Gary Povey of Elliott Wood Partnership LLP, Consulting Structural and Civil Engineers, to accompany the planning application submitted by David Wolff Architects. The purpose of the statement is to indicate the method, form and sequence of construction assumed in the refurbishment of the existing floors, the design of the new basement and lightwell at the front of the building.

The Contractor will, however, have to provide a detailed method statement including all temporary and enabling works taking in to account the permanent works design before the works can commence on site.

This statement should be read in conjunction with Elliott Wood Partnership drawings 210448/S.01-S.04 and S.10 and S.11, David Wolff Architects drawings, and GCG Hydrogeology Report.

The undertaking of such projects is specialist work and Elliott Wood Partnership will be involved in the selection of a competent Contractor who will need the relevant expertise and experience for this type of project. The Contractor will have to demonstrate his experience and competency to undertake the construction of this building.

Description of Existing Building and Site Conditions

The existing building at 62 Elsworth Road is a detached three storey house with a rear single storey extension. It has a small swimming pool in the back garden. The back garden provides access to the communal gardens at the rear of the properties. The house at No.64 has been recently refurbished and a new basement has been constructed beneath it. Archive drawings of the engineers and Architects designs have been reviewed in the preparation of this report. Borehole records of No. 64 are included in this report.

The existing building superstructure is assumed to be constructed in traditional load bearing masonry with timber floor joists. Some investigations will be required to confirm these assumptions.

Reference to the geological map for the area indicates that the underlying soil strata is London Clay to considerable depth. There are a number of mature trees both in the garden of number No. 62 and in adjacent gardens as well as the front in the pavement. The proximity of the existing trees will need to be considered in the final design of the basement and its foundations. It is possible that the clay is desiccated as a result of the trees drawing water from the ground. This may have resulted in shrinkage of the clay as it dries out. Conversely there could be heave as a result of the ground returning to its natural moisture content or because of the removal of the overburden under the excavation.

It will also be necessary to provide a means of defence against water ingress into the basement during the excavation. This may be achieved by using secant piled walls to form the enabling works or sheet piles with the clutches welded. It is understood that the basement dug at No.64, approximately three years ago, did not encounter any ground water

problems so the likelihood of water in the ground is unlikely. The report prepared by Geotechnical Consulting Group has reviewed a number of sites and boreholes in the area including at No. 64 and No. 41 opposite. Reference should be made to their report but they are also suggesting ground water is not likely to be an issue.

The foundations to the property and the adjacent house at No.60 are likely to be shallow relative to the lowest level of the buildings with corbelled brickwork bearing on to the London Clay. A detailed site investigation and site survey including trial holes and localised opening up works will be necessary to confirm these assumptions prior to construction. The GCG report suggests the inclusion of land drains around the proposal to prevent any potential problems due to ground water. These have been shown on EWP drawings. Attenuation of water and allowance for free flowing water will be included on top of the basement and are shown on EWP drawings.

The proposals

The proposal is to construct a new basement under the entire footprint of the building. The new basement also extends into the rear garden. An area of sub-basement will house the pool, pool plant and utility room beneath the upper basement. The proposal includes the creation of a lightwell at the front.

The new basement will essentially be constructed by installing a series of reinforced concrete underpins under the existing surrounding walls where necessary to transfer the existing vertical loads to a lower level. There will be also a series of piles installed to form a contiguous or secant piled wall to retain the ground during the excavation of the front lightwell and the rear section of the basement. The underpinning and piles may need to be propped at various levels. This will allow the basement to be constructed within the underpins without undermining the existing footings either during excavation or during construction of the permanent works. The propping will provide lateral restraint to the underpins and piles during excavation and therefore limit any potential movement of surrounding walls and floors to an acceptable amount.


The underpinning will be constructed in a sequence to be agreed to avoid undermining either the remaining walls of the house or the walls of the adjacent properties. The building at No.64 has recently been constructed with a new single storey basement. Consequently the walls of No. 64 will not be undermined by the excavation at No.62 as it will be constructed at a similar level.

Further site investigations will have to be carried out to determine the depth of the foundations to the house at No.60 to ensure they are not undermined by the proposed work.

In addition, suitable monitoring arrangements should be agreed with the adjoining owners and specified to ensure that movements are maintained within acceptable limits and that early and immediate action can be taken to prevent any unexpected deflections or settlement. The permanent lateral support to the underpins and piles will be provided by the new slabs and retaining walls within the new proposal.

Proposed Drawings

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing.



ISSUED FOR INFORMATION	DATE	BY	CHECKED	APPROVED
P1	8.9.10	CP		



elliottwood partners ip. no. 241 the workway, cokeron sp19 1sq
consulting structural and civil engineers. www.elliottwood.co.uk
tel: (020) 8544 0033 fax: (020) 8544 0086 info@elliottwood.co.uk


62 BSWORTHY ROAD
LONDON NW2

PROPOSED SUB-BASEMENT

SCALE(S)	DATE	DRAWN
1:100	6.9.10	CP

INFORMATION

JOB NO	DRAWING NO	REVISION
210448	S.01	P1



This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing.

REVISED FOR INFORMATION	DATE	BY	CHECKED	APPROVED
P2	9.12.10	CP		
LAND DRAIN ADDED.				
P1	8.9.10	CP		



elliottwood

elliottwood Partnership, 241 The Broadway, London SW19 1ST
Consulting structural and civil engineers. www.elliottwood.co.uk
Tel: (020) 8544 0033 Fax: (020) 8544 0266 info@elliottwood.co.uk

230 006
**62 ELSWORTHY ROAD
LONDON NW1**

**PROPOSED LOWER
GROUND FLOOR PLAN**

SCALE(S)	DATE	DRAWN
1:100	6.9.10	CP

DRAWING STATUS
INFORMATION

JOB NO	DRAWING TO	REVISION
210448	S.02	P2

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing.

BORED CONCRETE PILED WALL TO ENABLE EXCAVATION OF BASEMENT.

CONCRETE BOUNDARY USE RELIANT TO PILING

No. 60

2A

RC UNDERPINNING IN MAX IM LENGTHS IN A SEQUENCE TBA.

CONCRETE BOUNDARY LINE PRIOR TO PILING
BORED CONCRETE PILED WALL TO ENABLE EXCAVATION OF BASEMENT.

TEMPORARY WEBS

11

RC UNDERPINNING IN MAX IM LENGTHS IN A SEQUENCE TBA

EXISTING SIDE EXCAVATION DEMOLISHED PRIOR TO CONSTRUCTION OF BASEMENT.


EXTRA PILES TO FORM ADJ. SWIMMING POOL

12

TEMP PROPS FROM NEUBUES OVER


RC SUB

No. 64



revision	date	by	checked	approved
P1	8.9.10	CJP		

ISSUED FOR INFORMATION



Sheila: local partnership, 19, 241 The Broadway, London SW19 1SD
consulting structural and civil engineers: www.elliottwood.co.uk
tel: (020) 8544 0033 fax: (020) 8544 0086 info@elliottwood.co.uk

job title
**62 ELSWORTHY ROAD
LONDON NW?**

drawing title
**PROPOSED AROUND
FLOOD PLAN**

scale(s)
1:100

date
6.9.10

drawn
CJP


drawing status
INFORMATION

job no
210448

drawing no
S.03

revision
P1

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing.



NO.	DATE	BY	CHKD BY	APP'D BY
P1	8.9.10	CP		
ISSUED FOR INFORMATION				



Job title
**62 ELSWORTHY ROAD
LONDON NW2**

Client: UCBP Partnership, 4th, 241 The Broadway, St John St, 15th
Consulting Structural and Civil Engineers, www.elliottwood.co.uk
Tel: 0207 8544 0333 Fax: 0207 8544 0266 e: info@elliottwood.co.uk


Drawing title
**PROPOSED FIRST
FLOOR PLAN**

Scale(s)
1:100 Date 6.9.10 Drawn CP

Drawing status

INFORMATION		
Job no	Drawing no	Revision
210448	5.04	P1

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing



REV	DATE	BY	CHECKED	APPROVED
P2	9.12.10	CJP		
LAND DRAIN AGREED				
P1	8.9.10	CJP		
ISSUED FOR INFORMATION				



elliottwood
 241-84 Broadway, London SW19 1SD
 Consulting structural and civil engineers www.elliottwood.co.uk
 Tel: (020) 8544 0033 Fax: (020) 8544 0066 #elliottwood.co.uk

CD NO
**62 ELSWORTHY ROAD
 LONDON NW3**

Drawing title
**PROPOSED SECTION
 1-1**


Scale	Date	Drawn
1:100	6.9.10	CJP

INFORMATION

CD NO	Drawing no	Revision
210448	S.10	P2

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
Do not scale from this drawing

No. 64



No. 60

REVISED	DATE	BY	CHECKED	APPROVED
P2	9.11.10	UP		
	LAND DRAIN ADDED.			
P1	8.9.10	GP		
ISSUED FOR INFORMATION				



elliottwood

elliott wood (registered) no. 211 the Broadway, London SW19 1SD
consulting structural and civil engineers www.elliottwood.co.uk
tel: (020) 8544 0033 fax: (020) 8544 0066 info@elliottwood.co.uk

job title
**62 ELSWORTHY ROAD
LONDON NW3**

drawing title
**PROPOSED SECTION
2-2**

scale(s)	date	drawn
1:100	6.9.10	GP

drawing status
INFORMATION

job no	drawing no	revision
210448	S.11	P1

Sequence of Construction

Sequence of works assumed in the design enabling excavation of the new basements

Below is an assumed sequence of works, this needs to be clarified by the Contractor prior to commencement of the works:

- Demolish existing rear single storey extension.
- Install underpins to all the necessary walls including the front wall and side boundary walls in a sequence to be agreed. The deeper underpins may have to be done in two sections. Allowance for the new and permanent loads should be made in the design of the width of the toe of the new concrete underpins. Install upper level propping to the underpins and piles as appropriate prior to excavation.
- Contractor to ensure the underpins are designed to accommodate surcharge loads from the flank wall of the adjacent house as well as earth and water loads. He should also allow for the prevention of water ingress during construction.
- Install the necessary piled walls around the basement to provide a safe area for the excavation of the basement.
- Install the temporary foundations under the internal walls as necessary cast at a depth below the proposed basement slab level (consider shoring or temporary propping while digging out).
- Install the temporary needles and props to internal existing walls that are to remain such that they will be supported by the temporary concrete bases.
- Break off the existing toe of the brick corbel footings to the surrounding walls once the underpinning is complete and props are in place.
- Excavate to the lowest level ensuring continued back propping of the underpins and the piled wall as the ground is reduced.
- Cast the new reinforced concrete basement slab and allow it to gain sufficient strength before removing lowest level props.
- Cast the reinforced concrete walls and allow in the design for them to act as vertical cantilevers in the temporary case so that props can be removed above the cast sections.
- Cast the ground floor slab and allow it to gain strength before removing the next level of propping.
- Re-support the existing internal walls on the new structure as necessary prior to removing temporary supports.
- Complete the superstructure works once the basement is complete.
- Break down tops of piles where necessary and install land drain.

Construction of superstructure

Summary and Conclusions

It is assumed that the above measures and sequence construction of the proposed works.

Detailed method statements and calculations for the er Contractor for both approval and comment by all relevant Wood Partnership will need to ensure that adequate super

Appendix

Site Investigation Rep

Site Investigation Report


Property Address: 64 Bowditch Road,
London, NW3 3BU.


Investigation Date: 07 & 10/07/06

Client: Ian Drummond
Consulting Engineers

Report number: TFGI/586/06

Investigation Date 07 & 10/07/06	Site Number TFGI/586/06	Sheet 1 of 1	Engineer's Name
-------------------------------------	----------------------------	-----------------	-----------------






COMMENTS:

The soil pit was completed at 1.18m.
 Groundwater was not encountered. Roots and rocks were encountered.
 The soil pit was backfilled with the materials existing upon completion.

- B: Disurbed soil sample
 V: Piton used marking (DTP)
 M: Mechanical probe marking
 R: Root sample
 TP: Piton penetration (DTP)
 (Refer for Station penetration)
 Δ: Water table

Groundwater was not encountered. Roots and rocks were encountered.
 The soil pit was backfilled with the materials existing upon completion.




COMMENTS:

The soil pit was completed at 1.15m.
 Groundwater was not encountered. Roots were not encountered.
 The soil pit was backfilled with the materials existing upon completion.

- B: Disurbed soil sample
 V: Piton used marking (DTP)
 M: Mechanical probe marking
 R: Root sample
 TP: Piton penetration (DTP)
 (Refer for Station penetration)
 Δ: Water table


Groundwater was not encountered. Roots were not encountered.
 The soil pit was backfilled with the materials existing upon completion.



COMMENTS:
 The trial pit was completed at 1.50m and the borehole reamed at 2.50m. Groundwater was encountered at 2.45m. Rows were not encountered below 2.50m. The trial pit was backfilled with the materials arising upon completion.

KEY:
 D: Standard soil sample
 V: Piton wire reading (LTP)
 PP: Piton penetration (LTP)
 NE: Standard probe reading (LTP)
 W: Water table


NOTES:
 Ground conditions may vary from those indicated by the nature of these investigations. Interpretation of conditions were as stated on the face of this report. However, there may be variations in soil conditions. Soil descriptions are based on the test log. All dimensions are taken using vernier calipers and are subject to error. The water table was not observed.



COMMENTS:
 The trial pit was completed at 1.20m and the borehole reamed at 1.30m. Groundwater was encountered at 1.25m. Rows were not encountered below 1.30m. The trial pit was backfilled with the materials arising upon completion.

KEY:
 D: Standard soil sample
 V: Piton wire reading (LTP)
 PP: Piton penetration (LTP)
 NE: Standard probe reading (LTP)
 W: Water table


NOTES:
 Ground conditions may vary from those indicated by the nature of these investigations. Interpretation of conditions were as stated on the face of this report. However, there may be variations in soil conditions. Soil descriptions are based on the test log. All dimensions are taken using vernier calipers and are subject to error. The water table was not observed.

PROJECT NAME: 64 ELSWORTHY ROAD, LONDON NW3	Date: 17/08/2006
PROJECT NO: GEO / 10216	Approved: 
	Page: 3 of 3


Sample details				Description	Classification Tests						Chemical Tests				Other tests and comments
TP/BH No.	Depth (m)	No.	Type		MC (%)	LL (%)	PL (%)	PI	LI	<425 mic (%)	pH	2:1 WB SO4 (g/L)	Total SO4 (%)	Ground Water SO4 (g/L)	
TP/BH 3	1.10	1	D	Firm mottled brown with traces of grey sandy silty CLAY with traces of fine gravel	19	46	18	28	0.04	99					Class CI
TP/BH 3	1.50	2	D	Firm grey brown silty CLAY	25	58	21	37	0.11	100					Class CH
TP/BH 3	2.00	3	D	Grey brown sandy silty CLAY	18	35	20	15	-0.07	100					Class CL / CI
TP/BH 3	2.50	4	D	Soft grey brown sandy silty CLAY with abundant fine to medium gravel	19	32	18	14	0.60	72	7.8	0.18			Class CL


SUMMARY OF GEOTECHNICAL TESTING **GEOLABS**

Test Report by GEOLABS Limited, Bucknalls Lane, Garston, Watford, Hertfordshire, WD25 9XX. (Ref:2046-404514) Page 3 of 3
 Authorised Signatories: J R Masters (Qual Mgr) - C F Wallace (Tech Mgr) - G J Cole (Tech Mgr) - R J Platt (Snr Tech) - S Burke (Snr Tech) - J Sturges (Snr Tech) © GEOLABS LIMITED
 Client: Terra Firma Ground Investigation Limited, Unit P, Field Way, Metropolitan Park, Greenford, Middlesex UB6 8UN





Moisture Content v Depth Profile



Checked and Approved  Date: 12/11/10	Project Name: 64 ELSWORTHY ROAD, LONDON NW3	GEOLABS
Project Number: GEO / 12216		

TERRA FIRMA Ground Investigation	Declaration
---	--------------------

Client:	Ian Drummond Consulting Engineers
Property Address:	64 Elsworthy Road, London, NW3 3BU.
Our Ref. No.:	IFGI/586/06

This report has been compiled by:	 Roy Krystoflak (Office Manager)
Report checked by:	 M A Brodley BSc (Hons), FGS (Engineering Geologist)
Date:	12/8/06

Ground conditions may exist on site that are not encompassed within the scope of these investigations. Reported conditions were as found on the date of visit. However, these may vary with time and do not infer a steady state. Soil descriptions are based on either logs and/or a visual inspection of samples away from site. The water has not visited site. All dimensions are taken using retro-reflective tape measures and a margin of error should be allowed for.