

METHOD STATEMENT 1

Root Protection Zone Fencing

All site trees within construction area of Wildwood Lodge, Hampstead, London, NW3 7HH.

The fencing to tree protection zones should be constructed of scaffold tube uprights (set at 3m intervals with diagonal braces driven securely into the ground). Faced with 'herras' type fencing attached to uprights with steel strapping or scaffold clamps sited along the protection zone perimeters as per attached site plans (as previously provided, copy attached).

The fencing shall completely exclude access during the demolition and construction process. The protected areas shall not be used either for the storage of materials or spoil nor for the mixing of substances or the disposal of any residues nor shall be allowed to be contaminated by run off from activities beyond the protection zones. Thus fencing for the root protection zone shall comply to the requirements of British Standard: 9.1-2 and Figure 2.

(NB This method statement complies to British Standards 5837:2005.)