Basement Structural Method Statement

156 Goldhurst Terrace NW6 3HP Camden London

Mr. Guy Shani

Garden Flat 24 Maresfield Gardens London NW3 5SX

2013 awards constructionline

Revision	Date	Comment
-	18/06/14/	First Issue
	rs-	TheInstitution
LABC		



Croft Structural Engineers Clock Shop Mews Rear of 60 Saxon Road London SE25 5EH

T: 020 8684 4744 E: <u>enquiries@croftse.co.uk</u> W: <u>www.croftse.co.uk</u>



Table of Contents

Basement Structural Method Statement

156 Goldhurst Terrace

Mr. Guy Shani

Table of Contents

- 1. Design Information Structural
- 2. Basement Impact: Screening
- 3. Basement Impact: Screening Maps
- 4. Basement Impact: Scoping
- 5. Desk Study and Walkover Survey
- 6. Historic Maps
- 7. Flood Risk Assessment
- 8. Site Investigation
- 9. OS Map extract showing location of Railway
- 10. Impact Assessment
- Appendix A

Screening - Figures, Charts / Maps

Appendix B

Structural Scheme Drawings

Appendix C

Structural Basement Calculations

rc retaining wall 1 design

RETAINING WALL DESIGN (BS 8002:1994)

rc retaining wall 2 design

RETAINING WALL DESIGN (BS 8002:1994)

Appendix D

Method Statement

156 Goldhurst Terrace

- 1. Basement Formation Suggested Method Statement.
- 2. Enabling Works
- 3. Basement Sequencing
- 4. Underpinning and Cantilevered Walls
- 5. Floor Support

Timber Floor

- 6. Supporting existing walls above basement excavation
- 7. Approval
- Trench sheet design and temporary prop Calculations
 Standard Lap Trench Sheeting

KD4 sheets

Appendix E

Soil Investigation Report





1. Design Information - Structural

Structural

Summary

156 Goldhurst Terrace is a three Storey high multi occupancy property located in Camden. The structure is load bearing masonry external walls with internal masonry/stud walls, timber floors spanning from front to back and timber roof.



Figure 1: 156 Goldhurst Terrace: Front view

Proposed works

The proposed works constitutes a new basement development to the ground floor flat.

Croft Structural Engineers Ltd Structural Engineers has extensive knowledge of inserting new basements. Over the last 4 years we have completed over 150 basements in and around the local area. The method developed is:

- 1. Excavate front to allow for conveyor to be inserted.
- 2. Form lightwell with cantilevered retaining walls

3. Slowly work from the front to the rear inserting 1200 long cantilevered retaining walls sequentially

- 4. Cast ground slab
- 5. Waterproof internal space with a drained cavity system.



Structural Defects Noted

Diagonal, minor cracks to the first floor rear bedroom walls and ceiling as per photos.



Figure 2: 1st Floor rear bedroom wall crack



Figure 3:1st floor bedroom ceiling crack





Figure 5: Proposed Basement Plan

W:\Project File\Project Storage\2014\140331-156 Goldhurst Terrace\2.0.Calcs\2.4.BIA\Camden Basement Structural Method Statement Croft New.docx



Intended use of	Family/domestic use
structure and	
user requirement	



7000	The Costophnical Engineers, Cround and Water, have been appointed
	The Geolechnical Engineers, Ground and Water, have been appointed
	to undertake the geotechnical investigation for the ground works/
	water table & Hydrology. Croft has answered these using the
	information given by the Ground and Water, Arups Hydrogeological
	Report & the Mouchel Report.
А	Maintain Structural Stability of the building & Neighbouring Properties.
	The attached drawing shows the reinforcement and construction
	required by maintain stability of the property, the paidbauring by ildings
	required by maintain stability of the property, the heighbouring buildings
	The adjacent Garden Wall has also been considered and the road.
	Calculations results are shown in the Stage 4 – Impact Assessment
В	Avoid Adversely Affecting drainage and Run off.
	The area of hard standing remains unchanged and run off will not be
	altorod
	The property will not affect the main aquifer
	The drainage design is not by Croft Structural Engineers it may be wise
	to minimise the flow by use of SUDS systems.
	See Screening Stage information
С	Avoid Cumulative Impact upon Structural Stability or the water
v	environment
	environment.
	See Scoping stage, that indicates location in relations to water course
	and Hampstead heath catchment.
	See Stage 4 Impact Assessment and drawings. The structure is designed
	to take account of Hydrostatic head on the basement.
D	Harm the Amenity of Neighbours
	, ,
	Noise and nuisance has been considered in Stage 4
	Noise and huisance has been considered in stage 4
-	
E	Loss of Open Space or Irees
	There is no loss of open space.
	Trees are unaffected. The current roots will be above the existing
	foundations and therefore the new foundations will not cut through



	significant roots.
References &	Camden Geological, Hydrogeological and Hydrological Study
Abbreviations	Guidance for Subterranean Development
	(Arup Report - Nov' 2010) – Arups Hydrogeological Report
	North London Strategic Flood Risk Assessment
	(Mouchel Report 2008) – Mouchel Flood Report
	Camden Planning Guidance Basements and Lightwells CPG4
	Camden Development Policy DP27
	Extracts of the relevant maps are given below; the larger map from
	which they have been taken is in an appendix to the rear.







1b. Will the proposed basement extend beneath the water table	
surface?	

Unknown. Proposed basement will extend to approximately 3.3 meters.

Requires scoping assessment and investigation.

2. Is the site within 100m is a watercourse, well used/disused or potential spring line?

Unknown. Figure 11 of the Arup report shows potential water course within the area.

Requires scoping assessment and investigation.

3. Is the site within the catchment of the pond chains on Hampstead Heath?

No. The site lies outside the areas denoted by figure 14 of the Arup report.

4. Will the proposals basement development result in a change in the proportion of hard surfaced/ paved areas?

No. The surfaces to the front & rear are to remain unchanged.

5. As part of the site drainage will more surface water (e.g. rainfall and run-off) than at present be discharged to the ground (e.g. via. Soakaways and or SUDS)?

No. Existing roof Drainage will run into the existing drainage system. Surface water will still discharge to ground.

6. Is the lowest point of the proposed excavation (allowing for any drainage and foundation space under the basement floor) close to or lower than, the mean water level in and local pond (not just the pond chains on Hampstead Heath) or spring line?

Unknown. Figure 11 of the Arup report shows potential water course within the area.

Requires scoping and investigation



Slope Stability

Figure 2 – Slope Stability screening flowchart

1. Does the existing site include slopes, natural or man made greater than 7° (approximately 1 in 8)?

No. Difference in height between the rear garden and front is less than 1 in 8 slope (approx flat)



Figure 8: Arup report figure 16

2. Will the proposed re profiling of landscaping at site change slopes at the property boundary to more than 7° (approximately 1in 8)?

No. Proposed landscaping does not affect the slope.

3. Does the development neighbour land including railway cuttings and the like with a slope greater than 7° (approximately 1 in 8)?

No. Proposed landscaping does not affect the slope.

4. Is the site within a wider hillside setting in which the general slope is greater than 7° (approximately 1 in 8)?

No. The slope of the wider hillside setting is as per the property, less than $7^{\circ}\,$

5. Is the London Clay the shallowest strata on site?

Yes. The site sits on the London clay formation. Please see Soil Investigation report attached in Appendix E.

6. Will any tree/s be felled as part of the proposed development and/or are any of the works proposed within any tree protection zones where trees are to be retained?



No. No local trees are to be felled.	The impact of the basement on
these trees should be considered	

Carry forward to scoping stage.

7. Is there a history of seasonal shrink-swell subsidence in the local area, and/ or evidence of such effects at the site?

From the walk over survey subsidence was considered as an issue on this site to the front of the property. This could be due to the close proximity of the tree in the rear of the property.

The site is on Shrinkable ground and as such has an increased risk to subsidence. The basement and all foundations will be designed to take account of the ground conditions. The basement construction places the loads of the property on to deep ground. The depth further protects the building from the seasonal changes in the ground.

8. Is the site within 100m of a watercourse or a potential spring line?

Unknown. Figure 11 of the Arup report (see above) shows potential water course within the area.

Requires scoping and investigation.

9. Is the site within an area of previously worked ground?

No. From the historical maps, the site has been residential for the past 120 years.

VE RO 0 С 2222 22 DICO 00 Ø 0 ODCHURCH p. 0 D E 0000 Đ D D 70 D D R ROA 0 Figure 9: Stanford's Map of Central London 1897



Carry forward to scoping stage: Soil investigation to be completed to confirm the ground conditions.

10. Is the site within an aquifer? If so will the proposed basement extend beneath the water table such that dewatering may be required during construction?

No. The Environment Agency maps do not show the site to lie above an aquifer.

The ground is London Clay, which is relatively impermeable; as such it is not an aquifer.

Requires scoping and investigation.

11. Is the site within 50m of the Hampstead Heath ponds?

No.

12. Is the site within 5m of a highway or pedestrian footway?

Yes. Site is within 5.5m of the footpath. Conservatively a 10kN/m^2 surcharge loading will be applied.

Carry forward to scoping stage.

13. Will the proposed basement significantly increase the differential depth of foundations relative to the neighbouring properties?

Yes. Party wall will be underpinned. Existing footings are expected to be corbelled masonry approx. 600mm below ground level.

Carry forward to scoping stage: Overall design to be considered.

14. Is the site over (or within the exclusion zone) of any tunnels, e.g. railway lines?

No. Nearest is the LUL Line approximately 100m from site.

Requires scoping and investigation



Surface flow and	Figure 3 – Surface flow and flooding screening flowchart
nooding	1. Is the site within a catchment of the pond chains on Hampstead Heath?
	No .The site lies outside the catchment areas of the Hampstead heath ponds as shown on figure 14 of the Camden Hydrological Study.
	2. As part of the proposed site drainage, will surface water flows (e.g. volume of rainfall and peak run-off) be materially changed from the existing route?
	No . The area of hard standing remains unchanged by the development.
	3. Will the proposed basement development result in a change to the hard surfaced /paved external areas?
	No. The amount of hard standing will remain unchanged
	4. Will the proposed basement result in changes to the inflows (instantaneous and long term of surface water being received by adjacent properties or downstream watercourses?
	No . The proposed development will enter the current drainage system. If Thames water requires a reduction in flow the drainage of the new external hard standing may need to be drained with a soak away /SUDS system. This design is not done by Croft.
	5. Will the proposed basement result in changes to the quality of surface water being received by adjacent properties or downstream watercourses?
	No . The quality of water is unlikely to be altered.
	6. Is the site in an area known to be at risk from surface water flooding, such as South Hampstead, West Hampstead Gospel Oak and King's Cross or is it at risk form flooding, for example because the proposed basement is below the static water lever of a nearby surface water feature?
	The site is in South Hampstead and as shown on the Camden Flooding Map It was previously flooded in 1975 and 2002.



	Figure 10: Camden Flooding map Requires scoping and investigation
3. Basement Im	pact: Screening Maps
	Attached maps support Screening information



4. Basement Impact: Scoping Groundwater Subterranean flow flow There is a need to find out groundwater table to see if basement will impact on the groundwater flow. This will be covered by a Soil Investigation. Soil investigation confirmed, that the soil is London clay formation. The bores holes are to have a stand pipe inserted to confirm the water level after a 1 month period. For full soil investigation report see Appendix E. Slope Stability A Soil Investigation confirmed that the top layer is the London clay. The slope stability of theses beds is in the region of 40°. The design of the RC retaining walls will take this into account. Made ground was found on site up to approximately 1.1m. The basement is within 5m of the footpath, and will therefore be designed the front lightwell will be designed conservatively with a 10kN/m² surcharge. As party wall is to be underpinned and will leave the party wall with a deeper footing than the neighbours other walls, the design should look at the available bearing capacity. As part of the Party Wall agreement a pre-condition survey will be carried out. The design will consider the impact of the deeper footings. This proposal is not considered to be in an area a risk of flooding. Surface flow and flooding Map of NW6 3HP at scale 1:20,000 Data search O Text only version O Map legend 10 Click on the map to see what Flood Zone (National [] ◀ Planning Policy Guidance definitions) the proposed West Hampstead Ð development is in 😑 🗹 Flood Map for Planning (Rivers and Sea) 🕥 bur Flood Zone 3 Flood Zone 2 outh Hampstead Flood defences (Not all may be shown*) Areas benefiting from flood defences (Not all may be show Main rivers Kilbur s-Wood ensal St. John Synagogue Rise Hospi R e 5.6 Figure 11: Flood zone map As described in Section 2, the risk of surface water flooding is unknown. The street has flooded in 1975 and/2002. Section 2.41 of CPG4 requires that due to



this/these occurrence(s), a Flood Risk Assessment should be carried out at the planning application stage. This is included in Section 7.

The flow of surface water above the basement (top 1m of soil) will need to be considered.

5. Desk Study and Walkover Survey Subsoil conditions The North London Geological Maps Indicates the site is underlain by London Clay. This is as expected in the area and soil investigation confirmed the findings. The boreholes were 6m deep and no ground water was encountered. scale JY NW63HP X Bedrock geology Superficial deposits 9 1:50 000 scale bedrock geology description: London Clay Formation - Clay, Silt And Sand. Sedimentary Bedrock formed approximately 34 to 56 million years ago in the Palaeogene Period. Local environment previously dominated by deep seas. Setting: deep seas. These rocks were formed in deep seas from infrequent slurries of shallow water sediments which were then redeposited as graded beds. Further details What is Bedrock Geology? To purchase detailed geological reports for this area, try our GeoReports service Figure 12: 156 Goldhurst terrace - Geology of Britain viewer



Walk over Survey



Figure 13: Rear area; adjacent property on the left hand side



Figure 14: Rear area; adjacent property on the right hand side



Figure 15: Rear garden trees



Figure 16: Rear garden trees

There are two nearby trees in the garden, approximately 8 meters away. The tree on the right side is on the adjacent property land.

The building is part of a terrace and the effects of the development on the adjacent properties will need to be considered.

From the walk over survey subsidence was considered as an issue on this site to the front of the property. This could be due to the close proximity of the tree in the rear of the property.



Drainage effects on Structure	No build over agreements known of
Under ground	<text><figure></figure></text>
Sources of Contaminates	From the Historic Maps it can be seen that the ground use has not been conducive to activities leading to poor ground.
	During the walk over survey no items were noted that may lead to contamination. The front garden is used for car storage that may result in minor petrochemical pollutants.
Water Course	The site is shown within the areas of recent local flooding in the Arup's report. The site is not within the Hampstead pond catchment area as shown in the Arup's report. The site is within local water course noted in the Arup's report.







7. Flood Risk Assessment	
	The ground investigation and hydrology report was conducted by Ground and Water.
	Refer to the geotechnical report in Appendix E



8. Site Investigation	
8. Site investigation	 The Soil investigation was completed by Ground and Water. From the Scoping stage we considered that their brief should cover: Two trial pits to the front side and rear to confirm the existing foundations. The purpose is to consider the effect of the works on the neighbouring properties and the find the ground conditions below the site. Two bore holes, one to the front and one to the rear, both completed to the depth of 6m. Site testing to determine insitu soil parameter. SPT testing to be undertaken. Laboratory testing to confirm soil make up and properties. The Historic maps and walk over survey did not highlight any significant contamination sources, therefore no site test of the ground has been requested. Factual Report on soil conditions. Calculation of Bearing pressures from SPT. Indication of Ø (angle of friction) from SPT.
	See Appendix E for Soil report







10. Impact Assessment	
Subterranean flow	The site is not within the catchment of the Hampstead Heath Ponds. It is a considerable distance from the ponds and standing water courses in the area.
	The development will not have an impact on the Hampstead heath ponds nor their catchement.
	The proposed development depth is expected to be at 3.3m below external ground floor level.
	The ground below the basement was Claygate beds, a more permeable ground than pure London Clay.
	The bore holes during the site investigation remainded dry upon the finish at 6m below ground level. It is possible that the ground water may rise in the coming months and fluctuate throughout the year.
	The local affect of the basement will be to divert any flowing ground water away from the foot print of the building. To the front side and rear of the property large areas over 10m wide are present. With a large dispersal area for the flow to be diverted around the affects on the surrounding area will be minimal.
	<complex-block></complex-block>
	Without field testing in the neighbouring properties or along the road there is a low residual risk that the ground wall flow may affect the external ground.



	The basement design must allow for variants in ground water. The
	retaining walls must be designed to provide lateral resistance to water up
	to 1m from the top of the wall. The design must follow the
	recommendations as noted in BS8102.
	For the level of development a full hydrology report is not suitable.
Slope Stability	From the walk over survey, the OS map and the Arups report the slopes around the site are less than 7°.
	Land slip is not a problem due to any circular failure patterns.
	The retaining walls must be designed to accommodate the lateral pressures from the soils.
Foundation type	Reinforced concrete cantilevered retaining walls
	The designs for the retaining walls have been calculated using software TEDDS. The software is specifically designed for retaining walls and ensures the design is kept to a limit to prevent damage to the adjacent property.
	Attached printout of TEDDS calculations and Deflections of walls in Appendix C
	The overall stability of the walls are design using $K_a \& K_p$ values, while the design of the wall uses K_o values. This approach minimise the level of movement from the concrete affecting the adjacent properties.
	The walls are designed to cope with the hydrostatic pressure. The water table was low. The design of the walls however considers the long term items. It is possible that a water main may break causing local high water table. To account for this the wall is designed for water 1m from the top of the wall.
	The Design also considers floatation as a risk. The design of has considered the weight of the building and the uplift forces from the water. The weight of the building is greater than the uplift resulting in a stable structure.
	Below are the design pressures and loadings.





W:\Project File\Project Storage\2014\140331-156 Goldhurst Terrace\2.0.Calcs\2.4.BIA\Camden Basement Structural Method Statement Croft New.docx







Vicinity of Trees					
Special precautions due to trees	Design using NHBC guidance				
	Basement depth will allow for footings to be placed outside the effects of the trees.				
	The current trees roots will be limited by the existing foundations. The new basements excavations will not significantly/ adversely affect the root protection zones of the neighbouring trees.				
Drainage effects on Structure	No build over agreements known of.				
Siluciale	Flooding. The site is not in an area of high risk flooding.				
Roads	The building does not undermine the highway, but car parking is present to the front of the property. It is possible for heavier goods vehicles to reverse on to the property to allow for this risk loadings are to be taken from the Highways loading code.				
	10kN/m² to front light well				
	Garden Surcharge 2.5kN/m ²				
	Surcharge for adjacent property 1.5kN/m ² + 4kN/m ² for concrete ground bearing slab				
Intended use of structure and user requirements	Family/domestic use				
Loading Requirements	UDL Concentrated				
(EC1-1)	kN/m ² Loads kN				
	Domestic Single Dwellings1.52.0				
	The basement does not line within a 45° angle of the highway. Therefore Highways HA loading is not required to be applied.				
Number of Storovs	3 + Existing cellar				
Number of Stoleys	Is Live Load Reduction included in design No				



Progressive Collapse	Design for consequences of localized failure in building from an		
	unspecified cause		
ls the Building Multi Occupancy?	No		
Part A3 Progressive collapse	EN 1991-1-7:1996 Table A1		
	Class 1 Single occupancy houses not exceeding 4 storeys		
Progressive collapse Change of use	To NHBC guidance compliance is only required to other floors if a material change of use occurs to the property.		
	Proposed Building Class		
	If class has changed material Yes / No change has occurred		
Additional Design Requirements to Comply with Progressive Collapse	Class1 – Design to satisfy EN 1990 to EN 1999 stability requirements		
Lateral Stability Exposure and wind loading conditions	Basic wind speed Vb = 21 m/s to EC1-2 Site level +75.000 m above sea level. Topography not considered significant.		
Stability Design	The cantilevered walls are suitable to carry the lateral loading applied from above		
Lateral Actions	The soil loads apply a lateral load on the retaining walls.		
	Hydrostatic pressure will be applied to the wall		
	Imposed loading will surcharge the wall.		



Adjacent Properties	Any ground works pose an elevated risk to adjacent properties. The				
	proposed works undermines the adjacent property along the party wall				
	line:				
	The party wall is to be underpinned. Underpinning the party wall will				
	remove the risk of the movement to the adjacent property.				
	The works must be carried out in accordance with the party wall act				
	and condition surveys will be necessary at the beginning and end of the				
	works.				
	The method statement provided at the end of this report has been				
	formulated with our experience of over 120 basements completed				
	without error.				
	The design of the retaining walls is completed to K_0 lateral design stress				
	values. This increases the design stresses on the concrete retaining walls				
	and limits the overall deflection of the retaining wall.				
	It is not expected that any cracking will occurring during the works.				
	However our experience informs us that there is a risk of movement to				
	the neighbours.				
	To reduce the risk the development:				
	 Employ a reputable firm for extensive knowledge of basement 				
	works.				
	Employ suitably qualified consultants. Croft structural engineer				
	has completed over 120 basements in the last 4 years.				
	- Design the underning to the stable without the need for				
	Design the didelphis to the stable without the fleet for alaberate temperary propring or peopling the fleet slab to be				
	erabolate temporary propping of needing the noor stab to be				
	present.				
	 Provide method statements for the contractors to follow 				
	 Investigate the ground now completed 				
	investigate the gloana, now completed.				
	Record and monitor the external properties. This is completed by				
	a condition survey on under the Party Wall Act before and after				
	the works are completed. See end of method statement				
	Allow for unforeseen ground conditions: Loose ground is always				
	a concern. The method statement and drawings show the use				



of precast lintels to areas of soft ground; this follows the guidance by the underpinning association.

With the above the maximum level of cracking anticipated is Hairline cracking which can be repaired with decorative cracking and can be repaired with decorative repairs. Under the party wall Act damage is allowed (although unwanted) to occur to a neighbouring property as long as repairs are suitability undertaken to rectify this. To mitigate this risk The Party Wall Act is to be followed and a Party Wall Surveyor will be appointed.



(b) Influence of horizontal strain on $ML / c_{\rm him}$ (after Burland, 2001)

(c) Relationship between damage category and deflection ratio and horizontal tensile strain for hogging for (*L/H*) = 1.0 (after Burland, 2001)

Extract from The Institution of Structural Engineers "Subsidence of Low-Rise Buildings"

Table 6.2 Classification of visible damage to walls with particular reference to type of repair, and rectification consideration

Category	Approximate	Limiting	Definitions of cracks and repair
of Damage	crack width	Tensile strain	types/considerations
0	Up to 0.1	0.0-	HAIRLINE - Internally cracks can be filled or
		0.05	covered by wall covering, and redecorated.
			Externally, cracks rarely visible and remedial
			works rarely justified.
1	0.2 to 2	0.05-	FINE – Internally cracks can be filled or covered
		0.075	by wall covering, and redecorated. Externally,
			cracks may be visible, sometimes repairs
			required for weather tightness or aesthetics.
			NOTE: Plaster cracks may, in time, become
			visible again if not covered by a wall covering.
2	2 to 5	0.075-	MODERATE - Internal cracks are likely to need
		0.015	raking out and repairing to a recognised
			specification. May need to be chopped back,
			and repaired with expanded metal/plaster,
			then redecorated. The crack will inevitably



			become visible again in time if these measures
			are not carried out. External cracks will require
			raking out and repointing, cracked bricks may
			require replacement.
3	5 to 15	<u>0.15-</u>	SERIOUS – Internal cracks repaired as for
		0.3	MODERATE, plus perhaps reconstruction if
			seriously cracked. Rebonding will be required.
			External cracks may require reconstruction
			perhaps of panels of brickwork. Alternatively,
			specialist resin bonding techniques may need
			to be employed and/or joint reinforcement.
4	15 to 25	>0.3	<u>SEVERE</u> Major reconstruction works to both
			internal and external wall skins are likely to be
			required. Realignment of windows and doors
			may be necessary.
5	Greater		VERY SEVERE – Major reconstruction works, plus
	than 25		possibly structural lifting or sectional demolition
			and rebuild may need to be considered.
			Replacement of windows and doors, plus other
			structural elements, possibly necessary.
			NOTE – Building & CDM Regulations will
			probably apply to this category of work, see
			sections 10.4, 10.6 and Appendix F.

Monitoring and Predicted Category of Damage

Monitoring - In order to safeguard the existing structures during underpinning and new basement construction movement monitoring is to be undertaken. Surveying studs are to be attached to the adjacent structures at ground, first, second and third floor levels at front and rear.

The surveying points on the adjacent structures are to be set up using an EDM prior to commencement of the works and to be read daily and reported against the following control values.

Limits on ground and adjacent structures movement during underpinning and throughout the construction works.

Movement of survey points must not exceed:

Settlement:

Action values: 5mm (stop work) Trigger values: 65% of action values (submit proposals for ensuring action values are not exceeded)

Lateral displacement: Action values: 6mm (stop work)



Drainage and Damp proofing	Aesthetic. Assumed that drainage and damp proofing is by others: Details are not provided within our brief.
	habitable basements with pumped sumps. This is a specialist contractor design item. Concrete is not designed BS 8007. But where possible BS 8007 detailing is observed to help limit crack widths of concrete
Party Wall	Underpinning basement works has a risk associated to it. To mitigate these risks a Party wall surveyor must be appointed



Noise and Nuisance	The contractor is to follow the good working practices and guidance
	laid down in the "Considerate Constructors Scheme".
	The hours of working will be limited to those allowed; 8am to 5pm
	Monday to Friday and Saturday Morning 8am to 1pm.
	None of the practices cause undue noise that one would typically
	expect from a construction site. The conveyor belt typically runs at
	around 70dB.
	The site has car parking to the front to which the skip will be stored.
	The site will be hoarded with soil 8' site hoarding to prevent access.
	The hours of working will further be defined within the Party Wall Act.
	The site is to be beended to minimise the level of direct poise from the
	Site.
	Ground floor slab is not being removed minimising the vibration and
	sound to adjacent properties. While working in the basement the work
	generally requires hand tools to be used. The level of noise generally will
	be no greater than that of digging of soil. The noise is reduced and
	muffled by the works being undertaken underground. A level of noise
	from a basement is lower than typical ground level construction due to
	this.