

Landmark Trees

OUTLINE ARBORICULTURAL METHOD STATEMENT

53 Fitzroy Park
London
N6 6JA

REPORT PREPARED FOR:

Smarter Building and Construction Limited
17 Willifield Way
London
NW11 7XU

REPORT PREPARED BY:

Adam Hollis
MSc ARB MICFor FArbor A MRICS C Env

Ref: WFA/53FZP/AMS/01b

Date: 12th December 2014

The content and format of this Report are for the exclusive use of the Client. It may not be sold, lent, hired out or divulged to any third party not directly involved in the subject matter without Landmark Trees written consent.

Web: www.landmarktrees.co.uk
e-mail: info@landmarktrees.co.uk
Tel: 0207 851 4544



London Office: 20 Broadwick Street, London, W1F 8HT

Registered Office: Grange Cottage, All Cannings, Devizes, Wiltshire, SN10 3NR

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076



Contents

1.0	INTRODUCTION	3
2.0	PRE-DEVELOPMENT SITE PREPARATION	7
3.0	DEVELOPMENT PHASE	9
4.0	SUMMARY OF PROPOSED METHODS	14
5.0	COMPLETION	15

Appendices

APPENDIX 1	Tree Works	17
APPENDIX 2	General Guidelines	19
APPENDIX 3	Sample Site Monitoring Sheet	20
APPENDIX 4	Indicative Pruning Detail Guidelines	22
APPENDIX 5	Tree Protection Plan	25

1.0 Introduction

1.1 Purpose & Use of the Method Statement

- 1.1.1 This outline method statement has been prepared for Smarter Building and Construction Limited, for assistance with the discharge of planning conditions at 53 Fitzroy Park, London N6 6JA within the London Borough of Camden. The document will address the precautions to minimise damage to trees.
- 1.1.2 This document lays down the methodology for any proposed works that may have an effect upon the trees on and adjacent to the site. It is essential within the scope of any contracts related to the development proposals that this method statement is observed and adhered to. It is recommended that this document form part of the work schedule and specification issued to the building contractors and can be used to form part of the contract.
- 1.1.3 Copies of this document will be available for inspection on site. The developer will inform the local planning authority within twenty-four hours if the arboricultural consultant is replaced.

1.2 Terms of Reference

- 1.2.1 We (LT) are instructed by the client, Smarter Building and Construction Limited to prepare a method statement for proposed development based on the above planning application with reference to BS 5837:2012 Trees in Relation to Design, Demolition and Construction.
- 1.2.2 For this purpose, the client has supplied us with a site lay-out plan (11589B-TOPO) and the current proposal plans (1317-PL-212-lower ground floor-WORKING) along within the Design and Access Statement (1317-PL-DAS-REV-A). We are also reliant upon our own impact assessment report WFA/53FZP/AIA/01D and plan overlays of tree constraints contained therein.

1.3 Development Proposals & Potential Impacts

- 1.3.1 The principal proposals are for the demolition of an existing dwelling and replacement with a new sustainable family house, built in a mixture of high quality traditional and contemporary materials. The proposal will comprise a basement, lower ground, ground and first floor with 6 bedrooms split over the first and lower ground floors. Two external parking spaces will be provided on the north east side of the building in line with the existing provision. New soft landscaping is proposed as part of the application.
- 1.3.2 The principal impact in the current proposals is the felling of T3, T18, T19 and T20. Other primary impacts comprise the demolition of the existing building within a small area of T22's theoretical RPA, therefore demolition will proceed in a pull down / back fashion with light plant working in a controlled manner under supervision. The removal of the existing hard landscaping within the RPA of T22 and replacement with new should be undertaken by hand, using no-dig construction techniques.

1.3.3 Low impacts are theoretically likely from the removal of existing hard standing and construction of the new drive within the RPA's of T1 & T2; however, the rooting area of these trees will have been restricted by the retaining walls and largely confined to the raised area. The impacts are therefore very low/negligible, with the use of the existing sub-bases proposed as mitigation. Where the ground requires raising to create the new drive, this will be achieved using suitable engineering solutions; e.g. geotextile and aggregate combinations (e.g. cellular confinement systems) to be confirmed with the retained arborist.

1.3.4 All tree works will be carried out by competent contractors to best practice. Retained trees near development will be protected by a combination of fencing and ground protection. Site deliveries, access and material storage will be routed away from trees by means of these protection measures. Services will also proceed through these protected areas under supervision, adopting the NJUG provisions for hand-digging and trenchless techniques.

1.4 Sequence of Works

1.4.1 The sequence of works will be as follows:

- initial tree works – felling, stump grinding and pruning for working clearances
- installation of Tree Protection Barrier (TPB) & ground protection
- demolition of existing building & landscaping
- installation of supplementary ground protection
- installation of underground services
- main construction
- removal of TPB
- soft landscaping

These works and their arboricultural implications are outlined in sequence below

1.5 Site Supervision

1) Site supervision – an individual e.g. the Site Agent, must be nominated to be responsible for all arboricultural matters on site. An agent must be nominated for each phase of work, if demolition and construction contracts are to be awarded separately. The agent(s) must:

- be present on site for the majority of the time
- be aware of the arboricultural responsibilities - to this end, a site briefing / meeting between the agent and arboricultural consultant must be held before the commencement of each phase of works.
- have the authority to stop any work that is causing, or has the potential to cause harm to any tree
- be responsible for ensuring that all site operatives are aware of their responsibilities toward trees on site and the consequences of the failure to observe these responsibilities.

- Make immediate contact with the local authority and/or a retained arboriculturalist in the event of any tree related problems occurring, whether actual or potential
- Contact details for Landmark Trees are provided on the cover to this report.
- Contact details for the Local Authority Tree Officer are as follows:

Tom Little
 Tree and Landscape Officer
 London Borough of Camden
 5th Floor Town Hall Extension
 Argyle Street
 London
 WC1H 8ND

E-mail: tom.little@camden.gov.uk
 Telephone: 020 7974 5939

1.6 Site Monitoring

- 1.6.1 Landmark Trees are to be retained as Arboricultural Consultants responsible for site monitoring for the duration of the development. Key personnel are in the main Adam Hollis MSc (Arb) and occasionally James Bell Tech Cert, subject to any new staff intake. Site monitoring will be undertaken by a qualified and experienced arboriculturalist at pre-determined and agreed time intervals.
- 1.6.2 The arboriculturalist will arrive at the site, check in at the site office and be safely escorted around the site by the site agent, checking the maintenance of tree protection measures. Routine visits will generally be unannounced. However, the arboriculturalist will also visit subject to advance notification and agreement to supervise any agreed works within the RPA.
- 1.6.3 Brief site monitoring: Monitoring will involve a schedule of routine visits (monthly for the first 6 months and quarterly thereafter, including both site-setup and sign-off inspections) and reports to ensure contractor compliance with tree protection measures and to provide ongoing liaison with all personnel involved in the site development (including the LPA). Any defects requiring rectifying must be notified to the Site Agent and the Client and copied to the LPA by email. Emergencies will be notified to the LPA by phone. Appropriate records will be kept and be made available to the LA if required to show evidence of site monitoring (Appendix 3).
- 1.6.4 Supervision will not require the arboriculturalist to be present throughout all operations to ensure tasks are carried out as per the approved methodology, but certainly, during the key elements of proposed (and any other unplanned) incursions into the protection areas (subject to LPA agreement and for whatever reasons). Such supervision would require the arboriculturalist to attend site, if not the whole task, to ensure the arboricultural objectives were met. However, where tasks are ongoing, provided the arboriculturalist is satisfied, and after an appropriate briefing, the supervision may be reduced to telephone and email contact between the site foreman/ contractor and arboriculturalist.

1.6.5 In addition, a site log book will be kept by the Site Agent to record all stages of the development from the installation of the fence protection, to routine checks of the fencing through to the completion of the project. This should be made available to the LA if required to show evidence of site monitoring. Site monitoring should include:

- Pre-Development Site Inspection (S.2.3)
- Construction Site Agent Briefing (S.1.5)
- Installation of site facilities (S.3.3)
- Demolition of hard surfaces / structures within RPA's (3.6)
- Construction of new of hard surfaces / structures within RPA's (3.7)
- Site completion meeting (S.5)

1.6.6 The LPA's Arboricultural Officer will have free access to the site and report on any problem areas directly to the developer's Project Arboriculturalist, who will then visit the site and make recommendations to the developer on how best to rectify the situation and ensure implementation. A final sign-off visit will be carried out at the end of the development and a formal letter sent to both the client and LPA indicating an end to the monitoring period. It is the client's duty to notify LT that the project has been completed, in order to facilitate such an inspection.

1.6.7 N.B. Landmark Trees will only be responsible for providing monitoring in so far as they fully instructed to do so and regularly paid for such services by the client. In the absence of routine payment (as per our business terms), routine monitoring will cease (temporarily or permanently) and the LPA will be informed of the cessation of monitoring. The client will also reserve the right to dismiss Landmark Trees and replace with another arborist, but must inform the LPA.

1.7 Statement Adoption

1.7.1 It is recommended that, in due course, acceptance of the recommendations in this report is demonstrated by, for example, the architect specifying in writing to the building contractor that tree care conditions apply in execution of the contract, and by an estimate or written undertaking from the contractor to the architect demonstrating that the practical aspects of observation of such recommendations have been priced in. If conflicts between any part of a tree and the building(s) arise in the course of development these can often be resolved quickly and at little cost if a qualified arboriculturist is consulted promptly. Lack of such care is often apparent quickly and decline and death of such trees can spoil design aims and can of course affect saleability, and reflects lack of best practice. Trees that have been the recipients of careful handling during construction add considerably to the appeal and value of the finished development.

2.0 Pre- Development Site Preparation

2.1 Arboricultural Works

- 2.1.1 All works must be carried out by a competent arborist in accordance with BS 3998: 2010 and any other prevailing good professional practice.
- 2.1.2 Specific works recommended to facilitate development are the removal of trees T3, T18, T19 and T20. Pruning works include the crown lifting of T22 sycamore. These specific works to facilitate development and any other husbandry works are listed in Appendix 1. The works permitted under Tree Works Applications 2013/6828/T and 2013/6725/T have been undertaken.
- 2.1.3 The replanting scheme will include a minimum of 9 semi-mature indigenous trees and a minimum of 7 smaller indigenous trees (total 16 new trees). This replanting will also include the two small leaved limes (*Tilia Cordata*) specified in condition 3 of 2013/6828/T. A beech hedge is also proposed around the whole site to increase privacy, as previously approved (2011/1682/P).

2.2 Installation of Tree Protection Barrier

- 2.2.1 A Tree Protection Barrier [TPB] comprising steel mesh panels of 2.4m in height ('Heras') should be erected to protect trees near buildings to be demolished on site. These panels will be mounted on a scaffolding frame as shown in Figure 1 below (this is also Figure 2 of BS5837: Trees in Relation to Design, Demolition and Construction in paragraph 6.2.2.2).
- 2.2.2 This TPB is to be erected before any work commences on site, is to remain '*in situ*' undamaged for the duration of all work or each phase, and only to be removed once all work is completed. If any work is deemed necessary prior to the erection of fencing a Landmark Trees representative should be informed to enable their presence to oversee the work being carried out.
- 2.2.3 The only other exception is the completion of soft landscaping but if any excavations, however minor, are to be carried out as part of soft landscaping within RPAs, an arboricultural assessment must be carried out beforehand and any arboricultural protection measures incorporated. The TPB should carry waterproof warning notices denying access within the RPA.
- 2.2.4 The Tree Protection Plan in Appendix 5 illustrates where the protective fencing will be located to form the boundary of the Tree Protection Zone (TPZ). The TPZ is an exclusion zone and suitable steps will be taken to prevent access by pedestrians and vehicles and the storage of any works materials and equipment will be located outside of the TPZ.




Fig. 1 Tree Protection Barrier Specification
 (Source: Figure 2 from BS5837 - Default specification for protective barrier)

2.3 Pre-Development Site Inspection

- 2.3.1 Upon completion of the tree works and installation of the protection measures, the standard of work can be checked by the retained arboricultural consultant who can then liaise with the local authority. If there are any amendments to either the tree works or additional protection measures, they will be agreed at this meeting and confirmed in writing.

3.0 Development Phase

3.1 The following general precautions will apply:

- No fires shall be made on any part of the site, or within 20m of any tree to be retained.
- No spilling or pouring of fuels, oils, solvents, tar shall be made on any part of the site.
- No materials that are likely to have an adverse effect on tree health such as oil, bitumen or cement will be stored or discharged within 10 metres of the trunk of a tree that is to be retained.
- No spillage or discharge of wet mortar or concrete shall be made on any part of the site.
- No storage of materials shall be made within the protective fences.
- No breaching or moving of the protective fences without the approval of an arboriculturist.
- Alterations in levels within the tree protection fence areas shall be avoided.

3.2 Root Protection Areas (RPA)

3.2.1 The Root Protection Area (RPA) is a desirable zone of protection around the trees' rooting system and these have been marked on the plan in Appendix 5. As much as possible, the RPA's will lie within the TPZ and therefore, be fully fenced off. However, this degree of protection is not entirely possible on the site: it is necessary to perform some works (in part) within the RPA i.e. demolition of existing building and hard landscaping, installation of services and construction of new building and new hard landscaping.

3.2.2 All involved parties will need to be made aware of the deficiencies. In these instances, careful and supervised working, as described in sections S.3.4 (routing of services) S3.5 (raising ground levels) S.3.6 (demolition of surfaces) and S.3.7 (construction) will be required.

3.2.3 Ground outside the TPZ must be protected from site traffic and not left exposed during construction. As far as practical, existing hard surfaces should be retained as initial ground protection (where fit for purpose for anticipated loading) until the landscaping phase and / or substituted / supplemented with appropriate materials (e.g. [Infraweb](#), [Ground Guards](#) etc.), capable of withstanding anticipated loads. **NB the provision of ground protection on plan does not prohibit the consented laying of services and related works in those areas. It means that those operations should proceed under caution and protect adjacent ground to that immediately requisitioned for the work in hand.**

3.3 Site Access, Accommodation & Storage

3.3.1 The site access will be as existing initially, although the phasing is likely to require the construction of the proposed access prior to the main build. The tree protection will be installed prior to all construction works (see Appendix 5). Site accommodation will be sited away from the retained trees.

3.3.2 Delivery lorries will be excluded from RPA's by tree protection fencing and ground protection. Adequate allowance must be made for vehicle heights and ground clearance, where tree canopies overhang access

routes. Any further pruning for working clearances must be discussed first with the arboriculturalist; once agreed in principle these works should be approved by the appropriate tree officer and approved in writing by the LPA. Materials can be unloaded onto protected ground within RPA's and stored throughout the interior of the site away from protected trees

- 3.3.3 Many site activities are potentially damaging to trees e.g. material storage, parking, soil compaction and the use of plant machinery. In this latter example particular care is required to ensure that the operational arcs of excavation and lifting machinery, including their loads, do not physically damage trees in use.

3.4 Routing & Installation of Services

- 3.4.1 Every effort should be made to ensure that the routing and installation of services avoid the RPA at the design stage; however if unavoidable then it may be possible, with written permission from the LPA, to implement the provisions of BS5837 and NJUG VOLUME 4 (e.g. radial trenching and /or mole trenching) under arboricultural supervision.

3.5 Changes in Grade

- 3.5.1 The upper layer of top soil contains the majority of a tree's roots and if this is disturbed by a reduction in ground level, serious damage can be caused. If such soil is to be disturbed within the TPZ / RPA, it will be done only with hand tools and the supervising arborist will be informed if roots are exposed.
- 3.5.2 The ground level will require raising to create the new drive and parts of the proposed pedestrian access. Where the new vehicular access lies within the theoretical RPA of T2, in addition to the proposed path/ramp within the RPA of T22, the existing landscaping will be carefully removed. Where the ground requires raising to create the new drive, this will be achieved using suitable engineering solutions; e.g. geotextile and aggregate combinations (e.g. cellular confinement systems) to be confirmed with the retained arborist.

3.6 Demolition Measures.


- 3.6.1 The proposed crown lifting to T22 will prevent injurious contact between demolition plant and the tree(s). The pruning will be undertaken in accordance with British Standard 3998: Recommendations for tree works (See Section 2.1 / Appendix 1).
- 3.6.2 Demolition of structures within what would otherwise be an RPA will proceed with due caution to avoid unnecessary damage to trees. Such measures apply in particular to T22 and both building and removal of existing hard standings to create the pedestrian access.
- 3.6.3 All plant and vehicles engaged in demolition works (removals only) will either operate outside the RPA, or work from within the existing built structure and hard standing, near trees. Where trees stand adjacent to

- structures scheduled for demolition, it will be necessary to undertake demolition inwards within the footprint of the existing building (often referred to as “top down, pull back”). Such measures apply to T22.
- 3.6.4 Specifically, the demolition of the main structure will be carried out by use of a 360° excavator, fitted with a grapple/bucket and, where necessary, a hydraulic impact hammer.
- 3.6.5 The roof timbers will be lifted from the house using the grapple, and lowered to the ground where they will be further processed, prior to being loaded into roll on/off containers and removed from site to a suitable landfill facility.
- 3.6.6 Having completed the removal of all materials, the main structure i.e. brickwork/blockwork of the house will be demolished using a 360° excavator. The walls will be pulled over in small increments and allowed to free fall in to the confines of the building, where they will be gathered into a stockpile to await loading away from site to a suitable landfill facility.
- 3.6.7 Having taken the structure down and removed from site the ground floor slabs/foundations will be broken up by a 360° excavator equipped with, if necessary, the hydraulic impact hammer, but if the concrete is not too difficult to break, it will be done with the excavator bucket, the quieter option being preferred, the concrete will be broken into manageable size pieces. Where the foundations are within the RPA of tree T22, the break out will be carried out in small sections and the void backfilled and compacted prior to the next section being broken out.
- 3.6.8 Throughout all mechanical operations a banksman will be present at all times. Dust generated by the works will be suppressed using water sprays. Where levels of dust build-up on trees occur, it may be necessary to seek the advice of Landmark Trees on remedial measures, e.g. hose down the tree(s) immediately following any significant accumulation of dust.
- 3.6.9 All spoil is to be loaded into trucks within the site, which will be fitted with loading grabs.
- 3.6.10 Heavy plant used to remove imported materials and grade the surface will be deployed in one operation. This will be achieved by siting necessary machinery on top of the existing grade level and working systematically away from retained trees. **The aim is to ensure that spoil is removed away from RPAs but it is very important that their original soil levels are only lowered under consultant supervision as roots will be close to the surface and can be easily damaged.**
- 3.6.12 Any existing hard standing within the tree’s RPA’s will be first broken up with manual power tools and then carefully removed with light plant by a skilled machine operator, either operating outside the RPA, or working from within the existing built structure and hard standing, near trees. Soil exposed beneath the structure will not be scraped away, but preserved in situ and protected immediately (not tracked over) with replacement ground protection (as per para 3.2.1) before the continuance of operations.

3.7 Construction Measures

Detailed method statements and risk assessments will be obtained from all specialist subcontractors involved in the new build and these will be scrutinised by the site agent to ensure the AMS requirements have been considered therein.

- 3.7.1 The revised scheme does not encroach the RPA/canopy of any retained tree, therefore no mitigation measures for the construction of the replacement dwelling are required.
- 3.7.2 Construction materials will generally be delivered on lorries with mechanical off load and stored outside the RPAs.
- 3.7.3 During the construction phase and throughout dry periods on site regular hosing down will be carried out to control dust pollution. In the event of dust build up on trees occurring arboricultural advice will be sort and if necessary remedial measures such as hosing down the trees will be taken.
- 3.7.4 Where scaffolding needs to be installed within a RPA, the following ground protection should be followed / adapted to site needs:



- 3.7.5 Due to the significant amount of existing hard landscaping and level changes within the RPA's of T2 and T22, the no-dig construction techniques for the replacement paving/hard landscaping will mainly utilise the existing sub-bases without disturbing the ground below. The key principle is not to excavate in the presence of roots and to provide a porous surface to promote healthy soil water relations for future root growth. As noted in S3.5, the ground levels will be raised with coarse granular fill, subject to confirmation from the engineers.

3.8 Removal of Ground Protection & Post Construction Landscaping & Treatment

- 3.8.1 The tree protection may be removed upon completion of the construction phase and when all drainage and service runs have been installed and any site machinery has been removed from the RPA.
- 3.8.2 Any further landscaping works should avoid the changing of ground levels or deep digging. Mechanised cultivation such as tractor-mounted rotoavation must not be used within the RPA's of existing trees.
- 3.8.3 Heavy machinery should not be used in the vicinity of any retained trees.
- 3.8.4 If herbicides are to be used they should be appropriate to their purpose and not in such a way as to damage any retained trees or vegetation; they must be applied by a suitably qualified person i.e. a holder of a recognised 'certificate of competence'.
- 3.8.5 Ideally, retained trees should be within a shrub area as this reduces the chances of compaction and disturbance of root systems.
- 3.8.6 The new planting scheme proposed is detailed on plan 1317-PL-213-REV-F by Wolff Architects.

4.0 Summary of Proposed Methods

4.1 Table of Impacts and Mitigation

4.1.1 The table below summarises the main areas where trees could become damaged by the proposed development and the methods that need to be adopted in order to prevent such damage:

<u>Impact</u>	<u>Mitigation</u>	<u>Reference</u>	<u>Trees Affected</u>
General site access, material storage etc.	Ground protection to acceptable standards.	Paras 1.3, 2.2.1 & 3.3.3 Tree Protection Plan in Appendix 5	All retained trees
Demolition & construction within existing canopy	Tree surgery	Section 2.1	T22
Demolition of existing build within RPA	Pull down technique within RPA	Section 3.6	T22
Changes in grade within RPA	Course granular material (subject to confirmation from engineers).	Section 3.5	T2 & T22

5.0 Completion

5.1 Completion Meeting

- 5.1.1 Following completion of the works listed above, a Landmark Trees consultant will meet with a local authority representative and agree upon any remedial works deemed necessary. It is the client's duty to notify LT that the project has been completed, in order to facilitate such an inspection.
- 5.1.2 A separate LT post-development tree inspection (with specific reference to trees identified in the Appendix 1 schedules) is recommended to facilitate a constructive meeting and to monitor the health of some of the more senescent trees on site.
- 5.1.3 Any works agreed in the above meeting will be confirmed in writing and will be performed to BS 3998: 2010 Tree Works.
- 5.1.4 Landmark Trees recommend that any work proposed post development is checked to avoid penalty for performing illegal work on a protected tree.
- 5.1.5 It is recommended that, in due course, acceptance of the recommendations in this report is demonstrated by, for example, the architect specifying in writing to the building contractor that tree care conditions apply in execution of the contract, and by an estimate or written undertaking from the contractor to the architect demonstrating that the practical aspects of observation of such recommendations have been priced in.
- 5.1.6 If conflicts between any part of a tree and the building(s) arise in the course of development these can often be resolved quickly and at little cost if a qualified arboriculturist is consulted promptly. Lack of such care is often apparent quickly and decline and death of such trees can spoil design aims and can of course affect saleability, and reflect poorly on the construction and design personnel involved. Trees that have been the recipients of careful handling during construction add considerably to the appeal and value of the finished development.

Signed

Yours sincerely



Adam Hollis
MSc Arb FArborA MICFor HND Hort
Chartered Forester
Fellow & Registered Consultant of Arboricultural Association

.....
Adam Hollis MSc ARB MICFor FArbor A

12th December 2014

For and on behalf of **Landmark Trees**

Web: www.landmarktrees.co.uk
e-mail: info@landmarktrees.co.uk
Tel: 0207 851 4544



London Office: 20 Broadwick Street, London, W1F 8HT

Registered Office: Grange Cottage, All Cannings, Devizes, Wiltshire, SN10 3NR

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076



Appendix 1: Arboricultural Works

Notes for Guidance:

1, 2, 3 - Urgent (ASAP), Standard (within 6 months), Non-urgent (2-3 years)

- RP - Pre-emptive root pruning of foundation encroachments under arboricultural supervision.
- CB - Cut Back to boundary/clear from structure.
- CL# - Crown Lift to given height in meters.
- CT#% - Crown Thinning by identified %.
- CCL - Crown Clean (remove deadwood/crossing and hazardous branches and stubs).
- CR#% - Crown Reduce by given maximum % (of outermost branch & twig length)
- DWD - Remove deadwood.
- Fell - Fell to ground level.
- FInv - Further Investigation (generally with decay detection equipment).
- Pol - Pollard or re-pollard.
- Mon - Check / monitor progress of defect(s) at next consultant inspection which should be <18 months in frequented areas and <3 years in areas of more occasional use. Where clients retain their own ground staff, we recommend an annual in- house inspection and where practical, in the aftermath of extreme weather events.
- Svr Ivy / Clr Bs - Sever ivy / clear base and re-inspect base / stem for concealed defects.



Site: 53 Fitzroy Park, London N6 4JA

Date: 14 08 2014

Surveyor(s): Adam Hollis

Ref: WAL/53FP/AMS

Recommended Tree Works to Facilitate Development

Show All Trees

Hide irrelevant

Tree No.	English Name	Height	Stem Diameter	Crown Spread	Recommended Works	Comments/ Reasons
3	Lime, Common	16	540.0	8246	Fell	Lapsed pollard / high end weight Leaning (significantly) N Small cavity on western stem Unsuitable for lawn location To Facilitate Development
18	Sycamore	19	551.0	8246	Fell	Multi stem weakness Restricted rooting on embankment Unsuitable fro retention within garden interior To Facilitate Development
19	Sycamore	19	489.9	3556	Fell	Multi stem weakness Restricted rooting on embankment Unsuitable fro retention within garden interior To Facilitate Development
20	Cherry, Wild (Gean)	16	350.0	2444	Fell	Unprofessionally topped/lopped Suppressed by nearby tree Asymmetry (minor); Co-dominant limbs with included bark To Facilitate Development
22	Sycamore	19	560.0	2756	CL 3 metre ground clearance - CL to provide working clearances	Unprofessionally topped/lopped Co-dominant limbs Included bark in branch unions Low live crown ratio To Facilitate Development

Appendix 2: General Guidelines

- 2.1 All work must be to BS 3998:2010 - '*Recommendations for tree work*'.
- 2.2 Staff carrying out the work must be qualified, experienced and ideally be Arboricultural Association approved contractors, and will be covered by adequate public liability insurance.
- 2.3 Any defects seen by a contractor or the client that were not apparent to the consultant must be brought to the consultant's attention immediately.
- 2.4 No liability can be accepted by the consultant in respect of the trees unless the recommendations of this method statement are carried out under the supervision of a Landmark Trees consultant.
- 2.5 It is advisable to have trees inspected by a consultant regularly. On this site it is recommended that these inspections are made every year.

Appendix 3: Sample Site Monitoring Sheet



Landmark Trees

Site Monitoring Report Sheet

Client:		Planning Ref:	
Local Authority:		Date:	
Site Address:			
Proposal:			
Visit Checklist	Y/N		Y/N
Tree protection barrier (TPB) in place		TPB as per approved	
Ground protection (GP) in place		GP as per approved	
TPB / GP breached		Trees damaged	
Site Agent briefed by LT			
LT briefed by Site Agent			
LPA informed			
Remedial action required			
Comments			
Recommendations			
Outcome			
1			
2			
3			
4			

Web: www.landmarktrees.co.uk

e-mail: info@landmarktrees.co.uk

Tel: 0207 851 4544




London Office: 20 Broadwick Street, W1F 8HT, London

Registered Office: Grange Cottage, All Cannings, Devizes, Wiltshire, SN10 3NR

Landmark Trees is the trading name of Landmark trees Ltd. Registered in Wales. Reg No. 3882076




Appendix 4: Indicative Pruning Guidelines




NOTE: Branches pruned back to suitable outward pointing bud or small branch.

REDUCING THE CROWN





CROWN LIFTING

Appendix 5: Tree Protection Plan



PROPOSED LOWER GROUND FLOOR PLAN



NOTE:
 This survey is of a preliminary nature. The trees were inspected from the ground only on the basis of the Visual Tree Assessment method. No samples were taken for analysis. No decay detection equipment was employed. The survey does not cover the arrangements that may be required in connection with the laying or removal of underground services.
 Branch spread in metres is taken at the four cardinal points to derive an accurate representation of the crown.
 Root Protection Areas (RPA) are derived from stem diameter measured at 1.5 m above adjacent ground level (taken on sloping ground on the upslope side of the tree base).

Landmark Trees
 20 Broadwick Street, London, W1F 8HT
 Tel: 0207 851 4544 Mobile: 07812 989928
 e-mail: info@landmarktrees.co.uk Web: www.landmarktrees.co.uk

Site: 53 Fitzroy Park, London, N6 4JA	1-200@A2
Drawing Title: Arboricultural Impact Assessment	December 2014

Key:

- Category A High Quality
- Category B Moderate Quality
- Category C Low Quality
- Category U Trees Unsuitable for Retention

Trees felled subject to CAN notice
 Trees noted in CAN as dead and felled as exempt
 Tree To Be Removed To Facilitate The Development