



MDC

66 Bickenhall Mansions
Bickenhall Street
London W1U 6BX

t +44(0)207 486 6675
f +44(0)207 486 7206

e info@mdclondon.com
w www.mdclondon.com

Draft

Construction Management Plan

For:

27 Aberdare Gardens,
London,
NW6 3AJ

Issue: 1
Date: 03.03.2015





TABLE OF CONTENTS

1	Proposed Programme	page	3
2	Introduction	page	3
3	Proposal of Works	page	3
4	Demolition Works	page	4-5
5	Noise Control	page	5-6
6	Provision of information for Monitoring and Reviewing	page	6
7	Parking of Vehicles for site Operatives and Visitors	page	6
8	Proposed routes for Vehicles between the site and TFL Network	page	7
9	Community liaison measures	page	7
10	Conservation area and Listed Building features	page	7
11	Proposed hours in which vehicles will arrive and depart	page	8
12	Loading and Unloading of Plant and Materials	page	8
13	Size of Vehicles	page	8
14	Storage of Plant and Materials used in Construction	page	8
15	Erection and Maintenance of Security Hoardings Including Public Viewing and Decorative Displays	page	9
16	Wheel Washing Facilities	page	9
17	Details of how pedestrian and cyclist safety will be maintained	page	9
18	Control of Dust and Dirt During Construction	page	9
19	Scheme for Recycling/Disposal of Waste Resulting from Demolition and Construction Works	page	10
20	Parking bay suspension and Temporary traffic management orders	page	10
21	Details of any highway works necessary to enable construction to take place	page	10
22	Energy usage	page	11
23	Details of any other Construction Sites in the local area	page	11

Appendix

7393 Construction Management Plan



Construction Management Plan

This document is to be used as a guide for site construction for the main contractor and other site operatives.

This document is not to be used for Construction Health and Safety purposes.

"The agreed contents of the Construction Management Plan must be complied with unless otherwise agreed with the Council. The project manager shall work with the Council to review this Construction Management Plan if problems arise in relation to the construction of the Development. Any future revised plan must be approved by the Council and complied with thereafter."

1. Proposed Programme

Main Contract Works

Commence: To be confirmed

Duration: To be confirmed

2. Introduction.

Aberdare Gardens lies within the London Borough of Camden and is situated within the Swiss Cottage area of North London.


Swiss Cottage Underground station on the Jubilee line is a few minutes walk away. There are numerous properties along Aberdare Gardens that have been granted planning permission for and implemented basement extensions.

The properties on Aberdare Gardens are mostly semi-detached and comprise at least three floors.

3. Proposal of Works

This proposal relates to creating a basement below 27 Aberdare Gardens with front and rear lightwells and internal alterations to the existing property to provide a larger single family dwelling flat. The front and rear light wells will ensure that the basement level will get sufficient daylight and sunlight into the area. The internal alterations will improve the layout of the house with the intention of making it more spacious and easily accessible.

Windows and doors inserted into the basement level will match the properties of the existing building. The basement will also be rendered externally to match upper floors. There will be stairs inserted in the rear lightwell to allow access to the rear garden.



Construction Management Plan

4. Demolition works.

The proposal is the excavation of a basement at 27 Aberdare Gardens. The site is located in a residential area with members of the public accessing and egressing residential properties, therefore additional care must be taken at all times to ensure their safety.

Vehicles shall not be held in any adjacent streets awaiting site access, clear access for Fire appliances, ambulances etc shall be maintained at all times. The roadway surfaces will be kept clear and free from any project debris at all times. All vehicles accessing and egressing the site will be supervised by an experienced banks man - No vehicles to reverse unless supervised.

Hours of work will be: Monday - Friday: 0800 - 1700

Saturday: 0800 - 1300

Sunday: Not permitted.


Additional information-

- (a) Smoking is not permitted on site.
- (b) Radios not permitted on site
- (c) Mobile phone use is not permitted on site unless in an emergency, designated areas and specified times must be adhered to.
- (d) Personnel are restricted to the site areas and the welfare facilities provided; food waste must be placed in bins provided. Eating is not permitted in work area.
- (e) Heras and perimeter fencing to be erected by principle contractor.
- (f) Roadways and pavements shall be kept clear and free from any project debris at all times.
- (g) 110 volt power tools only are permitted for use on site.
- (h) Materials to be removed from site during normal site working hours.
- (i) Standards of behaviour will be of the highest standard at all times.
- (j) Dress code is to be fully clothed (good condition) at all times with no offensive motifs or lettering.
- (k) Noise:- Contractors to observe code of practice BS 5228:2009 Noise control on construction & demolition sites.
- (l) Vibration:- Refer to BS 5228:2009
- (m) Principle contractor to provide information relating to location/s of underground and overhead services.

The Site Manager will ensure that the all preliminary works are carried out before the commencement of demolition. These include:- Service disconnections including existing mechanical and electrical -written confirmation will be obtained from the principle contractor to ensure that all services to the structures have been made safe. If required, further checks will be carried out on site by competent persons.

All work on site will meet BS 5228:2009: 'Noise Control on Construction and Open Sites' - Parts 1, 2 and 4.

It is inevitable that dust will be produced during the demolition stage, although this will be minimised where possible by the selection of controlled demolition methods and the provision of a water sprays.



Construction Management Plan

4. Demolition works (Cont).

A fully enclosed scaffold will be erected around the existing building to minimise dust and debris disruption to the existing neighbouring properties.

Soft strip works to all floors will be carried out using manual hand held and hand held 110 volt / petrol power tools, operatives will progress through areas removing all doors, frames, windows, fixtures and fittings, copper piping and general debris etc, materials arising will be transferred directly into waiting vans for recycling.

The works will start at basement level.

Debris designated for removal from site will be loaded directly into roll-on roll-off skips via a covered conveyor belt system where required. The skips will be sheeted to avoid dust emissions and removed from site to prevent unnecessary build-up of waste materials.

Ground slab and footings waste will be broken up and loaded roll-on roll-off skips for off-site disposal at a licensed recycling facility or crushing facility as required.

As drain runs are opened up they will be backfilled with crushed hard core to prevent rat infestations, baited traps will also be placed around the site.

Unprotected exposure to the debris arising from bird infestation in disused buildings can result in disease such as ornithosis. Such debris will be dealt with by fully trained persons wearing appropriate personal protective equipment.

All pest control work on site will be carried out by a professional pest control organisation, either from the local authority environmental health department, or from a pest control company which is a member of a recognised trade body.

5. Noise and vibration.

We propose to implement Best Practice Means to control noise, vibration or other nuisance which may cause offence to the local community or environment.


The site will be totally surrounded by fencing to reduce the amount of noise that escapes from the site.

Site gates will be controlled so that they are open long enough to allow people/vehicles to enter or leave and prevent loud noises escaping to the surrounding areas.

A three-phase electricity supply will be supplied for power and lighting at night. No generators will be used.

Where possible, fixed items of construction machinery will be electrically powered rather than powered by diesel or petrol. Where this is not practical, acoustic screens measuring 2m wide by 2.7m high by 80mm thick will be used.

When machines are not in use they will be shut down or throttled down to a minimum. Machinery that runs continuously and which produces a lot of noise, will be kept in a suitable acoustic enclosure.



Construction Management Plan

5. Noise and vibration (Contd)

Vehicles and machinery used for the work will be fitted with effective exhaust silencers. The equipment will be properly maintained and in efficient working order, and be used in a way that reduces noise as much as possible.

Working times for very noisy work will be:

- Mondays to Fridays 10 am - 12 pm and 2 pm - 4 pm
- Saturdays 10 am - 12 pm
- Sundays and Bank Holidays No noisy work

On completion of the works the site will be left clear and tidy ready for hand over to the main contractor.

6. Provision of information for Monitoring and Reviewing.

The site management team will provide monthly minutes including meetings and reports, to update progress and other matters. A monthly site progress report will be produced.

7. Parking of Vehicles for site Operatives and Visitors.

Due to the site layout, there is limited facility for on-site parking. We would expect there to be no more than 1 site related vehicle, at any one time. Parking in the area is restricted to business only or pay-by-meter bays during the day.

All site operatives and visitors alike will be encouraged to use the Pay & Display Car Park on the A41 Avenue Road (0.7 miles). Alternatively the area is served by Swiss Cottage underground station (0.7 miles) or South Hampstead overground station (0.4 miles) and bus links are within easy walking distance.




FIG 1 - Access Routes



Construction Management Plan

7. Parking of Vehicles for site Operatives and Visitors. (Cont).

Materials will be stored within the boundary of the site. There will be no parking on site and all sub contractors will be informed at the pre order meeting that the surrounding area is for resident parking only. All subcontractors will be encouraged to use public transport, where possible.

8. Proposed routes for Vehicles between the site and TFL Network

Details of agreed access/egress routes will be issued to all the suppliers and subcontractors. This will be policed as far as practical but it must be recognised that we have no jurisdiction over the vehicles once they have left our site. Where possible Vehicles will approach the site via Aberdare Gardens and exit via Goldhurst Terrace leading to Fairhazel gardens. (From here the B509 will connect back onto the A41)

9. Community liaison measures.

Should there be any complaints arising from the works, local residents will be able to call personally to the site offices. Any residents visiting site to raise a complaint will be requested to sign-in at the site offices. The site Manager will deal personally with comments or complaints from the public or neighbours and will ensure that they are resolved swiftly. A record will be kept of all comments and complaints.

The site hoarding will include relevant contact details in case of enquiry, complaint or emergency. And include information regarding the project.

Other points that will be actioned:

- Ensure that site lighting does not affect neighbours.
- Ensure that the workforce maintain a respectable standard of dress code.
- Encourage operatives not to leave site in their dirty work clothes.
- Register the project with the Considerate Constructors Scheme.
- Provide ID cards/badges for all operatives.


10. Conservation area and Listed Building features.

The site is not listed but lies within the Swiss Cottage Conservation area. The works will create a basement below the property to match that of other houses in Aberdare Gardens. The basement has been designed in the manor of surrounding properties and thereby provides a building that makes a positive contribution to the conservation area and that enhance its character and appearance. The materials used will complement the surrounding buildings.

11. Proposed hours in which vehicles will arrive and depart.

Aberdare Gardens is wide enough to allow deliveries and drop offs without interrupting traffic. Access to adjoining and adjacent properties will not be affected by the works. In general the hours in which

Vehicles will arrive and depart will coincide with site hours which are 8.00am to 5.00pm in the evening.



Construction Management Plan

1. Proposed hours in which vehicles will arrive and depart (Contd)

The frequency of vehicles will be limited to no deliveries before 8.00am and no deliveries after 5.00pm Monday to Friday and, 8.00am until 12.00pm on Saturdays. No deliveries will be allowed on Sundays and Bank holidays.

It is anticipated that the frequency of vehicles attending site at peak operating times will be a maximum of 2 to 3 ridged back Lorries per day during the demolition process and early part of the construction of the new houses. This will also include cement Lorries of the construction of the foundations and. This will diminish as the works progress out of the ground to around 1 to 2 Lorries per day maximum.

A strict delivery procedure will be implemented to ensure that overruns with delivery vehicles are minimised. All sub-contractors will be required to give 48 notices of deliveries.

All road vehicles will comply with the requirements of the Low Emission Zone.

12. Loading and Unloading of Plant and Materials.

Due to the nature of the site all materials and plant will be loaded/unloaded in Aberdare Gardens from waiting vans/lorries with drivers in attendance.

To avoid a nuisance to residents on Aberdare Gardens no idling of engines is to be allowed. All deliveries will be pre-allocated timed slots to reduce obstructions.

Materials and plant will be either off loaded by crane or manhandled to the storage area located within the rear garden area. The vans/lorries will park for a time no greater than one hour to reduce obstructing the Road.

In order to reduce traffic movements, we shall call off full loads whenever possible and only accept part loads when essential.

13. Size of Vehicles.

Numerous types of delivery vehicles will be used to bring materials to and from the site.


These include:

Skip lorries. These will include roll on/roll off skips for demolition works (approx size 6m long and 2.4m wide) and standard 7 yard skips for construction waste (approx size 3.2m long and 2.4m wide).

Flat bed delivery vehicles for the delivery of various materials including scaffolding, steelwork, reinforcement, bricks/blocks, timber, roofing materials, plaster, joinery etc. (approx size 8.5m long and 2.45m wide).

14. Storage of Plant and Materials used in Construction.

Materials will wherever possible be placed directly into the work area. Materials will be brought to site in small batches. Materials and plant that require storage will be placed within the boundary of the new building. The materials will be stored in a pre arranged rotation sequence to avoid unnecessary storage of materials for long periods.



Construction Management Plan

15. Erection and Maintenance of Security Hoardings.

The site will be made secure by erecting a timber hoarding to restrict ingress. A hoarding fence shall only be erected at the front of the site bounding Aberdare Gardens with a portion of the public pavement taken under license from Camden, if necessary.

The hoarding fence shall be erected, maintained, illuminated and removed in accordance with the provisions of the Highways Act, 1980, and any other relevant statutory enactment.

The timber security fencing boundary of the site shall not be less than 2.4 meters in height, faced with plywood, to provide a smooth face and painted in a light uniform colour, unless otherwise agreed with the Local Authority.

Unless otherwise agreed, a minimum 1.22 meters (4 ft) width of footway, clear of all obstruction, must be left alongside the hoarding during erection and dismantling of the structure, to comply with Chapter 8 of the Road Traffic Regulations Act 1984 and the requirements of Disability Discrimination Act 2003. Where such minimum width cannot be provided, and also in cases where a width of 1.22 meters (4 ft) would be inadequate, a suitable platform may be required as an extension from the hoarding to serve as a footway, either wholly or as an addition to the remaining width of the permanent footway.

The hoarding will have Site Safety and Exclusion Notices fixed in accordance with HSE recommendations.

The site hoarding will include relevant contact details in case of enquiry, complaint or emergency and include information regarding the project.

There will be no facilities for public viewing and casual visitors will be discouraged. As a result there will be no need for decorative displays or sales signage fixed on or around the site during the construction period.

Kerb protection and safety barriers will be provided to the scaffolding on the external elevations as appropriate. The base of the scaffolding is to be properly and adequately illuminated.


16. Wheel Washing Facilities.

A shovel and brush are to be used to remove any detritus that falls from the vehicles on to the road way and wheels washed down with clean water when required. Vehicles will not enter the site due to the restricted nature of the property.

17. Details of how pedestrian and cyclist safety will be maintained.

When vehicles are attending the site, loading and unloading in Aberdare Gardens will be supervised by a road marshal.

With regard to cyclist safety any delivery vehicle parked within the loading area will be coned off to direct the cyclist around the lorry.



Construction Management Plan

18. Control of Dust and Dirt During Construction.

It is expected that as delivery vehicles are only driving on hard surfaces that dust and dirt will be kept to a minimum.

A site foreman will inspect the site and the local highway on a regular basis for dust and dirt. The site will be hosed down with a light spray periodically after inspection, to keep dust levels within the site to a minimum.

Wherever practically possible powered cutting equipment will be fitted with dust extraction or water spray to reduce the amount of dust generated. Use of powered equipment for cutting will be kept to a practical minimum.

The area of work will be swept at the end of each working day after damping down. Waste and dust collected will be placed in sealed bags and placed in a predetermined area ready for collection.

19. Scheme for Recycling/Disposal of Waste Resulting from Demolition and Construction Works.

The approach to the treatment of waste will be to employ a specialist waste management contractor as a trade package.

The contractor will be responsible for:

- Ensuring the site is kept clean and safe.
- The collection of waste from a central point.
- Segregation of waste and recycling on site.

The waste management contractor will ensure that all access routes, fire escapes and staircases are swept and kept clear of debris on a regular basis to maintain high standards of health and safety on the project. All general areas of the project will be swept clean on a weekly basis. Sub contractors will be responsible for removing waste emanating from their works to a central point on site.

Empty returnable crates, pallets and other containers will be collected and returned on the delivery vehicles as soon as possible after use. Non returnable items and packaging will be collected on a regular basis from around the site, broken down to reduce bulk, and placed in bags ready for collect to be taken to approved council amenity sites within the local area.

Recyclable materials will be stored separately ready for removal by a specialist contractor and taken to an approved Council Recycling Centre within the local area.


20. Parking bay suspension and Temporary traffic management orders.

Suspension of resident parking bay will be kept to an absolute minimum, for the use of a licensed covered skip.

21. Details of any highway works necessary to enable construction to take place.

This will be limited to forming temporary service/ utilities connect required for the construction process.

7393 27 Aberdare Gardens, London, NW6 3AJ



MDC

Construction Management Plan

22. Energy usage.

Where practicable, we seek to source green energy providers for the construction phase. Meters will be supplied for the site enabling energy consumption levels to be monitored.

23. Details of any other Construction Sites in the local area.

To be reviewed at construction start.