

APPENDIX A THAMES WATER RECORDS






Figure A1 - Extract from Thames Water Asset Search showing a combined sewer




Figure A2 - Key to Thames Water Asset Search

Figure A3 - Manhole Invert and Cover Levels



Sewer Flooding History Enquiry



Michael Alexander Consulting Engineers

Search address supplied

168

Highgate Road London NW5 1QS

Your reference P3075 The Bull & Last

Our reference SFH/SFH Standard/2015_3030546

Page 1 of 3

Received date 30 April 2015

Search date 30 April 2015

Thames Water Utilities Ltd

Property Searches PO Box 3189 Slough SL1 4WW

DX 151280 Slough 13

E searches@thameswater.co.uk
www.thameswater-

Registered in England and Wales No. 2366661, Registered office Clearwater Court, Vastern Road Reading RG1 8D8

Sewer Flooding

History Enquiry



History of Sewer Flooding

Is the requested address or area at risk of flooding due to overloaded public sewers?

The flooding records held by Thames Water indicate that there have been no incidents of flooding in the requested area as a result of surcharging public sewers.

For your guidance:

- A sewer is "overloaded" when the flow from a storm is unable to pass through it due to a permanent problem (e.g. flat gradient, small diameter).
 Flooding as a result of temporary problems such as blockages, siltation, collapses and equipment or operational failures are excluded.
- "Internal flooding" from public sewers is defined as flooding, which enters
 a building or passes below a suspended floor. For reporting purposes,
 buildings are restricted to those normally occupied and used for
 residential, public, commercial, business or industrial purposes.
- "At Risk" properties are those that the water company is required to
 include in the Regulatory Register that is presented annually to the
 Director General of Water Services. These are defined as properties that
 have suffered, or are likely to suffer, internal flooding from public foul,
 combined or surface water sewers due to overloading of the sewerage
 system more frequently than the relevant reference period (either once or
 twice in ten years) as determined by the Company's reporting procedure.
- Flooding as a result of storm events proven to be exceptional and beyond the reference period of one in ten years are not included on the At Risk Register.
- Properties may be at risk of flooding but not included on the Register where flooding incidents have not been reported to the Company.
- Public Sewers are defined as those for which the Company holds statutory responsibility under the Water Industry Act 1991.
- It should be noted that flooding can occur from private sewers and drains
 which are not the responsibility of the Company. This report excludes
 flooding from private sewers and drains and the Company makes no
 comment upon this matter.
- For further information please contact Thames Water on Tel: 0800 316 9800 or website www.thameswater.co.uk

Thames Water Utilities Ltd

Property Searches PO Box 3189 Slough SL1 4WW

DX 151280 Slough 13

T 0118 925 1504
E searches@thameswa

Registered in England and Wales to . 2366661, Registered office Clearwater Court, Vastern Road

Page 3 of 3



APPENDIX B PHOTOGRAPHS







Photograph 1

Photograph 3





Photograph 2

Photograph 4






Photograph 5 –Side Passage Elevation



Photograph 7 – Trial Pits to existing foundations



Photograph 6 - Side Passage



Photograph 8 – Trial pit



APPENDIX C IMPERMEABLE AREA PLANS






Figure C1
Existing Impermeable Area Plan




Figure C2
Proposed Impermeable Area Plan

KEY



APPENDIX D OUTLINE STRUCTURAL DRAWINGS



BASEMENT GENERAL ARRANGEMENT

100mm WHEN DI OTTED 60 1-1 EOQ 41

50mm WHEN DI OTTED 60 1:2 FOR 42

NOTES

LEGEND

- This drawing shall be read in conjunction with all relevant Architects & Engineers drawings and specifications.
- Do not scale any dimensions. All dimensions are in millimetres and to be checked on site.

P1 10.07.2015 ISSUE FOR COMMENT

COMMENT

WMG STUDIO

THE BULL AND LAST PH LONDON, NW5 1QS

PROPOSED BASEMENT GENERAL ARRANGEMENT

Foundation House 4 Percy Road London N12 8BU

tel +44 (0)20 8445 9115 email mail@maengineers.com web www.maengineers.com

roject No. Drawing No. Rev. P3075 BIA 01 P1


JUN 2015

JUN 2015 Size A1

ALDO

ARC

1:100



100mm WHEN DI OTTED 60 1-1 EOQ 41

50mm WHEN DI OTTED @ 1-2 FOR 43

NOTES

- This drawing shall be read in conjunction with all relevant Architects & Engineers drawings and specifications.
- Do not scale any dimensions. All dimensions are in millimetres and to be checked on site.

LEGEND

P1 10.07.2015 ISSUE FOR COMMENT

COMMENT

WMG STUDIO

THE BULL AND LAST PH LONDON, NW5 1QS

PROPOSED GROUND FLOOR GENERAL ARRANGEMENT


Foundation House 4 Percy Road London N12 8BU

JUN 2015 Size A1 A3 1:100

ALDO

JUN 2015

tel +44 (0)20 8445 9115 email mail@maengineers.com web www.maengineers.com P3075 BIA 02 P1



100mm WHEN DI OTTED 60 1:1 EOQ 41

50mm WHEN DI OTTED @ 1-2 EOD 42

NOTES

- This drawing shall be read in conjunction with all relevant Architects & Engineers drawings and specifications.
- Do not scale any dimensions. All dimensions are in millimetres and to be checked on site.




tel +44 (0)20 8445 9115 email mail@maengineers.com web www.maengineers.com

Size A1 A3 1:100 Project No. Drawing No. Rev. P3075 BIA 10 P1

JUN 2015

JUN 2015



100mm WHEN DI OTTED @ 1-1 EOR 41 ... 50mm WHEN DI OTTED @ 1-2 EOR 42 ...

NOTES

- This drawing shall be read in conjunction with all relevant Architects & Engineers drawings and specifications.
- Do not scale any dimensions. All dimensions are in millimetres and to be checked on site.

P1 10.07.2015 ISSUE FOR COMMENT

COMMENT

THE BULL AND LAST PH LONDON, NW5 1QS

PROPOSED SECTION B - B

ALDO

ARC

1:50 1:100

Project No. Drawing No. Rev.

JUN 2015

JUN 2015 Size A1 A3





APPENDIX E CONSTRUCTION METHOD STATEMENT



CONSTRUCTION METHOD STATEMENT

- E.01 The following provides an outline Method Statement for the construction of the basement. This will be developed and finalised by the appointed Contractor, once the detailed design is complete.
- E.02 Prior to works commencing, schedules of condition will be carried out to adjoining properties as part of the party wall process.
- E.03 Monitoring targets will be fixed to the adjacent properties in agreed locations following the Party Wall process. Initial readings will be taken prior to any construction work commencing.
- E.04 It is assumed that the construction will commence with the underpinning works to the existing pub..
- E.05 The sides of the basement in the courtyard/annex will be constructed by underpinning the neighbouring party and boundary walls. A steel whaling beam will be connected to the underpinning and be propped at high level across the corners of the excavation.
- E.06 The existing barrel drop and front wall of the annex will be constructed with reinforced concrete walls cast against permanent steel sheet piles..
- E.07 The internal load bearing structures in the pub will be underpinned or supported on temporary works and then permanent steel columns which will be installed and founded on the new basement slab level.
- E.08 Bulk excavation will then commence. Any minor water inflows to the basement excavation will be collected in sumps and pumped. Temporary horizontal props will be installed at the tops of the underpins. Permanent propping in the pub will be achieved in the form of steel beams spanning across the building onto whaling beams.
- E.09 Excavation within the courtyard and annex will be carried out within the perimeter formed by the reinforced concrete underpinned walls. Temporary horizontal props will be installed at the tops of the underpins.

- E.10 When bulk excavation is complete to basement level, the bottom surface of the excavation will be immediately blinded.
- E.11 The basement raft slab will then be constructed and tied into the concrete underpins.
- E.12 Works can then proceed with the construction of the ground floor slab to the basement box to the annex.
- E.13 Following completion of the ground floor slab, which acts as a permanent prop to the excavation, the propping can be removed.
- E.14 The upper floor works in the pub and annex can then be completed, using the new basement to support any temporary works required.