Maiden Lane Green roof management plan 6 October 2015



Contents

1	Λ	Introd	luction

- 2.0 Extent of green roofs
- 3.0 Specification of green roofs
- 4.0
- Access to green roofs
 Management and maintenance regime 5.0

Appendix

A: Green roof construction stage specification

B: Green Roof drawings and Architectural roof plans





Planning application boundary

Green Roof - refer to NBS Specification Q37

Brown Roof - refer to NBS Specification Q37



Rock & Stones (11No.)-Varying size from 100mm to 400mm in diameter to be placed in circles and spirals ranging from 1m wide upwards

Perching post to attract birds (9 No.)-

Horizontal metal poles (approx. 30mm diameter) to be attached to each wall, minimum 2m high

Rope coils to diverse hibernacula (13No.)-Natural fibres such as Manila rope, coiled in a spiral shape to loosely cover an area of 1m² to ensure suitable gaps are created for invertebrates. Pegs are to be used to harness and secure the rope to the roof

Invertebrate Sandy Piles (12 No.)Gravel and sand from a nearby area. The pile to be compacted to form a sand castle effect, with sides angled to 30° and cover an area of approx. Im*. Some of the piles to be covered with stones of approx. 10-15cm in size loosely placed over the mound ensuring gaps are available for burrowing invertebrates, the south facing slopes will still remain relatively bare

1.0 Introduction

Green roofs will be installed to all buildings in the Maiden Lane scheme except Block A, the high rise tower in the south east corner of the site. The purpose of the roofs is to create new habitats, increase biodiversity on the site and to compensate for green space lost through the development.

Two types of green roof will be installed:

- Bio diverse roof- low fertility substrate planted with wildflower seed and plugs
- Green roof low fertility substrate planted with a pre grown wildflower blanket

The maintenance of the roof will be the responsibility of the Contractor for the first 12 months and they will be required to address failures and defects before handover to London Borough of Camden. After handover the roofs will be maintained by London Borough of Camden building services team or their chosen specialist sub-contractor.

This document sets out the management regime for the roofs for the first five years after handover and has been prepared by PRP Landscape on behalf of Sisk and London Borough of Camden.

2.0 Extent of green roofs

The extent of the roofs is shown on the plan opposite. The bio diverse roofs include log piles, stones and rope coils to attract invertebrates. Bird perches are also included to attract birds.

3.0 Specification of green roofs

The roof specification including plant mixes and roof substrate details is included in the Appendix. Note that Eco Green Roofs products will be used instead of Sky Garden products. Eco Green Roofs will match Sky Garden products and meet the specification included in the appendix.

4.0 Access to green roofs

Access points to each roof have been integrated with the building design. All roofs have safety systems for operatives who need to work on the roofs.

5.0 Management regime

- 5.1 Management objectives
 - -To have consistent, vigorous and healthy plant cover to the green roof areas free from litter, debris, weeds, self seeded trees and shrubs.
 - -to maintain the planned mix of plants across the green roofs to attract birds and invertebrates
 - -to maintain features for invertebarte habitats.
 - -to maintain the roof construction, waterproofing and drainage.
- 5.2 The Contractor shall be a specialist in green roof maintenance and management with proven experience in successfully maintaining similar roofs.

5.3 Management operations

A minimum of four maintenance visits should be undertaken each year. One maintenance visit should be undertaken during winter and the others between March and October.

The following operations should be completed as part of each visit:

- 1. Inspection of vegetated roofscape to check whether plants are thriving or failing. A record should be made of failing plants so that replacement planting can be planned during suitable weather.
- 2. Removal of undesirable plant species- self-seeded weeds, small trees and shrubs such as Sycamore and Buddleia should be removed by hand. The plant roots should be fully removed from the growing substrate and disposed off site.
- 3. Remove leaf litter.
- 4. Remove dead vegetation by strimming and then collection and removal of the arisings.
- 5. Correction of any localised plant system problems- if plants are failing or if the growing medium has been disturbed this should be addressed and corrected.
- 6. Replacement of any failed plants not exceeding 5% of total plants installed. Plant success or failure should be monitored throughout the year and if more than 5% planting requires replacement it should be undertaken during suitable conditions between October and March using new planting plugs, seed or pre grown blanket to match the original specification.
- 7. Reduction in plant layer height- if planting exceeds 300mm high it should be reduced in height to 100mm.
- 8. Checks on waterways and gutters-any blockages or debris in gutters or gullies should be cleared and removed off site. The gullies and gutters should be washed out to make sure they are free flowing.
- 9. Re-forming of pebble margins and fire breaks- planting should be cleared from the pebble margins and fire break areas to ensure they are effective.
- 10. Replenishment of any areas of settled substrate/growing medium.-growing medium that has settled or spread should be replaced with new medium to match the original specification.
- 11. Watering is not anticipated to be required but planting should be monitored during long periods of dry weather particularly during the first year after handover to check if watering is needed.

Other requirements:

- All arisings and debris from roof maintenance works should be taken off site and disposed to a tip or recycling facility
- No products containing peat should be used
- Pesticides should not be used
- Fertiliser is not anticipated to be required. If fertiliser is required to support and maintain plant growth, a slow release fertiliser should be used.

5.4 Maintenance and management schedule

The schedule below indicates timing of maintenance operations:

	Check plant health	Hand weed	check and clear gullies and drainage channels	reduce height of plants	re form pebble margins and fire breaks	replenish growing medium	Planting replacement	Remove leaf litter.	reform log piles and sand mounds
Jan		•	•		•		•	•	
Feb									
March	•	•	•		•			•	•
April									
May									
June	•	•	•	•	•				
July									
August									
Sep									
Oct	•	•	•	•	•		•	•	•
Nov									
Dec									

Appendix A
Construction Stage Specification for Green
Roof Construction and Planting

Q37 Green roofs

To be read with Preliminaries/General conditions

GENERAL

104 LIVING ROOFS

The extent of Green and Brown roofs is shown on the PRP Landscape drawing (AA1692C/3.1/202 Rev A) and their inclusion in the scheme is a planning requirement and a requirement to meet Code for Sustainable Homes target credits for the project. This specification describes two types of living roof:

Type R02 - Brown Roof: soil less substrate seeded and plug planted with a mix of perennials and wildflowers

Type R01 - Green Roof: mixed substrate planted with a -pre planted wildflower blanket.

106 PERFORMANCE OF LIVING ROOFS

Growth and development: Healthy, vigorous sward of perennials and wildlfowers, free from the visible effects of pests, weeds and disease.

Appearance: A continuous cover of even density.

108 CLIMATIC CONDITIONS

General: Carry out the work while soil and weather conditions are suitable.

Notify the main contractor if there are any special requirements for planting times which conflict with the main contractor's programme.

109 WATERING

Quantity: Wet full depth of growing substrate.

Allow for temporary irrigation system as per clause 805

Application: Even and without displacing seed, seedlings or soil.

Frequency: As necessary to ensure the establishment and continued thriving of all planting

109A WATER RESTRICTIONS

Timing: If water supply is or is likely to be restricted by emergency legislation do not carry out living roof planting until instructed. If planting has been carried out, obtain instructions on watering.

111 CONTRACTOR

The living roofs should be prepared, planted and maintained by a competent contratcor experienced in the planting and establishment of living roofs and with a proven track record.

116 NOTICE

Give notice before:

- Setting out.
- Applying herbicide.
- Applying fertilizer.
- Preparing seed bed.
- Seeding or laying wildlfower blanket.
- Visiting site during maintenance period.

Period of notice: 5 working days.

130 EXTENSIVE GREEN ROOF TYPE R02 - BROWN/BIODIVERSE

- Roof type: For PRP Roof Details see 6-1-5200 series drawings, and for roof build-up assembly drawings see 6-1-4015 series, in addition to NBS specification J31 and Q37.
 - Substrate: In situ concrete slab minimum 250 mm thick.
 - Slope: N/A.
- Waterproofing: Liquid applied coating as section J31.
- · Thermal insulation: Inverted roof insulation as section J31.
- Protection: not required.
- Moisture control layers: as clause 350.
- Growing medium: soilless substrate as per clause 390.
 - Depth: as clause 393.
- · Vegetation: as clause 396.
- Accessories: filter fleece as clause 360
 Edge retaining profile as clause 820A.

131 EXTENSIVE GREEN ROOF TYPE R01 - GREEN

- Roof type: For PRP Roof Details see 6-1-5200 series drawings, and for roof build-up assembly drawings see 6-1-4015 series, in addition to NBS specification J31 and Q37.
 - Substrate: In situ concrete slab minimum 250 mm thick.
 - Slope: N/A.
- Waterproofing: Liquid applied coating as section J31.
- Thermal insulation: Inverted roof insulation as section J31.
- Protection: not required.
- Moisture control layers: as clause 351.
- Growing medium: crushed brick, topsoil and compost as per clause 390.
 - Depth: as clause 390.
- Vegetation: as clause 400A.
- Accessories: filter fleece as clause 360
 Edge retaining profile as clause 420
 intermediate restraints as clause 820A

 Border as clause 420.

PERFORMANCE

210 GENERAL DESIGN

- Green roof and associated features: Complete the detailed design.
- Proposals: Submit drawings, technical information, calculations and manufacturers' literature.
- Performance criteria: as per design requirements .

255 MAXIMUM PERMITTED GREEN ROOF LOADS

- Dead loads:
 - Green roof layers: 200kg/m2.
- · Imposed loads:
 - Activity: Submit proposals.
 - Vegetation: Submit proposals.
 - Allowance for additional loads during construction: Submit proposals.
- Service loads: Submit proposals.
- Requirement: Restrict site activities to ensure that design loads are not exceeded, or submit proposals for temporary supports.

PRODUCTS

350 DRAINAGE LAYER to Extensive roofs Type R02

- Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Ind Estate, Toddington, Gloucs, tel 01242 620 905.
 - Product reference: SKG-DD20.
- · Material: Recycled HDPE .
 - Depth: 20mm .
- Infill: Shingle over 80-120mm .

351 DRAINAGE LAYER to Extensive roofs Type R01

- Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Ind Estate, Toddington, Gloucs, tel 01242 620 905.
 - Product reference: ABG-20.
- Material: Recycled PE with integrated fleeces.
 - Depth: 22mm .
- Infill: Shingle over 100mm.

360 FILTER MEMBRANE TO Extensive roof Type R02

- Manufacturer: Sky Garden Ltd .
 - Product reference: SG-FF150 .
- · Material: non woven geotextile .
 - Mass: 150g/sqm Thickness:1mm

361 FILTER MEMBRANE TO Extensive roof type R01

- · Manufacturer: Sky Garden Ltd .
 - Product reference: SG-FF .
- Material: non woven geotextile .
 - Mass: 150g/sqm Thickness:1mm .

390 EXTENSIVE GROWING MEDIUM FOR ROOF TYPES R01 AND R02

- Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Industrial Estate, Toddington, Gloucestershire, 01242 620 905.
 - Product reference: SG-BD.
- Material: Virgin recycled crushed brick 50-5mm, topsoil and organic compost.
- Ameliorant/ conditioner: 2-5 mm horticultural grit and Coarse washed river sand with neutral pH.
 - Coverage: 1:10 ameliorant:soil mix.
- Declaration of analysis: Submit.
 - Parameters: To BS 3882, annex E.

393 GROWING MEDIUM PROFILE FOR ROOF TYPE R02

Spread growing medium to create variations in depth and habitats for insects and invertebrates.

Depth to vary between 80mm and 150mm.

396 VEGETATION FOR ROOF TYPE R02

Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Industrial Estate, Toddington,

Gloucestershire, 01242 620 905

Product reference: SKG-BFB wildlflower grass seed mix suppplemented with wildflower

plugs (see clause 400A for list of species)

Species for wildflower plugs: Plant species from the SKG-BFB mix. The contractor shall select slower growing species for plug planting.

Sowing rate: wildflower 3g/m2 or as per supplier's recommendations if different.

Sowing rate plugs: 16/m2

400A VEGETATION BLANKET FOR ROOF TYPE R01

- Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Industrial Estate, Toddington, Gloucestershire. 01242 620 905.
 - Product reference: SG-BF wildlfower blanket .
- · Planting mix:

Agrimony 4%

Birds foot trefoil 3%

Bladder campion 5%

Crested dogstail 5%

Common Quaking grass 2.5%

Common sorrel 2%

Common toadflax 1%

Cowslip 1%

Hoary plantain 3%

Kidney vetch 4%

Ladys bedstraw 6%

Oxeye daisy 2%

Perforare St Johns Wort 1%

Red Clover 1.55

Rough Hawkbit 2%

Slad Burnett 6%

Self heal 6%

Small Scabious 1%

Sweet vernal grass 2.5%

Vipers bugloss 2%

Wild marjoram 4%

Thyme 0.5%

Yarrow 2%

Common poppy 1.5%

clustered bell flower 1%

Harebell 1%

Red fescue 2.5%

Brown top bent 2%

Lesser knapweed 4%

3% Black medic 3%

Red campion 2%

Betony 2%

catsear 1%

Yellow rattle 2%

Field scabious 4%

Meadow buttercup 3%

cornflower 2%

Corn Marigold 2%

- Thickness: To manufacturers details .

• Vegetation coverage (minimum): 85%.

420 EDGE RETAINING PROFILE TO ALL GREEN ROOF AREAS

- Manufacturer: Sky Garden Ltd, Unit 4 Beta, Orchard Industrial Estate, Toddington, Gloucestershire, 01242 620 905.
 - Product reference: Aluminium edge .
- Material: Aluminium 2/0.9mm.
- · Height: to suit roof profile and planting .

440A VEGETATION BARRIER TO ROOF PERIMETERS

- Material: 20-40 mm round washed pebbles, Riverstone pebbles by Skygarden Ltd or approved equivalent.
- Depth: 50 mm .Width: 300 mm .

455 ROPE COILS ROOF TYPE R02

Rope type: Manila natural fibre rope or similar

Size: lay coils of rope in a spiral from 1m diamter down to 200mm diameter

Rope Diameter: 60mm Quantity: 13 nr Rope coils

Fixings: rope to be laid in a coil on the roof substrate and fixed down into substrate using

galvanised steel pegs.

457 ROCK SPIRALS ROOF TYPE R02

Rock type: natural, Caledonian cobbles or approved equivalent

Size: 100-400mm diameter

Supplier: CED Stone or approved equivalent. CED Stone, 728 London Road West

Thurrock Grays Essex RM20 3LU.

T: 01708 867 237

Lay rocks in a single line to form a spiral from 1m -5m diameter

Quantity: 11

458 BIRD PERCHES

459 SANDY PILES ROOF TYPE A

Sand Type: Washed sharp sand Sand source: Provide details

Create mounds of sand approx 1m2 in area and height of 400-500mm. The sides of mound are to be at approximately 30 degree angles. The broadest part of each mound should face south. Cover the mounds with clean, washed rocks 10-15cm diameter using Caledonian cobbles as per clause 457.

Quantity of sandy piles: 12

EXECUTION

710 INSTALLATION GENERALLY

- Preparation: Clear all surfaces of debris.
 - Timing: After certification of waterproof membrane integrity.
 - Surface condition: Visually inspect waterproof membrane, report any damage.
- · Faults in waterproof membrane: Report.
- Contamination: Do not use materials detrimental to healthy plant growth.
- Storage: Do not overload.
 - Point loads: Avoid.
- · Outlets: Do not block.
 - Outlet grilles: Installed.

720 ADVERSE WEATHER

- Unfinished work: Secure from damage and wind uplift.
- Conditions: Do not install or work with frozen materials.

740 ROOT BARRIER INSTALLATION

- Joints: Minimize.
 - Overlaps (minimum): 150 mm.
- · Upstands: Extend to top of growing medium.

770 DRAINAGE LAYER INSTALLATION

- Extent: Continuous over entire roof area.
- Fitting: loose laid .
- Upstands: Fit closely around penetrations and outlets.

780 FILTER MEMBRANE INSTALLATION

- Joints: Minimize.
 - Overlaps (minimum): 100 mm.
- · Fitting: Loose laid .
- Upstands: Extend to top of growing medium.

790A GROWING MEDIUM INSTALLATION ROOF TYPE RO2

- Handling: Minimize.
 - Conditions: Handle in the driest condition possible. Do not handle or install when wet or frozen.
- Layers:
 - Depth (maximum): spread to create mounds and troughs. Depth varies between 80mm and 150mm .
 - Sequence: Gently firm each layer before spreading the next.

791 GROWING MEDIUM INSTALLATION ROOF TYPE R01

- Handling: Minimize.
 - Conditions: Handle in the driest condition possible. Do not handle or install when wet or frozen.
- Layers:
 - Depth (maximum): 100 mm.
 - Sequence: Gently firm each layer before spreading the next.

800 VEGETATION BLANKET INSTALLATION

- · Handling blankets:
 - Timing: Lay within 36 hours of lifting from growing position.
 - Excessive stacking: Not permitted.
 - Material loss (maximum): 3% of total surface area.
- Growing medium condition: Thoroughly watered.
- Laying blankets:
 - Dry, damaged, frosty or waterlogged blankets: Do not lay.
 - Orientation: Diagonal or perpendicular to slope of roof.
 - Joints: Stagger. Butt together or slightly overlap to prevent gaps. Do not stretch blankets. Secure with biodegradeable pegs.
 - Edges: Finish with whole blankets.
 - Consolidation: Firm as laying proceeds to ensure full contact with the growing medium. Do not use rollers.
- Dressing: Coarse washed river sand with neutral pH.
 - Application: Brush in to fill joints.
- Watering: Thorough, immediately after laying and dressing.

805 TEMPORARY IRRIGATION SYSTEM

A temporary irrigation system should be installed to cover all vegetated areas to prevent shrinkage and potential plant failure. The irrigation should comprise a system of drip feeds, sprinkler heads and moisture sensors on battery timers. For further details contact Sky Garden.

820 EDGE RETAINING PROFILE INSTALLATION

- Cutting: Neat, accurate and without spalling.
 - Junctions: vertical, secured using proprietary connectors.
- Position: True to line and level. Smooth continuous lines.
- Fixing: Manufacturer's standard.

825 LAYING BORDER

Condition of substrate: Clean Gravel guards: fit to outlets

Laying: 300mm borders around perimeters and outlets- spread evenly, do not pile to

excessive heights Depth: 50mm

Previously laid materials: protect while spreading pebble border.

827 INTERMEDIATE RESTRAINTS INSTALLATION

COMPLETION

910 INSPECTION

- Timing: Before handover.
 - Give notice (minimum): 3 days.


920 COMPLETION

- General: Leave the works in a clean, tidy condition.
- Surfaces: Clean immediately before handover.
- · Outlets: Clean and clear of obstructions.
- Completed green roof: Protect from adjacent or high level working.

930 DOCUMENTATION

- Timing: Submit at handover.
- Contents:
 - Growing medium declaration of analysis.
 - Manufacturers' guarantees and warranties.
 - Procedures for maintenance of the green roof.
 - Record drawings showing the location of planting and associated features.
- Number of copies: 3.

Appendix B Construction stage roof drawings



Planning application boundary

Green Roof - refer to NBS Specification Q37

Brown Roof - refer to NBS Specification Q37

9

Rock & Stones (11No.)-Varying size from 100mm to 400mm in diameter to be placed in circles and spirals ranging from 1m wide upwards

Perching post to attract birds (9 No.)-Horizontal metal poles (approx. 30mm diameter) to be attached to each wall, minimum 2m high

Rope coils to diverse hibernacula (13No.)-Natural fibres such as Manila rope, coiled in a spiral shape to loosely cover an area of 1m² to ensure suitable gaps are created

for invertebrates. Pegs are to be used to harness and secure the

(S)

Invertebrate Sandy Piles (12 No.)-Gravel and sand from a nearby area. The pile to be compacted to form a sand castle effect, with sides angled to 30° and cover an area of approx. 1m2. Some of the piles to be covered with stones of approx. 10-15cm in size loosely placed over the mound ensuring gaps are available for burrowing invertebrates, the south facing slopes will still remain relatively bare

Southern boundary planting- native planting and native wildflower

Trees to be retained (as per Arborcultural Report - DRAFT)

Living wall system to north of Block E and F Greenwall: Greenguide F2. Jakob INOX Line Green Solutions. Green Wall Systems, 6000mm height.

Climber: Hedera helix, Parthenocissus quinquefolia, Lonicera japonica, and Clematis montana var. ruben. 1500-2000mm high, 10L, tied to tension ropes.

15 No. Bird boxes to buildings-

8 No. Garden Bird boxes, 2-3m high, facing away from south Apex classic nest box or similar agreed

2 No. Open Fronted Nest Boxes, 5m above ground Apex open front nest box or similar agreed

2No. Swift Boxes, on high rise building, north facing. Schwegler Swift Box No. 16 or similar agreed

2No. Sparrow Terraces, 2-3m high, RSPB nest box terrace or similar agreed

6 No. bat box to existing mature tree-indicative locations-**(a)** Schwegler Brick Box Type 27 or similar agreed

Stag beetle loggery and artificial breeding box-18€ 'German' model of loggery design, consisting of large logs (10-50cm diameter) of deciduous native hardwood with bark still attached sunk 600mm into the ground in partially shaded areas. An artificial breeding box (490x215x215mm, 20mm thick) filled with fine woodchips, sunk 450mm into the ground with open end standing c70mm above soil level.

Lacewing box in sunny position on tree trunks or garden shed RSPB Ladybird and lacewing box (130x120x30mm)

Dead wood piles for invertebrate habitat at ground level in **₩**W communal planting beds

notes

Green/Brown roof area					
Green Roof Brown Roof					
Block B/C	N/A	292m²			
Block D	140m²	133m²			
Block E	273m²	N/A			
Block F	280m²	N/A			
Block G	142m²	138m²			
Block H	339m²	N/A			
Block I	233m²	N/A			
Block J	215m²				
Total	1407m²	778m²			

ECO 2

Key Recommendations

- 1. Raised bed planters to include the a variety of herb and flower species.
- 2. Southern boundary enhancement planting to include native trees, shrub and wildflower species in addition to more ornamental species.
- 3. Green roof to include a balanced community of wildflowers, herbs and grasses of known wildlife value, (26 No, recommended species)
- 4. Brown roof to include mounded substrate/ growing medium, wildflower seeds and biodiversity features such as dead wood. (25 No. recommended species)
- Roof enhancement features to include invertebrate Sandy Piles, rope coild, rocks & stones and bird perches.
- 6. Bird boxes to include a number of different types of 'boxes'
- 7 Bat bricks to be included at the site
- 8. Stag beetle logger to be included at the site.
- 9. Living wall to be included on some of the proposed building. (recommended $\,$ species: Ivy, Virginia Creeper and other flowering species that provide nectar
- 10. Horticulcultural good practice to include annual maitenance for living wall and planters and site protection for birds.

Additional recommendations

- Peat free compost
- Use of bark mulch in planted borders: breaks down and feeds soil
 Deadwood piles for invertebrate habitat at ground level in communal
- planting bed

NOTE:


All notes above to Maiden Lane, Code for Sustainable Homes: Ecological Report by Greenage (February 2013)


		accomodate stair cores and areas above fins. HS			
14.11.14 24.10.14	D C	GA layout updated for disabled parking bays.HS CONSTRUCTION Issue			
30.04.14	В	Planning boundary added			
10.04.14	Α	Roof areas amended as per Architects comments			
date	rev	revision/author/checker			
purpose	of issue	ı			
CON	ISTR	UCTION			
project					
l MA	IDE	N LANE			
drawing					
EXTERNAL WORKS:					
ECOLOGY & CfSH					
-00					


23.03.15 E Areas of green and brown roof reduced to


AA1692C/	AA1692C/3.1/202			
drawn LW	checked	PAW		
scale @ A1 NTS	date	FEB 2014		












GENERAL NOTES
Rater to trawings AM982C44-1100 series drawings for grid & building setting outcomes.
Specification and setting out of fall restraint systems and root access ladder is be be determined by specialist installed.
Setting out dimensions and sizing of all RC elements should be taken from directional series of standards.

KEY TO DIMENSIONS


1730.3 to

1730.3 Dimensions to structure. Al finished face of cladding. A

KEY TO INTERNAL DOOR REFERENCING:



CDM Regulations 2007



GENERAL NOTES
Relet to deatings A1692C4-1-1100 series drawings for grid 8 building setting outcomes.
Specification and setting out of fail restraint systems and root access ladder is to be determined by specialist installer. Setting out dimensions and sizing of all RC elements should be taken from structural resigners of subwarps.

Dimensions to structure. A finished face of cladding. A 1730.3 to

KEY TO INTERNAL DOOR REFERENCING:

KEY TO DIMENSIONS

FG - Floor Gully
FFG - Future Floor
MJ Denotes location of joint. Vertical joint 10mm wide.
DRi Dry Riser inlet
DRo Dry Riser outlet
WRI Wet Riser inlet

KEY TO WINDOW/ EXTERNAL DOOR REFERENCING: PLAN REF. (Lev Type | LE (L01 | W105-D) | (202 | A (H)) | (10.5 | Block (H)) | (10.5

- For typical window, external door and external glazed screen types refer to AA1682C10-1(900-427) werkes drawings, but of the window numbering spatial, window numbering begins at 0/1 st death for with Blook-Level prefix (i.e. 10) creating unique window numbers. (H) suffix in the Type indicates the liter is handed





Floor type reference


KEY TO BALCONY REFERENCING:





CDM Regulations 2007

ALL current drawings and specifications for the project must be read in conjunction with the Designer's Hazard and Environment Assessment Re




B 03-08-15 Revisions as clouded
A 16-10-14 Stage F2 - Issue for construction
- 15-03-13 Issued for E2 Tender rev date revision


CONSTRUCTION

Maiden Lane

GA Plans - Block I - Level 4 and Roof

drawing no AA1692C - 4-1-2047 drawn CB checked RS







	urpose of	issue TRUCTION	
rev	date	revision	author/check
-	16-01-13	Stage E first pass issue for comment	CB/F
Α	15-03-13	Issued for E2 Tender	CB/F
В	23-12-13	Stage F - First Issue	RAS/F
С	08.04.14	Stage F2 Issue for construction - CfS Notes added. BRWO added to roof & riser.	
D	11.07.14	Shaft walls around flue amended as revision clouds.	AD/F

Maiden Lane GA Plans - Block J - Levels 2 -RF

コ					rev	
\dashv	drawing no					
=	AA169	92C - 4-	1-2051		D	
=	drawn	СВ	checked	RS		
	scale @ A1	1:100	date	01-2	013	

GENERAL NOTES

KEY TO DIMENSIONS 1730.3 Dimensions to stru 1730.3 KEY TO INTERNAL DOOR REFERENCING:

MB Electricity Meter Box

KEY TO WINDOW/ EXTERNAL DOOR REFERENCING:

ROOF FLOOR & WALL TYPE SYMBOLS



KEY TO BALCONY REFERENCING: