



Stage 5
Scale 1:25

Stage 6
Scale 1:25

NOTES

1. Refer to drawing number 26815/D/001 for notes.

Proposed Sequence of Works

Stage 1

- Erect site hoarding.
- Clear site of debris.
- Prepare and install piling mat.

Stage 2

- Construct contiguous pile wall and capping beam and temporary / tension piles.
- Construct section of lower ground floor slab.
- Construct RC retaining wall on flank side.

Stage 3

- Construct ground floor RC slab.
- Install temporary propping.
- Batter back soil.

Stage 4

- Demolish existing wall in 1.2m sections between temporary props. Break down piles to required cut off levels and cast RC retaining wall, capping beam and remaining section of lower ground floor slab in sequence.
- Remove temporary propping once RC retaining wall complete.
- Break down temporary piles / plunge columns and make good.

Stage 5

- Proceed with top-down construction of basement.

Stage 6

- Construct superstructure.
- Make good ground and remove hoarding.

P2	03.02.16	Levels Updated & Revised Where Clouted	SDP
P1	15.12.15	First Issue	PGS
Rev.	Date	Description	Issuer

PRELIMINARY

L + C
consulting structural engineers
Lucking & Clark LLP
31 Cowcross Street
London, EC1M 6DQ
Tel 020 7336 8986
info@LCengineers.co.uk
www.LCengineers.co.uk

Client

Mr J. Joyce

Project

Kings College Road

Title

Construction Sequence - Sheet 3

Drawn By	Date	Scale	Sheet Size
PGS	Dec '15	As Shown	A1
Checked By	Proj. No.	Doc. Type	Drng. No.
JM	26815	D	102
			Rev.
			P2

Check all dimensions and verify on site
Report any discrepancies or omissions
© Lucking & Clark LLP