




































# World's End Project Planner

Period Highlight: 1

 Plan

 Actual

 % Complete

ACTIVITY	PLAN	PLAN	ACTUAL	ACTUAL	PERCENT	PERIODS														
	START	DURATION	START	DURATION	COMPLETE	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Erect scaffold	1	1	1																	
Roof repairs	2	4																		
Structural Repairs to Gable	2	4																		
Repairs to Chimneys	5	3																		
Window repairs	5	4																		
Wall repairs	5	4																		
Parapet/ Masonry works	6	4																		
Window preparation	7	2																		
Wall preparation	8	2																		
Wall decoration	9	3																		
Wood/ Metal redecoratios	9	3																		
Strike scaffold	13	1															