1590 - Wolsey Mews, NW5

BHA Outline Construction Programme - Foundation & Basement Works 15.9.16

Activity	Week																			
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Site set up including movement monitoring of adjacent properties																				
Leveling of site and installation of pillling mat)																	
Install perimeter Secant piling and internal piling																				
Excavate ground, prepare pile heads and cast perimeter capping beam																				
Install temporary high level props to capping beam																				
Excavate to basement foundation level and install low level temporary props							· · · · · · · · · · · · · · · · · · ·								-					
Install below ground drainage including connection to public sewer																				
Install ground beams and RC basement slab, remove lower props																				
Install RC lining walls to perimeter																				
Install internal RC walls, columns and stair core																				
Install RC ground floor slab and remove upper props														_						
Install RC upstand walls to ground floor slab																				
Remove plant and clear site																				