Environmental Addendum to the CMP

Noise Undertaking

In addition to the details as submitted in the CMP, the following conditions were agreed at today's meeting:

- 1. That the façade level for Beaumont Place will be set at 75dBA (10hr LAeq)
- 2. That the monitoring protocol in Table 1 below be adopted

Table 1

Item	Target Quantities	Monitoring	Trigger Action		
Monitored	- "	Period &	Green	Amber	Red
		Frequency	Less than the	Threshold value	Action value
			threshold value-		
			construction work is		
			in a safe condition		
			75dBA (10hr laeq)	78dBA 10hr LAeq	79dBA LAeq 1Hr
Noise	1 no semi-	Continuous	Average LAeq 10hrs	78dBA (10hr LAeq) measured at the	79Average (LAeq
	permanent	reading for the	75dB as measured	monitoring point*.	(1hr) measured at the
	continuous	duration of the	at the monitoring		monitoring point*.
	monitoring station	construction	point		
	to be set up on the	works		Action:	Action:
	link bridge (30M		No action	Continue working. Check that BPM	Stop working (tasks
	from the nearest			are being used to control the noise	progress accepted
	residential façade			in accordance with the steps set	due to structural
	(NRF))			out in the CMP.	integrity issues.
					Carry out attended
	Attended			Carry out attended monitoring at	monitoring at the
	monitoring can be			the boundary of the NRF but in line	boundary of the NR
	carried out by			with the original monitoring	but in line with the
	suitably qualified			position. Verify the façade level	original monitoring
	personnel, not			received at the NSR and record in a	position. Verify the
	necessarily part of			log book (to be made available to	façade level receive
	the subcontracted			the Council on request).	at the NSR and reco
	noise monitoring.				in a log book (to be
		1		Review working practices to	made available to th
	Notifications:			establish the cause, and identify	Council on request)
	contractors shall			any procedures/processes that may	
	make all noise data			need to be modified should levels	Review working
	available to the			increase, and to prevent	practices to establis
	Council on request		5	reoccurrences. Adapt working	the cause, and
	The state of the s		a a	practices as necessary and review	recalculate the % or
			8	to verify effectiveness of the	time (of the process
				change.	causes the issue)
					To ensure that the
			p.	If necessary, put in place minor	façade level at the
				modification plans.	NRF is not affected
		9			Log all red triggers
					and actions taken
			ii ii		against them for
					review by the Coun
					if requested.
			4		
			44		

As the levels at the monitoring position will not be the levels received at the NRF (distance attenuation), the acoustician may prefer to calculate the trigger levels at the monitoring point to achieve the façade levels at the residential premises

- 3. An incident logbook shall be on site and all incidents shall be recorded stating date time and worker/s involved and action taken. (e.g. equipment operations started at 07:30 hours by and the action taken measures incorporated to prevent recurrence of similar event) (MR)
- 4. CMR= Complaints Register, this should contain if possible complainant's details, date and time of complaint's made, causes of complaint, action taken to resolve the complaint, date and time of action taken to resolve the complaint, reasons for any unresolved complaint.
- 5. A staffed telephone enquiry line will maintained at all times when site works are in progress to deal with enquiries and complaints from the local community. The telephone number (and any changes to it) shall be publicised widely in the local community affected by the works. It shall also be notified to the Noise and Licensing Enforcement Team on 020 7974 4444.
- 6. Occupiers in the vicinity who may be affected by noise from these works shall be notified of the nature of the works, a contact name, telephone number (including that to be used outside normal working hours), and address to which any enquiries should be directed. Such notification shall take place, where possible within, 2 weeks but, in any event, at least a week prior to the works commencing.
- 7. Contractors shall keep residents and others informed about unavoidable disturbance such as from unavoidable noise, dust, or disruption of traffic. Clear information shall be given well in advance and in writing.
- 8. Any noisy operations outside the standard hours cannot be undertaken without prior written approval of the Local Authority. The permitted times of working may be reduced in the case of noisy schedules.

Signed has fatick

Chas Patrick for & on behalf of Russell Cawberry Ltd

Date 23-2 November 2016