elliottwood

53 Fitzroy Park London, N6 6JA

Structural Engineering Design and Construction Method Statement

Job number:	2160751
Revision:	P1
Status:	Issued for planning
Date:	February 2017

Document Control

		remarks:	Structural Engine	uctural Engineering Notes					
revision:	P1	prepared by:	lan Shepherd MEng	checked by:	Gary Povey BSc CEng MIStructE	approved by:	Gary Povey BSc CEng MIStruct		
date:	23/02/2017		15Shepherd		billower		Mour		

1.0	Non-Technical Summary	page	3
2.0	Geology and Hydrogeology	page	3
3.0	Proposed works at 53 Fitzroy Park	page	4
4.0	Proposed Construction Method	page	4
5.0	Below ground drainage	page	5
6.0	Construction generally	page	5
7.0	Preliminary Assumed Sequence of Construction	page	5

Appendices

1.0

Proposed Drawings

Contents

elliottwood

7 page

1.0 Non-Technical Summary

- 1.1 Elliott Wood Partnership have been appointed by the owner of this site to provide supporting documentation for the proposed Planning application for a new building on this site. The report focuses on the potential effect of the proposed development on adjoining properties and land, including hydrology. It forms part of the Basement Impact Assessment as required by the London Borough of Camden Planning Guidance CPG4 'Basements and Lightwells'. It is to be read in conjunction with the accompanying RSK Basement Impact Assessment (BIA 14th February 2017).
- Elliott Wood Partnership have been involved with a number of projects in the immediate vicinity of this site. 1.2 Previous projects include The Wallace House and Annex, The Water House, 49 Fitzroy Park and The Elms. All of these have involved excavation to create subterranean development of varying extent. We have also compiled the Basement Impact Assessment for the previous granted Planning permission on the site. The proposed development is for the demolition of an existing building and replacement with a three storey building including a partially submerged lower ground floor. This latest proposal will require significantly less excavation and consequence below groundwater compared to previous granted scheme.
- The underlying ground conditions comprise made ground over London Clay. It is accepted that near surface 1.3 ground water may currently be flowing through the upper made ground layer.
- The approach adopted accepts that near surface water flows are likely to exist both during construction and 1.4 after completion.
- 1.5 The proposals allow for water flows to be able to pass either around or under the new ground floor, both in the temporary and permanent condition. The temporary condition assumes that the perched water will flow into sumps dug into the lowest level following excavation at each level. This water is then pumped away to the existing surface water system. This is normally accepted by Thames Water in the short term. The permanent solution can be achieved relatively easily on this site by constructing a wall with permeable layers. As a result of this type of approach there should be no significant impact on the hydrogeology in the area of this development either from this proposal, or cumulatively from existing or consented basements (see accompanying RSK BIA).
- The works are to be sequenced in such a way to ensure stability of the roadway is maintained throughout. It 1.6 is accepted in the extant permission that there are no unacceptable impacts to the road and this is also true of these revised proposals (see accompanying RSK BIA). The contiguous piled wall will provide continued stability to the ground adjacent to the road throughout the excavation. Given the distance from the existing road the piles are only subjected to traffic surcharge loading at the base and will be designed accordingly. The piles will be designed to allow for site traffic in the short term. A series of land drains have been added around the basement and across the ground. This is a further measure to allow ground water to continue through the ground in the unlikely event that the entire main permeable wall systems blocks.
- Contiguous piles are to be installed to the rear of the lower ground floor to maintain slope stability in the 1.7 temporary case. The lower ground retaining walls will maintain stability in the permanent case.

- 1.8 unacceptable effects regard to:-
 - Groundwater
 - Surface water
 - Stability of the road
 - Stability of the ground
 - Condition of the existing pond
 - Local hydrogeology or hydrogeology beyond the site
- 1.9 previous scheme.

Geology and Hydrogeology 2.0

A series of geological and hydrological investigations have been undertaken in 2009, 2010 and 2014. GEA Report Summary – November 2009

- 2.1 boreholes to a depth of 6m.
- 2.2 although near surface flows are likely to be present in the made ground.
- 2.3 made ground on the site varies in thickness from a maximum of 1.1 metres in BH 4 to 0.5 m in BH 1.

RSK report summary – December 2010 (Updated February 2017).

- 2.4 ground modelling.
- 2.5 found to be of very high plasticity, and desiccated.

E:\EWP Projects\2016\2160751\02 ew docs\07 reports\P6\2160751 rep 170223 Fitzroy Park Planning report P6.docx

elliottwood

It can be concluded from all the enclosed reports, and provided that the works are carried out by a suitably qualified contractor adopting the proposals within this report, that there should be no significant issues or

Consequently there will be significantly less construction traffic, muck-away lorries etc. compared to the

An initial site investigation was undertaken at the site by GEA Ltd. which included four small diameter

The ground conditions found during the site investigations appear to align with published geological data. The site is shown to be underlain by London Clay from the surface (with the exception of varying quantities of made ground) with the Claygate member overlying the London Clay to the North East of the site. The London Clay is defined as a non-aquifer and the Claygate member is defined as a minor aquifer. The London Clay effectively acts as a barrier to flow to the lower chalk major aguifer. Perched water is therefore likely to occur at the surface in the form of springs at the boundary between the Claygate member and the impermeable London Clay. London Clay has been proved directly below the made ground on this site and therefore springs associated with the boundary condition noted above should not occur on this site,

Ground water flow will be in a down slope direction Westerly or South-Westerly towards the Highgate ponds and the pond in the garden of 55 Fitzroy Park. Ground water flow within the London Clay is likely to be very slow, whereas flows in the made ground directly overlying the London Clay may occur at a greater rate. The

A further more detailed site investigation was carried out by RSK Group PLC. This included 9 boreholes (4 to a depth of 4m, 4 at 10m, 15m). A further report is attached updating the previous report which includes

The ground conditions were confirmed as made ground overlying London Clay across the site. This was

- 2.6 Perched water was confirmed in the made ground, and flows are expected to be slow. Some seepage was noted in the clays, again at low rates.
- Chemical testing of the site and pond water indicates that the pond water levels are not related to ground 2.7 water flows, and are related to surface water flows.
- 2.8 Groundwater levels in the boreholes were measured in 2010 and again in 2014 which may more accurately represent the groundwater levels at equilibrium. Refer to accompanying RSK report for water levels.

Proposed Works at 53 Fitzroy Park 3.0

3.1 The development comprises the construction of a new three storey residential building. One storey of this building will be partially submerged below ground level at the rear with an anticipated FFL level of 80.34 AOD. The lift pit will extend lower to a SSL of 78.74 AOD, albeit localised to a small area of the footprint. The proposed ground levels to the front of the new building will be at approximately 82.34 AOD. The ground slopes down from Fitzroy Park road each side of the new building (from the north east and south east corners of the site), with the ground to the rear at a level of approximately 80.74 AOD. It is proposed that the retaining structure and superstructure will be constructed in reinforced concrete with a piled raft to support the vertical loads and deal with any tensile forces that might occur as a result of the hydrostatic pressures and heave that are likely to develop around the building. The lower ground level will be located fully within the London Clay.

Proposed Construction Method. 4.0

- The most reliable approach for dealing with the possibility of ground water flow around a building or 4.1 basement is to provide the necessary means for the water to continue to flow before, during and after construction without being impeded. This will avoid the buildup of water due to the damming effect of retaining walls, or the diversion of water into other areas or strata previously not affected by near surface water flow.
- 4.2 The main concern in terms of water flows on the site is therefore considered to be the near surface flows in the made ground overlying the London Clay. As already noted the flows through the London Clay will be at a very slow rate. This is also our experience of other adjoining sites particularly following heavy rainfall. In all cases the underlying clay has been dry and stable during the excavation and only becomes problematic during or shortly after rainfall. The proposed reinforced concrete retaining walls will maintain the stability of the slopes during rainfall. Therefore, there needs to be a strategy in place to allow the near surface flows to continue down slope during construction and after completion.
- This can be facilitated by providing free draining or permeable zones both vertically and horizontally to allow 4.3 the water to flow. The attached Schematic drawings show how this would work in principle in the permanent conditions. The permeable zones will comprise a hardcore type material or no fines concrete that both have reliable levels of porosity. Geotextiles may be used to prevent silting up of the voids and to prevent fines being washed out of the existing made ground. Water will be able to flow around and under the building

from the uphill East side to the lower West side where it would rejoin the natural strata. Should water flows be high then a series of counterfort type drains could also be incorporated within the porous layer.

- 4.4 left in place.
- 4.5 cavity system and associated sumps and pumps.
- 4.6 be formed.
- 4.7 condition, are necessary.
- 4.8 a more traditional strip foundation would act as a barrier to water flows within the made ground.
- 4.9 ground.

E:\EWP Projects\2016\2160751\02 ew docs\07 reports\P6\2160751 rep 170223 Fitzrov Park Planning report P6.docx

elliottwood

The vertical layer can be formed by using a proprietary void forming material that is then removed following construction of the permanent reinforced concrete wall. The void between the temporary piles and the permanent retaining wall can be backfilled with a free draining material. The temporary piled wall would be

Clearly this form of construction is likely to develop hydrostatic pressures to the perimeter walls and lower ground raft of the building as ground water will remain around the building until sufficient head of water is built up on the upstream side to effectively allow the water to continue to the downstream side. This replicates the existing condition and will prevent water from being displaced laterally. The lower ground construction will therefore need to be designed with this in mind. It is likely that the lower ground structure will therefore be designed as a water retaining structure in accordance with BS8007, design of concrete structures for retaining aqueous liquids, with a secondary means of defence such as an internal drained

The new building will be set in from the boundaries to allow the temporary works wall and permeable layer to

During construction, ground water will be allowed to flow in to the excavation through the contiguous piled wall, in the same manner as the permanent condition. The proposed lower ground level will be near/below the level of the London Clay / made ground interface. In the temporary condition, water in the excavation will need to feed into sumps formed below the temporary formation level. This water will be pumped to the existing sewer system and will be subject to the agreement of Thames Water. Further in-situ testing is required to establish permeability of the made ground and this will be used to confirm whether land drains for adequate distribution of the ground water back in to the 'down slope' made ground in the permanent

On the basis that the water flows almost entirely exist within the made ground which is at a very shallow depth, contamination due to the introduction of wet concrete construction of the basement should be no more onerous than would occur for traditional foundations bearing through the fill in to the London Clay. Because the lower ground raft will be cast partially within the made ground layer, care should be taken to ensure the heave protection and shuttering on all sides prevents any contamination as in the case for traditional foundation. As all retaining walls will be shuttered on all sides there is actually less risk of contamination than for a traditional foundation where the concrete is simply cast against the made ground. Furthermore this method of construction actually allows water to continue to flow under the building whereas

The London clay layer has been found to have a high plasticity and was extremely desiccated, and therefore the basement raft will need to be suspended to prevent heave affecting the building. This is to be achieved by utilizing a heave protection board on the formation level, with the permeable layer above, and the concrete structure built over this. Vertical loads would then only be transferred via a piled raft into the

4.10 As an added 'belt and braces' approach, land drain will be included around the basement and across the site. This provides a further means by which the ground water can continue to move freely through the ground in the permanent condition.

5.0 Below ground drainage

- It is proposed that the existing drainage connection to the public combined sewer in Fitzroy Park is retained 5.1 and reused. This will be subject to its location and condition, which will be confirmed by CCTV survey.
- Due to the slope of the site the proposed basement level is likely to be higher than the level of the existing 5.2 public sewer connection. Consequentially the foul effluent generated at basement level is likely to be pumped to the main public system. Every effort will be made to drain the building via gravity wherever possible.
- 5.3 The impermeable area as a result of the development will be less than existing. Consequently, the surface water rate of discharge shall be restricted to match that of the existing site or 5L/s (whichever is greater). Note that 5L/s is the industry accepted minimum rate to which a flow control can viably be provided without introducing a significant risk of blockage. SUDS for the development will be considered with the inclusion of green roofs, permeable paving and ground attenuation crates, as necessary. The attached surface water flow and flooding scoping report discusses this in more detail.
- The site is located in Flood Zone 1 as shown on the latest Environmental Flood maps, and as the site area is 5.4 less than 1 hectare, a Flood Risk Assessment in accordance with the NPFF is not required. Fitzroy Park is not in Camden's own list of streets at risk of surface water flooding

6.0 **Construction Generally**

- Some of the issues that affect the sequence of works on this project are: 6.1
 - The ground conditions
 - The hydrogeology conditions on the site
 - Drainage of the site during construction
 - The stability of the adjoining highway
 - Potential heave issues from the London Clay •
 - Vertical and lateral hydrostatic pressures from ground water acting on the basement.
 - Forming sensible access onto the site to minimise disruption to the neighbouring residents .
 - Providing a safe working environment

7.0 Preliminary Assumed Sequence of Construction (To be read in conjunction with EW Section drawings 4000-4007)

Erect a fully enclosed site hoarding. All works are to take place within the hoarded zone. Tree and root 7.1 protection zones should be established and maintained to satisfy the accompanying arboricultural protection strategy when approved. Any vulnerable services within the site and adjacent footpath should be identified and isolated if required.

- 7.2 82.3 AOD. (Phase 1)
- 7.3 water. (Phase 2)
- 7.4 ground raft and lift pit (Phase 3)
- 75 (Phase 4)
- 7.6 main contractor but could consist of either in-situ reinforced concrete or precast concrete rings. (Phase 4)
- 7.7 (either no fines concrete or hardcore) to underside of lift pit slab. (Phase 5)
- Cut down piles to required levels. Fix reinforcement and cast lift pit base and sumps (Phase 5) 7.8
- 7.9 Repeat 7.6 and 7.7 for lower ground slab and kickers. (Phase 6)
- 7.10 and cast RC ground floor slab. (Phase 7)
- 7.11 new proposed ground level (Phase 8)
- Continue construction of RC frame to roof level. 7.12

E:\EWP Projects\2016\2160751\02 ew docs\07 reports\P6\2160751 rep 170223 Fitzrov Park Planning report P6.docx

elliottwood

Demolish existing building and level site over footprint of lower ground floor slab to a level of approximately

Lay piling mat of 300mm crushed concrete. Install contiguous piles around the South and East side of the proposed lower ground floor slab, ensuring there is adequate spacing between piles to facilitate the flow of

Excavate down to 81.2 AOD and lay piling mat for the main building footprint. Install piles for the lower

Excavate down to underside of the new lower ground slab and lift pit ensuring the depth for the free draining material and heave protection is also excavated. Ensure suitable temporary sumps are excavated at all stages within the excavation to allow groundwater to be collected and pumped out of the main excavation.

The clay in the immediate vicinity of the lift can be battered back at a safe angle. Excavate sumps below lower ground floor slab formation level. The form of construction for the sumps would be decided by the

Lay Cellcore by Cordek for heave protection on blinding, and then 500 thk layer of free draining material

Install void former between contiguous piles and all low level RC walls. Cast RC walls against void former to the rear. Erect formwork and cast other walls and columns to ground level. Erect formwork, fix reinforcement

Once ground floor slab concrete is cured, backfill behind retaining walls with free draining material to the

Proposed Drawings

elliottwood





Do not scale from this drawing.

 P1
 22.02.17
 BMC
 GP
 Issued for Planning

 rev
 date
 by
 chk
 description

elliottwood

Elliott Wood Partnership LLP, 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk tel: 020 8544 0033. fax: 020 8544 0066. info@elliottwood.co.uk project

53 Fitzroy Park

drawing title

NTS

Proposed Site - 3D view

scale (s) date drawn January 2017 BMC

project no			drawing status.					
2160751			Preliminary					
originator.	zone.	level.	role.	drg no.	revision			
EW	00	VIS	S	P1				







NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOWEST POINT.	This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.	0 1000 2000 3000 4000 5000mm
	NOT ALL INTERNAL COLUMNS AND
	WALLS SHOWN FOR CLARITY
E OF LAKE 79.300 FR LEVEL VARIES	
9.450 TO 80.050	
AKE 79.300 ES 79.450 TO 80.050	rev date by chk description
	elliottwood
	Elliott Wood Partnership LLP, 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk
	project 53 Fitzroy Park
	drawing title Site Section 1-1 and 2-2
	scale (s) date drawn 1:100@A1; 1:200@A3 January 2017 BMC
	project no. 2160751 drawing status. Preliminary
	originator.zone.level.role.drg no.revisionEW00SECS3000P1

SECTION 3-3

SECTION 4-4

	NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOW/EST POINT	This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.
SUCESTIGNUS NOT ALL DISTRICTION NOT ALL DISTRICTION NOT FOR CONSTRUCTION Image: Status and the status	-ALL EXTERNAL NON-LOADBEARING PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.	Do not scale from this drawing.
Intervention Interventintervention Inter		NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY
Image: State Stat		WALLO SHOWNTOK CLARTT
Intervention Interventintervention Inter		
NOTFOR CONSTRUCTION 1 State 100 Sec. 100		
Image: State of the state		
NOT FOR CONSTRUCTION 1 <td></td> <td></td>		
NOT FOR CONSTRUCTION 1 23.0 17 (BMC OF Insert for Flarming International States of Flarming International International States of Flarming International States of Flarming International States of Flarming International International States of Flarming International Internatinternati		
Image: State of the state of the Planting Image: State of the Planting <		
NOT FOR CONSTRUCTION P1 2202.17 0x6 dP taued for Perrurg rev case by dFK deception Blick Wood Perrurging any many many many many many many many		
NOT FOR CONSTRUCTION Product Patronship LIP, 241 The Breadway, London SW1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Dark Engineers. Notweekeel Method Sw1 91 SDD Carlon and Sw1 91		
PI 22217 Ford GP Insert for Parring rev date by disk disk disk Blicottwood Primer inputPrimering LP, 241 The Broadway, London SW 19 SD Consulting Binetural and Christ Engineers. www allichtwood out. to Victor 9004 0003. tos: 020 504 0003. info@ullichtwood.ouk to to preser 53 Fitzroy Park Site Section 3-3 and 4-4 sciere 6(s) date drawing tills 1.1004pAtt; 12004pA Junury 2217 Rec Preliminary organic Preliminary organic miniprogram Site Section S-3 and 4-4		
Instruction Image: Display the standard of Planning the standard of Planning the standard of Planning the standard of Planning Structural and Civil Englances, www.eliotwood.co.uk to: 020 8644 0005 in: 020 8644 0005 in		
NOT FOR CONSTRUCTION Image: standard and Graph Standard and Standard and Graph Standard and Standard and Graph Standard and Attended		
NOT FOR CONSTRUCTION P 22.02.17 BMC Cell Island for Planning retring date odate by crik description Consulting Structural and Civil Engineers: www.elliottwood.co.uk Description Ellicit Wood Partnership LLP. 241 The Broadway, Loudon SW 19 1SD Consulting Structural and Civil Engineers: www.elliottwood.co.uk tel: colspan="2">consulting Structural and Civil Engineers: www.elliottwood.co.uk tel: colspan="2">consulting Structural and Civil Engineers: www.elliottwood.co.uk project Consulting Structural and Civil Engineers: www.elliottwood.co.uk project Project S3 Fitzroy Park drawing stille Site Section 3-3 and 4-4 Note: Graving stallus: Import not graving stallus: Teretor graving stallus: Project not graving stallus: Consult graving stallus: Consult graving stallus: Consult graving stallus: Consult graving stallus:<		
NOT FOR CONSTRUCTION Image: Description Image: Description Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2"Colspan		
NOT FOR CONSTRUCTION P1 22.02.17 BMC GP Issued for Planning rev date by ONE Additional Section 1000000000000000000000000000000000000		
PI 22.02.17 BMc GP Issued for Planning rev date by ohk description Consulting Structural and Civil Engineers. www.elliottwood.co.uk Elliott Wood Partnership LLP. 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk to 20.8544 0086. info@elliottwood.co.uk project S3 Fitzroy Park Grawing title Site Section 3-3 and 4-4 Scale (s) date drawing 1:100@A1; 1:200@A3 January 2017 BMC Dividention: Dividention: Dividention:		NOT FOR CONSTRUCTION
Elliot Wood Partnership LLP, 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk tel: 020 8544 0066. info@elliottwood.co.uk project 53 Fitzroy Park drawing title Site Section 3-3 and 4-4 x: 100@A1; 1:200@A3 jeneary 2017 BMC Project no. 1:100@A1; 1:200@A3 January 2017 BMC		P1 22.02.17 BMC GP Issued for Planning rev date by chk description
Ellot Wood Partnership LLP, 241 The Broadway, London SW19 ISD Consulting Structural and Civil Engineers. www.elliottwood.co.uk tel: 220 8544 0033. fax: 020 8544 0066. info@elliottwood.co.uk project 53 Fitzroy Park drawing title Site Section 3-3 and 4-4 <u>scale (s) date drawn</u> 1:100@A1; 1:200@A3 January 2017 BMC <u>project no. drawing status: 2160751 Preliminary</u> <u>originator: zone. levet. role. dra no. revision</u> <u>EW 00 SEC S 3001 P1</u>		
Elliott Wood Partnership LLP, 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk tel: 020 8544 0036. info@elliottwood.co.uk project 53 Fitzroy Park drawing title Site Section 3-3 and 4-4 scale (s) date drawn 1:100@A1; 1:200@A3 January 2017 BMC project no. 2160751 Preliminary originator. zone. level. role. drg no. revision EW 00 SEC S 3001 P1		eiiiottwood
project 53 Fitzroy Park drawing title Site Section 3-3 and 4-4 scale (s) date drawn 1:100@A1; 1:200@A3 January 2017 BMC project no. drawing status. Preliminary 2160751 Preliminary originator. zone. level. role. dray no. EW 00 SEC S 3001 P1		Elliott Wood Partnership LLP, 241 The Broadway, London SW19 1SD Consulting Structural and Civil Engineers. www.elliottwood.co.uk tel: 020 8544 0033. fax: 020 8544 0066. info@elliottwood.co.uk
drawing title Site Section 3-3 and 4-4 scale (s) date drawin 1:100@A1; 1:200@A3 January 2017 BMC project no. drawing status. Preliminary 2160751 Preliminary originator. zone. level. role. drg no. revision EW 00 SEC S 3001 P1		^{project} 53 Fitzroy Park
Site Section 3-3 and 4-4scale (s)datedrawn1:100@A1; 1:200@A3January 2017BMCproject no.drawing status.Preliminary2160751Preliminaryoriginator.zone.level.role.drg no.revisionEW00SECS3001P1P1		drawing title
scale (s)datedrawn1:100@A1; 1:200@A3January 2017BMCproject no.drawing status.Preliminary2160751PreliminaryPrevisionoriginator.zone.level.role.drg no.EW00SECS3001P1		Site Section 3-3 and 4-4
project no. 2160751 Tribu@A1; 1:200@A3 drawing status. Preliminary originator. EW 00 SEC S 3001 P1		scale (s) date drawn
originator.zone.level.role.drg no.revisionEW00SECS3001P1		project no. drawing status. 2160751 Preliminary
		originator. zone. level. role. drg no. revision EW 00 SEC S 3001 P1

NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOWEST POINT. -ALL EXTERNAL NON-LOADBEARING PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.

originator. zone. level. role. drg no. revision EW 00 SEC S 3101 P1

WALLS SHOWN FOR CLARITY

				drawing title Building Se	ctions D-D	
	NO	T FC	OR CONSTRUCTION			
				scale (s)	date	drawn
P1	22.02.17	BMC	GP Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
rev	aate	ру	CITK aescription			

NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOWEST POINT. -ALL EXTERNAL NON-LOADBEARING PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.

300mm THICK REINFORCED CONCRETE SLAB ON APPROX 500mm THICK FREE DRAINING MATERIAL TO MAINTAIN GROUND WATER FLOW. CELLCORE LAYER TO DEAL WITH EXPANSIVE SOILS/HEAVE

— PILES TRANSFER VERTICAL BUILDING LOADS INTO GROUND (LONDON CLAY) AND RESIST ANY UPLIFT FORCES ON SLAB DUE TO HYDROSTATIC HEAD OR HEAVE PRESSURE

elliottwood

53 Fitzroy Park

project

project no 2160	project no. 2160751			^{drawing status.} Preliminary					
originator.	zone.	level.	role.	drg no.	revision				
EW	00	SEC	S	3103	P1				

A A S/3100] B ▲ [S/3101] C [S/3102]

FFL TBC 8	30.340					
					•	

			drawing title Building Sec	tions E-E	
NO	T FOR C	CONSTRUCTION			
			scale (s)	date	drawn
P1 22.02.17	BMC GP	Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
rev date	by chk	description			

				drawing title Building Sec	tions F-F	
Γ	NOT FO	OR C	ONSTRUCTION			
	1			scale (s)	date	drawn
P1	22.02.17 BMC	GP	Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
	Dy		accomption	1		

NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOWEST POINT. -ALL EXTERNAL NON-LOADBEARING PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.

350mm THICK REINFORCED CONCRETE WALL TO RESIST LATERAL LOADS FROM RETAINED SOIL AND HYDROSTATIC PRESSURE. WALLS TO BE PROPPED BY LOWER GROUND FLOOR SLAB IN PERMANENT CONDITION

- PILES TRANSFER VERTICAL BUILDING LOADS INTO GROUND (LONDON CLAY) AND RESIST ANY UPLIFT FORCES ON SLAB DUE TO HYDROSTATIC HEAD OR HEAVE PRESSURE

53 Fitzroy Park

project

elliottwood

Elliott Wood Partnership LLP, 241 The Broadway, London SW19 1SD
Consulting Structural and Civil Engineers. www.elliottwood.co.uk
tel: 020 8544 0033. fax: 020 8544 0066. info@elliottwood.co.uk

project no. drawing status. 2160751 Preliminary originator. zone. level. role. drg no. revision EW 00 SEC S 3105 P1

					drawing title Building Sec	tions G-G	
	NC)T FC)r c	ONSTRUCTION			
					scale (s)	date	drawn
P1	22.02.17	BMC	GP	Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
rev	date	by	chk	description			

NOTE: -ALL INTERNAL LOADBEARING PILES TO BE UP TO 15m BELOW LOWEST POINT. -ALL EXTERNAL NON-LOADBEARING PILES USED FOR ENABLING WORKS TO BE UP TO 3m BELOW LOWEST POINT.

elliottwood

53 Fitzroy Park

project

project no			drawing status.				
2160	751		Preliminary				
originator.	zone.	level.	role.	drg no.	revision		
EW	00	SEC	S	3106	P1		

SECTION H-H

This drawing is to be read in conjunction with all relevant architects, engineers and specialists drawings and specifications.

Do not scale from this drawing.

					drawing title		
					External Sec	tions H-H &	J-J
					scale (s)	date	drawn
P1	22.02.17	BMC	GP	Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
rev	date	by d	chk d	description			

SECTION J-J

elliottwood

project 53 Fitzroy Park

project no			drawing status.				
2160	751		Preliminary				
originator.	zone.	level.	role.	drg no.	revision		
EW	00	SEC	S	3200	P1		

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1: 50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY LAND DRAIN OMITTED FOR CLARITY

CONSTRUCTION SEQUENCE - PHASE 1

• DEMOLISH EXISTING BUILDING AND LEVEL SITE OVER FOOTPRINT OF LOWER GROUND FLOOR SLAB TO A LEVEL OF APPROXIMATELY 82.300

			drawing title Constructior	n Sequence	- Sheet 1
	R CO	NSTRUCTION			
	R CO	DNSTRUCTION	scale (s)	date	drawn
ìF		DNS I RUC HON	scale (s) 1:50@A1; 1:100@A3	date January 2017	drawn BMC

elliottwood

^{project} 53 Fitzroy Park

originator.zone.level.role.drg no.revisiok kEW00ZZZS4000P1		project no 2160	751		drawing st Prelin	_{tatus.} ninary	
k EW 00 ZZZ S 4000 P1	D	originator.	zone.	level.	role.	drg no.	revision
	C C	EW	00	ZZZ	S	4000	P1

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1: 50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY LAND DRAIN OMITTED FOR CLARITY

CONSTRUCTION SEQUENCE - PHASE 2

• LAY PILING MAT OF CRUSHED CONCRETE. INSTALL CONTIGUOUS PILES AROUND THE SOUTH AND EAST SIDE OF THE PROPOSED LOWER GROUND FLOOR SLAB, ENSURING THERE IS ADEQUATE SPACING BETWEEN PILES TO FACILITATE THE FLOW OF WATER

	drawing title Construction	Sequence -	Sheet 2
NOT FOR CONSTRUCTION			
	scale (s)	date	drawn
P1 22.02.17 BMC GP Issued for Planning rev date by chk description	1:50@A1 ; 1:100@A3	January 2017	BMC

elliottwood

^{project} 53 Fitzroy Park

project no.drawing status.2160751Preliminaryoriginator.zone.level.role.drg no.revisionEW00ZZZS4001P1

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1:50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY

LAND DRAIN OMITTED FOR CLARITY

						drawing title Constructior	n Sequence	- Sheet 3
	N	ot fo	R C	ONSTRUCTIO	N			
						scale (s)	date	drawn
P1	22.02.1	7 BMC	GP	Issued for Planning		1:50@A1; 1:100@A3	January 2017	BMC

elliottwood

project 53 Fitzroy Park

project no			drawing status.					
2160	751		Preliminary					
originator.	zone.	level.	role.	drg no.	revision			
EW	00	ZZZ	S	4002	P1			

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1:50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY

LAND DRAIN OMITTED FOR CLARITY

CONSTRUCTION SEQUENCE - PHASE 4

EXCAVATE DOWN TO UNDERSIDE OF THE NEW LOWER GROUND SLAB AND LIFT PIT ENSURING THE DEPTH FOR THE FREE DRAINING MATERIAL AND HEAVE PROTECTION IS ALSO EXCAVATED. ENSURE SUITABLE TEMPORARY SUMPS ARE EXCAVATED AT ALL STAGES WITHIN THE EXCAVATION TO ALLOW GROUNDWATER TO BE COLLECTED AND PUMPED OUT OF THE MAIN EXCAVATION
THE CLAY IN THE IMMEDIATE VICINITY OF THE LIFT CAN BE BATTERED BACK AT A SAFE ANGLE. EXCAVATE SUMPS BELOW LOWER GROUND FLOOR SLAB FORMATION LEVEL. THE FORM OF CONSTRUCTION FOR THE SUMPS WOULD BE DECIDED BY THE MAIN CONTRACTOR BUT COULD CONSTRUCTION FOR THE SUMPS WOULD BE DECIDED BY THE MAIN CONTRACTOR BUT COULD CONSIST OF EITHER IN-SITU REINFORCED CONCRETE OR PRECAST CONCRETE RINGS

					drawing title Constructio	n Sequence	- Sheet 4
	N	OT F	OR C	ONSTRUCTION			
					scale (s)	date	drawn
P1	22.02.	7 BMC	GP	Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC
rev	date	by	chk	description			

elliottwood

project 53 Fitzroy Park

	project no. 2160751			
LP, 241 The Broadway, London SW19 1SD		originator.	zone.	lev
d Civil Engineers. www.elliottwood.co.uk 020 8544 0066. info@elliottwood.co.uk		EW	00	Z

drawing status. Preliminary level. role. drg no. revision ZZZ S 4003 P3

Elliott Wood Partnership LLP Consulting Structural and (tel: 020 8544 0033. fax: 02

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1: 50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY LAND DRAIN OMITTED FOR CLARITY

CONSTRUCTION SEQUENCE - PHASE 5

 LAY CELLCORE BY CORDEK FOR HEAVE PROTECTION ON BLINDING, AND THEN 500 THK LAYER OF FREE DRAINING MATERIAL (EITHER NO FINES CONCRETE OR HARDCORE) TO UNDERSIDE OF LIFT PIT SLAB
 CUT DOWN PILES TO REQUIRED LEVELS. FIX REINFORCEMENT AND CAST LIFT PIT BASE AND SUMPS

	drawing title Construction	n Sequence	- Sheet 5
NOT FOR CONSTRUCTION			
	scale (s)	date	drawn
P1 22.02.17 BMC GP Issued for Planning	1:50@A1; 1:100@A3	January 2017	BMC

elliottwood

^{project} 53 Fitzroy Park

project no.drawing status.2160751Preliminaryoriginator.zone.level.role.drg no.revisionEW00ZZZS4004P3

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1: 50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY LAND DRAIN OMITTED FOR CLARITY

CONSTRUCTION SEQUENCE - PHASE 6

 LAY CELLCORE BY CORDEK FOR HEAVE PROTECTION ON BLINDING, AND THEN 500 THK LAYER OF FREE DRAINING MATERIAL (EITHER NO FINES CONCRETE OR HARDCORE) TO UNDERSIDE OF LOWER GROUND FLOOR SLAB
 FIX REINFORCEMENT AND CAST LOWER GROUND FLOOR SLAB AND KICKERS

						drawing title Constructior	n Sequence	- Sheet 6
NOT FOR CONSTRUCTION								
						scale (s)	date	drawn
P1 rev	22.02.17 date	BMC by	GP chk	Issued for Planning description		1:50@A1; 1:100@A3	January 2017	BMC

elliottwood

53 Fitzroy Park

project

project no.drawing status.2160751Preliminaryoriginator.zone.level.role.drg no.revisionEW00ZZZS4005P3

Do not scale from this drawing.

0 500 1000 1500 2000 2500mm SCALE 1:50 AT A1

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY LAND DRAIN OMITTED FOR CLARITY SSL TBC 83.600

	_		V		
			SSL T <u>BC 8</u> 0.240		
		001 700 70 7/0			
	·				
· · · ·					
				\sim	

CONSTRUCTION SEQUENCE - PHASE 7

• INSTALL VOID FORMER BETWEEN CONTIGUOUS PILES AND ALL LOW LEVEL RC WALLS. CAST RC WALLS AGAINST VOID FORMER TO THE REAR. ERECT FORMWORK AND CAST OTHER WALLS AND COLUMNS TO GROUND LEVEL. ERECT FORMWORK, FIX REINFORCEMENT AND CAST RC GROUND FLOOR SLAB

	drawing title Construction Sequence - Sheet 7
NOT FOR CONSTRUCTION	
	scale (s) date drawn
P122.02.17BMCGPIssued for Planningrevdatebychkdescription	1:50@A1; 1:100@A3 January 2017 BMC

elliottwood

^{project} 53 Fitzroy Park

project no.drawing status.2160751Preliminaryoriginator.zone.level.role.drg no.revisionEW00ZZZS4006P3

Do not scale from this drawing.

NOT ALL INTERNAL COLUMNS AND WALLS SHOWN FOR CLARITY

LAND DRAIN OMITTED FOR CLARITY

		SSL TBC 83.600			
	SSL TBC 78.740	SSL TBC 80.240			

CONSTRUCTION SEQUENCE - PHASE 8

• ONCE GROUND FLOOR SLAB CONCRETE IS CURED, BACKFILL BEHIND RETAINING WALLS WITH FREE DRAINING MATERIAL TO THE NEW PROPOSED GROUND LEVEL

(drawing title Construction	Sequence -	Sheet 8
NOT FOR CONSTRUCTION			
- s	scale (s)	date	drawn
P1 22.02.17 BMC GP Issued for Planning 1 rev date by chk description	1:50@A1 ; 1:100@A3	January 2017	BMC

elliottwood

project 53 Fitzroy Park

project no			drawing status.				
2160751			Preliminary				
originator.	zone.	level.	role.	drg no.	revision		
EW	00	ZZZ	S	4007	P1		

Wimbledon 241 The Broadway London SW19 1SD

tel. (020) 8544 0033

Central London 46-48 Foley Street London W1W 7TY

tel. (020) 7499 5888

Nottingham 1 Sampson's Yard Halifax Place Nottingham NG1 1QN

tel. 0870 460 0061

email: info@elliottwood.co.uk www.elliottwood.co.uk

elliott wood partnership Itd structural and civil engineers

