
## **Method Statement Template**

Ref No.: E5660

Description of the Task/Activity:	Drive way Reconfiguration									
Project Name:	Millfield Lane		Project Ref:	E5	E5660					
Site Address/	Idress/ 16 Millfield Lane London		Start Date/Time:	ТВ	TBA					
Location:	N6 6JD	Finish Date/Time:		ТВА						
	Name		Role/Trade							
	Charlie Avara	Contracts Manager								
	Martin Kachtik	Site Manager/Brick Layer								
	Michael Ford		Electrician							
	Yasen Harbov	Labourer								
Personnel involved:	Robert Yabandzhiev		Labourer							
Works Supervisor:	Charlie Avara Role:		Contracts Manager	Tel:	07792 645856					
Key Plant and Tools Required:	Skips, hand tools, vibrating compactor, jet wash, hammer, excavator, wheel barrow, cement mixer.									
Key Materials Required:	GeoTextile membrane, coarse sand, cobblestone paver system, crushed limestone, epoxy grout mixer, fencing and posts									
Specific Identified Residual Hazards: (or refer to the task specific risk assessment(s))	Dust, debris, manual lifting, vibration									
Specific Staff Training Requirements:	Manual Handling									

- 1.Disconnect and remove existing garden gate and set aside for future use.
- 2.Carefully remove existing cobble sets, as per plan, and set aside for future use. Remove sand/cement and hardcore and scrape back to soil base. Leave ready for landscaper to apply top soil as required all as per drawings SK07
- 3.Excavate area for new driveway (approx 30m²), all as per drawings 24818/16MR/P/01, to a depth of 300mm, ensuring completed driveway sits level with existing topography.
- 4.Re-route existing electrical supply for new gate location and reinstall intercom system at new location.
- 5.Reintsall gate system at new location together with concrete foundations for gate posts.
- 6.Install new fencing in location of removed gate and either side of new gate. Set fence posts into concrete.
- 7.Install edge restraints to prevent lateral displacement.
- 8.Install Geotextile layer all as per manufacturers instruction, to aid drainage and prevent soil layers mixing.
- 9.Install a 150-200mm layer of crushed limestone to assist with drainage which must be compacted down to prevent movement. This layer will be laid in 50-75mm layers and compacted before the next layer is laid. This layer will be our levelling layer and graded 1 in 80 longitudinal fall and 1 in 40 crossfall (levelling must not be left to the bedding layer)
- 10.We will lay a weed protection membrane followed by a river of coarse sand of approximately 30mm which will be compacted and we will then install the cobblesets set aside earlier.
- 11. Once laid a mix of dry sand and cement will re swept into joints.
- 12. Using a compactor and a protective layer the cobbles will be compacted in straight lines to ensure even levelling.
- 13. Steps 11 & 12 to be repeated as required.



## Sequence of Operations:

(Specifying methods of working, tools, materials and equipment utilised)

Method of Access	(ie: Ladders/MEWPS/Scaffold/Trestles/Step Ladder etc)										
and Egress to the	Not Applicable										
work area:	net philade										
Fall Ducker Con	(ie: Guard R	ails/Toe Board	s/Brick Guard	s/Safety	, Harne	2000	e/Evolusio	n Zor	nes etc)		
Fall Protection	(io. Guara ix	allor roc Board	5/Briok Guard	3/Oalot)	rianic		3/2/010310	711 201	103 010)		
Measures: (Where work at height cannot	Not Applicable										
be eliminated - consider both	Not Applicable										
Personnel & Materials)	(ie: Lubricants/Solvents/Flammable Materials/Refrigerants/Welding Gases etc)										
	(Ie. Lubilcali	IS/SOIVEITIS/FTIZ	Initiable Mate	ilais/ixe	V Iz	IIIS/V	veiding C	ases	elc)		015/19
Hazardous	w X						-	1		N. A.	
Substances: (Attach COSHH Assessments										2	
and MSDS)	Very Toxic	Harmful/	Corrosive	D		ngerous Oxidising		ng			Explosive
		Irritant		en	for the vironment			flammable			
Applicable:	Yes / No	Yes / No	Yes / No	Y	es / N	s/No Yes/N		No Yes		No	Yes / No
				_						Oth	er:
			Jung .	5		1		6		1. Hi-	\/iz
Required Personnel		5 5	A KA			(	<b>"</b>				200
							(4)			2. Co	veralls
Protective Equip.:	Safety	Safety Hard Hats Safety Hear		ing Respiratory			Еуе	3.			
	Boots	Traina Franco	Gloves Protec					Protection			
	Yes / No	Yes / No	Yes / No	Yes /	No	Yes / No Yes		Yes	s / No		
	Name of On-Site First Aider: Martin Kachtik										
First Aid Facilities:											
	First Aid Box Location:				In site van						
First aid	Location of Nearest Hospital:				Royal Free Hospital						
	Б	11								•	
	Royal Free Hospital										
	Pond Street										
	London NW3 2QC										
Other Information &	14440 200										
Comments:	0207 794 0500										
						- FIRM					

All work will be undertaken by qualified competent persons with experience of the type of work described above, and in all cases in full accordance with safety procedures specified in the companies Health and Safety Policy.

Prepared by: SHARW KNIGH!

Position: Office Manager Date: 12.6.2017

Reviewed by: CHARUE AVARA

Position: GENERAL MANAGER Date: 12.6.2017

## **Method Statement Briefing Record**

Briefing delivered by:

Position:

Date:
We (the undersigned) have read and understood the attached method statement and will comply with the specified requirements and control measures. If the work activity changes or deviates from that originally envisaged, we will seek further advice and request an amended method statement.

Name (Print)	Signature	Date