## Former Spiritualist Temple, Rochester Square – Basement Impact Assessment




Appendix A: Proposed Drawings and Structural Methodology Statement



#### **DOCUMENT ISSUE REGISTER**

Job Nar	nber 2016061 ne Rochester Square, London	<u> </u>	S	eri	es	_ 1				Sh	eet	Nu	ıml	ber	_ 1	 	
		IS	SUE														
DRG. No.	DOCUMENT TITLE	SIZE	16.12.16	20.12.16	27.06.17												
		A1															
01	Basement Plan	A1	P1	P2	P3												
02	Ground Floor Plan	A1	P1	P2	РЗ												
03	Section A - A	A1	P1	P2	РЗ												
04	Proposed Construction Method Statement	A1	P1	P2	P2												
																	L
MEDIA TYPE	D=Disk P=Print N=Negative E=Email		E	E	E												
DOCUMENT S	TATUS: P=Preliminary I=Information T=Tender C=Co	nstruction	Р	Р	Р												
CHECKED																	
ISSUED 7	0		NU	MBE	R C	F C	OPI	ES S	ENT								
Client:	Spacelah		~	~	~												H
Architect: CDM Consu	Spacelab																H
Services Er																	H
Quantity S																	
Drainage E																	
Environme																	
Building Co																	
Project Ma																	
Contractors																	
Party Wall:		Page 1	of														
,		J															



### SUBCONTRACTOR DESIGN ELEMENTS

- 1. ALL TEMPORARY WORKS
- 2. PILED FOUNDATION DESIGN

CONNECTIONS

- 3. ALL REINFORCEMENT DRAWINGS AND BAR BENDING
- 4. THE DESIGN OF STAIRCASES, GLASS FLOORS AND ALL BALUSTRADES
- 5. CALCULATIONS AND DRAWINGS FOR STEEL TO STEEL
- 6. THE DESIGN OF ALL WATERPROOFING. THE PROPOSED DETAILS ARE TO BE REVIEWED PRIOR TO WORKS COMMENCING ON SITE TOGETHER WITH THE LOCATION OF ALL WATER STOP BARS

#### NOTES

ALL STEELWORK IN THE EXTERNAL WALLS ARE TO BE GALVANIZED (80 MICRONS).

FOR ALL FIRE WORK PROTECTION TO STEELWORK REFER TO THE ARCHITECTS DRAWINGS

PLEASE REFER TO ARCHITECTS
DRAWINGS FOR ALL SETTING OUT
DETAILS, INSULATION AND VENTILATION
DETAILS AND ALL DAMP PROOF COURSES

CONTRACTOR SHOULD REVIEW MECHANICAL
ENGINEERS DRAWINGS FOR EXACT LOCATION OF
SERVICE PENETRATION PRIOR TO CUTTING





#### LEGEND

DENOTES NEW MASONRY WALLS BUILT IN 15N/mm<sup>2</sup>
COMPRESSIVE STRENGTH BRICKWORK AND GRADE iii MORTAR

DENOTES NEW MASONRY WALLS BUILT IN 7N/mm<sup>2</sup> COMPRESSIVE STRENGTH BLOCKWORK AND GRADE iii MORTAR

DENOTES NEW NON LOAD BEARING WALL BY ARCHITECT





THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS & ENGINEERS DRAWINGS AND SPECIFICATIONS

2. DO NOT SCALE FROM THIS DRAWING

Notes



P3 27.6.17 DS UPDATED TO ARCH'S LATEST SCHEME
P2 20.12.16 DS TITLE BLOCK AMENDED
P1 16.12.16 SAV PRELIMINARY ISSUE

PRELIMINARY

Rev Date By Amendments



- . -...

FORMER SPIRITUALIST TEMPLE ROCHESTER SQUARE LONDON, NW1

Drawing Title


GROUND FLOOR PLAN

Job No.		Drav	ving No.		Revision	
2016061			02	F	3	
Scales	I:100 AT	A1			Origina	l Size A1
Drawn By	SAV	Date	NOV 2016		Checked	DS

FOUNDATIONS HAVE BEEN BASED ON THE INFORMATION OBTAINED FROM LMB GEOSOLUTIONS GEOTECHNICAL SITE INVESTIGATION. THE ENGINEER AND LOCAL AUTHORITY BUILDING CONTROL OFFICER ARE TO BE AFFORDED THE OPPORTUNITY OF INSPECTING THE FOUNDATIONS PRIOR TO CONCRETING

THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL TEMPORARY SUPPORTS AND RESPONSIBLE FOR STABILITY OF THE STRUCTURE DURING THE WORKS

GROUND FLOOR PLAN



GELIOSE HY S 225 HAM

FOUNDATIONS HAVE BEEN BASED ON THE INFORMATION
OBTAINED FROM LMB GEOSOLUTIONS GEOTECHNICAL SITE
INVESTIGATION. THE ENGINEER AND LOCAL AUTHORITY BUILDING
CONTROL OFFICER ARE TO BE AFFORDED THE OPPORTUNITY OF
INSPECTING THE FOUNDATIONS PRIOR TO CONCRETING

THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL TEMPORARY SUPPORTS AND RESPONSIBLE FOR STABILITY OF THE STRUCTURE DURING THE WORKS

SECTION A - A

Notes

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS & ENGINEERS DRAWINGS AND SPECIFICATIONS
- 2. DO NOT SCALE FROM THIS DRAWING

P2	20.12.16	DS	TITLE BLOCK AMENDED & UPDATED TO ARCH'S DESIGN
P1	16.12.16	SAV	PRELIMINARY ISSUE
Rev	Date	Ву	Amendments
Drawi	ng Statu	S	PRFI IMINIARY

P3 27.6.17 DS UPDATED TO ARCH'S LATEST SCHEME

Symmetrys Limited
Consulting Structural Engineers

6 The Courtyard, Lynton Road

FORMER SPIRITUALIST TEMPLE ROCHESTER SQUARE LONDON, NW1

Drawing Title

SECTION A - A

Job No.	Drawing No.	Revision
2016061	03	Р3
Scales 1:100 AT A	<b>\1</b>	Original Size A1

Drawn By SAV Date NOV 2016 Checked DS

Company No. 5873122 VAT Registration No. 894 2993 61 Registered In England And Wales THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL TEMPORARY SUPPORTS AND RESPONSIBLE FOR STABILITY OF THE STRUCTURE DURING WORKS

REFER TO ARCHITECTS DRAWINGS FOR ALL SETTING OUT DETAILS

#### CONTRACTOR/SPECIALIST DESIGN ELEMENTS


- 1. ALL TEMPORARY WORKS
- 2. PILED FOUNDATION DESIGN
- 3. ALL REINFORCEMENT DRAWINGS AND BAR BENDING SCHEDULES
- 4. THE DESIGN OF STAIRCASES, GLASS FLOORS AND ALL BALUSTRADES
- 5. CALCULATIONS AND DRAWINGS FOR STEEL TO STEEL CONNECTIONS
- 6. THE DESIGN OF ALL WATERPROOFING. THE PROPOSED DETAILS ARE TO BE REVIEWED PRIOR TO WORKS COMMENCING ON SITE TOGETHER WITH THE LOCATION OF ALL WATER STOP BARS

#### LEGEND

DENOTES NEW MASONRY WALLS BUILT IN 15N/mm<sup>2</sup>
COMPRESSIVE STRENGTH BRICKWORK AND GRADE iii MORTAR

DENOTES NEW MASONRY WALLS BUILT IN 7N/mm²
COMPRESSIVE STRENGTH BLOCKWORK AND GRADE iii MORTAR

DENOTES NEW NON LOAD BEARING WALL BY ARCHITECT



PROPOSED METHOD STATEMENT/ SUGGESTED SEQUENCE OF WORKS

- EXISTING BUILDINGS TO BE DEMOLISHED WITH EXISTING FOOTINGS GRUBBED OUT.
  BRICKWORK AND CONCRETE TO BE CRUSHED AND USED FOR PILING MAT. MONITORING OF
  ALL NEIGHBORING STRUCTURES TO COMMENCE AT LEAST 14 DAYS PRIOR TO ANY PILING
  OR EXCAVATION. (DO NOT UNDERMINE PARTY FENCE OR EXISTING STRUCTURES)
- COMMENCE INSTALLATION OF THE SECANT PILED RETAINING WALL. PILES TO BE OFFSET A MIN.500 FROM EXISTING NEIGHBOURING STRUCTURES TO PREVENT DAMAGE.
- FORM CAPPING BEAMS TO ALL PERIMETER PILES.
- COMMENCE MASS EXCAVATION INSTALLING TEMPORARY WORKS AS THE EXCAVATION PROGRESSES.
- 5 INSTALL ALL DRAINAGE AND INCOMING SERVICES
- 6 FORM RC BASEMENT SLAB
- 7 INSTALL NEW LINER WALLS AROUND THE PERIMETER ON THE FACE OF THE SECANT PILES
- FORM RC GROUND FLOOR SLAB KEEPING THE TEMPORARY PROPS IN PLACE
- 9 REMOVE TEMPORARY WORKS ONCE REQUIRED CONCRETE STRENGTH IS ACHIEVED.

# NOTES

ALL STAIRS BY OTHERS


- ALL STEELWORK IN THE EXTERNAL WALLS ARE TO BE GALVANISED (80 MICRONS)

- LOCATION OF EXISTING AND PROPOSED DRAIN RUNS ARE TO BE CONFIRMED BY THE SERVICE ENGINEER

 PLEASE REFER TO ARCHITECTS DRAWINGS FOR ALL SETTING OUT DETAILS, INSULATION AND VENTILATION DETAILS, DAMP PROOF COURSES AND ALL TANKING DETAILS


- FOR ALL FIRE WORK PROTECTION TO STEELWORK REFER TO THE ARCHITECTS DRAWINGS


 CONTRACTOR SHOULD REVIEW MECHANICAL ENGINEERS DRAWINGS FOR EXACT LOCATION OF SERVICE PENETRATION PRIOR TO CUTTING BASEMENT PLAN SHOWING PROPOSED METHOD STATEMENT OF CONSTRUCTION WORKS



Notes

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL RELEVANT ARCHITECTS & ENGINEERS DRAWINGS AND SPECIFICATIONS
- 2. DO NOT SCALE FROM THIS DRAWING





\_...

FORMER SPIRITUALIST TEMPLE ROCHESTER SQUARE LONDON, NW1

Drawing Title

PROPOSED CONSTRUCTION METHOD STATEMENT

Job No.	Dra	wing No.	Revision		
2016061		04	P2		
Scales 1:100 AT	A1		Origina	l Size A1	
Drawn By SAV	Date	NOV 2016	Checked	DS	