

| ID | Task Name                              | Duration | Start        | Finish       | Timeline |             |     |     |             |     |     |             |     |     |             |     |
|----|----------------------------------------|----------|--------------|--------------|----------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|
|    |                                        |          |              |              | Dec      | Qtr 1, 2018 |     |     | Qtr 2, 2018 |     |     | Qtr 3, 2018 |     |     | Qtr 4, 2018 |     |
|    |                                        |          |              |              | Jan      | Feb         | Mar | Apr | May         | Jun | Jul | Aug         | Sep | Oct | Nov         | Dec |
| 1  |                                        |          |              |              |          |             |     |     |             |     |     |             |     |     |             |     |
| 2  |                                        |          |              |              |          |             |     |     |             |     |     |             |     |     |             |     |
| 3  | Lead Time                              | 10 days  | Mon 18/12/17 | Fri 29/12/17 |          |             |     |     |             |     |     |             |     |     |             |     |
| 4  | Site Set Up                            | 5 days   | Mon 08/01/18 | Fri 12/01/18 |          |             |     |     |             |     |     |             |     |     |             |     |
| 5  | Basement Construction                  | 125 days | Mon 15/01/18 | Fri 06/07/18 |          |             |     |     |             |     |     |             |     |     |             |     |
| 6  | External Works and Dormer Construction | 30 days  | Mon 04/06/18 | Fri 13/07/18 |          |             |     |     |             |     |     |             |     |     |             |     |
| 7  | Internal Strip Out and Alterations     | 30 days  | Mon 18/06/18 | Fri 27/07/18 |          |             |     |     |             |     |     |             |     |     |             |     |
| 8  | Internal Refurbishment                 | 100 days | Mon 30/07/18 | Fri 14/12/18 |          |             |     |     |             |     |     |             |     |     |             |     |
| 9  | External Items (Landscaping)           | 15 days  | Mon 03/12/18 | Fri 21/12/18 |          |             |     |     |             |     |     |             |     |     |             |     |

|                         |           |  |                    |  |                       |  |                    |  |                 |  |
|-------------------------|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| C2170 - 76 Fitzjohn Ave | Task      |  | Project Summary    |  | Manual Task           |  | Start-only         |  | Deadline        |  |
|                         | Split     |  | Inactive Task      |  | Duration-only         |  | Finish-only        |  | Progress        |  |
|                         | Milestone |  | Inactive Milestone |  | Manual Summary Rollup |  | External Tasks     |  | Manual Progress |  |
|                         | Summary   |  | Inactive Summary   |  | Manual Summary        |  | External Milestone |  |                 |  |