

## Camden Lock Village - Delivery Programme

ID	Task Name	Duration	Start	Finish	Sep '17	Oct '17	Nov '17	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18	Jul '18	Aug '18	Sep '18	Oct '18	Nov '18	Dec '18	Jan '19	Feb '19	Mar '19	Apr '19	May '19	Jun '19	Jul '19					
					04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	01	08
1																																
2	<b>Building A</b>	131.4 wks	Thu 01/09/16	Fri 29/03/19																												
3	Mace Works	131.4 wks	Thu 01/09/16	Fri 29/03/19																												
13																																
14	Retail Fit Out Works	75 wks	Mon 02/10/17	Fri 29/03/19																												
26																																
27	LABS Fit Out (Building A)	41.1 wks	Mon 05/03/18	Mon 17/12/18																												
32																																
33	<b>Building WX</b>	158.8 wks	Mon 05/10/15	Tue 30/10/18																												
34																																
35	Mace Works	142.8 wks	Mon 05/10/15	Tue 10/07/18																												
38																																
39	Residential Provider	23 wks	Fri 20/10/17	Wed 11/04/18																												
45																																
46	Building W/X residential	52 wks	Fri 20/10/17	Tue 30/10/18																												
52																																
53	<b>Building C</b>	172.8 wks	Mon 28/09/15	Thu 07/02/19																												
54	Mace Works	151.6 wks	Mon 28/09/15	Tue 04/09/18																												
57																																
58	Retail Fit Out Works	65 wks	Fri 20/10/17	Thu 07/02/19																												
70																																
71	Building C residential	56 wks	Fri 20/10/17	Tue 27/11/18																												
77																																
78	LABS Co-Working Fit out (Building C)	58.8 wks	Fri 20/10/17	Mon 17/12/18																												
85																																
86	<b>Building D/E</b>	158 wks?	Wed 13/01/16	Tue 12/02/19																												
87	Mace Works	141.2 wks	Wed 13/01/16	Tue 09/10/18																												
90																																
91	Building D/E residential	64 wks	Fri 20/10/17	Thu 31/01/19																												
97																																
98	LABS Co-Working Fit out (Building D/E) - Ground Floor	65.6 wks	Fri 20/10/17	Tue 12/02/19																												
104																																
112	Viaducts and Retail	52 wks	Tue 30/01/18	Thu 07/02/19																												