

METHOD STATEMENT

FOR

THE CONSTRUCTION OF A BASEMENT

AT

**207, SUMATRA ROAD,
WEST HAMPSTEAD,
LONDON NW 6 1 PF.**

FOR

Professor Kerry Hamilton.

Soarbond Limited,
17, Clarendon Road,
Ealing,
London W5 1 AA.
Tel : 020 8997 8663
E Mail : soarbond@yahoo.co.uk

Project No	Revision	Date	Prepared By	Checked By	Status
1381	-----	09-03-18	K. Zablocki	Initials: <i>KZ</i>	Draft

CONSTRUCTION OF AN EXTENSION TO AN EXISTING BASEMENT

1/ This document is prepared to assist in the redevelopment works to be carried out at 207 Sumatra Road, NW6 where an extended basement is to be constructed to increase the existing habitable space under the ground floor. This will now include the full main house footprint.

2/ The new basement will become deeper than the existing rectangular basement that is formed under the ground floor hall layout. The Houseowner uses this space in the basement as a toilet, a bathroom, a cupboard and a kitchenette area. The Houseowner needs to change the existing layout and height to ceiling so that the layout and ambience within the basement becomes an acceptable, habitable space. At the moment, it is poorly arranged and is a "difficult to manage" space.

The basement is shown on drawing 1381 / 01. A 70 % reduction print is included in appendix A sketch A. All the drawings in the appendices are 70 % reductions. The plan on drawing 01 gives an existing basement size of approximately 2.15 metres width by 8.65 metre in depth.

3/ This document is required by the Planning Local Authority as part of the approval conditions for planning.

4/ The Contractor is deemed to have inspected the site and read through this document. He should make his observations known to the Contracts Administrator (CA) so that any valid and agreed observations can be incorporated into this document and worked to.

5/ Where instructions are given as " Dig down... " then these are assumed as being given to the Contractor for his incorporation within his Method Statement.

6/ The proposed basement layout drawing is given on 1381 / 11 which also indicates the numbering and location of the individual underpins, the location of structural steelwork beams at the underside of ground floor as well as well areas. This drawing is attached as sketch B appendix A.

It should be noted that the erection and completion of the well areas, the steels and basement slab will be carried out much later than the formation of the underpins to construct the outer shell of the basement.

It should also be noted that the formation of the underpinning runs must be accompanied with temporary works strapping across the site. A

typical detail for this strapping is given as sketch H in appendix B and the details for this will be confirmed at the time of construction by the Design Structural Engineer.

7/ Underpinning works will be carried out from front to rear so that spoil can be easily removed etc.

8/ The Contractor is obliged to work on underpins 1 to 5 initially. He will dig down in front of the house and form the " step down " underpins to help lower the front well area. He will form the underpins in the sequence 1, 4, 2, 5 and 3. He will safeguard these underpins and prevent sliding by strutting off the house walling above the level of the formation of underpins 6 to 10.

From inside the house and using the existing basement door, the Contractor will form underpins 6 to 10 in the sequence of 6, 9, 7, 10 and 8.

When these underpins are formed the strutting off the brick walls above the line 6 to 10 can be lowered to strut off the two lines of formed underpins maintaining temporary struts from soil inside the house to the back of underpins 6 to 10 .

9/ The third set of underpins shall be formed as 11 to 15 in the order 11, 14, 12, 15 and 13 with clay soil arisings removed via window in underpin 8 or through the basement door. The soil will carted to the skips at the front of the house and works carried out within 1.5 metres of the underpin lines as working space.

10/ The Contractor shall use trench sheets, poling boards or any other such material in all digs to prevent slippage and collapse of side soil into the excavated zone as part of his normal underpinning sequence of working shown on the construction drawings.

11/ An access zone inside the house is needed to allow the access/ egress for materials and men. Use access via window to underpin 8 or sfront basement door. The Contractor shall erect a conveyor belt to take spoil to the outside.

12/ Form new underpins 28 to 32 to the other side of the basement from inside the house and existing basement arefa after stripping out all kitchen, toilet, bathroom and cupboard fixings and fittings etc.

Pins are to be formed in sequence 28, 31, 29, 32, 30. Once pins and line have achieved full strength but no later than 3 days after completing the last pin, the Contractor shall clear away any impeding soil and shall erect two rows of bracing across the site as shown on sketch H in appendix B.

13/ The Contractor shall erect three double rows of cross bracing to the lowered basement at preferably 2.0 metre centres to envelope the underpins up to 14 to 28 from the front of the house.

14/ Form the underpins 20 – 24 in the traditional sequence of 20, 23, 21, 24 and 22. Form underpins 16 to 19 and 25 in the sequence 16, 19, 17, 25 and 18. Erect two more rows of doubled up cross bracing as shown on H in appendix B and then complete the underpinning by forming underpins 34, 27, 35, 26 and 36 in that final order.

15/ Dig out spoil in the central area and the two well zones to the required line and level. Blind with 50 mm concrete the exposed clay soil so that the concrete slab can be built onto this protected surface. Agree with the Design Structural Engineer the sequencing and size of basement slab bays to be poured so that these works can proceed and the lower level of propping can be removed.

16/ All underpins are generally 1.25 metres wide and shall not be formed 1.4 metres or over in width. If, by inspection, the opening up of an underpin along the party load bearing wall line indicates that there may be excessive loading above (generally not the case in domestic properties) the walling above and to the side is to be supported by " strongboys " with two each side of the underpin location. Support off soil ground level and support off laid timber scaffolding boards or similar approved. All of this is to be agreed with the Contracts Administrator and noted on the Temporary Works drawings before works start.

17/ The underpins shall be constructed using the classical, traditional technique as shown on the construction drawings. Whilst digging out the area under a single underpin, the Contractor shall ensure he does not over-dig into the Adjoining Owner's demise but brings down the line of the party wall thickness to extend the brick walling as reinforced concrete walling to the new basement invert level as shown on the relevant structural drawings.

Drill and epoxy fix mild steel dowels to underside of exposed spread brick footing. Form underpins with distribution steel pushed horizontally into the clay for lapping in future and front the underpin with shuttering using a "bird mouth" technique to drop concrete into the pocket. Cast up to 75 mm below the brickwork underside. Prepare dry pack as 1 : 3 cement : pea shingle and sand and just moist to the touch as well as retaining shape when squeezed between the fingers. Add "Combex 100" additive, as per manufacturer's instructions, mixed into the dry pack as this will ensure 5 % swelling on completion. Ram home the mixture to

ensure a very good bond between the cleaned down underside of the spread brick footing and the top of the newly cast concrete.

18/ Completed underpins are to be left for at least two working days before digging for an adjoining underpin.

19/ Once all of the underpins on external perimeter save 33 have been formed AND allowed to develop enough strength (say, 4 days), the foundation to the new brick pier can be formed and cast.

The brick pier can be built in new brickwork to line and level.

Erect steel bearing plate on top of the brick pier on top of suitable mortar.

After the bearing plates have been allowed to develop their resistance to crushing, the 4 steel beams shall be erected to the underside of ground floor timber joists etc.


20/ The remaining zones shall be excavated and blinded with 50 mm of concrete to line and level.

21 / The timing for construction of new basement concrete slab can be determined by the Contractor to suit site programming. However, the construction of the slab (tying in the underpins) and erection of the steel beams must be carried out before one level and, then, the second level of propping is removed.

22/ Consequently, form reinforced, 200 mm thick concrete basement slab to tie in all underpins at basement level so that a " U " shaped box is formed at basement level running from front to back and side to side.

23/ Appendix A contains further sketches of the property as additional information whilst appendix B also has two sketches as sections through the proposed new house.


For and on behalf of
Soarbond Ltd.,
Chartered Civil and Structural Engineers
and Planners.



W.K.J. Zablocki B.Sc., C. Eng., MICE.
Director.


APPENDIX A

Scale 1: 50 @A3



Notes:


1. This drawing to be read in conjunction with all other Architect's drawings, specification given on 09, and all other structural, electrical and mechanical drawings.
2. See elevations for details of windows and doors.
3. All new works to outside of existing house to match existing materials exactly.



Existing Basement Layout
Scale 1:50 @A3


SOAREND LTD. 17, Riverside Way London, SE14 6JH Tel: 020 8572 8800 Email: info@soarend.co.uk	
Job No. 1381	Redefinition of 207 Sumatra Road West Hampstead London NW6 1PF
Client Professor Kerry Hamilton	Date August 2017
Project No. P. Obit	Date August 2017
Drawn by W.A.J. Zabolocki	Date August 2017
Job number 1381	Scale 1:50
Drawing number 1381 - 01	

Scale 1: 50 @A3



Notes:


1. This drawing to be read in conjunction with all other Architect's drawings, specification given on 09, and all other structural, electrical and mechanical drawings.
2. See elevations for details of windows and doors.
3. All new works to outside of existing house to match existing materials exactly.
4. Underpins shown thus (35)



Proposed New Basement Layout
Scale 1:50 @A3


SOARBOND LTD. Registered Structural Engineers 201, Sandara Road London NW6 1PF Tel: 020 8997 8822 Fax: 020 8997 8823 Email: info@soarbond.co.uk	
Job No. 1381	Redevelopment of 201, Sandara Road London NW6 1PF
Client Professor Kerry Hamilton	Proposed Basement Layout
Design By P. Obrzut	Date August 2017
Check By W.A.J. Zobel	Date August 2017
Scale 1:50	Sheet No. 1 of 1
1381 - 11	

Scale 1: 50 @A3



Notes:

1. For general notes see drawing 1381 - 01.




Existing Ground Floor Layout
Scale 1:50 @A3

SOARBOND LTD. 17 Gower Road London, W14 4AA Tel: 020 887 8852 Fax: 020 887 8853 Email: info@soarbond.co.uk		Job No: 1381
Redevelopment of 207 Sumatra Road West Hampstead London NW6 1PF		Date: August 2017
Existing Ground Floor Layout		Drawn by: P. Obrzut
Checked by: Professor Kerry Hamilton		Date: August 2017
Project number: 1381		Date: August 2017
Drawing number: 1381 - 02		Scale: 1:50

C.

1. For general notes see drawing 1381 - 11.



Proposed Ground Floor Layout
Scale 1:50 @A3

SOARBOND Ltd.
 Gifford Avenue
 Greenock, Renfrewshire PA15 1SA
 Tel: 01475 822 000
 Fax: 01475 822 001
 email: sales@soarbond.co.uk



Redevelopment at
 207 Sumatra Road
 West Hampstead
 London NW6 1PF

Job ref:

Drawn by	Date
P. Orzul	August 2017
CHECKED BY	Date
M.K.A. Zibbeck	August 2017
Job number	Phone # A3
381	1 : 50
Drawing number	
381 - 12	

Railway lines



Path

Rear Garden

HOUSE
207



Site Plan
Scale 1:200 @A3

Scale 1:200 @A3




Location Plan
Scale 1:1250 @A3

Scale 1:1250 @A3




Author	W.A.J. Zebbeck	Date	August 2017
Check	W.A.J. Zebbeck	Date	August 2017
Drawn	W.A.J. Zebbeck	Date	August 2017
Scale	1:1250, 1:250		
Drawing number	1381		
Revision	1381 - 08		

Scale 1:50 @A3




Notes:

1. For general notes see drawing 1381 - 01.



Garden level

Street level



Existing Front Elevation
Scale 1:50 @A3

Existing Rear Elevation
Scale 1:50 @A3

SOARBOARD Ltd.
17 River Street
London, W8 1AA
Tel: 020 207 8802
Fax: 020 207 8803
Email: info@soarboard.co.uk

Job No.
Ridevelopment at
207 Sumatra Road
West Hampstead
London NW8 1PF

Drawn by
Existing Front Elevation &
Existing Rear Elevation

Drawn by
Professor Kerry Hamilton

Date
August 2017

Drawn by
W.K.J. Zabolochi

Drawn by
1:50


1381 - 07

Notes:


1. For general notes see drawing 1381 - 11.



Proposed Front Elevation
Scale 1:50 @A3




Proposed Rear Elevation
Scale 1:50 @A3




SCARBOND Ltd. 17 Oldchurch Road London NW8 1JF Tel: 020 8817 8822 Email: info@scarbond.co.uk	
Job No. 1381	Redefinition of 207 Sunetra Road West Hampstead London NW8 1JF
Drawing No. 1381	Proposed Front Elevation & Proposed Rear Elevation
Drawn by P. Obrzut	Checked by Professor Karry Hamilton
Date August 2017	Date August 2017
Job No. 1381	Date to start 1 : 50
Drawing number 1381 - 17	

APPENDIX B



Section B-B
Scale 1:50 @A3

SCARBOND Ltd. Structural Engineering 100, The Quadrant, West Ham, London E8 1JL Tel: 020 8511 2222 Fax: 020 8511 2223 Email: info@scarbond.co.uk	
Job No. 1381	Development at 200, The Quadrant, West Ham, London E8 1JL
Drawing No. 1381	Proposed Basement Section B-B
Client Professor Kerry Hamilton	Date August 2017
Drawn by F. O'Connell	Date August 2017
Checked by W.K.J. Tebbel	Date August 2017
Project No. 1381	Drawing No. 1381
Scale 1:50	Drawing No. 1381



Proposed Section A-A
Scale 1:50 @A3

SOARBOND Ltd. 1701 St. Lawrence Road, London N16 1JF Tel: 020 833 3333 Fax: 020 833 3334 Email: info@soarbond.co.uk	
Job No: 1381	Project: Redevelopment of 107 St. Andrew Road West Ham, London E16 1JF
Drawing No: Proposed Section A-A	Date: August 2017
Client: Professor Kerry Hamilton	Drawn by: P. Girard
Checked by: W.K.J. Zebbecki	Date: August 2017
Scale: 1:50	Drawing number: 1381 - 32