Area 6. PAR area to the east of the concrete path by pond.	Restoration works	
6a. Tree no 2960 (at the north end of area 6).Pulhamite outcrop is built into the bank with plant pockets with natural vertical fissure through the centre of the out crop.There is a loose lump of brick burr sitting adjacent to outcrop.	The edges of the PAR will be defined by drawing back soil that covers the top and edges. Loss of PAR to the north end, due to cracking and surface loss, will be consolidated. Ivy growth is evident and will be treated with herbicide. Local trees will be managed for root growth control. Retain and store loose burr section unless an area of missing material is found.	<page-header><page-header><page-header></page-header></page-header></page-header>

		<image/>	
6b. PAR outcrop, This is a small intermediate section between 6a and 6c. It may be connected to 6b but the area is extensively covered with soil and the partially collapsed dry rubble retaining wall. This will be cleared for further examination.	The retaining wall on the top will be removed and carefully excavated to the top and sides. 2 major cracks are evident but it is difficult to determine the full extent of the condition due to the collapse of the wall on top. Management of ivy growth and tree roots will be undertaken. Plant pockets will be emptied.		
6c. Pulhamite outcrop running south to Ravine/Waterfall.			Page 22
This outcrop has extensive smaller plants pocket, and	Several areas of fine cracking and		Paç

many are extensively cracked. The complete outcrop needs to be defined.	partially loose and detached PAR will be consolidated. Soil and the retaining wall over the top will be cleared and the full extent of the PAR will be defined. Note also that the retaining wall and soil over the adjacent "source" will be carefully excavated to reveal the extent of Pulhamite in this area. Plants pockets will be carefully emptied and tree and other growth restricted to stop damage by roots. (large trees, rhododendron, ivy growth).	<image/>	
6d. Pulhamite outcrop leading to a section of concrete rubble formed as a plant pocket. The PAR may extend behind the retaining wall over the "source" (of the ravine). This area will be uncovered and	See advice in adjacent column about uncovering extent of original		Page 23

Catherine Bickmore Associates Ltd


investigated to see if some original detailing survives. The retaining wall over this PAR appears to cover the PAR and will be excavated back to reveal the full extent of the PAR. The plant pocket to the south formed in lumps of concrete will be removed to allow inspection of the extent of the original PAR.	 PAR, and defining the limits of the original PAR. There is one principle crack. In the lower section there are some small areas of PAR that may be lost if not consolidated urgently. Management of root growth, ivy and trees is urgently needed. 	<image/>

7. Dropping	Well/Well head.
-------------	-----------------

Item	Description	Condition and Restoration works
patina on the surface identification.	covers all the geological features, but there is no reason to doubt the	for the well head is required. (And colour matching to the stone by necessary trial work).
The proposal to create a new water supply to the pond ravine/waterfall, must not interfere with the well head or the stone base with the works kept below ground level and the structural stability (unassessed) of the well walls maintained.		Open voided hollows in the stone surface, if these are not filled by the re-fixing of the metal super structure, should be filled with mortar as indicated above. Suitable preparation should be made to ensure the mortar is well keyed.
		Metal super structure:
		The conservation of the metal work will be carried out by an accredited metals conservator: e.g. Hall Conservation Ltd; who can make an assessment, report.
		One should avoid re-fixing the ends of the super structure into the stone well head with ferrous metal, such end sections may need to be fixed with stainless steel or lead tips.
	<image/>	2018/09/217



Catherine Bickmore Associates Ltd



8. The Gertrude Jekyll/Guthrie stone steps from the Sunk Garden.	Restoration works
The steps are in a variable condition with much surface disruption and movement due to root however a full study of the design and careful recording of the detail (for archive) will be carria and character of the steps can be understood before works commence. The areas that are lifted and worked upon will be re-built to match the original design/materia survival will be maintained and conserved as appropriate (typically lower two steps and uppe executed so as not to disturb these areas, using hand digging and excavation as far as possi. Some of the design aspects that are important to record (and for archive) and understand are How the riser sections of each step are formed in neatly laid and regularly coursed stone slip possible to observe this on the upper most steps (although it is possible sections may have b At the lower end of the steps i.e. the west end, the risers appear to be laid in more "random r to have a recessed joint to emphasize each individual stone, and its coursing and bonding. The 'nosing' of the treads can be seen on the lower steps to project beyond the risers, and the with those above and below. These flags are laid with tight joints, unlike the ones that have been disturbed and rebuilt. These characteristics, and other more obvious ones such as the alternating convex and then historic and design of the sections which are to be lifted and re-laid to match the design of the The re-use and accurate matching of the historic materials is also a requirement. Re-use will returned to its original position.	ed out prior to this work being undertaken so that the detailing ils and workmanship. Some of the more stable areas of better r step). The intervention to the remaining area will be carefully ble. e: s. Many of these have now been poorly repaired but it is een rebuilt). ubble built to course". That masonry (stone slips) here appear at the tread flags on each step are arranged to "break joint" concave plan to the lower steps, are important elements of the r archive)) of the most intact steps will be made, and a plan e original plan.