# Given Expected Start Expected End Reso Title	Febr	March 2018		April 2018		May 2018			June 2018		July	ly 2018		August 2018			September 2018		October 2018			November 2018		December 2018		Januar	2019	Feb	ary 2019		March 2019		A	ril 2019		May 2019		June 2019
Work urce s	Week -1 Wee	ek 1 Week 2 Week 3	Week 4	Week 5 Week 6 Week 7	7 Week 8	Week 9 Week 10 Week 11 00 Amril 0010 7 Marc 0010 14 Marc 0010	Week 12 W	Week 13 Week 14 00 May 0010 4 kma 0010	Week 15 Week 16 11 lung 2018 18 lung 2018	Week 17 V	Week 18 Week 19	Week 20 Week	k 21 Week 22	Week 23 Week 24	Week 25 Wee	ek 26 Week 27	Week 28 Week 29	Week 30 Week 3	October 2018 1 Week 32 Week 32 2018 8 October 2018 15 October	33 Week 34 Wee	eek 35 Week 36	November 2018 Week 37 Week 38	Week 39 Week 40	Week 41 Week 42	Week 43 Week 44	Week 45	Zorig Week 46 Week 47 Week 47	48 Week 49 We	< 50 Week 51	Week 52 Week 53	Week 54 Week 55	Week 56 W	Week 57 Week 58	Week 59 Week 60	Week 61 Week 62	Week 63 Week 64	Week 65 Week 66	Week 67 Week 68
E Mor 2019 T lup 2010 AFELN 77 Lown Road Outline Construction Program	26 February 2018 5 March	h 2018 12 March 2018 19 March 2018	018 26 March 2018 2 A	April 2018 9 April 2018 16 April 201	2018 23 April 2018	30 April 2018 7 May 2018 14 May 2018	18 21 May 2018 28 I	28 May 2018 4 June 2018	11 June 2018 18 June 2018	18 25 June 2018 2 .	July 2018 9 July 2018	16 July 2018 23 July	y 2018 30 July 2018 6	3 August 2018 13 August 2018	8 20 August 2018 27 Augu	just 2018 3 September 2018	10 September 2018 17 September 20	018 24 September 2018 1 October 2	2018 8 October 2018 15 October	r 2018 22 October 2018 29 Octo	ober 2018 5 November 2018	12 November 2018 19 November 2018 26	November 2018 3 December 201	018 10 December 2018 17 December 2	18 24 December 2018 31 December 20	8 7 January 2019 14 Ja	nuary 2019 21 January 2019 28 January	2019 4 February 2019 11 Feb	ary 2019 18 February 2019 25 F	Eebruary 2019 4 March 2019	11 March 2019 18 March 2019	9 25 March 2019 1 A	April 2019 8 April 2019	15 April 2019 22 April 2019	29 April 2019 6 May 2019	13 May 2019 20 May 2019	27 May 2019 3 June 2019	10 June 2019 17 June 2019
1 5 Mar 2018 17 Jun 2019 456LN 77 Lawn Road Outline Construction Program																																						
2 5 Mar 2018 5 Mar 2018 On-Site Start																																						
3 1 week 5 Mar 2018 9 Mar 2018 Demolition scaffold erection and site set-up																																						
4 1.7w 12 Mar 2018 22 Mar 2018 Above Ground Temporary Works																																						
5 3.4w 15 Mar 2018 27 Apr 2018 Demolition																																						
6 16 Apr 2018 26 Oct 2018 Basement Works																																						
7 6 weeks 16 Apr 2018 25/05/2018 Contiguous Piling																																						
8 1 week 28/05/2018 1 June 2018 Remove Ground Floor Slab																																						
9 8 weeks 4 June 2018 27 July 2018 Excavation & underpinning																																						
101 week23 July2018Below Ground Temporary Works																																						
112 weeks30 July2018Drainage & Pump Work																																						
128 weeks13 Aug20185 Oct2018Substructure Walls & Slabs																																						
13 3 weeks 8 Oct 2018 26 Oct 2018 Waterproofing																																						
14 29 Oct 2018 25 Mar 2019 Superstructure																																						
151 day29 Oct2018Scaffold erection																																						
16 5 weeks 29 Oct 2018 Blockwork																																						
17 3 weeks 12 Nov 2018 30 Nov 2018 Steel works																					►																	
18 3 weeks 3 Dec 2018 21 Dec 2018 Structural carpentry - Joisted deck floors																																						
19 2 weeks 3 Dec 2018 14 Dec 2018 Structural carpentry - Roof structures																																						
20 2 weeks 17 Dec 2018 11 Jan 2019 Roof covering and rain water																																						
21 2 weeks 7 Jan 2019 18 Jan 2019 External windows & door fitting																																						
22 3 weeks 21 Jan 2019 8 Feb 2019 External rendering																											,											
23 2 weeks 11 Feb 2019 22 Feb 2019 External detailing / decoration																																						
24 1 day 25 Feb 2019 25 Feb 2019 Scattold removal																																						
25 4 weeks 26 Feb 2019 25 Mar 2019 External Landscaping																																						
26 1 week 21 Jan 2019 25 Jan 2019 Screeds 07 1 week 00 Jan 2010 1 Eak 0010 Otaiwaaaa																																						
27 Tweek 28 Jan 2019 TFeb 2019 Staircases																																						
20 2 weeks 7 Jan 2019 10 Jan 2019 Internal Partitions																																						
30 4 weeks 14 Jan 2019 8 Eeb 2019 1st Eix Mechanical/Electrical																																						×
31 4 weeks 11 Feb 2019 8 Mar 2019 Plastering																																						
21 2 weeks 7 Jan 2019 18 Jan 2019 External windows & door fitting 22 3 weeks 21 Jan 2019 8 Feb 2019 External rendering 23 2 weeks 11 Feb 2019 22 Feb 2019 External detailing / decoration 24 1 day 25 Feb 2019 25 Feb 2019 Scaffold removal 25 4 weeks 26 Feb 2019 25 Feb 2019 Scaffold removal 26 1 week 21 Jan 2019 25 Jan 2019 Screeds 27 1 week 28 Jan 2019 1 Feb 2019 Staircases 28 2 weeks 7 Jan 2019 18 Jan 2019 Internal Fit Out 30 4 weeks 14 Jan 2019 17 Jun 2019 Internal Fit Out 31 4 weeks 11 Feb 2019 8 Mar 2019 Plastering 32 2 weeks 25 Feb 2019 8 Mar 2019 Tiling 33 2 weeks 14 Pa 2019 15 Mar 2019 Mist Coating 34 4 weeks 11 Mar 2019 2 Mar 2019 Sanitaryware fitting 35 2 weeks 18 Mar 2019 5 April 2019 Timber floors <td< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></td<>																																						
33 2 weeks 4 Mar 2019 15 Mar 2019 Mist Coating																																						
34 4 weeks 11 Mar 2019 5 April 2019 2nd Fix Mechanical/Electrical																																						
35 2 weeks 11 Mar 2019 22 Mar 2019 Sanitaryware fitting																																						
36 3 weeks 18 Mar 2019 5 April 2019 Timber floors																																						
37 2 weeks 25 Mar 2019 5 April 2019 Kitchen Fitting																																						
38 2 weeks 8 April 2019 19 Apr 2019 Internal Doors & Architraves																																						
39 1 week 22 Apr 2019 26 Apr 2019 Skirtings																																						
40 3.9w 22 Apr 2019 17/05/2019 Finishes Decoration																																						
41 2 weeks 29 Apr 2019 10/05/2019 Joinery fitting																																						
42 1 week 13/05/2019 17/05/2019 Testing & Commissioning																																						
43 3.4w 17/05/2019 11 Jun 2019 Snagging																																						
44 4.3d 11 Jun 2019 17 Jun 2019 Site Clearance & Cleaning																																						
45 0 days 17 Jun 2019 17 Jun 2019 Project completion																																						