


APPENDIX 3

TEMPORARY WORKS

1 SPENCER RISE, NW5 1AR. PROPOSED BASEMENT MARCH 2018. - ISSUE 1

Job No. 18806 Project VX 1 SPENCER RUSE Sheet No. COM T. WORKS Made by: **V**. VINCENT Date: MAREH 2018 Portion & RYMILL LATERAL PROPPING TO BAGEWENY Checked by: I.L. loknofun #2 3500 H Y= 18Km/m3 Ko= 0.50 Pp= 3.50 M= 0.40 tEAD WAUS OVER (WITHOUS EXTENSION) = Gx 4.6 = 27.6Km/h torn H = (18×0.5×3.5%) + (0.5×10×3.5%) = 64KN/M. LATELAL RESISIANCE DUE TO BASE FLUCTION = 27.6 × 0.4 - 11KN N NETT LATELAR FORCE TO PROP- 64-11 = 53KW M SLS PASSIVE RED TO RESIST/BALENCE 53 KJ L $D^2 = \sqrt{\frac{53 \times 2}{18 \times 3.5}} = 1.30 \text{ m}.$ $Pp = 18 \times 3.5 \times D^2$ Say 1.40m Rops 2 mex 2.50 m %. Waler - Bu mox = 53×2.52/ = 41.4 KN.N. Zveg= 41.4/0.23 = 180 cm? 152 We 30 2 = 222 cm Prop - Loca = 53×2.5 - 133 KN L= 5.00 PROM &T 1524230 OR DOUBLE SUMUTE





APPENDIX 4

SPECIFICATION FOR MOVEMENT MONITORING

1 SPENCER RISE, NW5 1AR. PROPOSED BASEMENT MARCH 2018. - ISSUE 1



1 SPENCER RISE LONDON NW5 1AR MOVEMENT MONITORING

INTRODUCTION

- Movement monitoring will be carried out by special contractor.
- Recommendations of BRE Digest 343 Part 2 'Simple Measuring and monitoring of movement to low rise buildings' shall be followed.
- Movements in three planes (left to right, front to back and verticality) will be measured relative to remote and stable control stations.

EQUIPMENT

• All measurements will be made with suitable EDM equipment.

ACCURACY

The accuracy (stated standard deviation to ISO 17123-4) in both level and plan position shall be +/- 1mm but this
is dependent upon site conditions / weather at the time of survey.

MONITORING STATIONS

Monitoring points shall be agreed between the party wall surveyors and consulting engineer. The targets to be
monitored will be retro reflective targets fixed to the walls with resin adhesive See attached plans / photos for
proposed positions.

SURVEY CONTROL

Minimum of 3 reference points remote from the site. (At least 5.0m away from the site boundary)

PROCEDURE

- Survey equipment shall be set up on firm a base.
- Each location will be measured in turn and readings of distance and angle, and Northing, Easting and height will be recorded.
- Readings will be repeated on both faces of the instrument.

FREQUENCY

- Two sets of baseline readings will be taken before any excavation work commences, with an interval of no less than 5 days between the two sets of readings.
- Frequency of readings during the basement excavation works will be every two weeks.
- One final reading will be taken 4 weeks after basement works are complete.

TRIGGER VALUES

Amber Level = 5mm

 At Amber level basement construction work will cease and procedures reviewed by the project Structural Engineer to determine additional safeguards or working practices need to be implemented. Work will not restart until approval of project Engineer. The building owner's surveyor and adjoining owner's surveyor informed of level being reached, monitoring will become more frequent at weekly intervals.

Red Level = 8mm

- Construction works shall cease on site until a thorough review of working practice has been carried out by
 project Structural Engineer. Any additional temporary works shall be implemented by Contractor
- Works will not recommence until approval has been given by the Project Engineer and both the owner and adjoining owner surveyors.

RESULTS

- The recorded results shall be tabulated and graphically presents in report form and issued to all relative parties
- Monitoring results shall be presented within 24 hours of measuring.
- The contractor will identify trends in movement from the results before amber level is reached and assess the best course of action to take.



