

BM BARRETT MAHONY
CONSULTING ENGINEERS
CIVIL & STRUCTURAL



No. 35 TEMPLEWOOD AVENUE, LONDON NW3 7UY

Barrett Mahony Consulting Engineers
Civil . Structural . Project Management
London: 95A Westminster Bridge Road, London, SE1 7HR
Tel: +44 (0) 20 7922 1402 Fax: +44 (0) 20 7202 2680
Email: bmce@bmceuk.com Web: www.bmceuk.com

**DOCUMENT
LEAD
SHEET**

**PAGE
1
OF
35**

PROJECT: No. 35 TEMPLEWOOD AVENUE, LONDON NW3 7UY

PROJECT NO. 16.848

**DOCUMENT TITLE: STRUCTURAL METHODOLOGY STATEMENT FOR
BASEMENT DEVELOPMENT**

DOCUMENT NO: 16.848 – RP – 02

Issue	Date	Description	Orig.	PE	PD	Issue Check
P1	08/09/2017	Issued for Comment	SL	SL	VB	
P2	11/09/2017	Issued for Comment	SL	SL	VB	
P3	27/07/2018	Update to Scheme	PS	PS	VB	

**STRUCTURAL METHODOLOGY STATEMENT
FOR BASEMENT DEVELOPMENT
AT
No. 35 TEMPLEWOOD AVENUE,
LONDON NW3 7UY**

barrett mahony

CONTENTS

1.0 INTRODUCTION

- 1.1 General
- 1.2 Brief
- 1.3 Scope

2.0 STRUCTURAL DESIGN & METHOD STATEMENT

- 2.1 Existing Structure
- 2.2 Proposed Structure
- 2.3 Re-construction of Swimming Pool
- 2.4 Proposed Temporary Works
- 2.5 Proposed Sequence of Works for Basement Construction
- 2.6 Assessment of Effect on Ground Conditions
- 2.7 Assessment of Effect on Neighbouring Properties

APPENDIX I

Preliminary Underpin Wall Calculations

APPENDIX II

Construction Sequence Drawings

Prepared by:

Shane Linehan BE(Hons), MSc, DIC, MIEI

Approved by:

Vincent Barrett BSc(Eng), MSc, DIC, Dip Struct Eng, CEng, MIEI, MIStructE, RConsEI

1.0 INTRODUCTION

1.1 General

This report refers to the existing property at 35 Templewood Avenue, London NW3 7UY. The property is located to the west of Hampstead Heath, at the junction of Templewood Avenue and West Heath Road. The property is situated in the London Borough of Camden.

The site is occupied by an existing detached dwelling set within a garden. The existing building is L-shaped on plan and consists of part four storey, part three storey and part two storey segments. The existing building is of modern construction and is understood to have been built in the early 1990s. There is an existing glass domed building within the garden, which houses a sunken swimming pool. The swimming pool structure was constructed in 1968 following the construction of the adjacent Schreiber House. The swimming pool was originally linked to the Schreiber House, but is presently linked to the existing structure at the subject site, following a change in ownership. The Schreiber House and the swimming pool are Grade II listed.

It is proposed to apply for planning permission for the extension and alteration of the existing building at 35 Templewood Avenue. The alterations are associated with proposals to move the swimming pool to the north and separate it from the main building, as well as extending the main dwelling into the swimming pools current position and to the south east corner. A new basement is also proposed below the entire footprint of the building. This is the principal structural alteration and will be used for parking, a gymnasium, sauna, steam room and pump house for the swimming pool.

1.2 Brief

Barrett Mahony Consulting Engineers UK Ltd. (BMCEUK) have been requested to prepare a structural method statement for the basement construction on behalf of Mr. B. Coyne and Ms. K. Mitchell.

1.3 Scope

This report is prepared to provide structural information to the Local Authority, Client and Design Team at planning stage.

The report addresses the outline design strategy for the proposed basement as well as the proposed outline construction methodology.

The report is limited to the above items and is prepared for the benefit of the above named parties only, in respect of planning application matters. The report shall not be used for any other purpose without prior written consent from BMCEUK.

The report is primarily based on a non-intrusive site walkover by BMCEUK, existing swimming pool drawings, and review of site investigation reports. The report is based on the following sources of information:

- Existing and Proposed Architectural Drawings (Prepared by Design West, February 2018)
- Topographic Site Survey (Ref. 16067/T01-01, prepared by EDI Surveys Ltd., November 2016)
- NHBC Standards 2016
- BS EN 1992-3:1996 Eurocode 2 - Design of concrete structures - Liquid retaining and containing structures
- Camden CPG 4 Basements & Lightwells (2015)
- Camden Geological, Hydrogeological and Hydrological Study: Guidance for Subterranean Development” – Arup (2010)
- Site inspection by Shane Linehan of BMCEUK on 05/09/2017, accompanied by Design Team.
- Desk study, Ground investigation & Basement Impact Assessment Report by Jomas Ltd
- 35 Templewood Avenue – Ground Movement Assessment (GMA) by Jomas Ltd

2.0 STRUCTURAL DESIGN & METHOD STATEMENT

2.1 Existing Structure

The existing structure is formed with precast concrete suspended floors supported by the external cavity and internal solid masonry walls. There are also a number of RC beams and columns that support the floors over larger openings. The roof of each section is formed with curved profile timber trusses.

Trail pits adjacent to the existing foundations have been undertaken on site. The foundations appear to be consist of 900x400mm deep RC ground beams spanning between deeper trench fill foundation pads. The ground floor structure appears to be a suspended RC slab which also spans between the supporting ground beams.

The building supports the internal dead (self-weight) and imposed live loads by transfer of these loads via the suspended floors to the load-bearing walls, which in turn transfer the loads to the ground beam/trench fill pad foundations below.

Lateral loads applied to the building, such as notional horizontal loads and wind loads, are currently supported by the diaphragm action of the internal precast floors which restrain the perimeter walls. The building form then acts as a rigid “box” in turn transferring the lateral loads to the foundations of the perimeter walls.

There are no obvious structural defects visible upon initial inspection. The property is in a good general condition as would be expected given its age and construction.

2.2 Proposed Structure

The principal proposed structural alteration to the property is the formation of a new basement structure under the footprint existing building. There will also be an extension of the basement beyond the existing building footprint at the front garage entrance and at the rear section into the area where the swimming pool is currently located. Further internal structural alterations are proposed at the upper levels.

The existing suspended ground floor will be excavated and removed during the works and reinstated on completion. The new basement floor will be approximately 3.2 m lower than the existing ground floor level.

It is proposed to underpin the external and some internal walls of the existing building. The proposed underpinning will be designed to resist lateral soil and water pressures, as well as vertical loads from the existing building. A traditional underpinning sequence has been proposed to minimise the effect on existing structures. The underpins will be cast to the soffit level of the existing ground

beams. The condition of the trench fill pads will need to be assessed following the initial excavations however it is envisaged that these will be removed and replaced with the new underpin wall sections.

The underpins will be designed to distribute the vertical loads to the subsoils under the basement to limit ground pressures to safe limits obtained from in-situ soil testing. The underpin walls will be designed to resist water pressures for a conservative design water level of 1 m below ground level to allow for an extreme flooding event (e.g. a burst water main). As recommended in the Jomas Basement Impact Assessment report, all bearing foundations will be designed with a maximum ABP of 150kN/m². Sample preliminary calculations are contained in Appendix II.

The basement slab will be designed as a suspended slab spanning between the underpin bays and internal strip footings. Heave board will be provided under the basement slab to allow for clay heave as recommended in the Jomas Basement Impact Assessment report.

Lateral loads due to soil and water pressure are resisted in the permanent case by the reinforced underpin walls. The basement and ground floor slabs act as props to the underpin retaining walls. The ground floor slab will be constructed with steel beams and a concrete slab formed on Comflor 80 metal decking.

Tanking will be provided internally to the basement slab and walls using a proprietary membrane system with drained cavity. The design, detailing and installation of waterproofing will be carried out by a specialist.

2.3 **Re-construction of the Swimming Pool**

The swimming pool with glass domed roof is a listed building and was previously a part of the neighbouring Schreiber House. It is proposed to carefully dismantle the swimming pool structure and to reconstruct it to the north. Refer to Purcell Existing Fabric Assessment/Existing Methodology Report (Feb 2018) for details of the proposed method of re-constructing the swimming pool.

The reconstruction of the pool will require an excavation of the existing garden area to approximately 4.5m below existing ground level at a distance of 2m from the northern boundary with West Heath Road. This will require appropriate temporary works support on the road boundary, consisting of a propped embedded retaining wall.

Temporary retaining walls will be required on the north and western sides at the new pool location, due to nearby site boundaries. It may be more economical for the contractor to install a circular sheet pile cofferdam which would be 12-13m diameter to facilitate the excavation.

2.4 **Proposed Temporary Works**

It is envisaged that the ground floor slab will first be removed to allow the underpin bays be installed in the required sequence. The underpin bays will each be backfilled and compacted upon completion to limit any soil movements during this stage.

After completion of the under pin bays, a significant portion of the external and internal structural walls will need to be temporarily supported as the basement excavation extends beyond the existing building footprint on two sides of the structure. It is proposed that the walls and floor slabs are temporarily supported at first floor soffit level by a series of the steel beams and a shallow temporary strip footing as shown on indicative drawings contained in Appendix III. The upper floors will be supported by a series of Acrow props along the temporary footing and on the previously constructed underpin bays.

It is envisaged that two levels of temporary propping will be required to provide stability to the underpin walls during the excavation. The propping arrangement is to provide diaphragm action at ground and basement level and limit any potential ground movements. The remaining first floor structure will provide a ridged diaphragm to transfer lateral loads to the remaining stabilising walls. The precise arrangement of all temporary propping will be designed by the contractor. However, an indicative temporary works scheme is appended in Appendix III of this report.

2.5 **Proposed Sequence of Works for Basement Construction**

It is proposed to carry out the works in the following sequence, to enable the safe excavation of the proposed basement and the protection of adjoining structures during the works. This is to be read in conjunction with drawings contained in Appendix III:

1. Erect hoarding to secure the site.
2. Submit detailed temporary works design proposals for engineer's review and approval prior to installation of temporary works elements.
3. Carry out 'soft-strip' of existing property to remove existing furnishings, fittings, ceilings, floor finishes etc. remove swimming pool and all associated walls that have boundary with the existing house.
4. Remove RC ground floor concrete slab and reduce level by 0.6m.
5. Carry out underpinning to existing walls noted on plan as per traditional sequence outlined in Steps 6-14 below, in maximum 1 m wide bays.
6. Working at existing ground floor level, excavate bays "1" to basement formation level using trench sheeting / propped trench boxes to retain the side faces of the excavation. Fix reinforcement as per engineer's drawings.
7. Cast the concrete for the underpins from basement formation level to 75mm below the underside of the existing ground beams at ground floor level. Leave new concrete for a minimum of 12 hours before proceeding with the next

- stage. Ensure any temporary Acrow props required to support the first floor structure are also installed at this stage.
8. In bays “1” place dry pack at top of wall to fill the gap with the existing foundation overhead. Back-fill bays “1” to maintain safe working platform at ground floor level and to ensure lateral support to the base of the existing wall.
 9. Repeat steps 6-8 for bays “2”.
 10. Repeat steps 6-8 for bays “3”.
 11. Repeat steps 6-8 for bays “4”.
 12. Repeat steps 6-8 for bays “5”.
 13. Repeat steps 6-8 for bays “6”.
 14. Repeat steps 6-8 for bays “7”.
 15. Install the contiguous pile wall at the proposed car park entrance area.
 16. Construct new RC basement walls and slabs in open excavation where the swimming pool has been removed.
 17. Construct temporary strip footing (at 1.5m below ground floor) to support existing walls and upper levels to be retained.
 18. Install the high level steel beams at first floor soffit level to support all walls and floor above. The temporary steel beams are to be supported by Acrow props onto the strip footing below or bearing pads in the existing masonry walls.
 19. Cast the RC capping beam at the car park entrance area.
 20. Demolish all structural walls and columns between ground floor and first floor soffit that have not been underpinned to basement level. The existing lift shaft and stair flights are to be completely removed on all levels.
 21. Install high level temporary props to the underpins at ground floor level.
 22. Excavate and reduce level to 2.7m below ground with 1:1.5 batter to the temporary footing. In the event that ground water is encountered during the course of excavation a localised excavated sump of size 1m x 1m x 1m is to be formed at a level lower than the progressive base of excavation being carried out.
 23. Install low level temporary props outside of berm and footing.
 24. Excavate to formation level outside of berm and footing
 25. Fix steel reinforcement for proposed reinforced concrete internal rising elements. Pour walls between basement and ground floor soffit.
 26. Install steel beams, metal decking and reinforcement for the proposed ground floor slab and pour slab. Temporary ‘box out’ opening to be included around the first floor temporary columns.
 27. Fix steel reinforcement for proposed reinforced concrete basement slab and pour slab.
 28. When slab has attained sufficient strength, remove low level temporary propping.
 29. Remove upper level temporary propping to underpin walls when ground floor slab has attained sufficient strength.
 30. Construct load bearing masonry walls and columns between ground and first floor level.
 31. Install new first floor level steel beams.
 32. Remove steel beam props between first floor and basement.

33. Infill 'box out' openings in ground floor slab.
34. Excavate temporary berm and footing.
35. Install below-ground drainage elements and heave board.
36. Cast basement slab
37. Primary structural basement works are now complete – proceed with the upper level works and internal fit-out.

2.6 **Assessment of Effect on Ground Conditions**

The proposed basement is a single-storey basement of modest proportions. The basement will be designed and constructed to minimise the effects on the ground conditions of the surrounding area.

The Basement Impact Assessment carried out on site indicates that the subsoil at basement formation level comprises a medium dense Sand Bagshot Formation with an allowable bearing capacity of 150kN/m² which will be sufficient to support the building loads. Preliminary calculations for the underpin walls and foundation pads are contained in Appendix II of this report.

As discussed in section 2.2, it is envisaged that two levels of temporary propping will be installed to provide stability to the underpin walls during the excavation. This propping arrangement will provide diaphragm action at ground and basement level and limit any potential ground movements.

A ground movement analysis has been carried out on this basis by Jomas Associated Ltd

2.7 **Assessment of Effect on Neighbouring Properties**

The ground movement analysis carried out by Jomas Associated Ltd indicates negligible damage on the majority of the facades. A very limited number of structures/facades have been classified as Category 1, representative of Very Slight damage with crack width less than 1 mm that can be treated during normal decoration.

No damage category higher than this has been assessed.

APPENDIX I

Preliminary Underpin Wall Calculations

Project Title	Templewood Avenue				
Client	-				
Part of Structure	Line loads				
Made by	Date	Page No	Checked	Revision	Job No
OA	31.08.2017		SL		16.848

Line Load 1

ROOF	Roof Dead Load	1.50 kN/m ²
	Roof Live Load	0.75 kN/m ²
	Influence Length	2.65 m
	Roof line Load - Dead	3.98 kN/m
	Roof line Load - Live	1.99 kN/m

LEVEL 3	Stud Partition	
	Stud - Dead	0.50 kN/m ²
	Stud - Height	2.50 m
	Stud - Line Load	1.25 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m

LEVEL 2	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	3.10 m
	Cavity Wall - Line Load	12.40 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m

LEVEL 1	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	12.42 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m


GROUND	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	2.90 m
	Cavity Wall - Line Load	11.60 kN/m
	200 mm overall deep Comflor 80 Slab	
	Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	20.65 kN/m
	Live Line Load	8.75 kN/m

BASEMENT	300 mm RC Underpin	
	300 mm RC Underpin (0.30x25)	7.50 kN/m ²
	Underpin - Height	3.00 m
	Underpin - Line Load	22.50 kN/m
	250 mm Basement Slab	
	Self Weight (0.25x25)	6.25 kN/m ²
	Super imposed Dead	1.50 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	27.13 kN/m
	Live Line Load	8.75 kN/m

TOTAL LINE LOAD 1 - DEAD	165.47 kN/m
TOTAL LINE LOAD 1 - LIVE	45.74 kN/m

DL top underpin = Total Line Load1 (Dead) – RC Underpin self weight

Dead Load on top of the Underpin	143 kN/m
---	-----------------



Project Title	Templewood Avenue				
Client	-				
Part of Structure	Line loads				
Made by	Date	Page No	Checked	Revision	Job No
OA	31.08.2017		SL		16.848

Line Load 2

ROOF	Roof Dead Load	1.50 kN/m ²
	Roof Live Load	0.75 kN/m ²
	Influence Length	3.00 m
	Roof line Load - Dead	4.50 kN/m
	Roof line Load - Live	2.25 kN/m
<hr/>		
LEVEL 1	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	12.42 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.00 m
	Dead Line Load	15.3 kN/m
	Live Line Load	7.5 kN/m
	<hr/>	
GROUND	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	2.90 m
	Cavity Wall - Line Load	11.60 kN/m
	200 mm overall deep Comflor 80 Slab	
	Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.00 m
	Dead Line Load	17.7 kN/m
	Live Line Load	7.5 kN/m
	<hr/>	
BASEMENT	300 mm RC Underpin	
	300 mm RC Underpin (0.30x25)	7.50 kN/m ²
	Underpin - Height	3.00 m
	Underpin - Line Load	22.50 kN/m
	250 mm Basement Slab	
	Self Weight (0.25x25)	6.25 kN/m ²
	Super imposed Dead	1.50 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.00 m
	Dead Line Load	23.25 kN/m
	Live Line Load	7.5 kN/m
	<hr/>	
TOTAL LINE LOAD 2 - DEAD		107.27 kN/m
TOTAL LINE LOAD 2 - LIVE		24.75 kN/m
<hr/>		
<i>DL top underpin = Total Line Load2 (Dead) – RC Underpin self weight</i>		
Dead Load on top of the Underpin		85 kN/m

Project Title	Templewood Avenue				
Client	-				
Part of Structure	Point load				
	Made by	Date	Page No	Checked	Revision
	OA	31.08.2017		SL	
					Job No
					16.848

Point Load 3

Line Load 1

ROOF	Roof Dead Load	1.50 kN/m ²
	Roof Live Load	0.75 kN/m ²
	Influence Length	2.65 m
	Roof line Load - Dead	3.98 kN/m
	Roof line Load - Live	1.99 kN/m

LEVEL 3	Stud Partition	
	Stud - Dead	0.50 kN/m ²
	Stud - Height	2.50 m
	Stud - Line Load	1.25 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m

LEVEL 2	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	3.10 m
	Cavity Wall - Line Load	12.40 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m

LEVEL 1	Cavity Wall	
	100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
	100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
	Cavity Wall - Height	3.11 m
	Cavity Wall - Line Load	12.42 kN/m
	Precast Unit 150mm	
	Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
	Live	2.50 kN/m ²
	Influence Length	3.50 m
	Dead Line Load	17.85 kN/m
	Live Line Load	8.75 kN/m

GROUND**Cavity Wall**

100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
Cavity Wall - Height	2.90 m
Cavity Wall - Line Load	11.60 kN/m

Precast Unit 150mm

Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
Live	2.50 kN/m ²
Influence Length	3.50 m
Dead Line Load	17.85 kN/m
Live Line Load	8.75 kN/m

TOTAL LINE LOAD 1 - DEAD	113.05 kN/m
---------------------------------	--------------------

TOTAL LINE LOAD 1 - LIVE	36.99 kN/m
---------------------------------	-------------------

Beam SB1 Span	4.40 m
---------------	--------

Point Load from Line load 1

Dead	248.70 kN
-------------	------------------

Live	81.37 kN
-------------	-----------------

Line Load 2**ROOF**

Roof Dead Load	1.50 kN/m ²
Roof Live Load	0.75 kN/m ²
Influence Length	3.00 m
Roof line Load - Dead	4.50 kN/m
Roof line Load - Live	2.25 kN/m

LEVEL 1**Cavity Wall**

100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
Cavity Wall - Height	3.11 m
Cavity Wall - Line Load	12.42 kN/m

Precast Unit 150mm

Self Weight(3.1)+50mm screed(1.25)+finishes (0.75)	5.10 kN/m ²
Live	2.50 kN/m ²
Influence Length	3.00 m
Dead Line Load	15.30 kN/m
Live Line Load	7.50 kN/m

GROUND**Cavity Wall**

100 mm Inner Block Leaf (0.10x20)	2.00 kN/m ²
100 mm Outer Block leaf (0.10x20)	2.00 kN/m ²
Cavity Wall - Height	2.90 m
Cavity Wall - Line Load	11.60 kN/m

200 mm overall deep Comflor 80 Slab

Self Weight(3.9)+50mm screed(1.25)+finishes (0.75)	5.90 kN/m ²
Live	2.50 kN/m ²
Influence Length	3.00 m
Dead Line Load	17.70 kN/m
Live Line Load	7.50 kN/m

TOTAL LINE LOAD 2 - DEAD	61.52 kN/m
---------------------------------	-------------------

TOTAL LINE LOAD 2 - LIVE	17.25 kN/m
---------------------------------	-------------------

Beam SB2 Span	4.00 m
---------------	--------

Point Load from Line load 2

Dead	123.0 kN
-------------	-----------------

Live	34.5 kN
-------------	----------------

BASEMENT**250 mm Basement Slab**

Self Weight (0.25x25)	6.25 kN/m ²
Super imposed Dead	1.50 kN/m ²
Live	2.50 kN/m ²
Influence Length(A)	6.80 m
Influence Length(B)	5.50 m
Dead Point Load	289.9 kN
Live Point Load	93.5 kN

Point Load 3 - Dead	661.6 kN
----------------------------	-----------------

Point Load 3 - Live	209.4 kN
----------------------------	-----------------

Load on Columns SC1

$$Load\ Column\ SC1 = \frac{Point\ Load\ 3}{N\ columns\ on\ Pad\ Footing}$$

Load on Columns SC1 - Dead	331 kN
-----------------------------------	---------------

Load on Columns SC1 - Live	105 kN
-----------------------------------	---------------

N Columns on Pad footing	2
---------------------------------	----------

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 1	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

RETAINING WALL ANALYSIS

In accordance with EN1997-1:2004 incorporating Corrigendum dated February 2009 and the UK National Annex incorporating Corrigendum No.1

Tedds calculation version 2.6.05

Retaining wall details

Stem type	Propped cantilever
Stem height	$h_{\text{stem}} = 3500$ mm
Prop height	$h_{\text{prop}} = 3400$ mm
Stem thickness	$t_{\text{stem}} = 300$ mm
Angle to rear face of stem	$\alpha = 90$ deg
Stem density	$\gamma_{\text{stem}} = 25$ kN/m ³
Toe length	$l_{\text{toe}} = 1500$ mm
Base thickness	$t_{\text{base}} = 300$ mm
Base density	$\gamma_{\text{base}} = 25$ kN/m ³
Height of retained soil	$h_{\text{ret}} = 3200$ mm
Angle of soil surface	$\beta = 0$ deg
Depth of cover	$d_{\text{cover}} = 300$ mm
Height of water	$h_{\text{water}} = 2300$ mm
Water density	$\gamma_w = 9.8$ kN/m ³

Retained soil properties

Soil type	Firm clay
Moist density	$\gamma_{\text{mr}} = 18$ kN/m ³
Saturated density	$\gamma_{\text{sr}} = 18$ kN/m ³
Characteristic effective shear resistance angle	$\phi'_{r,k} = 35$ deg
Characteristic wall friction angle	$\delta_{r,k} = 9$ deg


Base soil properties

Soil type	Firm clay
Soil density	$\gamma_b = 18$ kN/m ³
Characteristic effective shear resistance angle	$\phi'_{b,k} = 35$ deg
Characteristic wall friction angle	$\delta_{b,k} = 9$ deg
Characteristic base friction angle	$\delta_{bb,k} = 12$ deg
Presumed bearing capacity	$P_{\text{bearing}} = 150$ kN/m ²

Loading details

Variable surcharge load	Surcharge _Q = 5 kN/m ²
Vertical line load at 1650 mm	$P_{G1} = 143$ kN/m
	$P_{Q1} = 45.7$ kN/m

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 2	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date



Calculate retaining wall geometry

Base length

$$l_{\text{base}} = l_{\text{toe}} + t_{\text{stem}} = \mathbf{1800 \text{ mm}}$$

Saturated soil height

$$h_{\text{sat}} = h_{\text{water}} + d_{\text{cover}} = \mathbf{2600 \text{ mm}}$$

Moist soil height

$$h_{\text{moist}} = h_{\text{ret}} - h_{\text{water}} = \mathbf{900 \text{ mm}}$$

Length of surcharge load

$$l_{\text{sur}} = l_{\text{heel}} = \mathbf{0 \text{ mm}}$$

- Distance to vertical component

$$x_{\text{sur}_v} = l_{\text{base}} - l_{\text{heel}} / 2 = \mathbf{1800 \text{ mm}}$$

Effective height of wall

$$h_{\text{eff}} = h_{\text{base}} + d_{\text{cover}} + h_{\text{ret}} = \mathbf{3800 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{sur}_h} = h_{\text{eff}} / 2 = \mathbf{1900 \text{ mm}}$$

Area of wall stem

$$A_{\text{stem}} = h_{\text{stem}} \times t_{\text{stem}} = \mathbf{1.05 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{stem}} = l_{\text{toe}} + t_{\text{stem}} / 2 = \mathbf{1650 \text{ mm}}$$

Area of wall base

$$A_{\text{base}} = l_{\text{base}} \times t_{\text{base}} = \mathbf{0.54 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{base}} = l_{\text{base}} / 2 = \mathbf{900 \text{ mm}}$$

Area of base soil

$$A_{\text{pass}} = d_{\text{cover}} \times l_{\text{toe}} = \mathbf{0.45 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{pass}_v} = l_{\text{base}} - (d_{\text{cover}} \times l_{\text{toe}} \times (l_{\text{base}} - l_{\text{toe}} / 2)) / A_{\text{pass}} = \mathbf{750 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{pass}_h} = (d_{\text{cover}} + h_{\text{base}}) / 3 = \mathbf{200 \text{ mm}}$$

Area of excavated base soil

$$A_{\text{exc}} = h_{\text{pass}} \times l_{\text{toe}} = \mathbf{0.45 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{exc}_v} = l_{\text{base}} - (h_{\text{pass}} \times l_{\text{toe}} \times (l_{\text{base}} - l_{\text{toe}} / 2)) / A_{\text{exc}} = \mathbf{750 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{exc}_h} = (h_{\text{pass}} + h_{\text{base}}) / 3 = \mathbf{200 \text{ mm}}$$

Using Coulomb theory

At rest pressure coefficient

$$K_0 = 1 - \sin(\phi'_{r,k}) = \mathbf{0.426}$$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 1				Start page no./Revision 3	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

Passive pressure coefficient

$$K_P = \sin(90 - \phi'_{b,k})^2 / (\sin(90 + \delta_{b,k}) \times [1 - \sqrt{[\sin(\phi'_{b,k} + \delta_{b,k}) \times \sin(\phi'_{b,k}) / (\sin(90 + \delta_{b,k}))]}])^2 = \mathbf{5.103}$$

Bearing pressure check

Vertical forces on wall

Wall stem

$$F_{\text{stem}} = A_{\text{stem}} \times \gamma_{\text{stem}} = \mathbf{26.3 \text{ kN/m}}$$

Wall base

$$F_{\text{base}} = A_{\text{base}} \times \gamma_{\text{base}} = \mathbf{13.5 \text{ kN/m}}$$

Line loads

$$F_{P_v} = P_{G1} + P_{Q1} = \mathbf{188.7 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_v} = A_{\text{pass}} \times \gamma_b' = \mathbf{8.1 \text{ kN/m}}$$

Total

$$F_{\text{total}_v} = F_{\text{stem}} + F_{\text{base}} + F_{\text{pass}_v} + F_{\text{water}_v} + F_{P_v} = \mathbf{236.6 \text{ kN/m}}$$

Horizontal forces on wall

Surcharge load

$$F_{\text{sur}_h} = K_0 \times \cos(\delta_{r,d}) \times \text{Surcharge}_Q \times h_{\text{eff}} = \mathbf{8 \text{ kN/m}}$$

Saturated retained soil

$$F_{\text{sat}_h} = K_0 \times \cos(\delta_{r,d}) \times (\gamma_{sr}' - \gamma_w') \times (h_{\text{sat}} + h_{\text{base}})^2 / 2 = \mathbf{14.5 \text{ kN/m}}$$

Water

$$F_{\text{water}_h} = \gamma_w' \times (h_{\text{water}} + d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{41.3 \text{ kN/m}}$$

Moist retained soil

$$F_{\text{moist}_h} = K_0 \times \cos(\delta_{r,d}) \times \gamma_{mr}' \times ((h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}})^2 / 2 + (h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}}) \times (h_{\text{sat}} + h_{\text{base}})) = \mathbf{22.9 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_h} = -K_P \times \cos(\delta_{b,d}) \times \gamma_b' \times (d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{-16.3 \text{ kN/m}}$$

Total

$$F_{\text{total}_h} = F_{\text{sat}_h} + F_{\text{moist}_h} + F_{\text{pass}_h} + F_{\text{water}_h} + F_{\text{sur}_h} = \mathbf{70.3 \text{ kN/m}}$$

Moments on wall

Wall stem

$$M_{\text{stem}} = F_{\text{stem}} \times X_{\text{stem}} = \mathbf{43.3 \text{ kNm/m}}$$

Wall base

$$M_{\text{base}} = F_{\text{base}} \times X_{\text{base}} = \mathbf{12.2 \text{ kNm/m}}$$

Surcharge load

$$M_{\text{sur}} = -F_{\text{sur}_h} \times X_{\text{sur}_h} = \mathbf{-15.2 \text{ kNm/m}}$$

Line loads

$$M_P = (P_{G1} + P_{Q1}) \times p_1 = \mathbf{311.4 \text{ kNm/m}}$$

Saturated retained soil

$$M_{\text{sat}} = -F_{\text{sat}_h} \times X_{\text{sat}_h} = \mathbf{-14 \text{ kNm/m}}$$

Water

$$M_{\text{water}} = -F_{\text{water}_h} \times X_{\text{water}_h} = \mathbf{-39.9 \text{ kNm/m}}$$

Moist retained soil

$$M_{\text{moist}} = -F_{\text{moist}_h} \times X_{\text{moist}_h} = \mathbf{-38.5 \text{ kNm/m}}$$

Base soil

$$M_{\text{pass}} = F_{\text{pass}_v} \times X_{\text{pass}_v} = \mathbf{6.1 \text{ kNm/m}}$$

Total

$$M_{\text{total}} = M_{\text{stem}} + M_{\text{base}} + M_{\text{sat}} + M_{\text{moist}} + M_{\text{pass}} + M_{\text{water}} + M_{\text{sur}} + M_P = \mathbf{265.3 \text{ kNm/m}}$$

Check bearing pressure

Propping force to stem

$$F_{\text{prop_stem}} = \min((F_{\text{total}_v} \times l_{\text{base}} / 2 - M_{\text{total}}) / (h_{\text{prop}} + t_{\text{base}}), F_{\text{total}_h}) = \mathbf{-14.2 \text{ kN/m}}$$

Propping force to base

$$F_{\text{prop_base}} = F_{\text{total}_h} - F_{\text{prop_stem}} = \mathbf{84.4 \text{ kN/m}}$$

Moment from propping force

$$M_{\text{prop}} = F_{\text{prop_stem}} \times (h_{\text{prop}} + t_{\text{base}}) = \mathbf{-52.4 \text{ kNm/m}}$$

Distance to reaction

$$\bar{x} = l_{\text{base}} / 2 = \mathbf{900 \text{ mm}}$$

Eccentricity of reaction

$$e = \bar{x} - l_{\text{base}} / 2 = \mathbf{0 \text{ mm}}$$

Loaded length of base

$$l_{\text{load}} = l_{\text{base}} = \mathbf{1800 \text{ mm}}$$

Bearing pressure at toe

$$q_{\text{toe}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{131.4 \text{ kN/m}^2}$$

Bearing pressure at heel

$$q_{\text{heel}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{131.4 \text{ kN/m}^2}$$

Factor of safety

$$FoS_{bp} = P_{\text{bearing}} / \max(q_{\text{toe}}, q_{\text{heel}}) = \mathbf{1.141}$$

PASS - Allowable bearing pressure exceeds maximum applied bearing pressure

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 1	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

RETAINING WALL ANALYSIS

In accordance with EN1997-1:2004 incorporating Corrigendum dated February 2009 and the UK National Annex incorporating Corrigendum No.1

Tedds calculation version 2.6.05

Retaining wall details

Stem type	Propped cantilever
Stem height	$h_{\text{stem}} = 3500$ mm
Prop height	$h_{\text{prop}} = 3400$ mm
Stem thickness	$t_{\text{stem}} = 300$ mm
Angle to rear face of stem	$\alpha = 90$ deg
Stem density	$\gamma_{\text{stem}} = 25$ kN/m ³
Toe length	$l_{\text{toe}} = 1300$ mm
Base thickness	$t_{\text{base}} = 300$ mm
Base density	$\gamma_{\text{base}} = 25$ kN/m ³
Height of retained soil	$h_{\text{ret}} = 3200$ mm
Angle of soil surface	$\beta = 0$ deg
Depth of cover	$d_{\text{cover}} = 300$ mm
Height of water	$h_{\text{water}} = 2300$ mm
Water density	$\gamma_w = 9.8$ kN/m ³

Retained soil properties

Soil type	Firm clay
Moist density	$\gamma_{\text{mr}} = 18$ kN/m ³
Saturated density	$\gamma_{\text{sr}} = 18$ kN/m ³
Characteristic effective shear resistance angle	$\phi'_{r,k} = 35$ deg
Characteristic wall friction angle	$\delta_{r,k} = 9$ deg


Base soil properties

Soil type	Firm clay
Soil density	$\gamma_b = 18$ kN/m ³
Characteristic effective shear resistance angle	$\phi'_{b,k} = 35$ deg
Characteristic wall friction angle	$\delta_{b,k} = 9$ deg
Characteristic base friction angle	$\delta_{bb,k} = 12$ deg
Presumed bearing capacity	$P_{\text{bearing}} = 150$ kN/m ²

Loading details

Variable surcharge load	Surcharge _Q = 5 kN/m ²
Vertical line load at 1450 mm	$P_{G1} = 85$ kN/m
	$P_{Q1} = 25$ kN/m

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 2	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date



Calculate retaining wall geometry

Base length

$$l_{\text{base}} = l_{\text{toe}} + t_{\text{stem}} = \mathbf{1600 \text{ mm}}$$

Saturated soil height

$$h_{\text{sat}} = h_{\text{water}} + d_{\text{cover}} = \mathbf{2600 \text{ mm}}$$

Moist soil height

$$h_{\text{moist}} = h_{\text{ret}} - h_{\text{water}} = \mathbf{900 \text{ mm}}$$

Length of surcharge load

$$l_{\text{sur}} = l_{\text{heel}} = \mathbf{0 \text{ mm}}$$

- Distance to vertical component

$$x_{\text{sur}_v} = l_{\text{base}} - l_{\text{heel}} / 2 = \mathbf{1600 \text{ mm}}$$

Effective height of wall

$$h_{\text{eff}} = h_{\text{base}} + d_{\text{cover}} + h_{\text{ret}} = \mathbf{3800 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{sur}_h} = h_{\text{eff}} / 2 = \mathbf{1900 \text{ mm}}$$

Area of wall stem

$$A_{\text{stem}} = h_{\text{stem}} \times t_{\text{stem}} = \mathbf{1.05 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{stem}} = l_{\text{toe}} + t_{\text{stem}} / 2 = \mathbf{1450 \text{ mm}}$$

Area of wall base

$$A_{\text{base}} = l_{\text{base}} \times t_{\text{base}} = \mathbf{0.48 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{base}} = l_{\text{base}} / 2 = \mathbf{800 \text{ mm}}$$

Area of base soil

$$A_{\text{pass}} = d_{\text{cover}} \times l_{\text{toe}} = \mathbf{0.39 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{pass}_v} = l_{\text{base}} - (d_{\text{cover}} \times l_{\text{toe}} \times (l_{\text{base}} - l_{\text{toe}} / 2)) / A_{\text{pass}} = \mathbf{650 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{pass}_h} = (d_{\text{cover}} + h_{\text{base}}) / 3 = \mathbf{200 \text{ mm}}$$

Area of excavated base soil

$$A_{\text{exc}} = h_{\text{pass}} \times l_{\text{toe}} = \mathbf{0.39 \text{ m}^2}$$

- Distance to vertical component

$$x_{\text{exc}_v} = l_{\text{base}} - (h_{\text{pass}} \times l_{\text{toe}} \times (l_{\text{base}} - l_{\text{toe}} / 2)) / A_{\text{exc}} = \mathbf{650 \text{ mm}}$$

- Distance to horizontal component

$$x_{\text{exc}_h} = (h_{\text{pass}} + h_{\text{base}}) / 3 = \mathbf{200 \text{ mm}}$$

Using Coulomb theory

At rest pressure coefficient

$$K_0 = 1 - \sin(\phi'_{r,k}) = \mathbf{0.426}$$

Project Templewood Avenue				Job no. 16.848	
Calcs for Underpin at Section 2				Start page no./Revision 3	
Calcs by OA	Calcs date 07/09/2017	Checked by	Checked date	Approved by	Approved date

Passive pressure coefficient

$$K_P = \sin(90 - \phi'_{b,k})^2 / (\sin(90 + \delta_{b,k}) \times [1 - \sqrt{[\sin(\phi'_{b,k} + \delta_{b,k}) \times \sin(\phi'_{b,k}) / (\sin(90 + \delta_{b,k}))]}])^2 = \mathbf{5.103}$$

Bearing pressure check

Vertical forces on wall

Wall stem

$$F_{\text{stem}} = A_{\text{stem}} \times \gamma_{\text{stem}} = \mathbf{26.3 \text{ kN/m}}$$

Wall base

$$F_{\text{base}} = A_{\text{base}} \times \gamma_{\text{base}} = \mathbf{12 \text{ kN/m}}$$

Line loads

$$F_{P_v} = P_{G1} + P_{Q1} = \mathbf{110 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_v} = A_{\text{pass}} \times \gamma_b' = \mathbf{7 \text{ kN/m}}$$

Total

$$F_{\text{total}_v} = F_{\text{stem}} + F_{\text{base}} + F_{\text{pass}_v} + F_{\text{water}_v} + F_{P_v} = \mathbf{155.3 \text{ kN/m}}$$

Horizontal forces on wall

Surcharge load

$$F_{\text{sur}_h} = K_0 \times \cos(\delta_{r,d}) \times \text{Surcharge}_Q \times h_{\text{eff}} = \mathbf{8 \text{ kN/m}}$$

Saturated retained soil

$$F_{\text{sat}_h} = K_0 \times \cos(\delta_{r,d}) \times (\gamma_{sr}' - \gamma_w') \times (h_{\text{sat}} + h_{\text{base}})^2 / 2 = \mathbf{14.5 \text{ kN/m}}$$

Water

$$F_{\text{water}_h} = \gamma_w' \times (h_{\text{water}} + d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{41.3 \text{ kN/m}}$$

Moist retained soil

$$F_{\text{moist}_h} = K_0 \times \cos(\delta_{r,d}) \times \gamma_{mr}' \times ((h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}})^2 / 2 + (h_{\text{eff}} - h_{\text{sat}} - h_{\text{base}}) \times (h_{\text{sat}} + h_{\text{base}})) = \mathbf{22.9 \text{ kN/m}}$$

Base soil

$$F_{\text{pass}_h} = -K_P \times \cos(\delta_{b,d}) \times \gamma_b' \times (d_{\text{cover}} + h_{\text{base}})^2 / 2 = \mathbf{-16.3 \text{ kN/m}}$$

Total

$$F_{\text{total}_h} = F_{\text{sat}_h} + F_{\text{moist}_h} + F_{\text{pass}_h} + F_{\text{water}_h} + F_{\text{sur}_h} = \mathbf{70.3 \text{ kN/m}}$$

Moments on wall

Wall stem

$$M_{\text{stem}} = F_{\text{stem}} \times X_{\text{stem}} = \mathbf{38.1 \text{ kNm/m}}$$

Wall base

$$M_{\text{base}} = F_{\text{base}} \times X_{\text{base}} = \mathbf{9.6 \text{ kNm/m}}$$

Surcharge load

$$M_{\text{sur}} = -F_{\text{sur}_h} \times X_{\text{sur}_h} = \mathbf{-15.2 \text{ kNm/m}}$$

Line loads

$$M_P = (P_{G1} + P_{Q1}) \times p_1 = \mathbf{159.5 \text{ kNm/m}}$$

Saturated retained soil

$$M_{\text{sat}} = -F_{\text{sat}_h} \times X_{\text{sat}_h} = \mathbf{-14 \text{ kNm/m}}$$

Water

$$M_{\text{water}} = -F_{\text{water}_h} \times X_{\text{water}_h} = \mathbf{-39.9 \text{ kNm/m}}$$

Moist retained soil

$$M_{\text{moist}} = -F_{\text{moist}_h} \times X_{\text{moist}_h} = \mathbf{-38.5 \text{ kNm/m}}$$

Base soil

$$M_{\text{pass}} = F_{\text{pass}_v} \times X_{\text{pass}_v} = \mathbf{4.6 \text{ kNm/m}}$$

Total

$$M_{\text{total}} = M_{\text{stem}} + M_{\text{base}} + M_{\text{sat}} + M_{\text{moist}} + M_{\text{pass}} + M_{\text{water}} + M_{\text{sur}} + M_P = \mathbf{104.1 \text{ kNm/m}}$$

Check bearing pressure

Propping force to stem

$$F_{\text{prop_stem}} = \min((F_{\text{total}_v} \times l_{\text{base}} / 2 - M_{\text{total}}) / (h_{\text{prop}} + t_{\text{base}}), F_{\text{total}_h}) = \mathbf{5.4 \text{ kN/m}}$$

Propping force to base

$$F_{\text{prop_base}} = F_{\text{total}_h} - F_{\text{prop_stem}} = \mathbf{64.8 \text{ kN/m}}$$

Moment from propping force

$$M_{\text{prop}} = F_{\text{prop_stem}} \times (h_{\text{prop}} + t_{\text{base}}) = \mathbf{20.1 \text{ kNm/m}}$$

Distance to reaction

$$\bar{x} = l_{\text{base}} / 2 = \mathbf{800 \text{ mm}}$$

Eccentricity of reaction

$$e = \bar{x} - l_{\text{base}} / 2 = \mathbf{0 \text{ mm}}$$

Loaded length of base

$$l_{\text{load}} = l_{\text{base}} = \mathbf{1600 \text{ mm}}$$

Bearing pressure at toe

$$q_{\text{toe}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{97 \text{ kN/m}^2}$$

Bearing pressure at heel

$$q_{\text{heel}} = F_{\text{total}_v} / l_{\text{base}} = \mathbf{97 \text{ kN/m}^2}$$

Factor of safety

$$FoS_{bp} = P_{\text{bearing}} / \max(q_{\text{toe}}, q_{\text{heel}}) = \mathbf{1.546}$$

PASS - Allowable bearing pressure exceeds maximum applied bearing pressure

Project Templewood Avenue
 Client Brian Coyne and kirsty Mitchell
 Location Foundation PAD



NG NEER & Partners

Made by	Date	Page
OA	07-Sep-17	1
Checked	Revision	Job No
SL	-	16848



PAD FOUNDATION DESIGN to EN 1992-1 : 2004 (without UK NA)
 Originated from RCCen81.xls v4.1 on CD

Combined base

© 2003 - 2017 TCC

Usage: Office

MATERIALS

fck	35	MPa	dg	20	mm	Yc	1.5	concrete
fyk	500	MPa	cover	50	mm	Ys	1.15	steel
Densities - Concrete	25	kN/m ³	Soil	18	kN/m ³	teel class	A	
Bearing pressure	150	kN/m ² (net allowable)						


COLUMN REACTIONS kN, kNm *characteristic*

Column 1 (rhs)	DEAD	IMPOSED	WIND
Axial	331.0	105.0	
Mx			
My			
Hx			
Hy			

Column 2 (lhs)	DEAD	IMPOSED	WIND
Axial	331.0	105.0	
Mx			
My			
Hx			
Hy			

DIMENSIONS mm

BASE	COLUMN 1 (rhs)	COLUMN 2 (lhs)
L = 3600	h1 = 150	h2 = 150
B = 2300	b1 = 150	b2 = 150
depth H = 300		
Σex = 2562	ex1 = 1281	ex2 = 1281
Σey = 0	ey1 = 0	ey2 = 0




PLOT (to scale)

STATUS VALID DESIGN

BEARING PRESSURES kN/m² *characteristic*

CORNER	1	2	3	4
no wind	107.4	107.4	107.4	107.4
with wind	107.4	107.4	107.4	107.4

R/GEO max bearing pressure = 147.2 kN/m²



Efficiency

REINFORCEMENT

Btm Mxx - 31.3 kNm Myy - 286.8
 b = 2300 mm b = 3600
 d = 246 mm d = 236
 As = 308 mm² As = 2942

PROVIDE 10H8 @ 250 B1 & 27H12 @ 75 & 200 B2

As prov = 503 mm² As prov = 3054


Detail to clause 3.11.3.2 Detail to clause 3.11.3.

Top Mxx + 513.8 kNm Myy + 0.0
 d = 240 mm d = 226
 As = 5531 mm² As = 0

PROVIDE 80H20 @ 0 & 25 T1 & 122H8 @ 0 & 25 T2

As,prov = 25133 mm² As,prov = 6132


As +349.8% for shear



Mx Diagram (1.35G+1.05Q)

BEAM SHEAR

Vxx = 304.4 kN at d	Vyy = 416.5
vEd = 0.552 N/mm ²	vEd = 0.490
or Vxx = 226.4 kN at 2d	or Vyy = 299.3
vEd = 0.410 N/mm ²	vEd = 0.352
vRdc = 0.946 N/mm ²	vRdc = 0.686



My Diagram (1.35G+1.05Q)

PUNCHING SHEAR

d ave = 241 mm	u crit = 3002 mm
As prov = 1.853 %	vmax = 4.590 N/mm ² at col face
vEd = 0.919 N/mm ²	vRdc = 0.921 N/mm ²

APPENDIX II

Construction Sequence Drawings

PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS. FIGURED DIMENSIONS ONLY. NOT SCALING TO BE USED WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - ASK.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

SCHEDULE OF CONCRETE MEMBERS

REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	
W2	200mm THK. R.C. WALL	
W3	150mm THK. R.C. WALL	
W4	100mm THK. R.C. WALL	

CONCRETE PAD FOOTINGS

REF.	SIZE	COMMENT
PD1	1800 x 1800 x 300mm Dp. PAD FOOTING	

CONCRETE STRIP FOOTINGS

REF.	SIZE	COMMENT
SF1	900 x 300mm Dp. STRIP FOOTING	
SF2	700 x 300mm Dp. STRIP FOOTING	

SCHEDULE OF STEEL MEMBERS

REF.	SIZE	COMMENT
SC1	150 UC 37kg	
SC2	200 UC 48kg	

STEEL BEAMS

REF.	SIZE	COMMENT
SB1	200 UC 48kg	
SB2	200 UC 88kg	
SB3	150 UC 37kg	
SB4	408 x 178 UB 54kg	
SB5	150 x 90 UEA 10.0	

DENOTES 250mm THK. R.C. SLAB ON 150mm Dp. CELLULOSE FIBRES OR 7/10 ON 50mm BLINDING ON CONCRETE ON 50mm METAL DECK.
 DENOTES 200mm DIA. Dp. R.C. SLAB FORMED ON CONCRETE ON 50mm METAL DECK.

NOTE:
 • ALL UNDERPIN BASES 300mm THK. U.N.O.
 • EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
 • INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

ISSUE	DATE	DESCRIPTION	PREPARED BY	CHECKED BY	DATE
P3	30/07/18	ISSUED FOR COMMENT			
P2	20/07/18	ISSUED FOR COMMENT			
P1	08/09/17	ISSUED FOR COMMENT			


Barrett Mahony
 Consulting Engineers, Civil, Structural, Project Management
 Email: info@barrettmahony.com Web: www.barrettmahony.com
 London Office: 12 Hill Street, London SE1 3NY, United Kingdom
 Tel: +44 (0) 20 3750 3530
 Dublin Office: Synanon House, 57-58 Lower Synanon Street, Dublin 2, Ireland
 Tel: (0) 1 877 8288 Fax: (0) 1 877 8758

CLIENT
BRIAN COVENE AND KIRSTY MITCHELL

PROJECT TITLE
No. 35 TEMPLEWOOD AVENUE,
LONDON, NW3 7UY

DRAWING TITLE
PROPOSED BASEMENT PLAN

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	S-1000	P3



PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING TO BE USED WHERE A CONFLICT OR INCONSISTENCY EXISTS OR IF IN ANY DOUBT - ASK).
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

SCHEDULE OF CONCRETE MEMBERS

REF.	SIZE	COMMENT
CONCRETE WALLS		
W1	250mm THK. R.C. WALL	
W2	200mm THK. R.C. WALL	
W3	150mm THK. R.C. WALL	
W4	100mm THK. R.C. WALL	
CONCRETE PAD FOOTINGS		
PD1	1800 x 1800 x 300mm Dp. PAD FOOTING	
CONCRETE STRIP FOOTINGS		
RF1	900 x 300mm Dp. STRIP FOOTING	
RF2	700 x 300mm Dp. STRIP FOOTING	


SCHEDULE OF STEEL MEMBERS

REF.	SIZE	COMMENT
STEEL COLUMNS		
SC1	150 UC 37kg	
SC2	200 UC 48kg	
STEEL BEAMS		
SB1	200 UC 48kg	
SB2	200 UC 88kg	
SB3	150 UC 37kg	
SB4	408 x 178 UB 54kg	
SB5	150 x 90 UEA 10.0	

NOTE:
 DENOTES 250mm THK. R.C. SLAB ON 150mm Dp. CELLULose FIBRE Gd. 7/10 ON 50mm BLINDING ON CONCRETE ON METAL DECK.

NOTE:
 • ALL UNDERPIN BASES 300mm THK. U.N.O.
 • EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
 • INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

LEGEND	
	NEW REINFORCED CONCRETE WALL
	NEW LOADBEARING BLOCKWORK WALL
	NEW NON-LOADBEARING WALL
	EXISTING MASONRY WALL
	EXISTING LOADBEARING WALLS BELOW GROUND
	EXISTING WALLS TO BE DEMOLISHED
	STEEL BEAM
	STEEL COLUMN
	CONCRETE BEAM
	CONCRETE COLUMN
	COLUMN UNDER
	DENOTES EXISTING JOISTS SPAN DIRECTION
	DENOTES PROPOSED JOISTS SPAN DIRECTION
	CONCRETE BEARING PAD



F.F.L. = +111.800 (T.B.C.)
 INTERNAL FINISHES TO ARCHITECT'S DETAILS ON S.S.L. = T.B.C.
 200mm O/A R.C. SLAB FORMED ON COMFLOOR 80 METAL DECK

250mm THK. RC SLAB
 S.S.L. = +111.95 (T.B.C.)

250mm THK. RC SLAB
 S.S.L. = +111.515 (T.B.C.)

150mm THK. RC SLAB
 S.S.L. = +111.400 (T.B.C.)

PROPOSED GROUND FLOOR PLAN

SCALE @ A1: 1:50
 SCALE @ A3: 1:100

CLIENT
 BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
 No. 35 TEMPLEWOOD AVENUE,
 LONDON, NW3 7 UY

PROPOSED GROUND FLOOR PLAN

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	S-1001	P3

Barrett Mahony
 Consulting Engineers, Civil, Structural, Project Management
 12 Hill Street, London SE1 3JX, United Kingdom
 Tel: +44 (0) 20 3250 2530
 Fax: +44 (0) 20 3250 2530
 Email: info@barrettmahony.com, Web: www.barrettmahony.com

Issue Log:


NO.	DATE	DESCRIPTION	BY	CHKD.	APPD.
P3	20/07/18	ISSUED FOR COMMENT	SM	SM	SM
P2	13/11/17	REVISED AS REQUIRED	SM	SM	SM
P1	08/09/17	ISSUED FOR COMMENT	SM	SM	SM

ISSUE STATUS: PRELIMINARY (P1, P2, P3 etc.) PLANNING (P1, P2, P3 etc.) TENDER (T1, T2, T3 etc.) CONSTRUCTION (C1, C2 etc.)


PRELIMINARY

NOTES


1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY, NOT SCALING TO DOUBT - ASK.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.




PW1 SECTION
SCALE @ A1:100
SCALE @ A3:1:100



PW2 SECTION
SCALE @ A1:100
SCALE @ A3:1:100



PW3 SECTION
SCALE @ A1:100
SCALE @ A3:1:100



KEY PLAN
SCALE @ A1:1:50
SCALE @ A3:1:1:50

ISSUE	NO.	DATE	DESCRIPTION	PREPARED BY	CHECKED BY	SCALE
P4	20/07/18		ISSUED FOR COMMENT	EP	SL	1:100
P3	14/11/17		PW3 SECTION REVISED	EP	SL	1:100
P2	13/11/17		PW3 SECTION ADDED	EP	SL	1:100
P1	08/09/17		ISSUED FOR COMMENT	EP	SL	1:100
ISSUE	DATE		DESCRIPTION	PREPARED BY	CHECKED BY	SCALE
ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY	<input type="checkbox"/> PLANNING	<input type="checkbox"/> CONSTRUCTION	(1:12, 1:3 etc.)	(1:1, 2 etc.)	
TRAINER						

Barrett Mahony
 Consulting Engineers, Civil, Structural, Project Management
 Email: info@barrettmahony.com Web: www.barrettmahony.com
 London Office: 12 Hill Street, London SE1 3JX, United Kingdom
 Tel: +44 (0) 20 3750 3530
 Dublin Office: 57-58 Lower Searoad Street, Dublin 2, Ireland
 Tel: +353 (0) 1 859 2600 Fax: +353 (0) 1 859 2630
Barrett Mahony

CLIENT
BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
No. 35 TEMPLEWOOD AVENUE, LONDON, NW3 7 UY

DRAWING TITLE
PARTY WALL SECTIONS

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	S-1050	P4

PRELIMINARY

NOTES

1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING) TO BE USED WHERE A CONFLICT OR INCONSISTENCY EXISTS OR IF IN ANY DOUBT - ASK.

2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES

SCHEDULE OF CONCRETE MEMBERS

REF.	SIZE	COMMENT
W1	250mm THK R.C. WALL	
W2	200mm THK R.C. WALL	
W3	150mm THK R.C. WALL	
W4	100mm THK R.C. WALL	

CONCRETE PAD FOOTINGS

REF.	SIZE	COMMENT
PD1	1800 x 1800 x 300mm Dp PAD FOOTING	

CONCRETE STRIP FOOTINGS

REF.	SIZE	COMMENT
SF1	800 x 200mm Dp STRIP FOOTING	
SF2	700 x 200mm Dp STRIP FOOTING	

SCHEDULE OF STEEL MEMBERS

STEEL COLUMNS

REF.	SIZE	COMMENT
SC1	152 UC 37kg	
SC2	203 UC 48kg	

STEEL BEAMS

REF.	SIZE	COMMENT
SB1	203 UC 48kg	
SB2	203 UC 84kg	
SB3	152 UC 34kg	
SB4	406 x 178 UB 54kg	
SB5	150 x 90 UEA 10.0	


DENOTES 250mm THK R.C. SLAB ON 150mm Dp CELLCORE FIXES Cd 710 ON 50mm BLINDING
 DENOTES 200mm OA Dp R.C. SLAB FORMED ON CONCR. OOR OR METAL DECK

NOTE:

- ALL UNDERPIN BASES 300mm THK U.N.O.
- EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
- INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)


A SECTION

SCALE @ A1: 1:50
SCALE @ A3: 1:100



B SECTION

SCALE @ A1: 1:50
SCALE @ A3: 1:100



CLIENT
BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
No. 35 Templewood Avenue,
LONDON, NW3 7 UY

DRAWING TITLE
FULL HEIGHT SECTIONS AND BASEMENT

SCALE @ A1
AS SHOWN

JOB NO.
16848

DRAWING NO.
S-1100

ISSUE
P3

Barrett Mahony
Consulting Engineers, Civil, Structural, Project Management
12 Hill Street, London SE1 3XV, United Kingdom
Tel: +44 (0) 20 3750 3538
Email: info@barrettmahony.com Web: www.barrettmahony.com

Barrett Mahony
12 Hill Street, London SE1 3XV, United Kingdom
Tel: +44 (0) 20 3750 3538
Email: info@barrettmahony.com Web: www.barrettmahony.com

Issue Status: Preliminary (P1, P2, P3 etc.) Planning (PL1, PL2, PL3 etc.) Construction (C1, C2 etc.)

PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS. REQUIRED DIMENSIONS ONLY, NOT SCHEDULING TO BE USED WHERE A CONFLICT OR INCONSISTENCY EXISTS OR IF ANY DOUBT - ASK.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BETWEEN DRAWING PACKAGES.

SCHEDULE OF CONCRETE MEMBERS

REF.	SIZE	COMMENT
W1	250mm THK. R.C. WALL	
W2	200mm THK. R.C. WALL	
W3	150mm THK. R.C. WALL	
W4	100mm THK. R.C. WALL	
CONCRETE PAD FOOTINGS		
PD1	1800 x 1800 x 300mm Dp. PAD FOOTING	
CONCRETE STRIP FOOTINGS		
REF.	SIZE	COMMENT
SF1	800 x 300mm Dp. STRIP FOOTING	
SF2	700 x 300mm Dp. STRIP FOOTING	

SCHEDULE OF STEEL MEMBERS

REF.	SIZE	COMMENT
SC1	150 UC 37kg	
SC2	200 UC 48kg	
STEEL BEAMS		
REF.	SIZE	COMMENT
S81	200 UC 48kg	
S82	200 UC 88kg	
S83	150 UC 30kg	
S84	400 x 178 UB 54kg	
S85	150 x 80 UEA 100	

- DENOTES 250mm THK. R.C. SLAB ON 150mm Dp. CELLOCORE HXBS GA 7710 ON 50mm BLINDING
- DENOTES 200mm O/A Dp. R.C. SLAB FORCED ON COMFLOR 80 METAL DECK

NOTE:

- ALL UNDERPIN BASES 300mm THK. U.N.O.
- EXTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 300mm (TO MATCH EXISTING WALL THICKNESS)
- INTERNAL WALL UNDERPIN STEM MIN. THICKNESS = 215mm (TO MATCH EXISTING WALL THICKNESS)

SECTIONS SHEET 1

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	S-1101	P3

CLIENT
BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
No. 35 TEMPLEWOOD AVENUE,
LONDON, NW3 7 UY







DRAWING TITLE
SECTIONS SHEET 1

DATE
12/09/17

ISSUE
P1 08/09/17 ISSUED FOR COMMENT
P2 20/07/18 REVISED AS NOTED
P3 20/07/18 REVISED AS NOTED

ISSUE STATUS
 PRELIMINARY (P1, P2, P3 etc.)
 PLANNING (P1, P2, P3 etc.)
 CONSTRUCTION (C1, C2 etc.)
 TENDER

Barrett Malyon
Consulting Engineers, Civil, Structural, Project Management
12 Hill Street, London SE1 3JX, United Kingdom
Tel: +44 (0) 20 3750 5558
Tel: (0) 20 7600 9600 Fax: (0) 20 7600 9750
Email: info@barrett-malyon.com Web: www.barrett-malyon.com



PRELIMINARY

NOTES


1. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING TO BE USED) WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - ASK.
2. CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

MONITORING LEGEND

- 1) PROVIDE MONITORING POINTS TO EXISTING WALL AT SPECIFIED LOCATION OF TARGETS FOR MONITORING SHALL BE AGREED PRIOR TO CONSTRUCTION PERIOD. AT THE OUTSET OF THE PROJECT PRIOR TO EXCAVATION WORKS COMMENCING THE CONTRACTOR IS TO TAKE POINTS TO BE MONITORED FROM EACH MONITORING POINT. EACH MONITORING POINT IS INDICATED THIS.
- 2) THE PERIMETER WALLS SHALL BE MONITORED REGULARLY FOR SIGNS OF MOVEMENT BY FOLLOWING METHODS
A. VISUAL INSPECTION
B. ACQUANTIVE SURVEY TECHNIQUES
- 3) MONITORING OF MOVEMENT SHALL HAVE A MINIMUM ACCURACY OF $\pm 0.2\text{mm}$
- 4) MONITORING IS TO BE UNDERTAKEN FOR A SUITABLE PERIOD PRIOR TO MAIN EXCAVATION WORKS COMMENCING TO ENABLE BASE MOVEMENT DUE TO DAILY THERMAL EFFECTS TO BE ESTABLISHED
- 5) READINGS ARE TO BE TAKEN AT THE SAME TIME EACH DAY TO MINIMIZE OVER THE COURSE OF THE EXCAVATION WORKS THE CONTRACTOR IS TO MONITOR THE EFFECTS OF TEMPERATURE FLUCTUATIONS.
- 6) IF THE MONITOR READINGS INDICATE EVIDENCE OF MOVEMENTS, THE CONTRACTOR IS TO REFER TO TRIGGER VALUES BELOW. IT IS ALSO ESSENTIAL THAT THE CONTRACTOR RECORDS ACCUMULATIVE THE FOLLOWING TRIGGER VALUES OUTLINE THE ACTIONS TO BE TAKEN.

TRIGGER VALUE	TOTAL VERTICAL MOVEMENTS	TOTAL HORIZONTAL MOVEMENTS
GREEN	MOVEMENT LESS THAN 3mm ACTION ON TOUCHED	MOVEMENT LESS THAN 3mm ACTION ON TOUCHED
AMBER	EXCEEDS 3mm ACTION - CONTRACTOR TO MONITOR MORE FREQUENTLY AND CONSIDERATION OF METHODS AND START IMPLEMENTING CONTINGENCY MEASURES IF READINGS MAY BE REACHED	EXCEEDS 3mm ACTION - CONTRACTOR TO MONITOR MORE FREQUENTLY AND CONSIDERATION OF METHODS AND START IMPLEMENTING CONTINGENCY MEASURES IF READINGS MAY BE REACHED
RED	EXCEEDS 5mm ACTION - CONTRACTOR TO IMPLEMENT MEASURES TO CEASE MOVEMENTS AND STOP WORKS	EXCEEDS 5mm ACTION - CONTRACTOR TO IMPLEMENT MEASURES TO CEASE MOVEMENTS AND STOP WORKS

- 9) FOLLOWING COMPLETION OF THE STRUCTURAL WORKS MOVEMENT MONITORING SHOULD CONTINUE ON A MONTHLY BASIS FOR A PERIOD OF 6 MONTHS



MONITORING POINTS LOCATION PLAN

SCALE @ 1:1000
SCALE @ 1:500

CLIENT BRIAN COYNE AND KIRSTY MITCHELL	
PROJECT TITLE No. 35 TEMPLEWOOD AVENUE, LONDON, NW3 7 UY	
DRAWING TITLE TEMPORARY WORKS MONITORING LOCATION PLAN	
SCALE @ A1 AS SHOWN	JOB NO. 16848
DRAWING NO. T-4000	ISSUE P3

Issue Status: <input checked="" type="checkbox"/> PRELIMINARY (P1-P2, P3 etc.) <input type="checkbox"/> PLANNING (P1, P2, P3 etc.) <input type="checkbox"/> CONSTRUCTION (C1, C2 etc.)
Issue: P3 Date: 20/07/18 Description: REVISED AS NOTED
Issue: P2 Date: 14/11/17 Description: ADDITIONAL POINTS ADDED
Issue: P1 Date: 08/09/17 Description: ISSUED FOR COMMENT

Barratt Mellow
 Consulting Engineers, Civil, Structural, Project Management
 Email: info@barrattmellow.com, Web: www.barrattmellow.com
 London Office: 12 Hill Street, London SE1 3NU, United Kingdom
 Tel: +44 (0) 20 3750 3530
 South West Office: Shepperton House, 52-54 Lower Shepperton Street, Uxbridge 2, Ireland
 Tel: +353 (0) 77 8600 Fax: +353 (0) 77 8750

Barratt Mellow
 B.M.
 BARRATT MELLOW

PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING TO DOUBT - FABR.)
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BETWEEN DRAWING PACKAGES.


LEGEND

W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEBUSHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

REF.	SIZE	COMMENT
TC1	150 UC 30kg	SUPPORTING UNDERPINNINGS
TC2	150 UC 30kg RILINGE COLUMN INSTALLED IN 450mm Ø PILE	

**TEMPORARY COLUMNS
LAYOUT SHOULD BE
REVISED**



BASEMENT TEMPORARY PROPPING LOWER AND HIGHER LEVELS PLAN

SCALE @ A1: 1:50
SCALE @ A3: 1:100

ISSUE	DATE	DESCRIPTION	BY	CHKD	APP'D
P2	20/07/18	ISSUED FOR COMMENT	Y.S.	S.T.	B.M.
P1	11/09/17	ISSUED FOR COMMENT	Y.S.	S.T.	B.M.

ISSUE STATUS: PRELIMINARY (P1, P2, P3 etc.) PLANNING (P1.1, P1.2, P1.3 etc.) CONSTRUCTION (C1, C2 etc.)

Barrett Mahony
Consulting Engineers, Civil, Structural, Project Management
Email: info@barrettmahony.com Web: www.barrettmahony.com
London Office: 12 Hill Street, London SE1 3JY, United Kingdom
Tel: +44 (0) 20 3750 8530
Dublin Office: Stephen House, 52-54, Lower Selsketh Street, Dublin 2, Ireland
Tel: (0) 1 877 8280 Fax: (0) 1 877 8158

CLIENT
BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
**No. 35 TEMPLEWOOD AVENUE,
LONDON, NW3 7 UY**

DRAWING TITLE
**TEMPORARY WORKS
BASEMENT TEMPORARY PROPPING**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	T-4001	P2

PRELIMINARY

NOTES


- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING TO BE USED) WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - ASK!
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BETWEEN DRAWING PACKAGES.

LEGEND

W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEBUSHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

REF.	SIZE	COMMENT
TC1	150 UC 30kg	TEMPORARY UNDERPINNING
TC2	150 UC 30kg RIVETED COLUMN	INSTALLED IN 450mm Ø PILE



EXISTING GROUND FLOOR DEMOLITION PLAN
SCALE @ A1: 1:50
SCALE @ A3: 1:100

ISSUE	DATE	DESCRIPTION	DRW	CHK	APP	FLD
P3	30/07/18	ISSUED FOR COMMENT	SB	SB	SB	SB
P2	20/07/18	ISSUED FOR COMMENT	SB	SB	SB	SB
P1	11/09/17	ISSUED FOR COMMENT	SB	SB	SB	SB

ISSUE STATUS: PRELIMINARY (P1-P3 etc.) PLANNING (P1, P12, P13 etc.) CONSTRUCTION (C1, C2 etc.)

Barrett Mahony
Consulting Engineers, Civil, Structural, Project Management
Email: info@barrettmahony.com, Web: www.barrettmahony.com
London Office: 12 Hill Street, London SE1 3NY, United Kingdom
Tel.: +44 (0) 20 3750 3530
Dublin Office: Sionhall House, 52-54, Lower Sionhall Street, Dublin 2, Ireland
Tel.: (0) 1 872 8200 Fax: (0) 1 872 8158



CLIENT
BRIAN COYNE AND KIRSTY MITCHELL

PROJECT TITLE
**No. 35 TEMPLEWOOD AVENUE,
LONDON, NW3 7 UY**

DRAWING TITLE
**TEMPORARY WORKS
EXISTING BASEMENT DEMOLITION
PLAN**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	T-4002	P3

PRELIMINARY

NOTES


- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECTS DRAWINGS FIGURED DIMENSIONS ONLY, NOT SKETCHING TO BE USED WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - ASK!
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BETWEEN WORK PACKAGES.

LEGEND

W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEBUSHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS

REF.	SIZE	COMMENT
TC1	150 UC 30kg	TEMPORARY PROP UNDERPINNING
TC2	150 UC 30kg RIVETED COLUMN	TEMPORARY PROP UNDERPINNING
		INSTALLED IN 450mm Ø PILE



EXISTING FIRST FLOOR DEMOLITION PLAN

SCALE @ A1: 1:50
SCALE @ A3: 1:100

ISSUE	DATE	DESCRIPTION	DRN	CHKD	APPD	FLD
P3	30/07/18	ISSUED FOR COMMENT	SB	SB	SB	SB
P2	20/07/18	ISSUED FOR COMMENT	SB	SB	SB	SB
P1	11/09/17	ISSUED FOR COMMENT	SB	SB	SB	SB

ISSUE STATUS: PRELIMINARY (P1, P2, P3 etc.) PLANNING (PL1, PL2, PL3 etc.) CONSTRUCTION (C1, C2 etc.)

Barrett Mahony
Consulting Engineers, Civil, Structural, Project Management
Email: info@barrettmahony.com, Web: www.barrettmahony.com
London Office: 12 Hill Street, London SE1 3NY, United Kingdom
Dublin Office: Smeeth House, 52-54, Lower Smeeth Street, Dublin 2, Ireland
Tel: +44 (0) 20 3750 3530
Fax: (0) 1753 8500 Fax: (0) 1753 8150
Barrett Mahony

CLIENT
BRIAN COVNE AND KIRSTY MITCHELL

PROJECT TITLE
**No. 35 TEMPLEWOOD AVENUE,
LONDON, NW3 7 UY**

DRAWING TITLE
**TEMPORARY WORKS
EXISTING FIRST FLOOR DEMOLITION
PLAN**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	T-4003	P3

PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

LEGEND


W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS


TEMPORARY COLUMNS		
REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-

OUTLINE METHOD STATEMENT:


- STAGE 1:**
- FIRST FLOOR SUBSTRUCTURE IS PROPPED TO GROUND FLOOR
 - EXISTING GROUND FLOOR IS REMOVED
 - EXISTING PROJECTING GROUND BEAMS TO BE CAREFULLY REMOVED FOLLOWING COMPLETION OF ALL UNDERPINNING
- STAGE 2:**
- TEMPORARY UNDERPIN OF WALL TO BE DEMOLISHED
 - PROP INTERNAL BUILDING FLOOR ADJACENT TO WALL FROM LOWER LEVEL
 - EXCAVATE CENTRALLY WITHIN BUILDING TO 1.5m BELOW GROUND FLOOR LEVEL AND CONSTRUCT TEMPORARY
- FOOTING**
- STAGE 3:**
- SWIMMING POOL CAREFULLY DISMANTELED AND REMOVED TO STORAGE, BOUNDARY WALL DEMOLISHED
 - NEW BOUNDARY WALL AND ASSOCIATED STRIP FOUNDATION CONSTRUCTED
- STAGE 4:**
- SUPPORTS FROM CENTRAL FOOTING EXTENDED & TEMPORARY PROPS NEAR WALL REMOVED
 - PROP UPPER LEVELS OF HOUSE USING ACROW PROPS AND TEMPORARY FRAMES ALONG THE TEMPORARY FOOTING, WITH TEMPORARY BEAMS SPANNING ONTO THESE
 - SPAN TEMPORARY BEAMS ONTO NEW BOUNDARY WALL
- STAGE 5:**
- EXISTING INTERNAL WALLS TO BE DEMOLISHED
- STAGE 6:**
- GROUND REDUCED BY 600mm AND HIGHER LEVEL OF BRACED FRAME INSTALLED
- STAGE 7:**
- GROUND REDUCED TO FORMATION LEVEL OUTSIDE OF TEMPORARY FOOTING
 - LOWER LEVEL OF BRACED FRAME INSTALLED
- STAGE 8:**
- BASEMENT SLAB PARTIALLY CONSTRUCTED
 - CONSTRUCT GROUND FLOOR
 - REMOVE LOWER LEVEL BRACED FRAME
- STAGE 9:**
- EXCAVATE BERM AND TEMPORARY FOOTING
 - CAST REMAINDER OF BASEMENT SLAB AND WALLS (NON-LOADBEARING)




STAGE 1




STAGE 2




STAGE 3



STAGE 4



STAGE 5



STAGE 6

ISSUE	DATE	DESCRIPTION	MA	GA	SL	VB
P2	30.07.18	ISSUED FOR COMMENT				
P1	11.09.17	ISSUED FOR COMMENT				

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (C0, C1, C2 etc.)

Barrett Mahony Consulting Engineers, Civil, Structural, Project Management.
 E-mail: info@bmcceuk.com Web: www.bmcceuk.com
 London Office: 12 Mill Street, London SE1 2AY, United Kingdom
 Tel: +44 (0) 20 3750 3530
 Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.
 Tel: (01) 677 3200 Fax: (01) 677 3164



CLIENT
BRIAN COYNE AND KIRSTY MITCHELL

PROJECT TITLE
**No. 35 TEMPLEWOOD AVENUE,
 LONDON, NW3 7 UY**

DRAWING TITLE
**TEMPORARY WORKS
 SEQUENCE PLAN
 SHEET 1**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	T-4005	P2

PRELIMINARY

NOTES

- THIS DRAWING IS TO BE READ IN CONJUNCTION WITH ALL ENGINEERS & ARCHITECT'S DRAWINGS FIGURED DIMENSIONS ONLY (NOT SCALING) TO BE USED. WHERE A CONFLICT OF INFORMATION EXISTS OR IF IN ANY DOUBT - 'ASK'.
- CONSULTANTS TO BE INFORMED IMMEDIATELY OF ANY DISCREPANCIES BEFORE WORK PROCEEDS.

LEGEND


W	DENOTES TEMPORARY WALLER
SB	DENOTES TEMPORARY BEAMS
P	DENOTES TEMPORARY PROPS AND NEEDLES
	CONCRETE BEARING PAD
	DENOTES STRUCTURE TO BE DEMOLISHED
	DENOTES 450mm Ø PILE

SCHEDULE OF TEMPORARY MEMBERS


TEMPORARY COLUMNS		
REF.	SIZE	COMMENT
TC1	152 UC 30kg	SUPPORTED ON UNDERPINNING
TC2	152 UC 30kg PLUNGE COLUMN INSTALLED IN 450mm Ø PILE	-

OUTLINE METHOD STATEMENT:


- STAGE 1:**
- FIRST FLOOR SUBSTRUCTURE IS PROPPED TO GROUND FLOOR
 - EXISTING GROUND FLOOR IS REMOVED
 - EXISTING PROJECTING GROUND BEAMS TO BE CAREFULLY REMOVED FOLLOWING COMPLETION OF ALL UNDERPINNING
- STAGE 2:**
- TEMPORARY UNDERPIN OF WALL TO BE DEMOLISHED
 - PROP INTERNAL BUILDING FLOOR ADJACENT TO WALL FROM LOWER LEVEL
 - EXCAVATE CENTRALLY WITHIN BUILDING TO 1.5m BELOW GROUND FLOOR LEVEL AND CONSTRUCT TEMPORARY
- FOOTING**
- STAGE 3:**
- SWIMMING POOL CAREFULLY DISMANTELED AND REMOVED TO STORAGE, BOUNDARY WALL DEMOLISHED
 - NEW BOUNDARY WALL AND ASSOCIATED STRIP FOUNDATION CONSTRUCTED
- STAGE 4:**
- SUPPORTS FROM CENTRAL FOOTING EXTENDED & TEMPORARY PROPS NEAR WALL REMOVED
 - PROP UPPER LEVELS OF HOUSE USING ACROW PROPS AND TEMPORARY FRAMES ALONG THE TEMPORARY FOOTING, WITH TEMPORARY BEAMS SPANNING ONTO THESE.
 - SPAN TEMPORARY BEAMS ONTO NEW BOUNDARY WALL
- STAGE 5:**
- EXISTING INTERNAL WALLS TO BE DEMOLISHED
- STAGE 6:**
- GROUND REDUCED BY 600mm AND HIGHER LEVEL OF BRACED FRAME INSTALLED
- STAGE 7:**
- GROUND REDUCED TO FORMATION LEVEL OUTSIDE OF TEMPORARY FOOTING
 - LOWER LEVEL OF BRACED FRAME INSTALLED
- STAGE 8:**
- BASEMENT SLAB PARTIALLY CONSTRUCTED
 - CONSTRUCT GROUND FLOOR
 - REMOVE LOWER LEVEL BRACED FRAME
- STAGE 9:**
- EXCAVATE BERM AND TEMPORARY FOOTING
 - CAST REMAINDER OF BASEMENT SLAB AND WALLS (NON-LOADBEARING)



STAGE 7



STAGE 8



STAGE 9

ISSUE	DATE	DESCRIPTION	MA	G.A.	S.L.	V.B.
P2	30.07.18	ISSUED FOR COMMENT				
P1	11.09.17	ISSUED FOR COMMENT				

ISSUE STATUS	<input checked="" type="checkbox"/> PRELIMINARY (P1, P2, P3 etc.)	<input type="checkbox"/> PLANNING (PL1, PL2, PL3 etc.)
	<input type="checkbox"/> TENDER (T1, T2, T3 etc.)	<input type="checkbox"/> CONSTRUCTION (C0, 1, 2 etc.)

Barrett Mahony Consulting Engineers, Civil, Structural, Project Management.
 E-mail: info@bmcceuk.com | Web: www.bmcceuk.com
 London Office: 12 Mill Street, London SE1 2AY, United Kingdom
 Tel: +44 (0) 20 3750 3530
 Dublin Office: Sandwith House, 52-54 Lower Sandwith Street, Dublin 2, Ireland.
 Tel: (01) 677 3200 Fax: (01) 677 3164



CLIENT
BRIAN COYNE AND KIRSTY MITCHELL

PROJECT TITLE
**No. 35 TEMPLEWOOD AVENUE,
 LONDON, NW3 7 UY**

DRAWING TITLE
**TEMPORARY WORKS
 SEQUENCE PLAN
 SHEET 2**

SCALE @ A1	JOB NO.	DRAWING NO.	ISSUE
AS SHOWN	16848	T-4006	P2

Barrett Mahony Consulting Engineers

Dublin:

Sandwith House,
52-54 Lower Sandwith Street,
Dublin 2,
D02 WR26, Ireland.
Tel: +353 1 677 3200

London:

12 Mill Street,
London, SE1 2AY,
United Kingdom
Tel: +44 203 750 3530.

Sofia:

19 Yakubitsa Street,
Lozenets,
Sofia 1164,
Bulgaria
Tel: +359 2 494 9772

WWW.BMCE.IE