

# Cooper Associates

Consulting Structural Engineers




CA5084.04

May 2018

6 Bartholomew Place  
London EC1A 7HH  
Telephone 020 7606 0192  
Facsimile 020 7606 2896  
post@engcooper.com  
www.engcooper.com

## 5 Cleve Road, London NW6 3RN



## Proposed Construction Strategy

Proposed local basement construction at  
the rear of an existing five story house.

## **INTRODUCTION**

5 Cleve Road, London NW6 3RN is an existing detached five story Victorian house, including a lower ground floor and accommodation in the loft space.

This application intends to create further residential accommodation, by excavating to the rear of the property. This will include extending the lower ground floor and excavating a further half story depth as part of the new extension, to provide a full height room. Light wells are to be formed to the front, side (reopen existing) and the rear (as a private garden) of the lower ground level, as shown on the Architects plans.

The existing property comprises loadbearing external and party solid brick walls and suspended timber floors and roof. It has solid concrete ground floor slab. The basement will be accessed via new stairs, between the existing building and the new accommodation at the rear.

This structural report describes the investigation and construction method of the proposed basement.

## **SOIL STRATA AND DESIGN CONSIDERATIONS**


A soil report that forms part of this submission has been carried out by Southern Testing Environmental and Geotechnical Consultants. The works comprised excavating trial holes and drilling bore holes, to confirm the nature of the existing ground. It forms Stage 3 of the Basement Impact Statement.

The report confirms that the ground is shallow topsoil over London clay with the minimum allowable ground bearing capacity of 125 kN/m<sup>2</sup> at 3 m depth. Our calculations use this limit. We are satisfied that the geology is capable of supporting both the loads of the proposed construction and also the necessary temporary propping (with suitable spreaders below the props).

The Environment Agency flood risk map shows the location to be in flood zone 1 and hence is not at risk of flooding. It rates the area as 'Very Low' stating that the risk is between 1 in 1000 and 1 in 100 each year.

# Flood probability

Your proposed development is in an area with a low probability of flooding



**Fig 1, Flood Risk Map**

The flank retaining wall works to the sides of the new extension are undertaken by excavating and concreting one 1000 long strip of basement retaining wall at a time. As we are extending into the rear garden, there is no requirement to drypack over the new retaining wall bays.

Curing time (a minimum of 72 hours) is allowed before an adjacent bay is constructed. As we are away from the adjacent properties, the risk of differential movement between the basement and the neighbour's foundations is none existent.

The main risk area will be the insertion of structural steel 'picture frames' to replace the existing rear elevation wall, in our client's property. This will be done in conjunction with a temporary works procedure, designed by Cooper Associates. These temporary works comprise a series of heavy

duty, braced 'slimshore props' which support steel needles, through the upper rear wall; typically at one metre centres. The props are temporally supported on sacrificial insitu concrete bases. The new steels for the permanent frame will be spliced to ensure that they are in manageable lengths.

There is no risk to the stability of the existing or the adjacent buildings during or as a result of these works, as the working procedures that are to be adopted have been established and used successfully over many decades. Our proposed works are away from the neighbour's detached properties.

The works are limited to the area of the building and gardens of the property. Any utilities and other infrastructure immediately adjacent to the construction will be exposed, adequately supported and be reinstated (using appropriate specialist subcontractors where necessary) as part of the works. The construction of each retaining wall is done in short sections. This maintains the stability of the adjacent ground.

We are thus satisfied that the temporary and permanent works will have no significant impact on the structural integrity and natural ability for movement of the existing and surrounding structures, utilities, infrastructure and any man-made cavities, such as tunnels.

#### **CONSIDERATION OF GROUND MOVEMENT**

The geotechnical report referred to provides parameters for calculating the uplift as a result of any ground heave following removal of the London clay, required to form the basement. Previously, when we have had this heave calculated and when we have discussed the problem with geotechnical consultants; the amount of heave and hence ground slab upwards deflection that takes place as a result of forming a single story (3 m depth) basement excavation is of the same order as we allow for, when designing the deflection on a typical domestic suspended floor.

As we have an adjacent tree to the right hand rear of the property, we may locally design a suspended slab due to the risk of clay heave. This would be mini piled or be on local concrete pad foundations, taken to below any tree root influence.

In this case all of the basement works are being carried out to the rear of the existing property and not against any neighbouring properties, with the exception of some minor side elevation shallow lightwells and front elevation lightwells,

that are forward of the adjacent properties. As the building already has a lower ground floor, we are proposing to drop the ground level over a local, central area only, by approximately 2 metres, including the slab thickness, below the existing ground level, rather than the normal three metre basement dig out.

Hence we consider that the consequence of any ground heave will be negligible on our clients' property and none existent on the neighbours properties.

We consider that it is reasonable to state that the neighbours' properties will have no damage (category 0 of the Burland Scale as below) from our proposed works (given a normal degree of care by the appointed Contractor).

**Table 1 Classification of visible damage to walls with particular reference to ease of repair of plaster and brickwork or masonry**  
*Crack width is one factor in assessing category of damage and should not be used on its own as a direct measure of it.*

<b>Category of damage</b>	<b>Description of typical damage</b> <i>Ease of repair in italic type</i>
<b>0</b>	Hairline cracks of less than about 0.1 mm which are classed as negligible. <i>No action required.</i>
<b>1</b>	Fine cracks which can <i>be treated easily using normal decoration.</i> Damage generally restricted to internal wall finishes; cracks rarely visible in external brickwork. Typical crack widths up to 1 mm.
<b>2</b>	<i>Cracks easily filled. Recurrent cracks can be masked by suitable linings.</i> Cracks not necessarily visible externally; some external repointing may be required to ensure weather-tightness. Doors and windows may stick slightly and <i>require easing and adjusting.</i> Typical crack widths up to 5 mm.
<b>3</b>	Cracks which <i>require some opening up and can be patched by a mason.</i> Repointing of external brickwork and possibly a small amount of brickwork to be replaced. Doors and windows sticking. Service pipes may fracture. Weather-tightness often impaired. Typical crack widths are 5 to 15 mm, or several of, say, 3 mm.

**Fig 2, Table 1 of BRE Digest 251**

The existing property is in good order (Late Victorian, Early Edwardian) and we consider (based on previous projects of this

nature) that any cracking to *our clients property* would be within Category 1 of the Burland Scale. This is defined as fine cracks which are easily treated during normal decoration and forms part of the BRT Digest 251. Any damage would result from the installation of the rear elevation structural frame rather than the retaining wall works.

A Party Wall Award will be in place before the works commence due to three metre notice requirements. This will record any existing damage and will identify any fresh damage, in the event that any did occur.

The ground in the area is predominantly level and thus there is no risk of slope instability beyond the site. The method of construction avoids any risk of slope instability within the site.

Damage or the potential for damage will be monitored on a daily basis by the visual inspection of the existing walls of the property. In the event that any fresh damage is noted or that the neighbours report any damage, work on site will be suspended temporarily until the neighbours damage is inspected. Once the magnitude and source of the damage has been established, a decision will be made on if to recommence the work or if it is necessary to continue to suspend the works, until further preventative methods are agreed to mitigate any additional movement. If the cracking is beyond trivial (hairline, caused by obvious reasons) then the decision to start work again will be made in conjunction with the Party Wall Surveyors and the Structural Engineers.

#### **EFFECT OF LIGHTWELL CONSTRUCTION ON GROUND WATER**

Typically we do not find the water table when excavating in this area as has been confirmed by the borehole carried out at the nearby property and the fact that adjacent properties have original Victorian basements, which have not in themselves flooded. As the ground is an impermeable London Clay, water flow below ground is limited. Some water was encountered in the ground investigation however this appears to be water perched above the clay layer and will be pumped away at the beginning of the works.

Although a basement is being constructed, water flow only exists because of rainwater. Surface water is already collected by an existing drainage system. The front external area is already largely hard standing and so little additional water runoff will be created to the front by this application.

The side passageways are already covered in concrete hardstanding and if anything, the drainage to these areas will be improved as it will be new. At the rear there is a large garden - fig 7. Although this is being reduced in area, the majority of the garden is still being retained.

The runoff collected in the new lightwells will be discharged into the existing rainwater system, via the use of pumps from the lower ground level, if required. The London clay means that water will not have flowed below the property anyway.

The existing drainage and sewage is collected by an existing sewer system. This will also collect any additional discharge from the additional accommodation in the basement, again using a pumped system if necessary.

The development will have no detrimental impact on the local drainage, sewage, surface water and ground water flows and levels.

#### **BASEMENT DESIGN AND CONSTRUCTION METHOD**

It is intended that the basement will be constructed by a specialist contractor who is experienced in this form of construction and is capable of successfully dealing with the issues that basement construction presents.

The Contractor will be required to prepare a Construction Management Plan to address matters such as: water, waste, noise and vibration, dust, emissions and odours, ground contamination, wildlife and features and archaeology; where appropriate. They will also be required to be part of The Considerate Constructors Scheme.

The lower ground retaining walls are designed to follow the floor plan of the new rear external walls, projecting out as necessary at the front, rear and the small shallow side elevation lightwells. Steel beams and columns (the new structural picture frame), bearing off new concrete foundations will be constructed to support the remaining upper parts of the rear elevation. Deeper retaining walls will be constructed for the small internal basement areas at the centre of the extension. As these are away from other properties, they can be constructed in one section, by battering back the adjacent ground as necessary.

Party wall or three metre notice agreements will be prepared for both of the side neighbours, in order to protect their interests.

Hoarding will be erected at the front of and within the curtilage of the site, to accommodate a working space and a skip.

Conveyor belts will be located to transfer spoil from the front of the property, into the skip. This waste will be sent to licensed disposal sites only, with appropriate documentation being retained as part of the working procedures.

A method will be agreed with the Contractor - based on a 1:3:5:2:4 hit and miss construction sequence for the construction of the new shallow flank wall lengths. As the new construction is external, no additional propping will be required (except to form the new openings in the rear elevation).

Individually, a section of wall will be excavated; a maximum of 1000 wide and reinforcement (to our design) will be installed. Reinforcing starter bars will be driven into the ground on each side. Shutters will be constructed to retain the wet concrete.

A further 72 hours must elapse before any further excavation can be carried out, within two bays of this new wall. Retaining walls will be propped horizontally until the basement slabs are completely installed.

The existing lower ground floor already exists and although the ground slab may be reduced marginally in level, the existing walls are not being underpinned.

This hit and miss approach is only required to the rear extension beyond the existing building. This area is beyond the rear of the neighbours buildings, hence there is no risk of undermining the neighbours property. Works to the rear elevation of the new gardens will be completed by battering back the ground as necessary.

Although we are not generally concerned about uplift, we do have a chestnut tree to the rear right of the proposed works, which can be identified in fig 4. We will hence design the rear extension to resist clay heave where necessary, by designing suspended basement slabs on either deeper pad foundations or a series of mini piles. The slab will be cast on anti heave materials. Note that the dining room is at the same level as the private garden with only the lower bedroom area being as deep as indicated in fig 8.

The rear dropped garden will be designed as 'floating' in that the garden retaining walls will be able to accommodate the



ground movement and the garden level will allow water to pass into the ground.

### **Temporary Works for the existing building.**

During these works, the structure above will be propped as necessary to maintain support, using heavy duty slimshore props off either the new concrete slab or cast concrete bases, to carry the main structure and Accrow props to carry the local areas of timber, etc. This applies mainly to the time where the new structural frame will be installed within the rear elevation walls, rather than during the retaining wall works - and has been described in a section above.

The propping works will be carried out a section at a time (complete one half of the rear elevation, before propping and continuing on the other half) so that the building remains stable at all times, with negligible deflection of the structure above.

In particular - a foreman with experience of basement and structural refurbishment construction will be in attendance during the works.

Waterproofing will be achieved by the use of a waterproof concrete additive and a lining system, taking water to a mechanically pumped sump.

The works will be designed by a Chartered Structural Engineer and will comply with current Building Control requirements.

Prepared by:



Eur Ing **Martin Cooper** Bsc Ceng MICE MStructE  
**Cooper Associates.**



Fig 3: Photo shows that the neighbours are separate properties and that the right hand neighbour (7 Cleve Road) is a more modern Mansion Block




Fig 4: The existing property plan shows the neighbours buildings.




Fig 5: The proposed new works extend the lower ground floor to the rear of the building. The new basement area is below the two central 'kitchen / dining mezzanines' and so is away from the flank walls.



Fig 6: The existing section shows that the lower ground level is at the same depth as the extensive rear garden.




Fig 7: The majority of the extensive rear garden is retained.




Fig 8: The proposed section shows that the new basement area - shown 1710 deeper than existing and over only the centre half of the width of the property - is not extensive.