

26/04/2018 09:49:43





E NAME: S:\Projects\Drawings\RP 117 - 2017\JOB 11751 ( 27 Johns Mews)\New 11751 Temp Works.RVT

## STAGE 2:

FROM INDIVIDUAL PINS NOT EXCEEDING 1m IN LENGTH IN THE SEQUENCE AS NOTED ON THE GADRAWINGS.

SHUTTERING TO BE INSTALLED TO ALL FOUR SIDES OF THE PINS AND CROSS-BRACED ADEQUATELY.
SHUTTERING FACING THE NEXT DOOR PROPERTY TO BE INSTALLED IN 1m VERTICAL SEGMENTS, AND
ANY OVER-EXCAVATION BEHIND THE SHUTTERING TO BE CAREFULLY FILLED IN WITH HIGH
WORKABILITY C20 STRUCTURAL CONCRETE AND COMPACTED ADEQUATELY.

THE INTIAL GEOTECHNICAL STUDY SUGGESTS MADE GROUND DEPOSITS AND TERRACE GRAVELS ARE LIKELY TO BE ENCOUNTERED. SOME TEMPORARY BOARDING OR STEEL SHEETING MAY BE REQUIRED AND ADEQUETLY PROPPED UNTIL THE CONCRETE HAS BEEN PLACED AND CURED. ALL TEMPORARY BOARDING MUST BE ADEQUATELY BRACED TO PREVENT COLLAPSE. SHOULD IT PROVE IMPOSSIBLE TO EXCAVATE AND CONSTRUCT THE PINS IN A SINGLE VERTICAL SEGMENT, THE PINS SHOULD BE EXCAVATED IN TWO VERTICAL LIFTS. VERTICAL, SACRIFICIAL PROPS SHOULD BE AVAILABLE AND DEPLOYED WHERE NECESSARY. IF FORMED IN TWO LIFTS, THE UPPER HALF IS TO BE EXCAVATED AND CONCRETED, AND THEN DRY PACKING IS THE SECOND INSTANCE, THE LOWER HALF OF THE PIN IS TO BE EXCAVATED AND CONCRETED, WHILST LEAVING A 30mm GAP BETWEEN THE NEW AND OLD CONCRETE TO BE DRY PACKED. SUFFICIENT TIME (48h) MUST BE A OWED FOR BETWEEN EACH OPERATION TO ALLOW FOR THE NEW CONCRETE AND CEMENT PACKING TO SET.

Ma	Do.		De a comina tri con	
No.	By		Description	
CLIENT		ia and E	Brendan (	O'Toole
ARC HIT	ECT			
QUANTI	TY SURVE	YOR		
M+E E	NGINEER			
		27 Joh	ın's Mev	M7 CI
				V D
		WCI	N 2NS	
	Bas	sement	constr	uctior
	Bas		constr	
	Bas		constr 1ence 2	
	Bas		_	
P		sequ	ience 2	
	os	sequ	lence 2 PART	NER
CON 1 E	OS NSULTIN BASTWIC	seques se	part structural tel: (0	<b>NER</b> ENGINEER 020)~ 7553~ (
CON 1 E CLE	OS NSULTIN BASTWIC CRKENW	seques se	part structural tel: (6 fax: (6)	<b>NER</b> ENGINEER 020)~7553~(020)~7253~(
CON 1 E CLE LON	OS NSULTIN BASTWIC CRKENW	seques Se	part structural tel: (6 fax: (6)	<b>NER</b> ENGINEER 020)~7553~(020)~7253~(010)~7253~(010)
CON 1 E CLE LON	NSULTIN BASTWIC CRKENW IDON E	seques Se	PART STRUCTURAL tel: (( fax: (( email: mai	ENGINEER  220)~7553~6  220)~7253~6  1/18
CON 1 E CLE LON	NSULTIN BASTWIC CRKENW IDON E Author	SEQUENCE SEQUENCE STREET FELL SCIV 3NU	PART STRUCTURAL tel: (( fax: (( email: mai	<b>NER</b> ENGINEER 020)~7553~6 020)~7253~6 1@ross-partners
CON 1 E CLE LON DRN: A	NSULTIN BASTWIC ERKENW NDON E Author : App	SEQUENCE SEQUENCE STREET FELL SCIV 3NU	PART STRUCTURAL tel: (0 fax: (0 email: mai kerDATE: 04/1 SCALE: 1: DRG. No.	ENGINEER 020)~7553~6 020)~7253~6 09ross-partners 1/18 25 @ A1