

44 Gloucester Avenue - Block E DRAFT

| ID | Task Name  | Duration | Start        | Finish       | 18 | December 2018 | January 2019 | February 2019 | March 2019 | April 2019 | May 2019 | June 2019 | July 2019 |
|----|--|----------|--------------|--------------|----|---------------|--------------|---------------|------------|------------|----------|-----------|-----------|
| 1  | <b>Enabling Works</b>                                |          |              |              | 17 | 20            | 23           | 26            | 29         | 02         | 05       | 08        | 11        |
| 2  | Underpinning   | 15 days  | Mon 26/11/18 | Fri 14/12/18 |    |               |              |               |            |            |          |           |           |
| 3  | Retaining Wall                                       | 20 days  | Mon 26/11/18 | Fri 21/12/18 |    |               |              |               |            |            |          |           |           |
| 4  | Ground Beam Front Elevation                          | 8 days   | Wed 12/12/18 | Fri 21/12/18 |    |               |              |               |            |            |          |           |           |
| 5  | Scaffolding & Builders Work                          | 10 days  | Mon 07/01/19 | Fri 18/01/19 |    |               |              |               |            |            |          |           |           |
| 6  | <b>Frame &amp; Associated Builders Work</b>          |          |              |              |    |               |              |               |            |            |          |           |           |
| 7  | 1st Steel Work Delivery                              | 1 day    | Mon 21/01/19 | Mon 21/01/19 |    |               |              |               |            |            |          |           |           |
| 8  | Steel Erection & Associated Builders Work            | 10 days  | Mon 21/01/19 | Fri 01/02/19 |    |               |              |               |            |            |          |           |           |
| 9  | 2nd Steel Work Delivery                              | 1 day    | Mon 04/02/19 | Mon 04/02/19 |    |               |              |               |            |            |          |           |           |
| 10 | Steel Erection & Associated Builders Work            | 10 days  | Mon 04/02/19 | Fri 15/02/19 |    |               |              |               |            |            |          |           |           |
| 11 | 3rd Steel Work Delivery                              | 1 day    | Mon 18/02/19 | Mon 18/02/19 |    |               |              |               |            |            |          |           |           |
| 12 | Steel Erection & Associated Builders Work            | 10 days  | Mon 18/02/19 | Fri 01/03/19 |    |               |              |               |            |            |          |           |           |
| 13 | Timber Roofing Works                                 | 10 days  | Mon 04/03/19 | Fri 15/03/19 |    |               |              |               |            |            |          |           |           |
| 14 | Slate Roofing  | 5 days   | Mon 18/03/19 | Fri 22/03/19 |    |               |              |               |            |            |          |           |           |
| 15 | <b>Internal Fitout</b>                               |          |              |              |    |               |              |               |            |            |          |           |           |
| 16 | Internal Making Good and Stair/Flooring Construction | 15 days  | Mon 04/03/19 | Fri 22/03/19 |    |               |              |               |            |            |          |           |           |
| 17 | Window/Glazing Installation                          | 5 days   | Mon 18/03/19 | Fri 22/03/19 |    |               |              |               |            |            |          |           |           |
| 18 | 1st Fix Drylining                                    | 10 days  | Mon 25/03/19 | Fri 05/04/19 |    |               |              |               |            |            |          |           |           |
| 19 | 1st Fix Services                                     | 20 days  | Mon 01/04/19 | Fri 26/04/19 |    |               |              |               |            |            |          |           |           |
| 20 | Closing of Walls & Ceilings                          | 15 days  | Mon 29/04/19 | Fri 17/05/19 |    |               |              |               |            |            |          |           |           |
| 21 | Decoration - Plastering, Mist Coat +1                | 10 days  | Mon 13/05/19 | Fri 24/05/19 |    |               |              |               |            |            |          |           |           |
| 22 | Kitchen Installation                                 | 10 days  | Mon 20/05/19 | Fri 31/05/19 |    |               |              |               |            |            |          |           |           |
| 23 | 2nd Fix Services                                     | 25 days  | Mon 27/05/19 | Fri 28/06/19 |    |               |              |               |            |            |          |           |           |
| 24 | Carpets & Timber Flooring                            | 15 days  | Mon 17/06/19 | Fri 05/07/19 |    |               |              |               |            |            |          |           |           |
| 25 | Final Coats  | 5 days   | Mon 08/07/19 | Fri 12/07/19 |    |               |              |               |            |            |          |           |           |